

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 471

11-06-2024 - ൽ മറുപടിയ്ക്ക്

മാവേലിക്കര മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എം എസ് അരുൺ കുമാർ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	മാവേലിക്കര മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ഭരണാനുമതി ലഭിച്ചതും പൂർത്തിയാകാത്തതും ആരംഭിക്കാത്തതുമായ പദ്ധതികളുടെ വിശദവിവരവും പ്രസ്തുത പദ്ധതികളുടെ തത്സമിതിയും ലഭ്യമാക്കുമോ;	(എ)	മാവേലിക്കര നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനാനുമതി നൽകിയതും അവയിൽ പൂർത്തിയായതും ആരംഭിക്കാത്തതുമായ പദ്ധതികളുടെ തത്സമിതി ഉൾപ്പടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	ഓരോ പ്രവൃത്തിയും ആരംഭിക്കുന്നതിനും പൂർത്തീകരിക്കുന്നതിനും കാലതാമസം നേരിടുന്നത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; അതിനുള്ള കാരണം എന്തെന്ന് അറിയിക്കുമോ; പദ്ധതികളുടെ പൂർത്തീകരണത്തിന് ആവശ്യമായ നടപടികൾ സ്വീകരിക്കുമോ?	(ബി)	കിഫ്ബി അംഗീകാരം നൽകുന്ന പദ്ധതികളുടെ ടെണ്ടർ നടപടികൾ പൂർത്തിയാക്കി കരാർ നൽകി പ്രവൃത്തി ആരംഭിക്കുന്നതിനുള്ള ഉത്തരവാദിത്വം അതത് ഭരണവകുപ്പുകൾക്ക് കീഴിലുള്ള പദ്ധതി നിർവഹണ ഏജൻസികളുടേതാണ്. മാവേലിക്കര ROB യുമായി ബന്ധപ്പെട്ട് റെയിൽവേയുടെ അനുമതി ലഭിക്കുന്നതിൽ കാലതാമസം നേരിടുന്നുണ്ട്. നിലവിലുണ്ടായിരുന്ന മാതൃകാ പെരുമാറ്റ ചട്ടം മൂലവും ടെണ്ടർ നടപടികൾ പൂർത്തീകരിക്കുന്നതിൽ പദ്ധതി നിർവഹണ ഏജൻസികൾക്ക് തടസ്സം നേരിട്ടിട്ടുണ്ട്. പദ്ധതി ആരംഭിക്കുന്നതിൽ നിലവിൽ മറ്റ് തടസ്സങ്ങളൊന്നും തന്നെ നിർവഹണ ഏജൻസികൾ അറിയിച്ചിട്ടില്ല.

സെക്ഷൻ ഓഫീസർ


471

Paromolmo

KIIFB Approved Projects in Mavelikkara LAC

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Detailed work Status
Work completed Projects							
1	General Education	GED005-16	PPE Mission- Upgradation of one school in each constituency - Alapuzha District-Phase 2 Mavelikkara Govt. G.H.S.S	₹ 5.00	KITE	Work Completed	Work Completed
2	General Education	GED008-44	Betterment of infrastructure facilities in 229 schools Alappuzha Phase-3 Cluster-2 KKMGVHSS Elippakulam, Vallikkunnam	₹ 3.00	KITE	Work completed	Work completed
3	PWD	PWD004-56	Improvements by providing DBM & BC to Puthiyakavu Pallickal road	₹ 18.15	KRFB	Work Completed	Work Completed
Projects in which work in progress							
4	PWD	PWD011-15	Construction of ROB in lieu of LC 28 near Kallumala junction in Mavelikkara	₹ 38.22	RBDCK	LA completed	DPR approved on 09.08.2020 for an amount of Rs. 38.22 Cr. GAD approved by Railways on 12.07.2022. Land taken possession completed on 05/03/2024. Estimate submitted to CE Bridges and design on 22/04/2024 to convene TS committee.
5	Health & Family Welfare	HF001-14	Development of Dist. Hospital, Mavelikkara	₹ 102.80	INKEL	Work in progress	Hospital Block Ground floor - Roof slab completed. Solid block masonry (95%), MEP works plumbing (50%), MGPS (40%), Fire fighting (55%). First floor - Roof slab completed, solid block masonry (99%), plastering (95%), MEP works plumbing (70%), HVAC (92%), Fire fighting (85%). Second floor - Roof slab completed, solid block masonry (83%), plastering (65%), MEP works plumbing (10%), HVAC (50%), Fire fighting (25%). Third floor - Roof slab completed, solid block masonry (70%), plastering (65%), MEP works ELE- Concealing (10%) Fourth floor - Roof slab completed. Fifth floor - roof slab 20% completed. External finishing - Plastering works 15% completed. Mortuary Block - Partial handing over completed on 16-08-2023 Service block - GF - Roof slab completed, Block masonry - 93% completed, FF - Roof slab 65% completed, Block masonry 50% completed.
6	General Education	GED003-08	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Alappuzha - Cluster 6 Govt HSS Kunnam (Mavelikkara - 99,43,551)	₹ 10.78	KILA	Work in Progress	Govt HSS Kunnam - Plastering work ongoing
7	PWD	PWD004-52	Developments to Vettamukku - Thevalakkara - Mynagappally - Sasthamcotta - Manappally - Kanjirathumoodu - Thamarakkulam road	₹ 68.45	KRFB	Work in progress	Original work almost 80% of the work completed. Revised FS issued for balance work on 08-01-2024. Balance work tendered and awarded to M/s Begorra Infrastructure Developers Pvt Ltd. Agreement to be executed.
Projects in which work to be started							
8	Fisheries & Ports	FSH003-07	Strengthening of Fish marketing Infrastructure of the State Mankamkuzhy Fish Market	₹ 1.76	KSCADC	Work Tendered	Work Tendered. Work order to be issued.
9	General Education	GED003-09	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Alappuzha and Idukki - Cluster 8 Govt. VHSS Mavelikkara	₹ 1.00	KILA	TS issued	TS approved on 01/03/2024. PED to be submitted by SPV
10	General Education	GED003-08	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Alappuzha - Cluster 6 Govt. SVHSS Kudassanad (Mavelikkara - 99,43,358)	₹ 10.78	KILA	TS issued	Govt. SVHSS Kudassanad- Placed in the TS committee (SPV) dated 12.02.2024. Sub Project revision returned to SPV in 09/06/2024

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Detailed work Status
11	Fisheries & Ports	FSH003-06	Strengthening of fish marketing Infrastructure in Tyvm, Kollam, Alappuzha Districts - Phase 2 Thamarakulam Fish market	₹ 2.28	KSCADC	TS issued	TS issued. Package file is under scrutiny.
12	General Education	GED006-33	Betterment of Infrastructure facilities in 166 schools Alappuzha, Kasaragod Cluster GHSS Chunakkara	₹ 3.89	KILA	TS issued	TS approved by TS committee and intimated KIFB. PED to be submitted to KIIFB for approval.


 ACCOUNTS OFFICER