

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3132

26-06-2024 - ൽ മറുപടിയ്ക്ക്

പുനലൂർ നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് പദ്ധതികളുടെ വിശദാംശങ്ങൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ പി എസ് സുപാൽ		ശ്രീ പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	<p>പുനലൂർ നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് വിവിധ വിഭാഗങ്ങളുടെ കീഴിൽ കഴിഞ്ഞ സർക്കാരുകളുടെ കാലയളവിൽ അനുവദിച്ചതും എന്നാൽ 2021 മാർച്ചിനു മുമ്പ് പൂർത്തിയാക്കാൻ കഴിയാത്തതുമായ വിവിധ പ്രവൃത്തികളുടെ/പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ; അനുവദിച്ച പ്രവൃത്തികളിൽ/ പദ്ധതികളിൽ നടപ്പിലാക്കി വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p>	(എ)	<p>നിരത്ത് വിഭാഗം</p> <p>അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p> <p>കെട്ടിട വിഭാഗം</p> <p>പുനലൂർ ക്യാൻസർ കെയർ സെന്റർ</p> <p>കെട്ടിട നിർമ്മാണത്തിന് GO (Rt) No. 396/2018/PWD Dtd. 02-02-2018ൽ ഭരണാനുമതി 400 ലക്ഷം രൂപയ്ക്ക് നൽകിയിരുന്നു. സ്ഥലപരിമിതി കാരണം ആദ്യ എഗ്രിമെന്റ് അവസാനിപ്പിക്കുകയും പുതുക്കിയ പ്ലാൻ ഹോസ്പിറ്റൽ ആവശ്യകത അനുസരിച്ച് തയ്യാറാക്കി DHS അനുമതിക്കായി സമർപ്പിച്ചിട്ടുള്ളതുമാണ്. കഴിഞ്ഞ സർക്കാറിന്റെ കാലയളവിൽ അനുവദിച്ച പ്രവൃത്തികൾ എല്ലാം പൂർത്തീകരിച്ചു.</p> <p>കെ.ആർ.എഫ്.ബി - പി.എം.യു</p> <p><u>1. ആയുർ-അഞ്ചൽ-പുനലൂർ റോഡ്:-</u></p> <p>പ്രസ്തുത പ്രവർത്തിക്കായി 10.07.2017 തീയതിയിലെ G.O(Rt) No. 942/2017/pwd പ്രകാരം 35 കോടി രൂപയ്ക്കുള്ള തത്വത്തിലുള്ള ഭരണാനുമതിയും 15.03.2019 തീയതിയിൽ കിഫ്ബിയിൽ നിന്നും Order No. PWD015-19/APR-1/2019/KIIFB പ്രകാരം 123.37 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും ലഭിച്ചിരുന്നു. M/s Beogorra Infrastructure Pvt Ltd എന്ന കരാറുകാരൻ 78.44 കോടി രൂപയ്ക്ക് 22.10.2020 തീയതിയിൽ കരാർ ഏറ്റെടുത്തു. നിലവിൽ 85% പ്രവർത്തി പൂർത്തീകരിച്ചിട്ടുണ്ട്.</p> <p><u>2. കള്ളപ്പുഴ അമ്പലക്കടവ് പാലം:</u></p>

പ്രസ്തുത പദ്ധതിക്കായി 31.10.2016 തീയതിയിലെ G.O(Rt)No.1496/2016/PWD പ്രകാരം 10 കോടി രൂപയുടെ തത്വത്തിലുള്ള ഭരണാനുമതിയും 14.08.2020 തീയതിയിൽ കിഫ്ബിയിൽ നിന്നും Order No.PWD001-52/APR-5/2020 KIIFB പ്രകാരം 11.22 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും ലഭിച്ചിരുന്നു. 04.03.2023 തീയതിയിലെ Order No.PWD/KR/EST-TS/94971/2021-5-1/RC 1 പ്രകാരം 7.925 കോടി രൂപയുടെ സാങ്കേതികാനുമതി നൽകിയിരുന്നു.

ഈ പ്രവർത്തി 7 പ്രാവശ്യം ടെൻഡർ ചെയ്യുകയും ഏഴാമത്തെ പ്രാവശ്യം Single Bid ആണ് ലഭിക്കുകയും ചെയ്തു. കരാറുകാരൻ കോട്ട് ചെയ്ത തുക എസ്റ്റിമേറ്റ് തുകയേക്കാൾ 39.7 ശതമാനം അധികമായതിനാൽ 25.08.2023 തീയതിയിൽ നടന്ന 46-ാം മത്തെ ടെൻഡർ കമ്മിറ്റി സർക്കാരിന്റെ അനുമതി തേടാൻ നിർദ്ദേശിച്ചിരിക്കുകയും നിലവിൽ ആയത് പരിശോധിച്ച് വരികയാണ്.

3. മെതുവിന്റേൽ കന്നിക്കോട് കോക്കാട് തടിക്കാട് പൊലിക്കോട് റോഡ്:-

പ്രസ്തുത പ്രവർത്തിക്കായി 01.11.2016 തീയതിയിലെ G.O(Rt) No. 1502/2016/PWD പ്രകാരം 30 കോടി രൂപയ്ക്കുള്ള തത്വത്തിലുള്ള ഭരണാനുമതിയും 19.09.2017 തീയതിയിൽ കിഫ്ബിയിൽ നിന്നും Order No. APR-1/174/2017/KIIFB പ്രകാരം 43.04 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും ലഭിച്ചിരുന്നു. ടി പ്രവർത്തിയുടെ വർക്കുകൾ 90% പൂർത്തിയാക്കി തുടർ പ്രവർത്തികൾ നടത്തുന്നതിന് കരാറുകാരൻ തയ്യാറാകാത്ത സാഹചര്യത്തിൽ പ്രവർത്തി 16 . 08 . 2022 തീയതിയിൽ foreclose ചെയ്യേണ്ടതായി വന്നു. ബാലൻസ് പ്രവർത്തികൾക്കായി 4.57 കോടി രൂപയുടെ എസ്റ്റിമേറ്റ് സമർപ്പിച്ചിട്ടുണ്ട്. കിഫ്ബിയുടെ പുതുക്കിയ സാമ്പത്തികാനുമതി ലഭ്യമാക്കുന്നതിനുള്ള നടപടികൾ പുരോഗതിയിലാണ്.

4. ഏരൂർ-ഇടച്ചാൽ റോഡ്

ഏരൂർ-ഇടച്ചാൽ റോഡ് നവീകരണം, വിളക്കുപാറ തടിക്കാട് റോഡ് നവീകരണം എന്നീ പ്രവൃത്തികൾക്ക് കിഫ്ബി ഫണ്ട് ലഭ്യമായിരുന്നു. എന്നാൽ സാങ്കേതികമായ കാരണങ്ങൾ മൂലം പദ്ധതി നടപ്പിലാക്കിയിരുന്നില്ല. പ്രസ്തുത

<p>(ബി) സംസ്ഥാന പൊതുമരാമത്ത് വകുപ്പിന്റെ വിവിധ വിഭാഗങ്ങളുടെ കീഴിൽ പുനലൂർ നിയോജക മണ്ഡലത്തിൽ ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം അനുവദിച്ച വിവിധ പ്രവൃത്തികളുടെ/പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p>	<p>(ബി) നിരത്ത് വിഭാഗം അനുബന്ധം 2 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലന വിഭാഗം അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ</p> <ol style="list-style-type: none"> 1. കുളത്തുപ്പുഴ ശ്രീശാന്താ അമ്പലക്കടവ് പാലത്തിന്റെ അറ്റകുറ്റപ്പണികൾക്കായി ഭരണാനുമതി G.O.(Rt) No. 668/2022/PWD, തീയതി 23/06/2022 പ്രകാരം 54.70 ലക്ഷം രൂപ അനുവദിച്ചിട്ടുണ്ട്. 2. ഇത്തിക്കര പറയൻമുല കടവിൽ പാലം - 2024-25 സംസ്ഥാന ബഡ്ജറ്റിൽ 20% തുക വകയിരുത്തിയിട്ടുള്ളതാണ്. <p>ദേശീയപാത വിഭാഗം</p> <p>പുനലൂർ നിയോജക മണ്ഡലത്തിൽ ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനുശേഷം അനുവദിച്ച വിവിധ പ്രവൃത്തികളുടെ/പദ്ധതികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.</p> <ol style="list-style-type: none"> 1. NH 744- Relaying of Interlocking paver tiles with new tiles in berm to prevent water Stagnation between chain age 43/875to 44/000 LHS (opposite Ramraj Theater Punalur) 2. NH 744- Construction of new drain with coverslab, existing drain raising and shoulder protection work from Ch. 46/907 to 47/230 (Near Jeeva nursing home) 3. NH 744-Construction of Retaining wall at land sided portion near Edamon Ch. 55/515 to Ch55/550) 4. NH 744- Cutting branches of trees at dangerous condition between ch 45/000 to 81/250 (Punalur to Kottavasal)
---	--

5.Labour engaged for cutting trees from Ch 20/000 to 45/000 Ambalathumkala to Punalur

6. NH 744- Provision of RCC retaining wall in NH 744 near Pachilavalavu between Ch.33/729 and 33/759

7. NH 744- Construction of Irish drain from Ch. 32/900 to Ch. 33/200

8. NH 744- Cutting trees in dangerous condition from Ambalathumkala to Kottavasal

9.NH 744- Labour Engaging for removal of banyan tree growing under Punalur Bridge

കെട്ടിട വിഭാഗം

1. എഡ്യൂക്കേഷൻ കോംപ്ലക്സ് - പുനലൂർ

A.S. GO (Rt) No. 336/2021/GEDN dated 14-01-2021 Thiruvananthapuram

Amount 500 ലക്ഷം.

2. ഇലക്ട്രിക്കൽ ലാബ്, പുനലൂർ പോളിടെക്നിക്

A.S. GO (Rt) No. 181/2020-21/H.Edn. dated 28-01-2022

Amount 124.61 ലക്ഷം.

3. തടിക്കാട് വെറ്റിനറി ഡിസ്പെൻസറി

A.S. AHD/4402/2019/M3 dated 07-12-2020

Amount 60 ലക്ഷം

4. അച്ചൻകോവിൽ ഗവ. വി.എച്ച്.എസ്. സ്കൂൾ കെട്ടിടം

A.S. GO (Rt) No. 549/2023/ GEDN dated 23-01-2023

Amount 150 ലക്ഷം

5. എക്സൈസ് കോംപ്ലക്സ് പുനലൂർ

A.S. GO (Rt) No. 334/2024/PWD dated 10-03-2024

Amount 350 ലക്ഷം

		<p>6. <u>സാം ഉമ്മൻ ടെക്നിക്കൽ സ്കൂൾ, കളത്തുപുഴ - ഫിനിഷിംഗ് പ്രവർത്തനങ്ങൾ</u></p> <p>സ.ഉ (സാധാ)/800/2022/H.Edn. dated 30-05-2022</p> <p>Amount 51.35 ലക്ഷം</p>
(സി)	<p>ഓരോ പ്രവൃത്തിയുടെയും പേര്, അനുവദിച്ച തുക, പൊതുമരാമത്ത് വിഭാഗം, പദ്ധതി നിർവഹണ ഏജൻസി എന്നീ വിവരങ്ങളും ലഭ്യമാക്കാമോ;</p>	<p>(സി) നിരത്ത് വിഭാഗം</p> <p>അനുബന്ധം -2 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലന വിഭാഗം</p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ വിഭാഗം</p> <p>അനുബന്ധം 4 ആയി ചേർക്കുന്നു.</p> <p>കെട്ടിട വിഭാഗം</p> <p>1. <u>എഡ്യൂക്കേഷൻ കോംപ്ലക്സ് - പുനലൂർ</u></p> <p>A.S. No. GO (Rt) No. 336/2021/GEDN dated 14-01-2021 Thiruvananthapuram</p> <p>Amount 500 ലക്ഷം.</p> <p>2. <u>ഇലക്ട്രിക്കൽ ലാബ്, പുനലൂർ പോളിടെക്നിക്</u></p> <p>A.S. No. GO (Rt) No. 181/2020-21/H.Edn. dated 28-01-2022</p> <p>Amount 124.61 ലക്ഷം.</p> <p>3. <u>തടിക്കാട് വെറ്റിനറി ഡിസ്പെൻസറി</u></p> <p>A.S. No. AHD/4402/2019/M3 dated 07-12-2020</p> <p>Amount 60 ലക്ഷം</p> <p>4. <u>അച്ചൻകോവിൽ ഗവ. വി.എച്ച്.എസ്. സ്കൂൾ കെട്ടിടം</u></p> <p>A.S. No. GO (Rt) No. 549/2023/ GEDN dated 23-01-2023</p> <p>Amount 150 ലക്ഷം</p> <p>5. <u>എക്സൈസ് കോംപ്ലക്സ് പുനലൂർ</u></p> <p>A.S.. No. GO (Rt) No. 334/2024/PWD dated 10-03-2024</p>

Amount 350 ലക്ഷം

6. സാം ഉമ്മൻ ടെക്നിക്കൽ സ്കൂൾ, കുളത്തുപുഴ - ഫിനിഷിംഗ് പ്രവർത്തികൾ

സ.ഉ (സാധാ)/800/2022-21/H.Edn. dated 30-05-2022

Amount 51.35 ലക്ഷം

പദ്ധതി നിർവ്വഹണ ഏജൻസി - പൊതുമരാമത്ത് വകുപ്പ് കെട്ടിട വിഭാഗം.

ദേശീയപാത വിഭാഗം

ഓരോ പ്രവൃത്തിയുടെയും പേര്, അനുവദിച്ച തുക, പൊതുമരാമത്ത് വിഭാഗം,

പദ്ധതി നിർവ്വഹണ ഏജൻസി എന്നീ വിവരങ്ങൾ

1. NH 744-Relaying of Interlocking paver tiles with new tiles in berm to prevent water Stagnation between chain age 43/875to 44/000 LHS

(opposite Ramraj Theater Punalur)

AS Amount – 10,20,000.00 രൂപ

വിഭാഗം: ദേശീയപാത

2. NH 744 Construction of new drain with cover slab, existing drain raising and shoulder

Protection work from Ch. 46/907 to ch 47/230 (Near Jeeva nursing home)

AS Amount – 3639383.28 രൂപ

വിഭാഗം: ദേശീയപാത

3. NH 744 Construction of Retaining wall at land sided portion near Edamon Ch. 55/515 to ch 55/550)

AS Amount – 2928491.00 രൂപ

വിഭാഗം: ദേശീയപാത

4. NH 744 Cutting branches of trees at dangerous condition between 45/000 to 81/250

(Punalur to Kottavasal)

		<p>AS Amount – 5,36,000.00 രൂപ</p> <p>വിഭാഗം: ദേശീയപാത</p> <p>5. NH 744 Labour engaged for cutting trees from Ch 20/000 to 45/000 Ambalathumkala to Punalur</p> <p>AS Amount – 5,43,000.00 രൂപ</p> <p>വിഭാഗം: ദേശീയപാത</p> <p>6. NH 744 Provision of RCC retaining wall in NH 744 near Pachilavalavu between Ch.33/729 and Ch 33/759)</p> <p>AS Amount – 65,77,834.00 രൂപ വിഭാഗം: ദേശീയപാത</p> <p>7. NH 744 Construction of Irish drain from Ch. 32/900 to Ch. 33/200</p> <p>AS Amount – 33,75,700.00 രൂപ വിഭാഗം: ദേശീയപാത</p> <p>8. NH 744 Cutting trees in dangerous condition from Ambalathumkala to Kottavasal</p> <p>AS Amount – 8,20,000.00 രൂപ</p> <p>വിഭാഗം: ദേശീയപാത</p> <p>9. Labour Engaging for removal of banyan tree growing under Punalur Bridge</p> <p>AS Amount – 2,30,000.00 വിഭാഗം: ദേശീയപാത</p>
(ഡി)	<p>പ്രസ്തുത പ്രവൃത്തികളിൽ പൂർത്തിയാക്കിയിട്ടുള്ള പ്രവൃത്തികളുടെ വിശദാംശവും നടപ്പിലാക്കി വരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും ലഭ്യമാക്കാമോ;</p>	<p>(ഡി) നിരത്ത് വിഭാഗം</p> <p>അനുബന്ധം -5 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലന വിഭാഗം</p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ വിഭാഗം</p> <p>1. പുനലൂർ നിയോജക മണ്ഡലത്തിലെ കുളത്തുപ്പുഴ ശ്രീശാന്താ അമ്പലക്കടവ് പാലത്തിന്റെ അറ്റകുറ്റപ്പണികൾ - ഭരണാനുമതി G.O.(Rt) No. 668/2022/PWD, തീയതി 23/06/2022</p>

പ്രകാരം 54.70 ലക്ഷം രൂപ അനുവദിച്ചിട്ടുണ്ട്. - 21/06/2023 ൽ പ്രവൃത്തി പൂർത്തീകരിച്ചു.

2. ഇത്തിക്കര പറയൻമുഖ കടവിൽ പാലം - ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തിക്കായി 4,36,700/- രൂപയുടെ ഭരണാനുമതി AS/59F/23/33274 dated 15/02/2024 പ്രകാരം നൽകിയിട്ടുണ്ട്. പോസ്റ്റ് ടെണ്ടർ നടപടികൾ പുരോഗമിക്കുന്നു.

ദേശീയ പാത വിഭാഗം

പ്രവൃത്തി പൂർത്തിയായവ

1. NH 744 Relaying of Interlocking paver tiles with new tiles in berm to prevent water Stagnation between chain age 43/875to 44/000 LHS (opposite Ramraj Theater

Punalur)

2. NH 744 Construction of new drain with coverslab, existing drain raising and shoulder protection work from Ch. 46/907 to 47/230 (Near Jeeva nursing home)

3. NH 744 Construction of Retaining wall at land sided portion near Edamon Ch. 55/515 to Ch55/550)

4. NH 744 Cutting branches of trees at dangerous condition between 45/000 to 81/250 (Punalur to Kottavasal)

5. NH 744 Labour engaged for cutting trees from Ch 20/000 to 45/000 Ambalathumkala to Punalur

6. NH 744 Provision of RCC retaining wall in NH 744 near Pachilavalavu between Ch.33/729 and 33/759

7. NH 744 Construction of Irish drain from Ch. 32/900 to Ch. 33/200

എസ്റ്റിമേറ്റ് നടപടി നടന്നു വരുന്നവ

1 .NH 744 Cutting trees in dangerous condition from Ambalathumkala to Kottavasal

2. NH 744 Labour Engaging for removal of banyan tree growing under Punalur Bridge

കെട്ടിട വിഭാഗം

പൂർത്തിയായ പ്രവൃത്തികൾ

1. തടിക്കാട് വെറ്റിനറി ഹോസ്പിറ്റൽ കെട്ടിട നിർമ്മാണം, ചുറ്റുമതിൽ, കിണർ നിർമ്മാണം

Agt. No. 37/EE/2022-23 Dated 17-09-2022.

A.S. No. AHD/4402/2019/M3 Dated 07-12-2020

പൂർത്തീകരണ തീയതി 30-04-2024

2. സാം ഉമ്മൻ ടെക്നിക്കൽ സ്കൂൾ, കുളത്തുപുഴ

Agt. No. 09/SEBC/2017-18 Dated 25-05-2017.

A.S. No. GO (Rt) No.1227/2015/H.Edn Dated 29-05-2015

Amount 2,64,00,000/-

പൂർത്തീകരണ തീയതി 17-09-2018

3. സാം ഉമ്മൻ ടെക്നിക്കൽ സ്കൂൾ, കുളത്തുപുഴ ബ്ലോക്ക് - 1 കെട്ടിടത്തിന്റെ ടൈൽ പൂർത്തീകരണ പ്രവൃത്തികൾ

Agt. No. 32/EE/2022-23 Dated 02-09-2022.

A.S. No. GO (Rt) No. 380/21/H.Edn Dated 26-02-2021

Amount 45,00,000/-

പൂർത്തീകരണ തീയതി 22-03-2023

നടപ്പിലാക്കിവരുന്ന പ്രവർത്തികൾ

1. എഡ്യൂക്കേഷൻ കോംപ്ലക്സ് - എഗ്രിമെന്റ് വെച്ച് സൈറ്റ് കോൺട്രാക്ടർക്ക് കൈമാറി.

Agt. No. 74/SEBC/2023-24 Dated 14-02-2024.

A.S. No. GO (Rt) No. 336/21/ GEDN Dated 14-01-2021

Amount 500/- ലക്ഷം.

		<p>2. പുനലൂർ പോളിടെക്നിക്കിന്, ഇലക്ട്രിക് ലാബ് നിർമ്മാണം - പ്ലാസ്റ്റിംഗ് പ്രവർത്തികൾ പൂർത്തിയാക്കുന്നു.</p> <p>Agt. No. 62/SEBC/2022-23 Dated 14-02-2024.</p> <p>A.S. No. GO (Rt) No. 181/2022 H.Edn Dated 28-01-2022</p> <p>Amount 124.61/- ലക്ഷം.</p> <p>3. അച്ചൻകോവിൽ വി.എച്ച്.എസ്. സ്കൂൾ നിർമ്മാണം - പ്രവർത്തി ആരംഭിച്ചു.</p> <p>Agt. No. 85/SEBC/2023-24 Dated 28-02-2024.</p> <p>A.S. No. GO (Rt) No. 549/2023/GEDN Dated 23-01-2023</p> <p>Amount 150 ലക്ഷം.</p> <p>4. എക്സൈസ് കോംപ്ലക്സ് പുനലൂർ - ഭരണാനുമതി ലഭിച്ചു. സൂപ്പർവൈസർ ഡിസൈൻ പ്രവർത്തി പൂർത്തിയാക്കുന്നു.</p> <p>A.S. No. GO (Rt) No. 334/2024/PWD Dated 10-03-2024</p> <p>Amount 350 ലക്ഷം.</p>
(ഇ)	<p>നിലവിൽ നടപ്പിലാക്കി വരുന്ന പ്രവൃത്തികൾ എന്നത്തേക്ക് പൂർത്തിയാക്കാൻ ആകുമെന്ന് വിശദമാക്കാമോ;</p>	<p>(ഇ) നിരത്ത് വിഭാഗം</p> <p>അനുബന്ധം 5 ആയി ചേർക്കുന്നു.</p> <p>നിരത്ത് പരിപാലനം വിഭാഗം</p> <p>അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p> <p>പാലങ്ങൾ</p> <p>ഇത്തിക്കര പറയൻമുഖ കടവിൽ പാലത്തിന്റെ ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി ആരംഭിച്ച് മൂന്നു മാസത്തിനുള്ളിൽ പൂർത്തീകരിക്കാവുന്നതാണ്.</p> <p>കെട്ടിട വിഭാഗം</p> <ol style="list-style-type: none"> 1. എഡ്യൂക്കേഷൻ കോംപ്ലക്സ് നിർമ്മാണം - 2025 ഡിസംബർ 2. പുനലൂർ പോളിടെക്നിക്കിന്, ഇലക്ട്രിക് ലാബ് - 2024 ഡിസംബർ 3. അച്ചൻകോവിൽ വി.എച്ച്.എസ്. സ്കൂൾ - 2025 ഡിസംബർ

		<p>കെ.ആർ.എഫ്.ബി.- പി.എം.യു</p> <p>കിഫ്ബി പദ്ധതിയായ ആയുർ -അഞ്ചൽ പുനലൂർ റോഡിന്റെ നിർമ്മാണം 2024 ഡിസംബറിനകം പൂർത്തീകരിക്കുവാൻ സാധിക്കുന്നതാണ്.</p> <p>ദേശീയപാത വിഭാഗം</p> <p>Cutting trees in dangerous condition from Ambalathumkala to Kottavasal എന്ന പ്രവർത്തി എഗ്രിമെന്റ് വെച്ചതിനു ശേഷം മൂന്ന് മാസത്തിനുള്ളിലും , Labour Engaging for removal of banyan tree growing under Punalur Bridge എന്ന പ്രവർത്തി എഗ്രിമെന്റ് വെച്ചതിനു ശേഷം രണ്ട് മാസത്തിനുള്ളിലും പൂർത്തിയാക്കുന്നതാണ്.</p>
(എഫ്)	<p>പൊതുമരാമത്ത് വകുപ്പ് മണ്ഡലത്തിൽ പുതുതായി നടപ്പാക്കാനുദ്ദേശിക്കുന്ന പ്രവൃത്തികൾ/പദ്ധതികൾ ഉണ്ടെങ്കിൽ അവയുടെ വിശദാംശം ലഭ്യമാക്കാമോ?</p>	<p>(എഫ്) നിരത്ത് വിഭാഗം</p> <p>അനുബന്ധം 6 ആയി ചേർക്കുന്നു</p> <p>കെട്ടിട വിഭാഗം</p> <p>അനുബന്ധം 7 ആയി ചേർക്കുന്നു.</p> <p>ദേശീയ പാത വിഭാഗം</p> <p>പുനലൂർ മണ്ഡലത്തിൽ ദേശീയ പാത വിഭാഗം പുതുതായി നടപ്പാക്കാനുദ്ദേശിക്കുന്ന പ്രവൃത്തികൾ</p> <ol style="list-style-type: none"> 1. GENERAL-NH 744- Approach Road Maintenance- Murukanpanchal bridge Kazhuthuruthy Bridge 2. Road Safety Measures in NH 744 from Punalur to Kottavasal <p>മേൽ പ്രവൃത്തികൾക്ക് estimate തയ്യാറാക്കിയിട്ടുണ്ട്. NHAI യിൽ നിന്ന് തുക അനുവദിച്ചു കിട്ടേണ്ടതായിട്ടുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1 നിരത്ത് വിഭാഗം

(എ) പുനലൂർ നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗത്തിന്റെ കീഴിൽ കഴിഞ്ഞ സർക്കാരുകളുടെ കാലയളവിൽ അനുവദിച്ചതും മാർച്ച് 2021 ന് മുമ്പ് പൂർത്തിയാക്കാൻ കഴിയാത്തതുമായ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ പട്ടികയായി ചുവടെ ചേർക്കുന്നു.

SI No.	Name of work	AS NO Date	Amount in lakhs	Starting Date	Present Status of work	Agency
1	Budget works 2020-21 . Providing BM and BC to Yeroor Edamon PWD road (Aylara Junction to Aayiranallore)in Punalur LAC (5.9 Km)	G.O (Rt)No.738/2020/PWD D dated 13.09.2020	1000	10.12.2021	work completed on 19/01/2024	PWD Roads Wing
2	Budget works 2018-19. Improvements by providing DGBM & BC to Punalur - T.B Junction - Vattappada - Edamon Sathram road.	G.O (Rt) No.1510/2018/PWD Date 24-09-2018	876	19/12/2019	Work completed on 15/01/2022	PWD Roads Wing
3	Budget works 2020-21: Providing BM & BC to Vilakkupara - Thadikkadu Road Ch 6/000 to 9/100 (Manalil to Mavila)	G.O (Rt) No.772/2020/PWD Date 24-09-2020	160	27/12/2021	Work completed on 25/02/2023	PWD Roads Wing

4	Sabarimala 2020-21: Heavy maintenance -Providing BC Overlay to Ayoor - Kulathupuzha road Ch 7/300 to 9/200 (Anchal to Alencherry in Punalur LAC)	G.O (Rt) No.7221/2020/PWD Date 09-09-2020	180	06/03/202 1	Work completed on 26/01/2022	PWD Roads Wing
---	---	---	-----	----------------	---------------------------------------	----------------------

അനുബന്ധം 2 നിരത്ത് വിഭാഗം

(ബി & സി) പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗത്തിന്റെ കീഴിൽ പുനലൂർ നിയോജക മണഡലത്തിൽ ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം അനുവദിച്ച പ്രവൃത്തികളുടെ പേര്, വിശദാംശങ്ങൾ പട്ടികയായി ചുവടെ ചേർക്കുന്നു.

SI No	Name of work	Name of Wing	Name of Agency	Amount in lakhs	Present Status of work
1	BW 2021-22 Improvements to Thazhamel Anchal market Junction Sabarigiri school Agastyakode Road Ch 0/000 to 4/700	PWD	Roads Wing	500	work completed
2	BW 2021-22 Improvements to Yeroor Panayam Alenchery Road Ch 0/000 to 4/800/	PWD	Roads Wing	649.679	work completed
3	GENERAL-Sabarimala 2021-22 : Heavy Maintenance -Providing BM &BC to Yeroor Edamon Road Ch 10/000 to 14/440km-Work-General Civil Work	PWD	Roads Wing	750	Work completed
4	Improvements by providing 40 mm chipping carpet and allied works to Nellipally- Neithumukku Road	PWD	Roads Wing	216	Work completed
5	BW 2021-22 Improvements to Vilakkupara Mavila Road From Vilakkupara to manalil Pacha (Ch 0/000 to 6/000)	PWD	Roads Wing	999.258	BM completed in 90% Length, BC & Traffic Safety to be done.
6	Budget work 2023-24- Providing DGBM and BC to Vilakkupara Thadikkadu road b/w Ch:6/000 to	PWD	Roads Wing	350	Drain and culvert work in progress

	7/800 (Manalilpacha to Archal)				
7	NABARD-RIDF XXIX 2023-24 UPGRADATION BY PROVIDING BM & BC TO EDAMULAKKAL THADIKKADU ROAD CH 0/000 TO 4/160- IN PUNALUR LAC -Work-General Civil Work	PWD	Roads Wing	700	Drain and culvert work in progress
8	Providing DGBM&BC to TB Junction Vattapada Edamon Sathram road b/w ch 1/230 to 1/290 and 1/390 to 1/672 km	PWD	Roads Wing	85	Site Handed over. Expected to be completed before October 2024
9	Sabarimala Festival 2023-24- Non Plan- Upgradation-Providing BM & BC to Marangattukonam Thadikkadu Road (0/000 to 3/280) in Punalur LAC	PWD	Roads Wing	400	Tender Published. Opening on 24/06/2024
10	R/P 2024-25 Strengthening and Upgradation of Punalur Kakkod Chemkulam Road ch 0/000 to 4/000-Punalur constituency	PWD	Roads Wing	360	Estimate submitted for TS
11	B/W 2024-25 Improvements to Vilakkupara Kettuplachi to Kelancavu road ch 0/000 to 4/000 in Punalur LAC	PWD	Roads Wing	500	AS obtained on 18/06/2024. To be submitted for T.S
12	GENERAL-General RM 2022-23 /Cluster 2/ One Year RC/Punalur/KLM-RM 2022-23 Zone 1 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 15.82 Km-work-General Civil Work	PWD	Roads Wing	27.13	Work completed

13	General RM 2022-23 /Cluster 2/ One Year RC/Punalur/KLM-RM 2022-23 Zone 3 -One Year Running Contract for Various PWD Roads Under Roads Section Punalur in KollamDistrict - 3 road stretches for a length of 10.046 Km	PWD	Roads Wing	15.8	Work completed
14	RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 1 - One YearRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 4road stretches for a length of 13.16 Km-	PWD	Roads Wing	25.6	Work completed
15	RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 3 - One YeaRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District – 4road stretches for a length of 23.596 Km	PWD	Roads Wing	31	Work completed
16	2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 4 - One YearRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 5 road stretches for a length of 9.627 Km-work-	PWD	Roads Wing	18.535	Work completed
17	General RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 2 - One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 1 road stretches for a length of	PWD	Roads Wing	46.25	Work completed

	15.52 Km-General Civil Work				
18	General RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 5 - One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 7 road stretches for a length of 21.215 Km-General Civil Work	PWD	Roads Wing	43.94	Work completed
19	GENERAL-RC-II PHASE-I/2023-24/One Year RC/Punalur/ Cluster 2/Phase1-Zone 1 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 15.38 Km-Running Contract-General Civil Work	PWD	Roads Wing	35	Work Ongoing
20	2023-24 RC2 Phase 1- One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District-ZONE 1- for a length of 19.12km (4 roads	PWD	Roads Wing	38	Work Ongoing
21	2023-24 RC2 Phase 1-One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District-ZONE 2- for a length of 14.215 km (4 roads)	PWD	Roads Wing	38	Work Ongoing

അനുബന്ധം 3 നിരക്ക് പരിപാലന വിഭാഗം

RC1 2021-22 Punalur Constituency - Progress of Works

SI No	Name of Work	No of Roads	Name of roads with chainage	Length of Road	Constituency	AS No & Date	AS Amount in Lakhs	Status of Work & Bill Details	Work executing Agency /Department /Office
1	RM 2021-22-Cluster I-One Year Running Contract For Various PWD Roads Under Roads Section Punalur in Kollam District- 9 Road Stretches For a Total Length Of 26.850 Km	8	Edamon Railway station road 0/000 to 0/600	0.6	Punalur	Revised vide GO(Rt)No 1322/2023/PWD/Tvm dated 09.10.2023	160	Work completed and final bill submitted for an amount of Rs 16876532/-	PWD/ Maintenance Sub Division, Kollam
			Ettapadappu road 0/300 to 4/500	4.2	Punalur				
			Anachadi Estate Road 0/000 to 1/600	1.6	Punalur				
			Palaruvi Road 0/000 to 4/050	4.05	Punalur				
			Punalur - Schliakkara road 0/000 to 7/000	7	Punalur				
			Punalur Kakkodu Chemkulam road 0/000 to 4/000	4	Punalur				
			Nellipallymukku-Kallaramukku - Marthoma Church road 0/000 to 2/600	1.65	Punalur				
			Tholikodu Maniyar Erichikkal Manalil road 2/000-4/800	2.8	Punalur				
2	Year Running Contract For Various PWD Roads Under Roads Section Anchal in Kollam District- 2 Road Stretches For a Total Length	2	Kulathurpuzha-Samnagar road 0/000 to 5/000	5	Punalur	GO(Rt)No 1034/2021/PWD/Tvm dated 24.11.2021	76.2	Work completed and final bill submitted for an amount of Rs 6583413/-	PWD/ Maintenance Sub Division, Kollam
			Vilakkupara-Thadikkadu Road 9/105 to 16/845	7.74	Punalur				
Total (2021-22)		10		38.64			236.2		

RC1 2023-24 Punalur Constituency - Progress of Works

	GENERAL-PUNALUR 3 - RC-1 2023-2024 - 3 nos of		Ettapadappu road 0/300 to 4/500		PUNALUR				PWD/
--	---	--	---------------------------------	--	---------	--	--	--	------

1	Road Stretches - 9.850 Km- RM 2023-24-Cluster I - Punalur - 3 - 3nos of Road Stretches - 9.850 Km- General Civil Work	3	Anachadi Estate road 0/000 to 1/600	9.85	PUNALUR	GO(Rt) No 970/2023/PWD dated 14.07.2023	52.5	Premonsoon work ongoing	Maintenance Sub Division, Kollam
			Palaruvi road 0/000 to 4/050		PUNALUR				
2	GENERAL-PUNALUR 2 - RC-1 2023-2024 - 2 nos of Road Stretches - 6.8km- RM 2023-24-Cluster I - Punalur -2 - 2nos of Road Stretches - 6.8 Km-General Civil Work	2	Tholikkode - Maniyar - Erichikkal - Manalil road 2/000 to 4/800	6.8	PUNALUR	GO(Rt) No 970/2023/PWD dated 14.07.2023	28.9	Premonsoon work ongoing	PWD/ Maintenance Sub Division, Kollam
			Punalur - Kakkodu - Chenkulam road 0/000 to 4/000		PUNALUR				
3	GENERAL-PUNALUR 1 - RC-1 2023-2024 - 3nos of Road Stretches - 10.2 Km. - RM 2023-24-Cluster I - Punalur 1 - 3nos of Road Stretches - 10.2 Km. - General Civil Work-1	3	Punalur Schaliakkara road ch 0/000 to 7/000	9.25	PUNALUR	GO(Rt) No 970/2023/PWD dated 14.07.2023	46.1	Premonsoon work ongoing	PWD/ Maintenance Sub Division, Kollam
			Nellippally - Kallaramukku - Marthoma church road ch 0/000 to 1/650		PUNALUR				
			Edamon railway Station road 0/000 to 0/600		PUNALUR				
4	1 2023-2024 - 2nos of Road Stretches -12.740km-RM 2023-24-Cluster I - Anchal - 2nos of Road Stretches - 12.74 Km-General Civil	2	Kulathupuzha Samnagar Road ch 0/000 to 5/000	12.74	PUNALUR	GO(Rt) No 970/2023/PWD dated 14.07.2023	51	Premonsoon work ongoing	PWD/ Maintenance Sub Division, Kollam
			Vilakkupara Thadicadu road ch 9/105 to 16/845		PUNALUR				
Total(2023-24)		10		38.64			178.5		

അനുബന്ധം 4 പാലങ്ങൾ

ക്രമ. നം.	പ്രവൃത്തിയുടെ പേര്	ഭരണാനുമതി തുക (ലക്ഷത്തിൽ)	പൊതുമരാമത്ത് വിഭാഗം	നിലവിലെ സ്ഥിതി	പദ്ധതി നിർവ്വഹണ ഏജൻസി
1.	കുളത്തുപ്പുഴ ശ്രീശാസ്താ അമ്പലക്കടവ് പാലത്തിന്റെ അറ്റകുറ്റപ്പണികൾ	54.70	പാലങ്ങൾ വിഭാഗം	പൂർത്തീകരിച്ച	ശ്രീ. ഹരികുമാർ
2.	ഇത്തിക്കര പറയൻമുല കടവിൽ പാലം ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി	500.00	പാലങ്ങൾ വിഭാഗം	പോസ്റ്റ് ടെണ്ടർ--- നടപടികൾ പൂരോഗമിക്കുന്നു.	

അനുബന്ധം 5 നിരത്ത് വിഭാഗം

(ഡി & ഇ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം അനുവദിച്ച പൊതുമരാമത്ത് വകുപ്പ് നിരത്ത് വിഭാഗത്തിന്റെ കീഴിൽ വരുന്ന പൂർത്തിയാക്കിയ / നടന്നു വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ചുവടെ ചേർക്കുന്നു.

Sl No.	Name of work	Name of Wing	Name of Agency	Amount in lakhs	Present Status of work
	<u>Works Completed</u>				
1	BW 2021-22 Improvements to Thazhamel Anchal market Junction Sabarigiri school Agastyakode Road Ch 0/000 to 4/700	PWD	Roads Wing	500	work completed
2	BW 2021-22 Improvements to Yeroor Panayam Alenchery Road Ch 0/000 to 4/800/	PWD	Roads Wing	649.679	work completed
3	GENERAL-Sabarimala 2021-22 : Heavy Maintenance -Providing BM &BC to Yeroor Edamon Road Ch 10/000 to 14/440km-Work-General Civil Work	PWD	Roads Wing	750	Work completed
4	Improvements by providing 40 mm chipping carpet and allied works to Nellipally- Neithumukku Road	PWD	Roads Wing	216	Work completed

5	<p>GENERAL-General RM 2022-23 /Cluster 2/ One Year RC/Punalur/KLM-RM 2022-23 Zone 1 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 15.82 Km-work-General Civil Work</p>	PWD	Roads Wing	27.13	Work completed
6	<p>General RM 2022-23 /Cluster 2/ One Year RC/Punalur/KLM-RM 2022-23 Zone 3 -One Year Running Contract for Various PWD Roads Under Roads Section Punalur in KollamDistrict - 3 road stretches for a length of 10.046 Km</p>	PWD	Roads Wing	15.8	Work completed
7	<p>RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 1 - One YearRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 4road stretches for a length of 13.16 Km-</p>	PWD	Roads Wing	25.6	Work completed

8	<p>RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 3 - One YearRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District – 4road stretches for a length of 23.596 Km</p>	PWD	Roads Wing	31	Work completed
9	<p>2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 4 - One YearRunning Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 5 road stretches for a length of 9.627 Km-work-</p>	PWD	Roads Wing	18.535	Work completed
10	<p>General RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 2 - One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 1 road stretches for a length of 15.52 Km-General Civil Work</p>	PWD	Roads Wing	46.25	Work completed

11	General RM 2022-23 /Cluster 2/ One Year RC/Anchal/KLM-RM 2022-23 Zone 5 - One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District - 7 road stretches for a length of 21.215 Km-General Civil Work	PWD	Roads Wing	43.94	Work completed	
Sl No.	Name of work	Name of Wing	Name of Agency	Amount in lakhs	Present Status of work	Expected Date of Completion
	<u>Ongoing Projects</u>					
1	BW 2021-22 Improvements to Vilakkupara Mavila Road From Vilakkupara to manalil Pacha (Ch 0/000 to 6/000)	PWD	Roads Wing	999.258	BM completed in 90% Length, BC & Traffic Safety to be done.	11/24
2	Budget work 2023-24- Providing DGBM and BC to Vilakkupara Thadikkadu road b/w Ch:6/000 to 7/800 (Manalilpacha to Archal)	PWD	Roads Wing	350	Drain and culvert work in progress	11/24

3	NABARD-RIDF XXIX 2023-24 UPGRADATION BY PROVIDING BM & BC TO EDAMULAKKAL THADIKKADU ROAD CH 0/000 TO 4/160- IN PUNALUR LAC -Work-General Civil Work	PWD	Roads Wing	700	Drain and culvert work in progress	12/24
4	Providing DGBM&BC to TB Junction Vattapada Edamon Sathram road b/w ch 1/230 to 1/290 and 1/390 to 1/672 km	PWD	Roads Wing	85	Site Handed over. Expected to be completed before October 2024	10/24
5	Sabarimala Festival 2023-24- Non Plan- Upgradation-Providing BM & BC to Marangattukonam Thadikkadu Road (0/000 to 3/280) in Punalur LAC	PWD	Roads Wing	400	Tender Published. Opening on 24/06/2024	03/25
6	R/P 2024-25 Strengthening and Upgradation of Punalur Kakkod Chemkulam Road ch 0/000 to 4/000-Punalur constituency	PWD	Roads Wing	360	Estimate submitted for TS	03/25
7	B/W 2024-25 Improvements to Vilakkupara Kettuplachi to Kelancavu road ch 0/000 to 4/000 in Punalur LAC	PWD	Roads Wing	500	AS obtained on 18/06/2024. To be submitted for T.S	05/25

8	GENERAL-RC-II PHASE-I/2023-24/One Year RC/Punalur/ Cluster 2/Phase1- Zone 1 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 15.38 Km-Running Contract-General Civil Work	PWD	Roads Wing	35	Work Ongoing	12/24
9	2023-24 RC2 Phase 1- One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District- ZONE 1- for a length of 19.12km (4 roads	PWD	Roads Wing	38	Work Ongoing	12/24
10	2023-24 RC2 Phase 1-One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District- ZONE 2- for a length of 14.215 km (4 roads)	PWD	Roads Wing	38	Work Ongoing	12/24

അനുബന്ധം 6 നിരത്ത് വിഭാഗം

(എഫ്) പൊതുമരാമത്ത് വകുപ്പ് മുഖേന പുനലൂർ നിയോജകമണ്ഡലത്തിൽ നടപ്പിലാക്കാൻ ഉദ്ദേശിക്കുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങളുടെ പട്ടിക ചുവടെ ചേർക്കുന്നു.

SI No	Name of work	Amount in Lakhs
RC WORKS- RC2 PH2 - 2024-25-BY ROADS WING (3054-03-337-99)		
1	RC-II PHASE-II/2024-25/One Year RC/Punalur/ Cluster 2/Phase1-Zone 1 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 20.412 Km	75
2	RC-II PHASE-II/2024-25/One Year RC/Punalur/ Cluster 2/Phase1-Zone 2- One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 3 road stretches for a length of 10.36 Km	40
3	RC-II PHASE-II/2024-25/One Year RC/Punalur/ Cluster 2/Phase1-Zone 13- One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 22.746 Km	75
4	RC-II PHASE-II/2024-25/One Year RC/Punalur/ Cluster 2/Phase1-Zone 4 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 7 road stretches for a length of 9.15 Km	25
5	RC-II PHASE-2/2024-25/One Year RC/Punalur/ Cluster 2/Phase1-Zone 5 - One Year Running Contract for Various PWD Roads Under Roads Section Punalur in Kollam District - 4 road stretches for a length of 15.38 Km	30
6	2024-25 RC2 Phase 1-One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District-ZONE 1- for a	88

	length of 49.6km (4 road stretches)-	
7	2024-25 RC2 Phase 1-One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District-ZONE 2- for a length of 22.473km (6 road stretches)-	48
8	2024-25 RC2 Phase 1-One Year Running Contract for Various PWD Roads Under Roads Section Anchal in Kollam District-ZONE 3- for a length of 18.773km (4 road stretches)-	32

അനുബന്ധം 7 കെട്ടിട വിഭാഗം

എഫ്.	പ്രവൃത്തിയുടെ പേര്	നിലവിലെ സ്ഥിതി
1	പുനലൂർ ആയുർവേദ ഹോസ്പിറ്റൽ കെട്ടിട നിർമ്മാണം.	2021-22 ബഡ്ജറ്റിൽ 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ നൽകിയിരുന്ന പ്രവൃത്തിക്ക് PRICE ID PWD/BLDG/FL/19631/2023 എന്ന നമ്പറിൽ 120 ലക്ഷത്തിനു എസ്റ്റിമേറ്റ് സമർപ്പിച്ചിട്ടുണ്ട്. ഇത് e-office വഴി The Director, Indian System of Medicine തിരുവനന്തപുരത്തിന് കത്ത് നമ്പർ CE/BL/PLI/KLM/19631/2023-5-1-1 Dtd. 24-03-2024 പ്രകാരം നൽകിയിട്ടുണ്ട്.
2	പുനലൂർ ബാലൻ സാംസ്കാരിക നിലയം - കെട്ടിട നിർമ്മാണം	2023-24 ബഡ്ജറ്റിൽ 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ഉള്ള ടി പ്രവൃത്തിക്ക് വേണ്ടി മണ്ണ് പരിശോധന നടത്തിയിട്ടുള്ളതാണ്. AR Drawing ലഭ്യമായത് client ന്റെ suggestion ഉൾപ്പെടെ revision നു വേണ്ടി AR Drawing നു 18-05-2024 ന് കത്ത് സമർപ്പിച്ചിട്ടുണ്ട്
3	അഞ്ചൽ സെന്റർ ഫോർ അഡ്വാൻസ് പ്രിന്റിംഗ് കെട്ടിട നിർമ്മാണം	2023-24 ബഡ്ജറ്റിൽ 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ചതാണ്. 200 ലക്ഷത്തിന് എസ്റ്റിമേറ്റ് തയ്യാറാക്കി അസിസ്റ്റന്റ് എക്സിക്യൂട്ടീവ് എഞ്ചിനീയറുടെ ഓഫീസിൽ പരിശോധിച്ചുവരുന്നു.
4	മണിയാർ ഗവ. യു.പി.എസ്. കെട്ടിട നിർമ്മാണം	2024-25 ബഡ്ജറ്റിൽ 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ചതാണ്. എസ്റ്റിമേറ്റ് നമ്പർ PWD/BLDG/EST/2896/2023-24 പ്രകാരം 150 ലക്ഷത്തിന് എസ്റ്റിമേറ്റ് സമർപ്പിച്ചിട്ടുണ്ട്. ഇത് e-office വഴി The Director General Education Department, Jagathi തിരുവനന്തപുരത്തിന് കത്ത് നമ്പർ CE/BL/PL1/KLM/2896/2023-24 തീയതി 14-06-2024 പ്രകാരം സമർപ്പിച്ചിട്ടുണ്ട്.
5	വെഞ്ചേമ്പ് ഗവ. യു.പി.എസ്. കെട്ടിട നിർമ്മാണം	2023-24 ബഡ്ജറ്റിൽ 20% ബഡ്ജറ്റ് പ്രൊവിഷൻ ലഭിച്ചതാണ്. മണ്ണ് പരിശോധന നടത്താൻ 27-03-2024ൽ RIQCL കത്ത് നൽകിയിട്ടുണ്ട്. ഫണ്ട് ലഭ്യമാകുന്ന മുറയ്ക്ക് മണ്ണ് പരിശോധന നടത്തുന്നതാണെന്ന് RIQCL 11-04-2024 ൽ അറിയിച്ചിട്ടുണ്ട്. AR Drawing തയ്യാറായിട്ടുണ്ട്.