

15 -ാം കേരള നിയമസഭ

11 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 3890

28-06-2024 - ൽ മറുപടിയ്ക്ക്

മണലൂർ മണ്ഡലത്തിലെ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ. മുരളി പെരുന്നേല്ലി		ശ്രീ. പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	മണലൂർ മണ്ഡലത്തിൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതി പ്രകാരം ഏതെല്ലാം പ്രവൃത്തികൾ നടപ്പിലാക്കിയെന്നതിന്റെ വിശദാംശം നൽകാമോ?	(എ)	മണലൂർ നിയോജകമണ്ഡലത്തിൽ റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവിനു കീഴിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കുന്നതുമായ പദ്ധതികളുടെ നിലവിലുള്ള സ്ഥിതി സംബന്ധിച്ച വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

മണലൂർ മണ്ഡലത്തിലെ റിബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് പദ്ധതികൾ				അനുബന്ധം
Sl. No.	Department	Project	Allocation (₹ in Cr)	Status of the works in the constituency
1	Department of Agriculture Development & Farmer's Welfare	Improved Infrastructural facilities to overcome flood and drought in Thrissur Ponnani Kole Lands for increased paddy production-Supply & Installation of Submersible Pumps in Kole Lands	64.89 (Total AS amount for the project component -Supply & Installation of Submersible Pumps)	Out of the 49 sanctioned pumpsets , 32 have been installed
		Improved Infrastructural facilities to overcome flood and drought in Thrissur Ponnani Kole Lands for increased paddy production – KLDC/KSEB	230.30 (Total AS amount for the project component - KLDC, KSEB works)	KLDC-Out of 20 works of improved infrastructure facilities for Kole lands in Manalur, 9 have been completed, 9 ongoing and 2 works are under tendering. KSEB- Five numbers of 100 KV transformers, One number of 160 KV transformer have been installed, capacity of One transformer upgraded to 160 KV from 100 KV ,360 m of 11KV OH line laid.
		Improved Infrastructural facilities to overcome flood and drought in Thrissur Ponnani Kole Lands for increased paddy production -Purchase of machineries and accessories	3.18 (Total AS amount for the project component - Machineries required for the farming)	Sanctioned machineries have been purchased for the project
		Enhancing Livelihood through Integrated Farming with special focus to Idukki and Wayanad	50.00 (State wide)	Completed

Sheet1

		Strengthening of e- Governance in Agriculture Department	12.00 (State wide)	Completed
2	Soil Conservation Department	Flood control project in Ganimangalamthodu project	0.66	Completed
3	Department of Revenue	Digital Survey of 1550 Villages Phase 1: Brahmakulam	438.46 (state wide)	Initial Work Started
4		Reconstruction of Iyyal Cherunaloor Village Office	46.24	Completed and inaugurated
5	Local Self Government Department	Reconstruction of Chottilappara bridge	2.90	Under Construction
6		Paris Road	1.70	Under Construction, 30% physical progress achieved
7		Kudumbashree Project- Skilling for Self-Employment (ARISE)	10.00 (State wide)	Completed
8		Kudumbashree Project- Crisis Management Fund	18.50 (state wide)	Completed
9		Kudumbashree Project- Vulnerability Reduction Fund	26.00 (state waide)	Completed
10	Public Works Department	Thrissur Kuttippuram road (SH 69)	273.97	physical progress 22% and Contractor terminated due to non-performance

Sheet1

11	Water Resources Department	KWA- WSS to Pavaratty&MullasseryPanchayaths in Chavakkad Taluk-Phase-Components Distribution System- Pavaratty - 48 KM ,FHTC 6775 ,Distribution System Mullassery - 61 KM ,FHTC 6801	54.80	Distribution system :- 5.192km DI pipe and 104km PVC pipe supplied out of total 109kms. 48.73km pipe laid in Mullassery Panchayath and 47.24km in Pavaratty Panchayath. FHTC given in Mullassery - 2800 Nos and Pavaratty Panchayath- 1700 Nos. Phase 2: Construction of steel bridge along Koombully bridge and road restoration charges for gravity main work- Completed. Phase 3 : Interconnection works- 100% Completed
12		KWA- Automation of pump houses - CCTV surveillance - Irimbranellur pump house, Aloorppadam pump house, Chovallur maithri pumphouse,	0.01	Completed
13		Irrigation- Kole lands-Civil works of regulators in connection with mechanical works-Flood damages- rectification works at Enamakal regulator for the year 2018-19	4.06	Work tendered. The L2 bidder filed a case regarding the award of work to L1 bidder in the High Court.
14		Irrigation-Kole lands-Civil works of regulators in connection with mechanical works-Flood damages- rectification works at Idiyanchira regulator for the year 2018-19	2.42	Dismantling of shutters completed, threading of screw rods are completed, bend checking completed and supply of MS plate and SS plates completed.
15	Animal Husbandry Department	Livelihood Support Package	77.00 (State wide)	Completed