

15 -ാം കേരള നിയമസഭ

12 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2415

15-10-2024 - ൽ മറുപടിയ്ക്ക്

മഞ്ചേശ്വരം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എ. കെ. എം. അഷ്റഫ്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	മഞ്ചേശ്വരം മണ്ഡലത്തിലെ കിഫ്ബി മുഖേനയുള്ള പദ്ധതികൾ നിലവിൽ നിർവ്വഹണത്തിന്റെ ഏത് ഘട്ടങ്ങളിലാണെന്ന് വിശദമാക്കുമോ;	(എ)	മഞ്ചേശ്വരം നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയ പദ്ധതികളുടെ നിലവിലെ നിർമ്മാണ പുരോഗതി പദ്ധതി പൂർത്തീകരിക്കുവാൻ പ്രതീക്ഷിക്കുന്ന തീയതി എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.
(ബി)	പ്രസ്തുത പദ്ധതികൾ എപ്പോൾ പൂർത്തിയാകുമെന്ന് വിശദമാക്കുമോ?	(ബി)	മഞ്ചേശ്വരം നിയോജകമണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയ പദ്ധതികളുടെ നിലവിലെ നിർമ്മാണ പുരോഗതി പദ്ധതി പൂർത്തീകരിക്കുവാൻ പ്രതീക്ഷിക്കുന്ന തീയതി എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.

സെക്ഷൻ ഓഫീസർ

2015

Government of Karnataka

Annexure 1

KIIFB Projects under Manjeshwar LAC

Sl. No	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status	Expected Time of Completion
1	Fisheries & Ports	FSH001-01	Construction of Groynes and Extension of Breakwaters Beach stabilization on southern side of Manjeshwar Fishing Harbour	₹ 13.47	KSCADC	Work Completed	Work Completed
2	Health & Family Welfare	HF006-01	Construction of 10 bedded isolation wards in 140 LAC CHC Mangalpadu	₹ 1.69	KMSCL	Work Completed	Work Completed
3	General Education	GED005-24	PPE Mission- Upgradation of one school in each constituency - Kasaragod District-Phase 2 Govt. HSS, Morgal	₹ 5.00	KITE	Work Completed	Work Completed
4	General Education	GED008-56	Betterment of infrastructure facilities in 229 schools Kasarode Phase-3 Cluster-1 Kumbala GHSS	₹ 3.00	INKEL	Work Completed	Work Completed
5	PWD	PWD006-24	IMPROVEMENTS TO KALLADKA - PERLA - UKKINADKA ROAD 23/227 TO 32/827 IN KASARAGOD DISTRICT Kalladka Perla Ukkinaadka - Contract work	₹ 27.39	KRFB	Work Completed	Work Completed
6	PWD	PWD013-08	Improvements to the Hill Highway from Nandarapadavu to Chevar Km 0/000 to 23/000 in Kasarode District.	₹ 54.76	KRFB	Work Completed	Work Completed
7	Fisheries & Ports	FSH002-11	Educational Infrastructure Works in Kasaragod District Phase -1 Government Higher Secondary School, Bengara	₹ 1.79	KSCADC	Work Completed	Work Completed
8	General Education	GED003-24	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kasaragod Cluster - 24 1.GHS Kadambar (99,66,412), 2.GHSS Uppala (99,79,400), 3.GHSS Mangalpadu (99,80,207) 4. GHSS Angadimoger (99,82,819), 5.GHSS Bekur (99,79,372), 6.GHS Paivallike (99,75,911), 7.GVHSS Shiriya (99,70,678), 8.GVHSS Kunjathur (99,99,310),	₹ 7.98	KILA	1.GHS Kadambar-Completed 2.GHSS Uppala -Work in progress 3.GHSS Mangalpadu-Completed 4. GHSS Angadimoger - TS stage 5.GHSS Bekur - PED resubmitted 6.GHS Paivallike - Completed 7.GVHSS Shiriya-Completed, 8.GVHSS Kunjathur-Completed	1. GHS Kadambar-Completed 2.GHSS Uppala - 31 October 2024 3.GHSS Mangalpadu-Completed 4. GHSS Angadimoger - 31 December 2025 5.GHSS Bekur - 31 December 2025 6.GHS Paivallike - Completed 7.GVHSS Shiriya-Completed 8.GVHSS Kunjathur-Completed
9	PWD	PWD013-07	Improvements to the Hill Highway from Chevar to Edaparamba Km 23/000 to 72/635 in Kasarode District (Km 49.635)	₹ 86.64	KRFB	Work in progress	Thursday, September 18, 2025

10	General Education	GED006-09	Betterment of Infrastructure facilities in 166 schools Kasaragod Cluster 2 1. G.H.S.S Paivalike Nagar (Manjeshwar - 2,97,94,509), 2. G.S.B.S Kumbala (Manjeshwar - 2,98,79,472)	₹ 5.95	KILA	1. Work in progress 2. Agreement executed. Demolition completed	1. G.H.S.S Paivalike Nagar - 30 April 2025 2. G.S.B.S Kumbala - 31 January 2026
11	Higher Education	HED007-27	KASARGOD CLUSTER PHASE 4 Govinda Pai Memorial Govt College Manjeshwaram, Kasargode	₹ 5.49	KSITL	KIIFB Approved. Sub Project Revision under process	Tuesday, March 31, 2026
12	Health & Family Welfare	HFV002-40	Development of THQ Hospital, Mangalapady, Kasaragod	₹ 13.74	KITCO	KIIFB Approved	Tuesday, June 30, 2026
13	PWD	PWD011-09	Construction of RoB in lieu of LC 291 in between Railway KM 868/800-900 at Manjeshwar in Kasaragod District	₹ 40.40	RBDCK	KIIFB Approved. LA in progress	36 months Expected
14	PWD	PWD011-13	Construction of ROB in lieu of LC 289 in between Railway KM 865/500-600 at Hosangadi in Kasaragod	₹ 40.64	RBDCK	KIIFB Approved. Awaiting GAD approval from railway	36 months Expected

Reji John
 8032167 9m@30