

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 369

09-08-2021 - ൽ മറുപടിയ്ക്ക്

ദേശീയ പാത 66-ന്റെ ഭൂമി ഏറ്റെടുക്കൽ

ചോദ്യം		ഉത്തരം	
<p>ശ്രീ വി ജോയി, ശ്രീ ഡി കെ മുരളി, ശ്രീ . കെ .ഡി .പ്രസേനൻ , ശ്രീ സി എച്ച് കഞ്ഞമ്പു</p>		<p>Shri P. A. Mohamed Riyas (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>	
(എ)	<p>ഭൂമി ഏറ്റെടുക്കലിന്റെ ചെലവിന്റെ നാലിലൊന്ന് സംസ്ഥാനം ഏറ്റെടുത്തതിനെ തുടർന്ന് ദേശീയ പാത 66 നാലുവരിയാക്കുന്ന പ്രവർത്തനം ത്വരിതപ്പെടുത്താൻ ദേശീയപാത അതോറിറ്റിയോട് ആവശ്യപ്പെട്ടിട്ടുണ്ടോ;</p>	(എ)	<p>ദേശീയപാത 66 ന്റെ വികസനത്തിനായുള്ള ഭൂമി ഏറ്റെടുക്കുന്നതിന് സംസ്ഥാനം 25% ചെലവ് വഹിക്കുന്നത് സംബന്ധിച്ച് കിഫ്ബി, ദേശീയപാത അതോറിറ്റി, പൊതുമരാമത്ത് വകുപ്പ് എന്നിവരുൾപ്പെടുന്ന ത്രികക്ഷി കരാർ ഒപ്പു വയ്ക്കുകയും സംസ്ഥാന വിഹിതമായി ഇതുവരെ 40,84,63,00,872/- രൂപ കിഫ്ബിയിൽ നിന്ന് ദേശീയപാത അതോറിറ്റിയുടെ അക്കൗണ്ടിലേക്ക് നൽകുകയും ചെയ്തിട്ടുണ്ട്. പദ്ധതിയുടെ ഭൂമി ഏറ്റെടുക്കൽ നടപടികളുടെ പുരോഗതി വിലയിരുത്തുന്നതിനായി NHAI ഉദ്യോഗസ്ഥരെക്കൂടി ഉൾപ്പെടുത്തി State Level Committee യോഗങ്ങൾ റവന്യൂ വകുപ്പ് സമയബന്ധിതമായി നടത്തി വരുന്നു.</p>
(ബി)	<p>പദ്ധതിയ്ക്കായുള്ള സ്ഥലമെടുപ്പിന്റെ പുരോഗതിയും വിവിധ റീച്ചുകളുടെ നിർമ്മാണത്തിന്റെ നിലവിലെ സ്ഥിതിയും അറിയിക്കാമോ;</p>	(ബി)	<p>പദ്ധതിയ്ക്കായുള്ള സ്ഥലമെടുപ്പിന്റെ പുരോഗതിയും വിവിധ റീച്ചുകളുടെ നിർമ്മാണത്തിന്റെ നിലവിലെ സ്ഥിതിയും അനുബന്ധമായി ചേർക്കുന്നു.</p>
(സി)	<p>ദേശീയ പാത 212-ൽ ബന്ധിപ്പർ മേഖലയിലെ രാത്രിയാത്ര നിരോധനം സൃഷ്ടിക്കുന്ന തടസ്സം പരിഹരിക്കാൻ മേൽപ്പാലം നിർമ്മിക്കണമെന്നും അതിനായി വേണ്ടിവരുന്ന ചെലവിന്റെ പകുതി വഹിക്കാമെന്നുമുള്ള സംസ്ഥാന സർക്കാരിന്റെ നിലപാടിനോട് കേന്ദ്ര സർക്കാർ പ്രതികരണം അറിയിച്ചിട്ടുണ്ടോ?</p>	(സി)	<p>ദേശീയ പാത 212-ൽ ബന്ധിപ്പർ മേഖലയിലെ രാത്രിയാത്ര നിരോധനം സൃഷ്ടിക്കുന്ന തടസ്സം പരിഹരിക്കാൻ മേൽപ്പാലം(Elevated structures) നിർമ്മിക്കണമെന്നും അതിനായി വേണ്ടിവരുന്ന ചെലവിന്റെ പകുതി സംസ്ഥാനം വഹിക്കാമെന്നും അറിയിച്ചുകൊണ്ട് ബഹു. കേരള മുഖ്യമന്ത്രി 22.08.2019 ൽ ബഹു. കേന്ദ്ര വനം-പരിസ്ഥിതി മന്ത്രിക്ക് കത്ത് എഴുതിയിട്ടുണ്ട്. എന്നാൽ ഈ വിഷയത്തിൽ കേന്ദ്ര സർക്കാരിന്റെ പ്രതികരണം ലഭ്യമായിട്ടില്ല</p>

സെക്ഷൻ ഓഫീസർ

பொருளியல்

Annexure - A UNQ no.369

Sl. No.	PIU Name	Project	NH No	Length (in km)	NHDP/Other awards	Date of Award	Total Land required (in Hec)	Land already in Possession	Total additional land to be acquired (Hec)	Cumulative progress					Pending LA works (in Hec)			% of Total Land in Possession	
										3A (Hec)	3B (Hec)	3C (Hec)	Powers in (Hec)	3A (Hec)	3B (Hec)	Powers in (Hec)			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	
Kerala				569.160			2604.195	1473.459	1130.147	1128.123	1110.394	1040.423	674.038	144.0	18.294	73.545	454.109	82.49%	
1	KOZHIKODE	Package I - Section I - 6-laning of Kerala / Karnataka Border- Thalappady to Chengala (Km 17.200 to Km. 57.200) (De. Ch: 17.200 to De. Ch. 56.200)		59.000			175.5000	139.9094	35.5106	35.5106	35.5106	35.5106	25.2478	0.0000	0.0000	0.0000	10.2628	94.15%	
2		Package I - Section II - 6-laning of Chengala to Nellikulam Town Railway Gate (Km. 57.200 to Km.95.650) (De. Ch: 56.200 to De. Ch. 93.468)		27.268	15.10.2020	167.7060	126.7789	40.9271	40.9271	40.9271	40.9271	40.9271	36.9765	0.0000	0.0000	0.0000	3.9506	97.64%	
3		Construction of 4-lane ROB near Nellikulam Town (Pallickal Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)		0.780	13.04.2018	3.5100	2.7576	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.7524	0.0000	0.0000	0.0000	0.0000	100.00%
4		Package II - Section I - 4/6-laning of Parole (End of Nellikulam ROB) (Km. 96.450) to Thalipparamba (Km. 137.900)		40.110	15.10.2020	181.5660	76.0430	105.5230	105.5230	105.5230	105.5230	105.5230	92.3450	0.0000	0.0000	0.0000	13.1780	92.74%	
5		Package II - Section II - 4/6-laning of Thalipparamba Km. 137.900 to Muzhupilangadu (Start of Thalassery - Mahe Bypass) Km. 170.600		29.948		185.9450	24.1272	111.8178	111.8178	111.8178	111.8178	111.8178	67.6120	0.0000	0.0000	0.0000	44.2058	67.48%	
6		Package III - Thalassery - Mahe Bypass (Km 170.600 to 188.000) (De.Ch:170.600 to De.Ch. 189.100)		18.600	25.10.2017	82.8046	45.7486	37.0560	37.0560	37.0560	37.0560	37.0560	37.0560	37.0560	0.0000	0.0000	0.0000	0.0000	100.00%
7		Package IV - 4/6-laning of Achiyur to (Km. 188.000) to Vengalam (Km. 230.400)		40.800	12.01.2021	183.6000	75.236	108.3636	108.3636	108.3636	108.3636	108.3636	35.369	0.0000	0.0000	0.0000	72.9946	60.24%	
8		Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160. Major Bridge (Noodagil) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road in the State of Kerala on FPC mode.		2.100	17.09.2020	9.4500	5.6895	3.7605	3.7605	3.7605	3.7605	3.7605	3.7605	3.7605	0.0000	0.0000	0.0000	0.0000	100.00%
9		4/6-laning of Kozhikode Bypass from Vengalam to Ramamattukara (Km. 230.400 to Km. 258.800)	60	28.400	10.04.2018	127.8000	127.0331	0.7669	0.7669	0.7669	0.7669	0.7669	0.7669	0.7669	0.0000	0.0000	0.0000	0.0000	100.00%
10	COCHIN	6-laning of Ramamattukara to Start of Valanchery Bypass of NH-17 (New NH-66) (from De. Ch. Km 258.818 to Km 298.500)		39.682		178.5690	64.7549	113.8141	113.8141	113.8141	113.8141	113.8141	113.8141	0.0000	0.0000	0.0000	0.0000	100.00%	
11		6-laning of Valanchery to Kappirikud of NH-17 (New NH-66) (from De. Ch. Km 298.500 to Km 335.850)		37.350		168.0750	72.6591	90.4159	90.4159	90.4159	90.4159	90.4159	90.4159	0.0000	0.0000	0.0000	0.0000	100.00%	
12		6 laning of Kappirikud to Thalikulam (from De. Ch. Km. 335.850 to from De. Ch. Km. 369.015) Section of NH-66 (Old No-17)		33.165		169.7387	60.3310	109.4077	109.4077	109.4077	109.4077	109.3721	0.3354	0.0000	0.0000	0.0000	109.0723	35.74%	
13		6 laning of Thalikulam to Kodungallor (from De. Ch. Km. 369.015 to from De. Ch. Km. 397.850) Section of NH-66 (Old No-17)		28.835		144.6404	47.9914	96.6600	96.6600	96.6600	96.6600	96.6099	0.0000	0.0000	0.0000	0.0000	96.0600	33.10%	
14		4 laning of Kodungallor to Edappally (from De. Ch. Km. 397.850 to from De. Ch. Km. 423.000) Section of NH-66 (Old No-17)		25.150		112.5304	74.0085	38.5219	37.0623	22.4292	16.7467	0.0000	1.4596	16.6331	5.6825	38.5219	65.77%		
15	THIRUVANANTHAPURAM	4 laning of Thuravoor - Paravoor (Km. 375.106 to Km. 417.000) -HAM-NH-66 (Old NH-47)		37.9		170.550	124.7200	45.8297	45.8297	42.5690	37.7574	37.7574	0.0000	3.2607	8.0723	8.0723	95.27%		
16		4 laning of Paravoor - Kottankulangara (Km. 417.000 to Km. 454.500) -HAM-NH-66 (Old NH-47)		37.5		168.750	114.1085	54.6415	54.6415	54.6415	41.5928	41.5928	0.0000	0.0000	13.0487	13.0487	92.27%		
17		4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000		31.5		141.750	99.7965	41.9535	41.3891	41.9535	33.2862	33.2862	0.0000	0.0000	8.6674	8.6674	93.89%		
18		4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukoman Km. 517.800		31.25		143.100	117.5225	25.5775	25.5775	25.5775	21.4304	21.4304	0.0000	0.0000	4.1471	4.1471	97.10%		
19		Kadambattukoman Km. 517.800 - Kadamattuzhin Km. 547.220		29.82		138.610	69.1625	69.4475	69.448	69.0475	35.5200	35.5200	0.0000	0.4000	33.9275	33.9275	75.52%		


Converted into Bharatmala Scheme from NHDP

PROJECTS AWARDED IN FY 2020-21

Sl. No	Name of Work	NH	Length (Km.)	Total Project Cost (In Cr.)	Status	Completion time (Days)
1.	Thalappadi to Changala on HAM	66	39	1981	Awarded to M/s Uralungal Labour Contract Co-operative Society on 23.03.2021	910 days from Appointment date
2.	Changala to Neeleshwaram on HAM	66	37.27	1746	Awarded to M/s MEIL Chengala Roadways Pvt. Ltd. on 15.10.2020	910 days from Appointment date
3.	Perole to Thalipparamba on HAM	66	40.11	3042	Awarded to M/s MEIL Neeleshwaram Roadways Pvt.Ltd.on 15.10.2020	910 days from Appointment date
4.	Thalipparamba to Muzhapilangadu on HAM	66	29.95	2737	Awarded to M/s Vishwa Samudra Kannur Expressway Private Limited on 08.02.2021	910 days from Appointment date
5.	Azhiyur to Vengalam on HAM	66	40.8	3219	Awarded to M/s Azhiyur Vengalam Road Private Limited on 12.01.2021	910 days from Appointment date
6.	Ramanattukara to Valanchery on HAM	66	39.68	4384	Awarded to M/s KNR Ramanattukara Infra Private Limited on 30.03.2021	910 days from Appointment date
7.	Valanchery to Kappirikkad on HAM	66	37.35	3483	Awarded to M/s KNR Guruvayur Infra Private Limited on 31.03.2021	910 days from Appointment date
TOTAL			264.16	20592		

PROJECTS TO BE AWARDED IN FY 2021-22

Sl. No	Name of Work	NH	Length (Km.)	Total Project Cost (In Cr.)	Present Status	Completion time (Days)
1.	Kappirikkad to Thalikulam on HAM	66	33.17	3696	Bid Invited	Work not awarded
2.	Thalikulam to Kodungallur on HAM	66	28.84	3715	Bid Invited	
3.	Kodungallur to Edappally on HAM	66	25.15	4339	Bid yet to be invited	
4.	Thuravoor to Paravoor on EPC	66	37.90	2798	Bid Invited	
5.	Paravoor to Kottukulangara on EPC	66	37.50	3227	Bid Invited	
6.	Kottukulangara to Start of Kollam Bypass on HAM	66	31.50	2841	Bid Invited	
7.	Start of Kollam Bypass to Kadambattukonam on HAM	66	31.25	2708	Bid Invited	
8.	Kadambattukonam to Kazhakuttom EPC	66	29.83	3593	Bid yet to be invited	
TOTAL			255.14	26917		


 മെമ്പർമാർ ഉദ്ദേശം