

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 618

26-07-2021 - ൽ മറുപടിയ്ക്ക്

ഗുരുവായൂർ മണ്ഡലത്തിലെ നിർമ്മാണ പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. എൻ.കെ. അക്ബർ		Shri P. A. Mohamed Riyas (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)	
(എ)	<p>ഗുരുവായൂർ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് മുഖേന നടപ്പിലാക്കുന്ന നിർമ്മാണ പ്രവർത്തനങ്ങളുടെ വിവരങ്ങൾ ലഭ്യമാക്കാമോ;</p>	(എ)	<p>ഗുരുവായൂർ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് ദേശീയപാത വിഭാഗത്തിന്റെ കീഴിൽ കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും (13.126 KM) 13.5 കോടിയ്ക്ക് ഭരണാനുമതി ലഭിച്ച് 2018-19 സി.ആർ.എഫ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി തമ്പുരാൻപടി- മല്ലാട്- ചേറായ്- കൊടുമ്പുസാർ റോഡിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു വരുന്നു. എം. എൽ എ യുടെ 2018-19 ആസ്തി വികസന ഫണ്ടിൽ നിന്നും 35 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭിച്ച ദേശീയപാത 66 ലെ ഒറ്റത്തെങ്ങിൽ നാശനഷ്ടം സംഭവിച്ച ഓടയുടെ പുനർനിർമ്മാണ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്. ഭരണാനുമതി ലഭിക്കുന്ന പ്രവൃത്തികൾക്ക് ഉടൻ തന്നെ സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ നടപടി പൂർത്തിയാക്കി പദ്ധതി നടപ്പിലാക്കി വരുന്നു. കിഫ്ബി വിഭാഗത്തിന് കീഴിൽ കനോലി കനാലിനു കുറുകെയുള്ള ചിങ്ങനാട്ടുകടവ് പാലത്തിന് 40 കോടി രൂപയ്ക്ക് ഭരണാനുമതി അനുവദിച്ചിട്ടുണ്ട്. 30.77 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും അനുവദിച്ചിട്ടുണ്ട്. അലൈൻമെന്റ് മോഡിഫിക്കേഷൻ ചെയ്യുന്നതിനായി നടത്തേണ്ട ടോട്ടൽ സ്റ്റേഷൻ സർവ്വേയുടെ വിശദാംശങ്ങൾ ശേഖരിച്ചു വരുന്നു. സാമ്പത്തിക അനുമതിക്കും ഡീറ്റെയിൽഡ് അപ്രെസൽ റിപ്പോർട്ടിനും അനുസൃതമായ TS എസ്റ്റിമേറ്റ് ലഭിക്കുന്ന മുറയ്ക്ക് സാങ്കേതിക അനുമതി നൽകുന്ന നടപടികൾ സ്വീകരിക്കുന്നു. ടി പ്രവൃത്തിക്ക് 12.02.2021 ൽ പുതുക്കിയ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. നിരത്തു വിഭാഗത്തിന് കീഴിൽ പലതവണ ടെണ്ടർ ക്ഷണിച്ചിട്ടും കരാറുകാർ ടെണ്ടറിൽ പങ്കെടുക്കാത്ത സാഹചര്യം ഉണ്ടായിട്ടുണ്ട്. നിരത്തു കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലെ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>

<p>(ബി) ഭരണാനുമതി ലഭിക്കുന്ന പ്രവൃത്തികൾക്ക് സാങ്കേതികാനുമതി ലഭ്യമാക്കുന്നതിനും ടെണ്ടർ ക്ഷണിക്കുന്നതിനും കാലതാമസം വരുന്നത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; ഇത്തരത്തിൽ കാലതാമസം വന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ വ്യക്തമാക്കാമോ;</p>		<p>(ബി) ഗുരുവായൂർ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് ദേശീയപാത വിഭാഗത്തിന്റെ കീഴിൽ കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും (13.126 KM) 13.5 കോടിയിൽ ഭരണാനുമതി ലഭിച്ച് 2018-19 സി.ആർ.എഫ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി തമ്പുരാൻപടി- മല്ലാട്- ചേറായ്- കൊടുമ്പസാർ റോഡിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു വരുന്നു. എം. എൽ എ യുടെ 2018-19 ആസ്തി വികസന ഫണ്ടിൽ നിന്നും 35 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭിച്ച ദേശീയപാത 66 ലെ ഒറ്റത്തെങ്ങിൽ നാശനഷ്ടം സംഭവിച്ച ഓടയുടെ പുനർനിർമ്മാണ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്. ഭരണാനുമതി ലഭിക്കുന്ന പ്രവൃത്തികൾക്ക് ഉടൻ തന്നെ സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ നടപടി പൂർത്തിയാക്കി പദ്ധതി നടപ്പിലാക്കി വരുന്നു. കീഫ്ബി വിഭാഗത്തിനു കീഴിൽ കനോലി കനാലിനു കുറുകെയുള്ള ചിങ്ങനാട്ടുകടവ് പാലത്തിന് 40 കോടി രൂപയ്ക്ക് ഭരണാനുമതി അനുവദിച്ചിട്ടുണ്ട്. 30.77 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും അനുവദിച്ചിട്ടുണ്ട്. അലൈൻമെന്റ് മോഡിഫിക്കേഷൻ ചെയ്യുന്നതിനായി നടത്തേണ്ട ടോട്ടൽ സ്റ്റേഷൻ സർവ്വേയുടെ വിശദാംശങ്ങൾ ശേഖരിച്ചു വരുന്നു. സാമ്പത്തിക അനുമതിക്കും ഡീറ്റെയിൽഡ് അപ്രെസൽ റിപ്പോർട്ടിനും അനുസൃതമായ TS എസ്റ്റിമേറ്റ് ലഭിക്കുന്ന മുറയ്ക്ക് സാങ്കേതിക അനുമതി നൽകുന്ന നടപടികൾ സ്വീകരിക്കുന്നു. ടി പ്രവൃത്തിക്ക് 12.02.2021 ൽ പുതുക്കിയ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. നിരത്തു വിഭാഗത്തിനു കീഴിൽ പലതവണ ടെണ്ടർ ക്ഷണിച്ചിട്ടും കരാറുകാർ ടെണ്ടറിൽ പങ്കെടുക്കാത്ത സാഹചര്യം ഉണ്ടായിട്ടുണ്ട്. നിരത്തു കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലെ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.</p>
<p>(സി) സമയബന്ധിതമായി പ്രവൃത്തി പൂർത്തീകരിയ്ക്കുന്നതിന് സാധിക്കാതെ വന്നതിനാൽ പുതുക്കിയ ഭരണാനുമതി നൽകേണ്ടി വന്ന പദ്ധതികൾ ഏതെല്ലാമെന്ന് വ്യക്തമാക്കാമോ?</p>		<p>(സി) ഗുരുവായൂർ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് ദേശീയപാത വിഭാഗത്തിന്റെ കീഴിൽ കേന്ദ്ര റോഡ് ഗതാഗത ഹൈവേ മന്ത്രാലയത്തിൽ നിന്നും (13.126 KM) 13.5 കോടിയിൽ ഭരണാനുമതി ലഭിച്ച് 2018-19 സി.ആർ.എഫ് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി തമ്പുരാൻപടി- മല്ലാട്- ചേറായ്- കൊടുമ്പസാർ റോഡിന്റെ പുനരുദ്ധാരണ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചു വരുന്നു. എം. എൽ എ യുടെ 2018-19 ആസ്തി വികസന ഫണ്ടിൽ നിന്നും 35 ലക്ഷം രൂപയുടെ ഭരണാനുമതി ലഭിച്ച ദേശീയപാത 66 ലെ ഒറ്റത്തെങ്ങിൽ നാശനഷ്ടം സംഭവിച്ച ഓടയുടെ പുനർനിർമ്മാണ പ്രവൃത്തികൾ ആരംഭിച്ചിട്ടുണ്ട്. ഭരണാനുമതി ലഭിക്കുന്ന പ്രവൃത്തികൾക്ക് ഉടൻ</p>

തന്നെ സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ നടപടി പൂർത്തിയാക്കി പദ്ധതി നടപ്പിലാക്കി വരുന്നു. കിഫ്ബി വിഭാഗത്തിനു കീഴിൽ കനോലി കനാലിനു കുറുകെയുള്ള ചിങ്ങനാട്ടുകടവ് പാലത്തിന് 40 കോടി രൂപയ്ക്ക് ഭരണാനുമതി അനുവദിച്ചിട്ടുണ്ട്. 30.77 കോടി രൂപയുടെ സാമ്പത്തികാനുമതിയും അനുവദിച്ചിട്ടുണ്ട്. അലൈൻമെന്റ് മോഡിഫിക്കേഷൻ ചെയ്യുന്നതിനായി നടത്തേണ്ട ടോട്ടൽ സ്റ്റേഷൻ സർവ്വേയുടെ വിശദാംശങ്ങൾ ശേഖരിച്ചു വരുന്നു. സാമ്പത്തിക അനുമതിക്കും ഡിറ്റെയിൽഡ് അപ്രെസൽ റിപ്പോർട്ടിനും അനുസൃതമായ TS എസ്റ്റിമേറ്റ് ലഭിക്കുന്ന മുറയ്ക്ക് സാങ്കേതിക അനുമതി നൽകുന്ന നടപടികൾ സ്വീകരിക്കുന്നു. ടി പ്രവൃത്തിക്ക് 12.02.2021 ൽ പുതുക്കിയ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. നിരത്തു വിഭാഗത്തിനു കീഴിൽ പലതവണ ടെണ്ടർ ക്ഷണിച്ചിട്ടും കരാറുകാർ ടെണ്ടറിൽ പങ്കെടുക്കാത്ത സാഹചര്യം ഉണ്ടായിട്ടുണ്ട്. നിരത്തു കെട്ടിട വിഭാഗങ്ങൾക്കു കീഴിലെ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

മിരാസാല
പ്രവർത്തനങ്ങൾ

KERALA PUBLIC WORKS DEPARTMENT

PROGRESS OF BUDGET WORKS UNDER GURUVAYOOR CONSTITUENCY

L A QUESTION NO.618				
Sl.No	Year	Name of Project	Estimate Amount in Lakhs	Present Status of works
BUDGET WORKS				
1	2017-18	Budget work 2017-18 Improvements to Muthuvattoor -Palayur road in Guruvayur LAC	50.00 L	Restoration work completed. road is under DLP
2	2017-18	Budget work 2017-18-Improvements to Mallad Kottapadi Ovungalpally road from Km.3/B25 to 6/900 by BMBC work	141.25 L	Proposal submitted to Gov terminating existing cont
3	2019-20	B/W 2019-20 Improvements to punnayoorkulam-changaramkulam road km 0/000-2/200	250.00L	site handed over
4	2019-20	B/W2019-20 Improvements to Althara-pananthara road km 0/000-2/140	200	site handed over
5	2019-20	B/W2019-20 Improvements to mavinchodu-thiruvenkidam-kottappadi road ch0/000-2/275	150	Work in progress
6	2019-20	B/W 2019-20 Improvements to kundukadavu bridge approach road	300	Investigation work Site handed over. Work started, two opt alignment sketch submit
7	2019-20	B/W 2019-20 Improvements to Anjoor road km 0/000-4/485	200	Re tendered
8	2019-20	B/W 2019-20 Improvements to babybeach roadGuruvayur LAC by providing BM&BC 0/000-3/500	200	S N issued
9	2018-19	BC Overlaying of Thriprayar- Kanjany -Chavakkad road Ch. 22/000 to 24/000	150.00L	In this road for KWA amruth pipe has to be layed from 22/000 to23/000. this budget work can be done only after pipe laying and restoration works. Estimate to be submitted.
10	2018-19	Improvements and BC overlaying of Chavakkad Wadakkanchery road 0/000 to 5/785 - Changed Ch 0/000 to 5/000.	160.00L	Nomenclature of work changed to Improvements and BC overlay of Chavakkad Wadakkanchery road 0/000-5/000 km ,so as to limit the AS amount due to hike in the price of bitumen wide road. No:GO Rt No:2019/PWD dated 9.3.2019. Due to new rate of bitumen, the work is cancelled and estimate returned for correction.The work can be done only after pipe laying of KWA AMRUT.Hence in order to submit a realistic estimate after pipe laying, the estimate is kept in abeyance
11	2018-19	Chavakkad town beautification works in Chavakkad bye pass road and Chavakkad Wadakkanchery road	150.00L	Work in progress
12	2018-19	FD Work 2018-19 -Flood rectification works to Blangad Madu - Karukamadu Road KM 0/000-4/937	300.00L	AGREEMENT EXECUTED. Initials taken.

Sl.No	Year	Name of Project	Estimate Amount in Lakhs	Present Status of works	
Progress of MLA- ADS work under CHAVAKKAD SUBDIVISION					
Sl.No	Year	Name of Project	Estimate Amount in Lakhs	Present Status of works	
1	2017-2018	LAC-ADS-2017-18 Paving of Interlocking tiles in Chavakkad Taluk Hospital road from Chavakkad - Wadakkanchery road Ch. 0/805 to Taluk Hospital.	74,00,000	Work in progress	
2	2019-20	MLA - ADS - 2019-20 construction of Kombanthara - Palakuzhi road in Vadakked Grama Panchayath. (RD/2020/375)	45,00,000/-	completed	
3	2020-21	MLA ADS / 2020-21 Improvements to northern link road Ch 0/600-1/080	7300000/-	Tendered. Work was taken contractor N P Mohammed & submitted for above sanction But as per order no CEPWD/74 C6(W) RD dated 16.03.2021 is given to blacklist the contractor Hence SE as per letter no 3081/2020 dated 12-07-21 directed to cancel the tender retender the same. Retender under process.	
4	2020-21	MLA ADS/ 2020-21 Improvements to northern link road Ch 0/000-0/600	8700000/-		
5	2020-21	MLA ADS/ 2020-21 Improvements to Guruvayur Althara ponnani road 1/240 to 1/840 (Maharaja Junction to Kalralli junction)	7200000/-		
6	2020-21	MLA ADS/ 2020-21 Improvements to Guruvayur Althara ponnani road 0/600 to 1/240 (panthayil temple to Maharaja junction)	7800000/-		
7	2020-21	MLA ADS/ 2020-21 Improvements to Guruvayur Althara ponnani road 0/000 to 0/600 (Manjula junction to panthayil temple)	8500000/-		
Progress of Investigation work					
Sl.No	Year	Name of Project	Estimate Amount in Lakhs		Present Status of works
1	2020-21	B/W 2019-20 Improvements to kundukadavu bridge approach road-Investigation estimate for alignment fixing -Part TS	112000	alignment sketch submitted	
ORR WORKS - GURUVAYUR					
1	2019-20	Urgent Rectification works 2018-19 Construction of side protection wall at Guruvayur Althara ponnani Road ch 13/941-13/615	20 L	EMD forfeit. Tender cancelled.	
2	2019-20	Urgent Rectification work 2018-19 to culvert at Manikandeswaram Ch 9/210 Guruvayur Althara Ponnani Road	20 L	work in progress	
3	2019-20	Urgent Rectification works 2018-19 and providing cross culvert Anjoor Juthakulam Road	20 L	Tender cancelled.	
4	2019-20	Urgent Rectification works 2018-19 in Kochannur Mannalamkundu Road first km	20 L	work in progress	
5	2019-20	Providing BM & BC to Anchamkallu Mullassery road Km 0/000-1/600	95.00	Initial levels taken	
6	2020-21	ORR works to ETS road ch 15/100 - 15/400 & 16/00 - 16/400 & 18/00 - 19/00	20	TS approved	
SR WORKS-GURUVAYUR					


Sl.No.	Year	Name of Project	Estimate Amount in Lakhs	Present Status of works
8	2019-20	SR works 2019-20 Re construction of culvert at Chavakkad Wadakkanchery Road km 0/930	25L	Site handed over 26.02.2021
9	2019-20	SR Work 2019-20 Construction of CC drain @ ch.9/850-10/140 in Karuvanthala Ediyanchira kavala Angadithazham road	15 L	Re E quotation.
10	2020-21	RP works 2020-21 Kottappady Mallad-Ovungalpally Road km 0/200 to 2/200	25	SN issued
11	2020-21	SLTF works 2020-21 Construction of CC drain at ch 2/405 to 5/063 In Guruvayur Althara Ponnani Road	15	SN issued
12	2020-21	SLTF works 2020-21 Construction of CC drain at ch10/192 to 10/632 in Guruvayur Althara Ponnani Road	15	SN issued
13		SLTF works 2020-21 Construction of CC drain at ch 5/500 to 7/000 in Guruvayur Althara Ponnani Road	15	SN issued
14		SLTF works 2020-21 Construction of CC drain at ch 2/223 to 2/873 In Kochannur Mannalamkunnu Road	25	Tendered
15		SLTF works 2020-21 Construction of CC drain at ch 0/000 to 1/500 in Chattukulam Thaikkad Road	25	Site handed over 24.06.2021
16		SLTF works 2020-21 Construction of CC drain at ch 1/500 to 3/010 in Chattukulam Thaikkad Road	25	Tendering stage
17		SLTF works 2020-21 Re Construction of Culvert at ch 7/080 in Guruvayur Althara Ponnani Road	15	Estimate under preparation
18		SLTF works 2020-21 Construction of CC drain at ch 0/00 to 0/200 (right) and 0/200 to 0/300 in Muthuvattur Guruvayur Road	20	Tendered
19		SLTF works 2020-21 Construction of CC drain at ch 3/825 to 5/325 in Kottappady Mallad Ovungalpalli Road	25	Site hand over on 07/07/2021
20		SLTF works 2020-21 Construction of CC drain at ch 5/325 to 6/900 In Kottappady Mallad Ovungalpalli Road	25	Site hand over on 08/07/2021
21		SLTF works 2020-21 Urgent patch repairs to Chavakkad Wadakkanchery Road ch 0/000 to 5/785	5	Site handed over on 8/07/2021
22		SLTF Works 2020-21 Providing BM & BC to Thekkiniyedathupady Puzhikkala Road Km 0/000 to	140	Estimate under preparation
23		SLTF works 2020-21 Construction of retaining wall and raising wall and raising at flooded paddy field Kochannur Mannalamkunnu Road	50	Estimate under preparation
24		SLTF Works 2020-21 BC overlay to Muthuvattur Guruvayur Road 0/000 to 1/050	80	Estimate under preparation(KWA pip work completed, restoration work not completed)

1.	MLA-ADS-2016-17 Special Sanction Guruvayur Constituency Construction of Ramu Karyat Smarakam at Engadiyur
2	LAC-ADF-2017-18 Construction of New Class Room - for Government Fisheries UP School Puthenkadappuram - 193 Lakh
3	LAC-SDF-2017-18 - Construction of new building for Ayurveda Hospital Guruvayur Municipality
4	LAC-ADS -2018-2019 - Construction of new building for Government Higher Secondary School, kadikkad in Punnayoorkulam Gramapanchayath
5	LAC-ADS-2018-2019- Construction of New Building for Government Fisheries UP School in Kadappuram Gramapanchayath
6	MLA-SDF-2018-2019- Guruvayoor LAC Providing Aluminium Shutters for windows painting and flooring works to the ground and first floor of the Main Building of Government UP School Cherayi of Punnayorkulam Grama Panchayath - Complete
7	LAC-ADS-2019-2020-Construction of new building for Government Fisheries UP School Blangad
8	Construction of Casualty Complex Complex in Taluk Hospital Chavakkad
9	Construction of Central Sterile Supply Department in Second Floor of Casualty Complex in Taluk Head Quarters Hospital Chavakkad, Thrissur.
10	Construction of Polyclinic Building in Taluk Hospital Chavakkad.

11	H & FWD Annual Plan 2016-2017 - Setting up of Maternity Unit in THQH, Chavakkad- Construction of First and Second Floors.
12	Annual Plan 16-17- DHS Construction of OP IP Administrative Block in CHC Vadakkekka, Thrissur- Completed
13	Budget Work- 2017-18 - Construction of Building for G.UP.School Cherayi of Punnayurkulam Gramapanchayath - Completed.
14	General Education - Annual Plan - 2019-20 Construction of School Building of Government High School, Chavakkad
15	National Cyclone Mitigation Project Construction of Multipurpose Cyclone Shelter at Kadappuram, Chavakkad.

ബി) ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ട്. പ്രവൃത്തിയ്ക്കാവശ്യമായ തടസ്സരഹിതമായ സ്ഥലം ലഭ്യമാക്കുന്നതിനാൽ താഴെ പറയുന്ന പ്രവൃത്തികൾക്ക് സാങ്കേതികാനുമതി നൽകുവാൻ സാധിച്ചിട്ടില്ല.

1.	MLA-SDF -2017-18 Construction of New Building for Government Ayurveda Hospital, Guruvayoor Municipality 72.62 L RD6/1393/2018 dated 31/12/2018
2	MLA-ADS- 2016-17 (Special Sanction) Guruvayoor Constituency - Construction of Ramu Karyattu Smarakam at Engandiyur - 290 L G.O(Gen) No. 339/2019CAD dated 05/08/2019
3	Construction of Casualty Complex in Taluk Hospital, Chavakkad
4	Construction of Central Sterile Supply Department in Second Floor of Casualty Complex in Taluk Head Quarters Hospital Chavakkad, Thrissur.
5	Construction of Polyclinic Building in Taluk Hospital Chavakkad


 മെമ്പർ ഓഫീസർ