

15 -ാം കേരള നിയമസഭ

2 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത പോദ്ദം നം. 5190

12-08-2021 - ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല മണ്ഡലത്തിലെ ആസ്തി വികസന പദ്ധതികൾ

| പോദ്ദം | | ഉത്തരം | |
|-----------------------------|---|--|---|
| ശ്രീ സി കെ ഹരീന്ദ്രൻ | | Shri K N Balagopal (ധനകാര്യ വകുപ്പ് മന്ത്രി) | |
| (എ) | പാറശ്ശാല മണ്ഡലത്തിൽ മുൻസർക്കാരിന്റെ കാലത്ത് എസ്.ഡി.എഫ്., എ.ഡി.എഫ്. പദ്ധതികളിൽ ഉൾപ്പെടുത്തി ഏതൊക്കെ പ്രവൃത്തികൾക്കാണ് അനുമതി ലഭിച്ചിട്ടുള്ളതെന്നും ആയതിലേക്കായി എത്ര തുകവീതം വകയിരുത്തിയിട്ടുണ്ടെന്നും പഞ്ചായത്ത് അടിസ്ഥാനത്തിലുള്ള വിവരങ്ങൾ ലഭ്യമാക്കാമോ; പ്രസ്തുത പ്രവൃത്തികളുടെ ഓരോന്നിന്റെയും പ്രവർത്തന പുരോഗതിയെ സംബന്ധിച്ചുള്ള വിവരം ലഭ്യമാക്കാമോ; | (എ) | ഇത് സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു |
| (ബി) | മുൻസർക്കാരിന്റെ കാലത്ത് നിയോജകമണ്ഡലം ആസ്തി വികസനപദ്ധതിയിൽ ഉൾപ്പെട്ടിട്ടുള്ള പ്രവൃത്തികളിന്മേൽ ടെണ്ടർ സേവിംഗ്സ് എത്ര രൂപ ഉണ്ടെന്ന് അറിയിക്കാമോ; പ്രസ്തുത ടെണ്ടർ സേവിംഗ്സ് വിനിയോഗിച്ച് പുതിയ പ്രവൃത്തി നിർദ്ദേശിക്കാൻ കഴിയുമോ; ആയതിന്റെ വിശദാംശം അറിയിക്കാമോ; | (ബി) | വിവരം ശേഖരിച്ച് വരുന്നു |
| (സി) | സംസ്ഥാന ബജറ്റിൽ രണ്ട് കോടി രൂപ വകയിരുത്തി ഭരണാനുമതി ലഭിച്ച കള്ളിക്കാട് ടൗൺഹാൾ നിർമ്മാണം എന്ന പ്രവൃത്തിയുടെ ടെണ്ടർ നടപടികൾ ഇതുവരെ ആരംഭിച്ചിട്ടില്ലെന്ന വസ്തുത ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; പ്രസ്തുത നിർമ്മാണം സമയബന്ധിതമായി ആരംഭിക്കുന്നതിന് സ്വീകരിച്ചിട്ടുള്ള നടപടികൾ എന്തൊക്കെയാണെന്ന് അറിയിക്കാമോ; | (സി) | വിവരം ശേഖരിച്ച് വരുന്നു |
| (ഡി) | 2016 മുതൽ 2021 വരെയുള്ള കാലയളവുകളിലെ സംസ്ഥാന ബജറ്റിൽ പാറശ്ശാല മണ്ഡലത്തിൽ നിന്നും 20 ശതമാനം ടോക്കൺ പ്രൊവിഷൻ നൽകി ഉൾപ്പെടുത്തിയിട്ടുള്ള പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന വിവരം ലഭ്യമാക്കാമോ; പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും ഇനി | (ഡി) | വിവരം ശേഖരിച്ച് വരുന്നു |

ഭരണാനുമതി ലഭ്യമാകാനുള്ള പ്രവൃത്തികളുടെ
വിശദാംശങ്ങളും അറിയിക്കാമോ?

സെക്ഷൻ ഓഫീസർ

Name of M.L.A. - Shri. C.K.Hareendran --- Parassala LAC

| Sl. No | Name of Works | Amount proposed by the MLA | Administrative Sanction No.&,date | A.S. Amount | Implementing Agency | Expenditur | Remarks |
|----------------|---|----------------------------|-----------------------------------|-------------|----------------------|------------|-----------|
| 2016-17 | | | | | | | |
| 1 | Supply, installation, testing and commissioning of 100 Nos of 35Wts LED street light along the road from Kallikkadu jn to Neyyar Dam in Kallikkadu GP . | 825000 | D1-2267/16 03/09/2016 | 825000 | KSIE | 825000 | Completed |
| 2 | Purchase of computers for PPMHS, Karakonam and AM LPS, Kallimoottukani | 138400 | D1-901/17 20/03/2017 | 138400 | KSIE | 138400 | Completed |
| 3 | Smart Class room Project for various schools of Parssala LAC | 448050 | D1-1000/17 23/03/2017 | 448050 | KSIE | 448050 | Completed |
| 4 | Smart Class room Project for various schools of Parssala LAC | 896100 | D1-998/17 23/03/2017 | 896100 | KSIE | 896100 | Completed |
| 5 | Smart Class room Project for various schools of Parssala LAC | 985710 | D1-999/17 23/03/2017 | 985710 | KSIE | 985710 | Completed |
| 6 | Interlocking work to Thathiyoor GLPS in Perumkadavila GP. | 327626 | D1-1119(3)/17 29/03/2017 | 327626 | AEE Perumkadavila | 325337 | Completed |
| 7 | Construction of kitchen block in EVUPS Koothali in Vellarada GP. | 470000 | D1-1090(9)/17 28/03/2017 | 470000 | AEE Perumkadavila | 463093 | Completed |
| 8 | Construction of kitchen block in Mooverikkara LPS, Narani in Kunnathukal GP. | 470000 | D1-1090(8)/17 28/03/2017 | 470000 | AEE Perumkadavila | 463817 | Completed |
| 9 | Construction of kitchen block in Jayamatha UPS Manoor in Vellarada GP. | 470000 | D1-1090(7)/17 28/03/2017 | 470000 | AEE Perumkadavila | 463921 | Completed |
| 10 | Construction of kitchen block in LPS Kovilloor in Amboori GP. | 470000 | D1-1090(6)/17 28/03/2017 | 470000 | AEE Perumkadavila | 465785 | Completed |
| 11 | Construction of kitchen block in LMS UPS Perimbakonam in Kunnathukal GP. | 470000 | D1-1090(5)/17 28/03/2017 | 470000 | AEE Perumkadavila | 463061 | Completed |
| 12 | Construction of kitchen block in St. Mary's UPS Marygiri, Mayam in Amboori GP. | 470000 | D1-1090(4)/17 28/03/2017 | 470000 | AEE Perumkadavila | 465375 | Completed |
| 13 | Construction of kitchen block in St. Mary's LPS, Thekkupara in Amboori GP. | 470000 | D1-1090(2)/17 28/03/2017 | 470000 | AEE Perumkadavila | 466591 | Completed |
| 14 | Concreting to Marappalam – Kondathookky road. | 497000 | D1-1119(5)/17 29/03/2017 | 497000 | AEE Perumkadavila | 485205 | Completed |
| 15 | Construction of side wall and concreting of Manalivila Perayathukonam footpath in Kollayil GP | 423000 | D1-1119(4)/17 29/03/2017 | 423000 | AEE Perumkadavila | 413330 | Completed |
| 16 | Construction of First floor building for Naveena Library Keezharoor in Aryancode GP. | 499500 | D1-1119(2)/17 29/03/2017 | 499500 | AEE Perumkadavila | 420223 | Completed |
| 17 | Construction of kitchen block in Samuel Tamil School in Parassala GP. | 470000 | D1-1089/17 28/03/2017 | 470000 | AEE Parassala | 463465 | Completed |

| | | | | | | | |
|----------------|---|---------|-----------------------------|----------------|---------------------------|---------|------------------------|
| 18 | Construction of kitchen block in St. Anna's LPS, Kallikkadu in Kallikkadu GP. | 470000 | D1-1090(1)/17 28/03/2017 | 470000 | AEE Perumkadavila | 465281 | Completed |
| 19 | Construction of kitchen block in LPS Vavode in Kallikkadu GP. | 470000 | D1-1090(3)/17 28/03/2017 | 470000 | AEE Perumkadavila | 466887 | Completed |
| 20 | Construction of Toilet for SSM UPS Poozhanadu in Ottasekharamangalam GP. | 210000 | D1-1119(1)/17 29/03/2017 | 210000 | AEE Perumkadavila | 201653 | Completed |
| | | 9950386 | | 9950386 | | 9786284 | |
| 2017-18 | | | | | | | |
| 1 | Smart class room & computers for UPS Mylakkara, Janardhanapuram HSS, Ottasekharamangalam, NSS GHS Dhanuvachapuram | 281820 | D1-1619/17 21/05/2017 | 281820 | KSIE | 281820 | Completed |
| 2 | Construction of kitchen shed for Govt. Girls High School Dhanuvachapuram in Kollayil GP. | 470000 | D1-1490(2)/17 12/05/2017 | 470000 | AEE Perumkadavila | 467801 | Completed |
| 3 | Construction of kitchen shed for LMS UPS Kottukonam. | 470000 | D1-1490(1)/17 12/05/2017 | 470000 | AEE Perumkadavila | 463248 | Completed |
| 4 | Supply, installation, testing and commissioning of 35 with 5 year warranty along the road towards Sreedharmasastha Temple Pachayam in Pattamthalaykkal Ward of Vellarada GP | 192500 | D1-1575/17 12/05/2017 | 192500 | KSIE | 192500 | Completed |
| 5 | Construction of kitchen block for SALPS Kurumkutty, Parassala. | 470000 | D1-1709/17 31/05/2017 | 470000 | AEE Parassala | 461702 | Completed |
| 6 | RWSS to Marayamuttom – Kodithookkimala zone pipeline extension balance work at Kurissadimukku Palappally of Kollayil GP | 100000 | D1-2596/17 09/08/2017 | 100000 | EE, KWA, NTA | 96745 | Completed |
| 7 | Construction of HT/LT line from Paliyodu jn. to KNA 193 and shifting of 11KV overhead line from Paliyode 4 pole structure to location KNA 208. | 313646 | D1-4345/17 28/12/2017 | 313646 | AE, KSEB Knnathukal | 313646 | Advance payment issued |
| 8 | Laying cement concrete tiles and interlock blocks in Govt. LPS Inchivila in Parassala GP. | 490000 | D1-4342/17 12/01/2018 | 490000 | AEE Parassala | 489822 | Completed |
| 9 | Construction of kitchen block in Evans UPS in Parassala GP. | 470000 | D1-4343/17 05/01/2018 | 470000 | AEE Parassala | 449351 | Completed |
| 10 | Concreting of Kacheetti – Sasthmpara road in Kunnathukal GP. | 475000 | D1-4330/17 05/01/2018 | 475000 | AEE Perumkadavila | 474733 | Completed |
| 11 | Concreting of Nulakkonam road in Kollayil GP. | 450000 | D1-4332/17 05/01/2018 | 450000 | AEE Perumkadavila | 449300 | Completed |
| 12 | Tarring and side wall construction of Alamkuzhy – Kuzhichelloor road in Aryancode GP. | 300000 | D1-4329/17 05/01/2018 | 300000 | AEE Perumkadavila | 299626 | Completed |
| 13 | Mukkuvila – Sasthamvila road side concreting in Parassala GP | 495000 | D1-73(3)/18 12/01/2018 | 495000 | Secretary parassala GP | 494116 | Completed |
| 14 | Thettykuzhy footpath concreting in Parassala GP | 490000 | D1-73(2)/18 12/01/2018 | 490000 | Secretary parassala GP | 488536 | Completed |
| 15 | Concreting of Nalluvila road in Parassala GP | 490000 | D1-73(1)/18 12/01/2018 | 490000 | Secretary parassala GP | 489671 | Completed |

| | | | | | | | |
|----|---|----------|----------------------------|-----------------|-------------------------|----------|-----------|
| 16 | Purchase of a EECO Ambulance to Open Jail & Correctional Home, Nettukaaltheri, Thiruvananthapuram | 357267 | D1-184/18 12/01/2018 | 357267 | Superintendent | 357267 | Completed |
| 17 | Purchase of Computers for VTM NSS College, Dhanuvachapuram | 273800 | D1-640/18 14/02/2018 | 273800 | Keltron | 273800 | Completed |
| 18 | Construction of Kitchen block for RC LPS Keezharoor in Aryancode GP. | 470000 | D1-967(2)/18 03/03/2018 | 470000 | AEE Perumkadavila | 469998 | Completed |
| 19 | Construction of Kitchen block for Govt. HS Dhanuvachapuram in Kollayil GP. | 470000 | D1-966/18 03/03/2018 | 470000 | AEE Perumkadavila | 467993 | Completed |
| 20 | Construction of Udayankavu SC Colony Nadappatha Ramp in Aryancode GP | 100000 | D1-967(1)/18 03/03/2018 | 100000 | AEE Perumkadavila | 99996 | Completed |
| 21 | Mannamkonam Drinking water Project in Pattamthalakkal Ward of Vellarada GP. | 400000 | D1-4331/17 05/01/2018 | 400000 | AEE Perumkadavila | 399999 | Completed |
| 22 | Construction of kitchen shed for Lutheran LPS Mylakkara in Kallikkadu GP. | 470000 | D1-4337/17 05/01/2018 | 470000 | AEE Perumkadavila | 469998 | Completed |
| 23 | Construction of kitchen shed for LMS LPS Manoor in Vellarada GP. | 470000 | D1-4334/17 05/01/2018 | 470000 | AEE Perumkadavila | 461765 | Completed |
| 24 | Construction of kitchen shed for St. Johns HSS Undancode in Kunnathukal GP. | 470000 | D1-4338/17 05/01/2018 | 470000 | AEE Perumkadavila | 469790 | Completed |
| 25 | Construction of kitchen shed for Vavode HS in Kallikkadu GP. | 470000 | D1-4333/17 05/01/2018 | 470000 | AEE Perumkadavila | 469998 | Completed |
| 26 | Construction of kitchen shed for LMS HSS Chemboor in Vellarada GP. | 470000 | D1-4336/17 05/01/2018 | 470000 | AEE Perumkadavila | 469998 | Completed |
| 27 | Purchase of Computers for HW LPS Kunnathukal GP | 62760 | D1-941/18 28/02/2018 | 62760 | Keltron | | AS Issued |
| 28 | Smart Class room Project for various schools of Parssala LAC | 693600 | D1-4344/17 05/01/2018 | 693600 | Keltron | | AS Issued |
| 29 | Construction of kitchen shed for LMS LPS Anchumaramkala in Vellarada GP. | 470000 | D1-4335/17 05/01/2018 | 470000 | AEE Perumkadavila | 454626 | Completed |
| | | 11605393 | | 11605393 | | 10777845 | |
| | 2018-19 | | | | | | |
| 1 | Construction of Side Protection wall at Kurumkuttu – Ilanjivelikulam road | 499000 | D1-3231/18 16/10/2018 | 499000 | AEE Parassala | 498927 | Completed |
| 2 | MLA SDF share for the construction of Mayam PHC building in Amboori GP. | 750000 | D1-3689/18 16/10/2018 | 750000 | Secretary Amboori GP | 566672 | Completed |
| 3 | Construction of bus shelter at Kunnathukal Jn. | 375000 | D1-3796/18 26/10/2018 | 375000 | AEE Perumkadavila | 361549 | Completed |
| 4 | Karakattuvila Ambalakkala footpath concrete in Kunnathukal GP | 477000 | D1-3798/18 26/10/2018 | 477000 | AEE Perumkadavila | 462741 | Completed |
| 5 | Concreting of Charuvila – Thuliyara road in Kunnathukal GP. | 480000 | D1-3799/18 26/10/2018 | 480000 | AEE Perumkadavila | 479677 | Completed |
| 6 | Concreting of Maninadu Onamkodu footpath in Kunnathukal GP. | 221000 | D1-3800/18 26/10/2018 | 221000 | AEE Perumkadavila | 219704 | Completed |
| 7 | Concreting of Mekkolla Bhagavathy Kshethram road in Kollayil GP. | 480000 | D1-3802/18 26/10/2018 | 480000 | AEE Perumkadavila | 478134 | Completed |
| 8 | Concreting of Theriyamvila Pathavankodu road in Kollayil GP. | 480000 | D1-3803/18 26/10/2018 | 480000 | AEE Perumkadavila | 477945 | Completed |

| | | | | | | | |
|----------------|---|----------|-----------------------------|----------|-----------------------|---------|-----------|
| 9 | Concreting of Aikkara Chayaraykkal road in Kollayil GP. | 480000 | D1-3804/18 26/10/2018 | 480000 | AEE Perumkadavila | 478477 | Completed |
| 10 | Concreting of Onamkodu Chanakyavilakom footpath in Kollayil GP. | 487000 | D1-3805/18 26/10/2018 | 487000 | AEE Perumkadavila | 486602 | Completed |
| 11 | Concreting of Vettukutty CSI Church Vellar road in Vellarada GP. | 480000 | D1-3807/18 26/10/2018 | 480000 | AEE Perumkadavila | 475900 | Completed |
| 12 | Construction of Swarnakkodu Moozhiyil road in Kallikkadu GP. | 480000 | D1-3887/18 12/11/2018 | 480000 | AEE Perumkadavila | 480000 | Completed |
| 13 | Concreting and construction of side wall at Cheruvattoorpotta Kallumelkonam road in Parassala GP. | 300000 | D1-3963(2)/18 08/11/2018 | 300000 | AEE Parassala | 299366 | Completed |
| 14 | Construction of drain in Ayinkamam – Ambadi Temple Road in Parassala GP. | 217000 | D1-3963(4)/18 08/11/2018 | 217000 | AEE Parassala | 212750 | Completed |
| 15 | Concreting of Ayyankuzhy Temple road in Kollayil GP | 478000 | D1-4776/18 17/01/2019 | 478000 | AEE Perumkadavila | 477412 | Completed |
| 16 | Construction of kitchen shed for Janardhanapuram HSS in Ottasekharamangalam GP | 480000 | D1-3797/18 26/10/2018 | 480000 | AEE Perumkadavila | 451036 | Completed |
| 17 | Concreting of Veyarathala Kuduveettu Kadavu road in Ottasekharamangalam GP. | 480000 | D1-3808/18 26/10/2018 | 480000 | AEE Perumkadavila | 470735 | Completed |
| 18 | Concreting of NSS Karayogam Naduthodu footpath in Kollayil GP. | 345000 | D1-3801/18 26/10/2018 | 345000 | AEE Perumkadavila | 329673 | Completed |
| 19 | Purchase of a Milk Tester for Kaanaykkodu Mahatma Milk Producer's Cooperative Society No.T.354(D) Apcos, Parasuvannara. | 31293 | D1-3889/18 12/11/2018 | 31293 | DEO, Perumkadavila | | AS Issued |
| 20 | Concreting of Kurisumala Ashramam road in Amboori GP. | 490000 | D1-3888/18 12/11/2018 | 490000 | AEE Perumkadavila | 380392 | Completed |
| 21 | Concreting of Vaniyanvila road in Parassala GP. | 352000 | D1-3963(6)/18 08/11/2018 | 352000 | AEE Parassala | | AS Issued |
| 22 | Drinking water project at Inchivila in Parassala GP | 460000 | D1-3963(5)/18 08/11/2018 | 460000 | AEE Parassala | 459991 | Completed |
| 23 | Concreting of Nalluvila Puthusseri Road in Parassala GP. | 490000 | D1-3963(3)/18 08/11/2018 | 490000 | AEE Parassala | | AS Issued |
| 24 | Concreting and construction of side wall at Panayamvila – Nettarakkalvila road in Parassala GP. | 461000 | D1-3963(1)/18 08/11/2018 | 461000 | AEE Parassala | | AS Issued |
| | | 10273293 | | 10273293 | | | |
| 2019-20 | | | | | | | |
| 1 | MLA SDF share for the construction of Building to Anavoor HSS, Kunnathukal GP | 3000000 | D1-1586/19 03/07/2019 | 3000000 | EE,LSGD, TVM | | AS Issued |
| 2 | Construction of retaining wall and interlock at Mayam PHC in Amboori GP. | 490000 | D1-1763/19 27/06/2019 | 490000 | AEE Perumkadavila | 487452 | Completed |
| 3 | Construction of retaining wall at Neerakathala Devi Kshethram road in kollayil GP. | 491000 | D1-1906/19 17/07/2019 | 491000 | AEE Perumkadavila | 470500 | Completed |
| 4 | MLA SDF share for the construction of Building for Marayamuttom GHSS in Perumkadavila GP | 1500000 | D1-1930/19 17/07/2019 | 1500000 | EE,LSGD, TVM | 1181159 | Completed |

| | | | | | | | |
|----------------|---|---------|----------------------------|---------|-----------------------|---------|-----------|
| 5 | Additional fund for the Electrification work at new building in GHSS Marayamuttam. | 423073 | D1-2814/19 16/09/2019 | 423073 | AEE Perumkadavila | 395475 | Completed |
| 6 | Aquarium pathway roofing at Neyyaradam in Kallikkadu GP. | 495000 | D1-2816/19 16/09/2019 | 495000 | AEE Perumkadavila | 483152 | Completed |
| 7 | Road protection work at Malanchuttu Neeralathalakkal road in Parassala GP. | 287000 | D1-2815/19 16/09/2019 | 287000 | AEE Parassala | 286582 | Completed |
| 8 | Additional fund for the construction of Muthukkuzhy Royals Grandhasala in Vellarada GP | 300000 | D1-3203/19 26/11/2019 | 300000 | AEE Perumkadavila | 298431 | Completed |
| 9 | MLA SDF share for the construction of Building to NKM HSS Dhanuvachapuram in Kollayil GP | 1500000 | D1-3595/19 04/12/2019 | 1203709 | EE,LSGD, TVM | 1203624 | Completed |
| 10 | Purchase of Ultrasonic Milk Analyzer Lactosure – Eco - DSRG- Mini AMCU unit with solar panel and external display unit for Thottavaram Milk Producer's Cooperative Society No.T.110(D) Apcos in Perumkadavila GP. | 81800 | D1-3771/19 18/12/2019 | 81800 | DEO, Perumkadavila | 81800 | Completed |
| 11 | Construction of bore well and implementation of pumping scheme at premises of Sub Treasury Parassala. | 257000 | D1-973/20 29/03/2020 | 257000 | Ground water | 237751 | Completed |
| | | | | 8528582 | | | |
| 2020-21 | | | | | | | |
| 1 | Completion works for Chempoor PHC building in Aryancode GP | 499900 | D1-1293/20 20.06.2020 | 499900 | AEE Perumkadavila | 499867 | Completed |
| 2 | Construction of tile work in I st floor new class room at NKM Govt. HSS Dhanuvachapuram. | 490000 | D1-1869/20 08/08/2020 | 490000 | BDO Perumkadavila | 489080 | Completed |
| 3 | Construction of ground floor tile work in new class room at NKM Govt. HSS Dhanuvachapuram. | 495000 | D1-1870/20 08/08/2020 | 495000 | BDO Perumkadavila | 494987 | Completed |
| 4 | Construction of bus waiting shed at Karali in Parassala GP. | 310000 | D1-2425/20 19/09/2020 | 310000 | AEE Parassala | 309940 | Completed |
| 5 | Concreting of Kacheetti Sasthampara road II nd stage in Kunnathukal GP. | 495000 | D1-2520/20 01/10/2020 | 495000 | AEE Perumkadavila | 494985 | Completed |
| 6 | Construction of a Palliative Care Ward in Anappara Samuhya Aryogya Kendram in Vellarada GP. | 465000 | D1-2653/20 26/10/2020 | 495000 | AEE Perumkadavila | 490106 | Completed |
| 7 | Implementation of Mini Water Supply Scheme at St. Thomas HSS Amboori. | 300000 | D1-2401/20 26/10/2020 | 300000 | Ground water | | AS issued |
| 8 | MLA SDF share for the construction of Building for Chempooru PHC in Aryancode GP | 645000 | D1-2736/20 28/10/2020 | 645000 | AEE Perumkadavila | | AS issued |
| 9 | Concreting and construction of side protection wall at Therani Kulathinkara road in Kunnathukal GP. | 480000 | D1-365/21 30.01.2021 | 480000 | AEE Perumkadavila | 479586 | Completed |
| 10 | Construction of waiting shed at Udayankulangara in Kollayil GP. | 400000 | D1-376/21 30.01.2021 | 400000 | AEE Parassala | 361950 | Completed |
| 11 | Finishing work of new Higher Secondary block at NKM HSS Dhanuvachapuram in Kollayil GP. | 394000 | D1-374(1)/21 30.01.2021 | 394000 | AEE Perumkadavila | 393362 | completed |
| 12 | Tile work for Govt. NKM HSS Dhanuvachapuram in Kollayil GP. | 393000 | D1-374(2)/21 30.01.2021 | 393000 | AEE Perumkadavila | 392091 | completed |

| | | | | | | | |
|----|--|--------|----------------------------|----------|------------------------|--------|-----------|
| 13 | Supply, erection, testing and commissioning of 08mtr Mini Mast Light System with 6*120wts LED flood lights at Panavila RC Church jn. in Kunnathukal GP, Kiliyoor RC Church jn. in Vellarada GP, Lokanatha Temple jn. in Vellarada GP | 709080 | D1-487/21 06.02.2021 | 709080 | KEL | | AS issued |
| 14 | Purchase of computers for Poozhanadu Bhavana Grandhasala | 169288 | D1-523/21 06.02.2021 | 169288 | Keltron | | AS issued |
| 15 | Bus waiting shed at Pantha in Amboori GP | 309955 | D1-528/21 06.02.2021 | 309955 | AEE Parassala | 309940 | Completed |
| 16 | Purchase of AMC unit for Anavoor Milk Cooperative Society | 159800 | D1-529/21 06.02.2021 | 159800 | DEO, Perumkadavila | 159800 | Completed |
| 17 | Purchase of AMC unit for Mooverikkara Milk Cooperative Society | 159800 | D1-532/21 06.02.2021 | 159800 | DEO, Perumkadavila | 159800 | Completed |
| 18 | Construction of kitche shed For MSC LPS Kudayal Kunnathukal GP | 472000 | D1-534/21 06.02.2021 | 472000 | AEE Perumkadavila | | AS issued |
| 19 | Construction of road for Venkottukuzhy road in Aryancodu GP | 486000 | D1-525(1)/21 06.02.2021 | 486000 | AEE Perumkadavila | | AS issued |
| 20 | Construction of road for Kavuvila Thembachal Mottalumoodu road in Aryancodu GP | 487000 | D1-525(2)/21 06.02.2021 | 487000 | AEE Perumkadavila | | AS issued |
| 21 | Construction of Nattupara Bund road in Vellarada GP | 492000 | D1-525(3)/21 06.02.2021 | 492000 | AEE Perumkadavila | 491454 | Completed |
| 22 | Construction of Drain at Nellikuzhi Kuruvithara road in Vellarada GP | 400000 | D1-525(4)/21 06.02.2021 | 400000 | AEE Perumkadavila | | AS issued |
| 23 | Construction of Drain at Kunnanadu Kamukarakkonam road in Ottasekharamangalam GP | 494000 | D1-525(5)/21 06.02.2021 | 494000 | AEE Perumkadavila | | AS issued |
| 24 | Yard Interlock paving at Govt. ITI for Women, Inchivila. | 495000 | D1-571/21 06.02.2021 | 495000 | Secretary Parassala | | AS issued |
| 25 | Mini Water Supply Scheme at Town Ward of Parassala GP. | 287000 | D1-609/21 06.02.2021 | 287000 | Ground water | | AS issued |
| 26 | Construction of retaining wall in Panayamvila Vadakke Chittattuvila road | 495000 | D1-763/21 18.02.2021 | 495000 | Secretary Parassala | | AS issued |
| 27 | Construction of side retaining wall at Puthukulam in Parassala GP | 497000 | D1-764/21 18.02.2021 | 497000 | Secretary Parassala | | AS issued |
| | | | | 11509823 | | | |

ആസ്തി വികസന നിയമി - പാറശ്ശാല നിയോജക മണ്ഡലം

2017-18

| SL.NO. | NAME OF WORK | AMOUNT (In lakhs) |
|--------|---|----------------------|
| 1 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ കല്ലുവിള - മൊട്ടലുവിള- കലുകുന്ദ റോഡ് | 20 |
| 2 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ കുന്നത്തുകാൽ യു.പി.എസ്സ്. കെട്ടിടം | 25 |
| 3 | ആര്യൻകോട് ഗ്രാമപഞ്ചായത്തിലെ വേകോട്ടുകോണം - മുണ്ടുകുഴി റോഡ് | 20 |
| 4 | കള്ളിക്കാട് ഗ്രാമപഞ്ചായത്തിലെ നെല്ലിക്കാട് - ചരത്താകോണം - കനാൽ ബണ്ടു റോഡ് | 30 |
| 5 | കള്ളിക്കാട് ഗ്രാമപഞ്ചായത്തിലെ സ്വർണ്ണക്കോട് - മുഴി റോഡ് | 20 |
| 6 | ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്തിലെ വാളിക്കോട് - വട്ടപ്പറമ്പ് റോഡ് | 30 |
| 7 | ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്തിലെ വിവേകാനന്ദവാദ്യോലയം - കുണ്ടാമം കടവ റോഡ് | 30 |
| 8 | പെരുകടവിള ഗ്രാമപഞ്ചായത്തിലെ മാറായമുട്ടം - വാഴാലി - ആലത്തൂർ റോഡ് | 50 |
| 9 | വെള്ളൂറ ഗ്രാമപഞ്ചായത്തിലെ ഗവ.യു.പി.എസ്സ്.വെള്ളൂറ കെട്ടിട നിർമ്മാണം | 30 |
| 10 | വെള്ളൂറ ഗ്രാമപഞ്ചായത്തിലെ മുത്തുകുഴി ഗ്രന്ഥശാല കെട്ടിടം | 15 |
| 11 | വെള്ളൂറ ഗ്രാമപഞ്ചായത്തിലെ കെ.എസ്സ്.ആർ.ടി.സി വെള്ളൂറ ഡിപ്പോ നവീകരണം | 20 |
| 12 | അമ്പൂരി ഗ്രാമപഞ്ചായത്തിലെ പൊട്ടൻചിറ - നെല്ലിക്കാല റോഡ് | 15 |
| 13 | അമ്പൂരി ഗ്രാമപഞ്ചായത്തിലെ മാധം പി.എച്ച്.സി റീടെനിംഗ് വാൾ നിർമ്മാണം | 25 |
| 14 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ അമ്പലം പൗരസമിതി ഗ്രന്ഥശാല കെട്ടിടം | 15 |
| 15 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ മലഞ്ചുറ്റു - നീരത്തലയ്ക്കൽ റോഡ് | 13 |
| 16 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ കോട്ടവിള - തത്താമം - മച്ചിങ്ങാവിളാകം റോഡ് | 27 |
| 17 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ മുരിയൻകര (പുളിയിലതരിശ്) കനാൽ പാലം | 13 |
| 18 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ കണ്ണുകുഴി തോടിനു കുറുകെ പാലം നിർമ്മാണം | 37 |
| 19 | ആര്യൻകോട് ഗ്രാമപഞ്ചായത്തിലെ ഇടപ്പറക്കോണം കനൽ പാലം | 31.30986 |
| 20 | നിയോജക മണ്ഡലത്തിലെ 30 സ്ഥലങ്ങളിൽ മിനി മാസററ സ്ഥാപിക്കൽ | 75.84 |
| | ആകെ | 542.14986 |

2018-19

| | | |
|----|---|---------|
| 1 | ഒറ്റശേഖരമംഗലം ഗ്രാമ പഞ്ചായത്തിലെ മണ്ഡപത്തികടവിനു അടുത്ത (8300m of LBC) പാലവും അനുബന്ധ റോഡും നിർമ്മാണം | 36.15 |
| 2 | ആര്യകോട്ട ഗ്രാമപഞ്ചായത്തിലെ കിഴാറൂർ ഗവ. ഹയർ സെക്കണ്ടറി സ്കൂളിന് സ്കൂൾ വാൻ വാങ്ങുന്നതിനു | 16.1398 |
| 3 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ പരശുവയക്കൽ പി.എച്ച്.സി യ്ക്ക് കെട്ടിട നിർമ്മാണം | 67 |
| 4 | വെള്ളൂറ ഗ്രാമപഞ്ചായത്തിലെ ആനപ്പാറ സാമൂഹിക ആരോഗ്യ കേന്ദ്രത്തിൽ പാലിയേറ്റീവ് കെയർ വാർഡ് | 40 |
| 5 | വെള്ളൂറ ഗ്രാമപഞ്ചായത്തിലെ നാടാറുകോണം പാട്ടംതലയ്ക്കൽ റോഡ് | 20 |
| 6 | അമ്പൂരി ഗ്രാമപഞ്ചായത്തിലെ കൂട്ടപ്പു വാർഡിൽ അംഗൻവാടി കെട്ടിടം | 15 |
| 7 | കള്ളിക്കാട് ഗ്രാമപഞ്ചായത്തിലെ ഗ്രാമപഞ്ചായത്തു ബഡ്സ് സ്കൂൾ കെട്ടിടം | 45 |
| 8 | പെരുകടവിള ഗ്രാമപഞ്ചായത്തിലെ പാട്ടവിള - മേപ്പാൻകോട് റോഡ് | 10 |
| 9 | പെരുകടവിള ഗ്രാമപഞ്ചായത്തിലെ മണ്ണറക്കോണം - ആറാങ്കൽ തെള്ളുകുഴി റോഡ് | 15 |
| 10 | പെരുകടവിള ഗ്രാമപഞ്ചായത്തിലെ അരുവിപ്പുറം അംഗൻവാടി കെട്ടിടം | 10 |
| 11 | പെരുകടവിള ഗ്രാമപഞ്ചായത്തിലെ മാന്റൂർ - കട്ടക്കടവ് - തെങ്ങുവിളക്കുഴി റോഡ് | 10 |
| 12 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ വാറുംകുഴി പ്ലാവെണ്ണറക്കുളം റോഡ് | 24.3 |
| 13 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ തൃപ്പലവൂർ - പുനക്കാല റോഡ് | 27.5 |
| 14 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ കുറുവാട് - മുളുകുഴി - കട്ടറമല റോഡ് കോൺക്രീറ്റിങ് | 20 |

| | | |
|----|---|-----------------|
| 15 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ ആലംപാറ - കുഴിച്ചാണിവിള - വറട്ടയം റോഡ് | 38.76 |
| 16 | അമ്പൂരി ഗ്രാമപഞ്ചായത്തിലെ അമ്മത, ചിറയക്കോട്, ചരുകുപ്പാറ പ്രദേശങ്ങളിലേക്ക് കുടിവെള്ള പൈപ്പ് ലൈൻ നീട്ടൽ | 19 |
| 17 | ആര്യങ്കോടു ഗ്രാമപഞ്ചായത്തിലെ മരിയംകോട് കോവിലുവിള റോഡ് | 15 |
| 18 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ ചെറിയകൊല്ല അയ്യൻതലക്കൽ റോഡ് | 15 |
| 19 | മൂന്നാറ്റുമുക്കിലെയും വണ്ടിചിറയിലെയും പമ്പ് ഹൗസിൽ പമ്പ്സെറ്റ് സ്ഥാപിക്കൽ. | 18.09 |
| | ആകെ | 461.9398 |

2019-20

| | | |
|----|--|----------|
| 1 | കീഴാറൂർ വില്ലേജ് ആഫീസ് കെട്ടിട നിർമ്മാണം | 25 |
| 2 | പെരുങ്കടവിള ഗ്രാമപഞ്ചായത്തിലെ മൂലയിൻവിളാകം തെങ്ങുവിളക്കുഴി റോഡ് നവീകരണം | 13.21 |
| 3 | ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്തിലെ പേക്കണ്ണൂർ റോഡ് നവീകരണം | 25 |
| 4 | ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്തിലെ വാളിക്കോട് - വട്ടപ്പറമ്പ് റോഡ് നവീകരണം | 40 |
| 5 | കള്ളിക്കോട് ഗ്രാമപഞ്ചായത്തിലെ കള്ളിക്കോട് പി.എച്ച്.സി കെട്ടിട നിർമ്മാണം | 45 |
| 6 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ വുല്ലൻനേരി അയത്തിത്തോട്ടം - കിഴക്കേ പ്ലാറ്റ് റോഡ് | 20 |
| 7 | പെരുങ്കടവിള പഞ്ചായത്തിലെ തട്ടാൻവിളാകം കീഴിൽ അമ്പനാട് മയിലാടുംപാറ റോഡ് നവീകരണം | 49.21 |
| 8 | കുന്നത്തുകാൽ പഞ്ചായത്തിലെ ഇളംതോട്ടം നിരവ്‌പാറകുളത്തോട്ട് കോണം - കട്ടറമല റോഡ് നവീകരണം | 21.93 |
| 9 | വെള്ളൂറട ഗ്രാമപഞ്ചായത്തിലെ ഞ് നുകുഴി ആനവിളിച്ചാൽ കുഴി വെള്ളച്ചിമാമൂട് റോഡ് നവീകരണം | 20 |
| 10 | വെള്ളൂറട ഗ്രാമപഞ്ചായത്തിലെ കോട്ടയംവിള - പുതിനാവിള റോഡ് നവീകരണം | 18.93 |
| 11 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ പ്ലാവെണ്ണറകുളം പരുത്തിവിള റോഡ് നവീകരണം | 16.01 |
| 12 | കൊല്ലയില പഞ്ചായത്തിലെ പെരുമ്പോട്ടുകോണം വരിക്കോട്ടുവിളാകം റോഡ് നവീകരണം | 16.6 |
| 13 | കൊല്ലയിൽ പഞ്ചായത്തിലെ പശുമാനൂർ പരുത്തിവിള റോഡ് നവീകരണം | 13.21 |
| 14 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ കാരാളി ഇലങ്കം റോഡ് നിർമ്മാണം | 25 |
| 15 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ മടവിളാകം - മണ്ണാങ്കോണം റോഡ് | 25 |
| 16 | ഒറ്റശേഖരമംഗലം ഗ്രാമപഞ്ചായത്തിലെ വിവിധ ഭാഗങ്ങളിലേക്ക് കുടിവെള്ള പൈപ്പ്ലൈൻ നീട്ടൽ | 44.092 |
| 17 | ആശുപത്രികൾക്ക് ഉപകരണങ്ങൾ ലഭ്യമാക്കൽ | 27.58045 |
| 18 | പാറശ്ശാല ഗ്രാമപഞ്ചായത്തിലെ ഇടിച്ചക്കല്ലാമൂട് ആരോഗ്യ കുടുംബ ക്ഷേമ ഉപകേന്ദ്രം കെട്ടിടനിർമ്മാണം | 20 |
| 19 | കൊല്ലംകോട് ബ്രാഞ്ച് കനാലിൽ യു.റ്റി 2272 ൽ പാലവും അപ്രോച്ച് റോഡും നിർമ്മാണം | 13.2 |

| | | |
|----------------|---|-----------------|
| 20 | അമ്പൂരി ഗ്രാമപഞ്ചായത്തിലെ കുടപ്പനമുട് കുടുംബക്ഷേമ സബ് സെന്ററിന് കെട്ടിട നിർമ്മാണം | 29 |
| | | 507.97245 |
| 2020 21 | | |
| 1 | അക്വയർഡ് ഇടത്തിൽ റൂഫ് ടൂപ്പിംഗ് റോഡ് നവീകരണം | 20.2 |
| 2 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ നാഗോട്ടുകോണം അംഗൻവാടി കെട്ടിട നിർമ്മാണം | 17.19 |
| 3 | വെള്ളൂർ ഗ്രാമപഞ്ചായത്തിലെ ഇളവറ്റുകോണം കുറ്റിപ്പുഴ തോട് ബ്ലോക്ക് റോഡ് | 25 |
| 4 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ കാഞ്ഞിരംമുട് പാറയ്ക്കൽവിളാകം റോഡ് | 20 |
| 5 | കൊല്ലയിൽ ഗ്രാമപഞ്ചായത്തിലെ ചാരുവിളാകം കനാൽ ബ്ലോക്ക് റോഡ് | 20 |
| 6 | കുന്നത്തുകാൽ ഗ്രാമപഞ്ചായത്തിലെ കുറ്റിക്കാട്ടുകോണം മന്ത് വിളാകം വെതിക്കോട്ട് കോണം റോഡ് പുനരുദ്ധാരണം | 20 |
| 7 | പെരുങ്കടവിള ഗ്രാമപഞ്ചായത്തിലെ തോട്ടുവാരം കലവന്തൂർ മാറാക്കുഴി റോഡ് | 20 |
| 8 | ആര്യങ്കോട് ഗ്രാമപഞ്ചായത്തിലെ വിലങ്ങറ നെല്ലിയിൽ വെൺമന റോഡ് കോൺക്രീറ്റ് | 15 |
| 9 | അമ്പൂരി കുടുംബക്ഷേമ ഉപകേന്ദ്രം നിർമ്മാണം (സബ് സെന്റർ) | 40 |
| 10 | കള്ളിക്കാട് ഗ്രാമപഞ്ചായത്തിലെ നാൽപ്പറത്തലയ്ക്കൽ ഏറേക്കോണം റോഡ് ടാറിംഗ് | 34 |
| 11 | ആര്യങ്കോട് ഗ്രാമപഞ്ചായത്തിലെ കാവല്ലൂർ പട്ടംചിറ റോഡ് ടാറിംഗ് & കോൺക്രീറ്റിംഗ് | 20 |
| 12 | കള്ളിക്കാട് ഗ്രാമപഞ്ചായത്തിലെ കുരഞ്ചിമം അംഗൻവാടി കെട്ടിട നിർമ്മാണം കാലാട്ടുകാവ് | 20 |
| 13 | പാറശ്ശാല നിയോജക മണ്ഡലത്തിലെ കുന്നത്തുകാൽ കുടുംബാരോഗ്യ കേന്ദ്രം, കൊല്ലയിൽ കുടുംബാരോഗ്യ കേന്ദ്രം, പെരുങ്കടവിള സാമൂഹികാരോഗ്യ കേന്ദ്രം എന്നിവിടങ്ങളിൽ ആംബുലൻസ് വാങ്ങൽ | 48.3 |
| 14 | പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ 35 മിനിമാസ്റ്റ് ലൈറ്റുകൾ സ്ഥാപിക്കൽ | 83.1425 |
| 15 | പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ 36 മിനിമാസ്റ്റ് ലൈറ്റുകൾ സ്ഥാപിക്കൽ | 85.09 |
| | | 487.9225 |