

15 -ാം കേരള നിയമസഭ

3 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4080

27-10-2021 - ൽ മറുപടിയ്ക്ക്

തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ എം എസ് അരുൺ കുമാർ		Shri M. V. Govindan Master (തദ്ദേശ സ്വയംഭരണ, ഗ്രാമവികസനം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	മുഖ്യമന്ത്രിയുടെ തദ്ദേശ റോഡ് പുനരുദ്ധാരണ പദ്ധതി പ്രകാരം മാവേലിക്കര മണ്ഡലത്തിൽ അനുവദിച്ച പ്രവൃത്തികളിൽ പൂർത്തീകരിച്ചവ, പൂർത്തീകരിക്കാനുള്ളവ, ആരംഭിച്ചിട്ടില്ലാത്തവ എന്നിങ്ങനെ വിശദീകരിക്കുമോ;	(എ)	പ്രവർത്തികളുടെ പേരും നിലവിലെ സ്ഥിതിയും അടങ്ങിയ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	നിർമ്മാണം ആരംഭിച്ചിട്ടില്ലാത്തവയുടെ തടസ്സങ്ങൾ എന്തെന്ന് വ്യക്തമാക്കുമോ;	(ബി)	പ്രവർത്തികളുടെ പേരും നിലവിലെ സ്ഥിതിയും അടങ്ങിയ പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	തടസ്സങ്ങൾ ഒഴിവാക്കി പ്രസ്തുത പ്രവൃത്തികൾ ആരംഭിക്കാനുള്ള നടപടികൾ സ്വീകരിക്കുമോ?	(സി)	നടപടികൾ സ്വീകരിക്കുന്നതാണ്

സെക്ഷൻ ഓഫീസർ

Satus of Works under Mavelikkara LAC in Alappuzha District

S.NO	Type of LB	Name of Local Body	Name of LAC	AS Ref No	AS Date	Name of Project	AS Amount	Status
1	Grama Panchayat	Chunakkara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Chunakkara Panchayathu Thachayil Bund - Mappala Veettil Road	3500000	Work Started and 30%completed
2	Grama Panchayat	Chunakkara	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Kidangil mukku -Padippurakkal Road	2900000	CC drain and metalling completed.tarring material supplied at site.(75%completed)
3	Grama Panchayat	Chunakkara	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Kottamukku - chuakkara kshetram Road	2265000	Work Completed and Bill Processing
4	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	G.O (Ms) No.166/2020/LSGD	05/11/2020	Rennovation to Irappanpara Palunkuzhi road in ward no 12 of Mavelikkara Thamarakulam GP	1000000	Tender Opened, to be pproved
5	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	G.O (Ms) No.166/2020/LSGD	05/11/2020	Rennovation to SNDP Jn Kothuchira road of ward no (5&6) of Mavelikkara Thamarakulam GP	1300000	Work Awarded and Work Pending due to rain
6	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Thekkekanjiravila - Thanuvetil kulam	2000000	work on progress (80% of work completed)
7	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	(Ward 14-15) Nadeel Vayal Road	1500000	Work Completed and Bill Processing
8	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	(Ward-3) Pathu Veedu Jn - Elluvila Aluvila Road	1000000	Work Completed and Bill Processing
9	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	(Ward - 6) Kottaykattusseri chittezhathu nediyavila Road	1000000	Work Completed and Bill Processing
10	Grama Panchayat	Mavelikara Thamarakulam	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Ward 7 Manaladi kshethram - Karavila Road	2000000	Work Awarded and Work Ongoing, Rubblework completed
11	Municipality	Mavelikkara Municiplity	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Ward 7 Mutharamman Kovil Hospital Road & Water Authority Puthiyakavu Road	1110000	No response in tender
12	Municipality	Mavelikkara Municiplity	Mavelikkara	G.O (Ms) No.22/2021/LSGD	01/02/2021	Altharamoodu Athurasramam road Improvements ward 22&23	1400000	Work Awarded
13	Municipality	Mavelikkara Municiplity	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Watter Authority - Puthiykavu Road	1000000	Work Awarded
14	Grama Panchayat	Mavelikkara Thekkekara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Railway Station Jn Thekkekkara Panchayath boarder Road	6500000	Work Awarded and Work Ongoing, 50% completed
15	Grama Panchayat	Mavelikkara Thekkekara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Thekkekkara Panchayathu Pallarimangalam - Patterethu Road	5500000	40% completed ,1st part bill paid
16	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Alavilamukku - Kaniyude Padeettathil Road	1000000	Work Completed and Bill Processing
17	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Edappon KSEB - Palavila mukku Road	1500000	Work Awarded and Work not started due to waterlogging
18	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Edappon Tenguvilappadi - Mapa colany Road	1000000	Work Completed and Bill Processing
19	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kalluvilamukku Nalayyathu Vadakku Ambalathinal Road	1000000	Work Completed and Bill Processing
20	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kidangayam paluvila Viswan Bhavanam mukku Aliyas Nagar - Vallakadavu	1000000	Work Completed and Bill Processing
21	Grama Panchayat	Nooranad	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kurishinmoodu Jn - Arayante ayyathu mukku Road	1000000	Work Completed and Bill Processing

22	Grama Panchayat	Nooranad	Mavelikkara	G.O(Ms) No. 193/2021/LSGD	03.09.2021	Puthupallikunnam Lakshmi veedu colony road	1000000	AS Obtained Recently
23	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	12.Mile - mettupuram Road	1000000	Work not started ,KIP NOC required ,letter forwarded
24	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Ellumvilayil - Alathinal kizhakku Road	1000000	Work Awarded and Work Ongoing, 75%completed
25	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kanjiravila - Aganvadi Road	1000000	Work Ongoing, Part Bill Requested
26	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kochupalavilamukku - Bhagavathi Ayyathu Road (Ward - 12 & 18)	1000000	Work Completed and Bill Processing
27	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Meleveetil mukku - Kuzhuvilil Ayyathu - Parayattu Ela Road (Ward -12)	1000000	Work Completed and Bill Processing
28	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Olayil parambil - Para Road	1000000	Work Completed and Bill Processing
29	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Oleparambil Jn - Randuthundil Mukku Road	5000000	Work Awarded and Work Ongoing, 75%completed,tarring work only pending
30	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Panayil kshethrathinu Padinjuru Mukuluvila Jn Road (Ward -15)	1000000	Work Completed and Bill Processing
31	Grama Panchayat	Palamel	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	RCV LPS - Pulivelikulangara	1000000	Work Completed and Bill Processing
32	Grama Panchayat	Thazhakara	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Cherumala thekkum puram band - anjilivila leena Bhavanam Road	1500000	Work Completed and Bill Processing
33	Grama Panchayat	Thazhakara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kaanikka vanchi Komma road in ward 9	1500000	Work Completed and Bill Processing
34	Grama Panchayat	Thazhakara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Kalluvila - Chakkulathukadavu Road	1000000	Work Completed and Bill Processing
35	Grama Panchayat	Thazhakara	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	Mavila - Kanjikkal Road	1000000	Work Completed and Bill Processing
36	Grama Panchayat	Thazhakara	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Ramanalloor colony to Mampra colony Road	2000000	Work Awarded and Work Ongoing, Side wall completed . Pending due to waterlogging
37	Grama Panchayat	Thazhakara	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Vettiyar Nerchapalli - Vettiyar St Mary's Palli Road	1700000	Work Completed and Bill Processing
38	Grama Panchayat	Vallikunnam	Mavelikkara	G.O (Rt) No.1300/2020/LSGD	01/07/2020	Kinarumukku Vattaykkadu - Puthurethu Road	9800000	Work Awarded and Work Ongoing, WMM completed
39	Grama Panchayat	Vallikunnam	Mavelikkara	GO(MS)No_49/2020/LSGD	18/03/2020	M R Junction Vilayil Padeettathil Road	1000000	Work Completed and Bill Processing