

**15 -ാം കേരള നിയമസഭ**

**3 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 6198**

**09-11-2021 - ൽ മറുപടിയ്ക്ക്**

**ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് ആലപ്പുഴ മണ്ഡലത്തിൽ നടപ്പാക്കുന്ന പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ. പി.പി. ചിത്തരഞ്ജൻ</b>		<b>Shri Saji Cherian</b> (മത്സ്യബന്ധനം, സാംസ്കാരികം, യുവജനക്ഷേമ വകുപ്പ് മന്ത്രി)	
(എ)	ആലപ്പുഴ മണ്ഡലത്തിൽ ഹാർബർ എഞ്ചിനീയറിംഗ് വകുപ്പ് നിലവിൽ നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ വിശദവിവരം ലഭ്യമാക്കാമോ;	(എ)	വിശദാംശം അനുബന്ധം 1 ആയി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതികൾക്ക് ചെലവഴിക്കുന്ന തുക, നിലവിലെ സ്ഥിതി എന്നിവ തരം തിരിച്ച് നൽകാമോ;	(ബി)	വിശദാംശം അനുബന്ധം 1 ആയി ചേർക്കുന്നു.
(സി)	ഭരണാനുമതി ലഭിച്ച പ്രവൃത്തികളുടെ സാങ്കേതികാനുമതിയും ടെൻഡർ നടപടിയും സംബന്ധിച്ച വിവരങ്ങൾ ലഭ്യമാക്കാമോ?	(സി)	വിശദാംശം അനുബന്ധം 2ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

# അനുബന്ധം 1

## ചെത്തി മത്സ്യബന്ധന തുറമുഖ നിർമ്മാണം

TRP യിൽ ഉൾപ്പെടുത്തി 2007-08 കാലയളവിൽ ചെത്തിപ്പുഴയിൽ നിന്ന് കടലിലേയ്ക്കുള്ള ഒഴുക്ക് സ്ഥിരപ്പെടുത്തുന്നതിനായി രണ്ട് ഗ്രോയിനുകൾ നിർമ്മിക്കുന്നതിന് 500 ലക്ഷം രൂപയുടെ ഭരണാനുമതിയും ചെത്തി ഫിഷിംഗ് ഹാർബർ രണ്ടാംഘട്ട വികസനത്തിനായി State Plan Scheme ൽ ഉൾപ്പെടുത്തി 495 ലക്ഷം രൂപയുടെ ഭരണാനുമതിയും നൽകിയിട്ടുള്ളതാണ് . ടി പ്രവൃത്തിയിൽ Quay wall (46 x 7 m), Auction hall - 237.25 m2, Parking area - 32.4 m2, Gate house - 21.32 m2, Breakwater - 280 m each (N&S) മുതലായ പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. ടി പ്രവൃത്തി 12-08-2013 ൽ 881.80 ലക്ഷം രൂപ ചിലവിൽ പൂർത്തീകരിച്ചിട്ടുള്ളതാണ്.

FSH 007-01/APR-3/2020/KIIFB തീയതി 13-02-2020 പ്രകാരം ചെത്തി മത്സ്യബന്ധന തുറമുഖ നിർമ്മാണത്തിനായി 97.43 കോടി രൂപയുടെ ഭരണാനുമതി ലഭ്യമായതിന് പ്രകാരം സാങ്കേതികാനുമതി നൽകി കേരള കോസ്റ്റൽ ഏരിയ ഡെവലപ്മെന്റ് കോർപ്പറേഷൻ ദർഘാസ് ക്ഷണിച്ച് പ്രവൃത്തിക്കായി കരാറിൽ ഏർപ്പെട്ടിട്ടുള്ളതാണ്. ചെത്തി ഫിഷ് ലാന്റിംഗ് സെന്ററിന് സമീപം 970 മീറ്റർ നീളമുള്ള തെക്കേ പുലിമുട്ട്, 650 മീറ്റർ നീളമുള്ള വടക്കേ പുലിമുട്ട്, 104 മീറ്റർ നീളവും 7 മീറ്റർ വീതിയുമുള്ള വാർഫ്, ഒരു ലേലഹാൾ, അപ്രോച്ച് ചാനൽ, ബേസിൻ, ചെത്തിപ്പുഴ ചാനൽ എന്നിവിടങ്ങളിൽ ഡ്രൈഡ്ജിംഗ്, 115 മീറ്റർ നീളവും 13 മീറ്റർ വീതിയുമുള്ള ഇന്റേണൽ റോഡ്, 5060 m2 വിസ്തൃതിയുള്ള പാർക്കിംഗ് ഏരിയ, ഹാർബറിലേയ്ക്കുള്ള അപ്രോച്ച് റോഡ്, വാഹന ഗതാഗതം നിയന്ത്രിക്കുന്നതിനുള്ള മെയിൻ ഗേറ്റും രണ്ട് വികറ്റ് ഗേറ്റുകളോടുകൂടിയ ഗേറ്റ് ഹൗസ് എന്നിവ ടി പദ്ധതിയിൽ ഉൾപ്പെടുത്തിയിരിക്കുന്നു. ഹാർബറിൽ ശുദ്ധജല ലഭ്യത ഉറപ്പാക്കുന്നതിനായി 110 കി. ലിറ്റർ സംഭരണ ശേഷിയുള്ള OH ടാങ്കും സജ്ജമാക്കുന്നതാണ്.

## കാട്ടൂർ ഫിഷ് ലാന്റിംഗ് സെന്റർ

ആലപ്പുഴ നിയോജകമണ്ഡലത്തിലെ മാരാരിക്കുളം തെക്ക് പഞ്ചായത്തിലെ ശാസ്ത്രിമുക്കിലെ കാട്ടൂർ ഫിഷ് ലാന്റിംഗ് സെന്റർ നിലവിൽ പരിമിതമായ സാഹചര്യങ്ങളിൽ പ്രവർത്തിക്കുന്നു. ഇവിടെ ടോൾ കളക്ഷൻ ഏർപ്പെടുത്തിയിട്ടുണ്ട്. നിലവിലുള്ള കെട്ടിടങ്ങൾ, ലേലപ്പുര, റോഡ്, പാർക്കിംഗ് ഏരിയ എന്നിവയ്ക്ക് അത്യാവശ്യമായി മെയിന്റനൻസുകൾ ആവശ്യമുണ്ട്. റോഡ്, പാർക്കിംഗ് ഏരിയ എന്നീ പ്രവൃത്തികൾ ഏർപ്പാടാക്കുന്നതിന് ചീഫ് എൻജിനീയർ ഭരണാനുമതി നൽകിയതനുസരിച്ച് ടെണ്ടർ ക്ഷണിച്ചിട്ടുണ്ട്. കെട്ടിടങ്ങളുടെ മെയിന്റനൻസ് നടപ്പാക്കുവാൻ 26 ലക്ഷം രൂപയുടെ എസ്റ്റിമേറ്റ് തയ്യാറാക്കിയെങ്കിലും ഈ സാമ്പത്തിക വർഷത്തിൽ ഫണ്ട് ലഭ്യമല്ലാത്തതിനാൽ ഭരണാനുമതി നൽകിയിട്ടില്ല. ഫിഷ് ലാന്റിംഗ് സെന്ററിന്റെ പ്രവർത്തനം മെച്ചപ്പെടുത്താനായി ഗ്രോയിനുകൾ നിർമ്മിക്കേണ്ടത് ആവശ്യമാണ്. ആയതിന്റെ ഇൻവെസ്റ്റിഗേഷൻ പ്രവർത്തനങ്ങൾ വകുപ്പ് കാലതാമസം കൂടാതെ ആരംഭിക്കുന്നതാണ്.

Sl. No.	Name of work	Amount in lakhs	Status
	<b>I. Coastal Roads</b>		
1	Alappuzha Municipality Nehru Trophy Ward 30 H.P Motor Thara Panakkal Chira	49	Tendered thrice no response. TS cancelled. Estimate to be recasted
2	Chathuparampu road in Kalath ward of Alappuzha Municipality	7	Tendered no response. TS cancelled and instructed AEE to recast the estimate
3	Korthasserri kshethram - Menaykkad in ward nos 23 & 21 of Mararikulam south Panchayath	25	Tender under scrutiny
4	Purathey Road Preethikulagara in Ward No. 4 of Mararikulam South Panchayath	51.3	Site handed over land issues exists work not yet commenced
5	Mararikulam South Panchayath Challiyil Road to the south of west side of the bridge	29.7	Filling work in progress
6	Mararikulam South panchayath Aganvadi Road	17	Work in progress. WMM completed
7	Ariyad Panchayath Gurupuram Nediya Pola road	34	Work in progress. Culvert, RW and filling completed. WMM partially completed
8	Mararikulam South Panchayath St. Mary s Kurissadi Varan Kavala Milma Road	20	Work in progress, Retaining Wall & Filling completed
9	Karuna vyanasala -Kollasserri veli road in Ward No. 21 of Alappuzha Municipality	14.2	Tender cancelled as the Contractor not willing to reduce the rates. So tender cancelled. Retendered but no response. Now Ts cancelled and instruction given to recast the estimate
10	Improvements of Amalolbhavamatha -Kurtisupura Palam road I Mararikkulam South panchayath of Alappuzha LAC	24	Site handed over. Land issue exist. Letter given to panchayath for clarification
11	Pathebhagam SCMU, UPS Road (Mararikkulam South Panchayath)	19.8	Work in progress. Retaining wall & filling completed
12	Masters Home Co- Road (Mararikkulam South Panchayath)	8.7	Work in progress. WMM completed

13	Both sides on the west of Omanapuzha church in Ward No. 15 of Mararikkulam South Panchayath	31	Tendered with revised TS. No response.
14	Alphonse Church A.S. - Canal road (Mararikkulam South Panchayath)	27	Retaining wall work in progress. Land issue exists. Letter given to panchayath with a portion (ch 380 to Ch 550m) to be avoided out of total length of 664 m.
15	Pathirappally Market road Tarring and Thodu protection wall in Ward No. 9 of Mararikkulam South Grama Panchayath	28	Tendered. No response.
16	Veliyil Stores East Cana Slab and Road - Alappuzha Municipality	98.8	Drain work in progress. Work stopped due to flooding
17	Pollethai - church road - Mararikkulam South Panchayath	28	WMM work in progress
18	Sarvodayapuram - Leprosy road - Mararikkulam South Panchayath	13	work in progress
19	Devaswam veli - AS Canal road - Mararikkulam North Panchayath	21	Agreement executed
20	Pallikavu-PHC Road Road in ward No. 8 Mararikulam north Grama panchayath - Alappuzha District	30.5	LAC not received. TS to be issued
21	Kaalath - Kottamkulangara- Thalavady road - Aryad Panchayath	59	Work arranged by other agency. Abandoned
22	Municipal Colony - Asramam Road - Alappuzha Municipality.	128	Drainwork almost completed. Initial level taken
23	Punjikkadu - Desabimani Road Mannancheri Panchayath	37	Tarring completed. Side filling to be executed
24	Vazhayilchira - Kizhakke Juma masjid Road in Mannancheri Panchayath	25.6	Culvert work started
25	Maniyathayil Manaparampil Road in Mannancheri Panchayath	25	Work done by other agency. Abandoned

26	Vadakkalisseri Railway Road - Aryad Panchayath	19.4	Tendered 3 times, no response. TS cancelled to recast the estimate
27	Panaikkal Thodu Side protection wall and Marakkalisseri Road Concreting - Mararikkulam North Panchayath	41	Agreement executed
28	Nagarasabha SNG Road Tarring Alappuzha Municipality.	35.5	Work done by other agency. Abandoned
29	Alphonse Church road Alappuzha Municipality.	16.5	Abandoned
30	Sick Junction Bhajana Sangam Road Alappuzha Municipality.	100.5	Work arranged by other agency
31	Utharapally Kathiyaparambu Mannanchery	19.8	Formation started
32	Ikyavedi Health School Mannancherry Panchayath	26	Initial level taken
33	Pollethai school road in ward No. 03 of Mararikkulam Thekku Gramapanchayath	13.4	Agmt. executed
34	K K Gopalan cheriya Kalavoor road in Ward 5 of Mararikkulam South Panchayath	41	Site handed over
35	Kurappam Thayyil Madathinkal road in ward 3 of Mararikkulam South Panchayath	20.5	Tendered. No response.
36	Vasappanpilla - Aanjilichuvad road - Mararikkulam South Panchayath	25	Site handed over
37	Mavelipuram - Sarvodayapuram road - Mararikkulam South Panchayath	32	Agreement Executed, Now it is informed that PWD arranged work, AS to be cancelled
38	AKG Jn. - Provident Hospital NH Road - Aryad Panchayath	34	Work done by other agency. Abandoned
39	Sarga -Aradhana road in Ward No. 8 of Aryad Panchayath	11.5	Work done by other agency. Abandoned
40	Belivers - Thiruvilakku road - Mararikkulam South Panchayath	48	Work commenced

41	Mannancheri panchayath Ambanakulangara - East kolabhagam road	65	WMM work in progress
42	Kanakkoor - Atharmukk road - Mannanchery Panchayath	36.4	work in progress
43	Paathisseri - Vijayavilasam road in Ward No. 5 of Mannanchery Panchayath	32.3	Work completed
44	Mararikkulam Vadakku panchayath Chulli stop - Puthen purakkal road - Mararikkulam North Panchayath	27.5	Retainigwall work in progress
45	Pooppallikkavu - Mararikkulam road - Mararikkulam North Panchayath	37.5	Work completed
46	Pannisseri - polasseri road - Mararikkulam North Panchayath	34.7	Retaining wall, WMM & pipe culvert completed
47	Udaya beach Ekkaru veli-XL Glass road in Alappuzha LAC Ward No. 8 of Mararikkulam South Panchayath	39	Retaining wall in progress
48	Kavitha JN.- Sarvodayapuram road - Mararikkulam South Panchayath	59.5	Site hand over
49	Charam parambu Madrasa Road in Aryad panchayath	71	Work done by other agency
50	Hari Printers Kunnunkal Road - Aryad panchayath	48	Work in progress
51	Elevan star- Charam Parambu Road - Aryad panchayath	17.3	Tendered. Bid submission last date 30-10-2021
52	Thiruvilakku Rajeev Road - Mararikkulam South Panchayath	17	Site handed over
53	Perumana -Pattathanam Road in Aryad Grama Panchayath	53	Contractor informed that land not available for the road. Instructed panchayath to solve the issues.

54	Valavanadu Bridge south AS Canal Road in Mannanjeri Panchayathu	13.5	Selection Notice issued
55	Tagore - Chintha JN Road - Mannanchery Panchayath	19	Work completed
56	Mother India Pozhikkal Padavur Karikkadu Road in Mararikkulam South Panchayath	63	Work commenced Initial level taken
57	Alappuzha Nagarasabha Kommadi Railway Station Road - Alappuzha Municipality	25	Site hand over
58	Mathrika Society -Kizhakkottu Road - Alappuzha Municipality	8.5	Tendered many times, no response.
59	Kalarikkal JN. west Asramam School Road - Alappuzha Municipality	58	Tendered many times, no response. It is informed that work done by other agency. AS to be cancelled.
60	Mannathu JN. Arattuvazhi Road - Alappuzha Municipality	14	Work done by other agency
61	Upgradation of Ponvelli Nannipuram Road in Mararikkulam north Panchayathh	25	Work completed
62	V.K.Soman Jn. Chelungal road - Ward 13 - Alappuzha Municipality	18.5	Abandoned.
63	Janakshemam Beach Mararikkulam north Panchayathh	15	Work completed
64	Kanjiramukku Arakkal Alappuzha Municipality	22.3	AS cancelled since panchayath authorities have received sanction from other schemes
65	Konnapparamb parambithara road, ward 8 in Mannancheri Panchayath	53	Work in Progress.
66	Madathunkara - Jetty road - Mannancheri Panchayath	36	Work in Progress.
67	Venguthedathu Putthen Parambu	46	TS to be issued. LA not yet obtained
68	Puthenpura Souparnika bridge road - Ward 9	27.9	Abandoned as LA Not obtained
69	Chirayil road - Poonthop ward (Alapuzha municipality)	14	Site handed over
70	Aspin wall akathott road in Mannancheri Panchayath	32	Work completed

71	Kizhkke parambu theruvil road in mannanjeri panchayth , ward 9	18.7	Work in progress
72	Collage jn. - Beach Kandankali Rani Jn. road in Mararikkula south panchayath	40.2	Tendered no response, TS cancelled to recast the estimate
73	V R P - St. Marys road in Alappuzha LAC - Mararikkulam South Panchayath	26.8	Work in progress
74	Arthassery road in Mararikkulam Panchayath - Mararikkulam South Panchayath	22	Work completed
75	Thumboli Vikasana Junction Mangalam Theeradesa Road in Alappuzha Municipality	83.6	TS estimate under preparation



അനുബന്ധം.2

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
	<b>I. Coastal Roads</b>				
<b><u>2017-18</u></b>					
1	Alappuzha Municipality Nehru Trophy Ward 30 H.P Motor Thara Panakkal Chira	49	TS cancelled	Tendered thrice, but no response. Tender No.17/2018-19/HECC/e-T/s dtd, 14-09-2018, 25-10-2018, 04-12-2018	TS cancelled for recasting the estimate in consultation with Hon'ble MLA & Municipality

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
2	Chathuparampu road in Kalath ward of Alappuzha Municipality	7	TS cancelled	Tender No.14/2018-19/EE/e-T/s dtd, 19.4.18, 28.7.18	Tendered no response. TS cancelled and instructed AEE to recast the estimate

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
3	Korthasserri kshethram - Menaykkad in ward nos 23 & 21 of Mararikulam south Panchayath	25	(1) First TS (dated 11-11-2019) cancelled as there is no response to tenders. (2) ealpy/2021-2022/2018/806 dated 30-08-2021 (Revised TS)(1) First TS (dated 11-11-2019) cancelled as there is no response to tenders. (2) ealpy/2021-2022/2018/806 dated 30-08-2021 (Revised TS)(1) First TS (dated 11-11-2019) cancelled as there is no response to tenders. (2) ealpy/2021-2022/2018/806 dated 30-08-2021 (Revised TS)(1) First TS (dated 11-11-2019) cancelled as there is no response to tenders. (2) ealpy/2021-2022/2018/806 dated 30-08-2021 (Revised TS)	1) 2) Tender No.10/2020-21/EE/e-T/s dtd, 24.09.2021	Selection notice issued

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
4	Purathey Road Preethikulagara in Ward No. 4 of Mararikulam South Panchayath	51.3	dated 03-12-2019 Rs. 51.00 Lakhealpy/2019-2020/2018/804 dated 03-12-2019 Rs. 51.00 Lakhealpy/2019-2020/2018/804 dated 03-12-2019 Rs. 51.00 Lakhealpy/2019-2020/2018/804 dated 03-12-2019	Tendered and work arranged	Site handed over. But due to land issues, work not yet commenced. Contractor requested to close the agreement and relieve him from the work
<b><u>2018-19</u></b>					
5	Mararikulam South Panchayath Challiyil Road to the south of west side of the bridge	29.7	2021/2018/848 dated 16-04-2020 Rs. 22.00 Lakhealpy/2020-2021/2018/848 dated 16-04-2020 Rs. 22.00 Lakhealpy/2020-2021/2018/848	Tendered and work arranged	Filling work in progress
6	Ariyad Panchayath Gurupuram Nediya Pola road	34	dated 03-09-2019 Rs. 34.00 Lakhealpy/2019-2020/2018/705 dated 03-09-2019 Rs. 34.00 Lakhealpy/2019-2020/2018/705	Tendered and work arranged	Work in progress. Culvert, RW and WMM completed. Tarring pending due to rain.
7	Mararikulam South Panchayath St. Mary s Kurissadi Varan Kavala Milma Road	20	dated 12-07-2019 Rs. 20.00 Lakhealpy/2019-2020/2018/723 dated 12-07-2019 Rs. 20.00 Lakhealpy/2019-2020/2018/723	Tendered and work arranged	Work in progress, Retaining Wall & Filling completed

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
<b><u>2019-20</u></b>					
8	Karuna vayanasala -Kollasserri veli road in Ward No. 21 of Alappuzha Municipality	14.2	TS cancelled	Tender No.123/2019-20/EE/e-T/s dtd, 13.01.20, 25.2.20, 30.10.20, 31.12.2020. But no response to tenders	One tender cancelled as the Contractor not willing to reduce the rates. Retendered but no response. Now Ts cancelled for estimating the estimate in consultation with Hon'ble MLA & Municipality

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
9	Improvements of Amalolbhavamatha -Kurisupura Palam road in Mararikkulam South panchayath	24	eealpy/2019-2020/2019/472 dated 10-01-2020 Rs. 22.00 Lakhealpy/2019-2020/2019/472 dated 10-01-2020 Rs. 22.00 Lakhealpy/2019-2020/2019/472 dated 10-01-2020 Rs. 22.00 Lakhealpy/2019-2020/2019/472 dated 10-01-2020 Rs. 22.00 Lakh	Tendered and work arranged	Site handed over. Land issue exists and letter given to panchayath for clarification
10	Pathebhagam SCMU, UPS Road Mararikkulam South Panchayath	19.8	2020/2019/602 dated 12-12-2019 Rs. 19.80 Lakhealpy/2019-2020/2019/602 dated 12-12-2019 Rs. 19.80 Lakhealpy/2019-2020/2019/602	Tendered and work arranged	Retaining wall & filling completed
11	Masters Home Co- Road in Mararikkulam South Panchayath	8.7	Rs. 8.70 Lakhealpy/2019-2020/2019/604 dated 29-11-2019 Rs. 8.70 Lakhealpy/2019-2020/2019/604	Tendered and work arranged	Work in progress. WMM completed



Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
14	Pathirappally Market road Tarring and Thodu protection wall in Ward No. 9 of Mararikkulam South Grama Panchayath	28	eealpy/2019-2020/2019/471 dated 12-12-2019 Rs. 28.00 Lakhe eealpy/2019-2020/2019/471 dated 12-12-2019 Rs. 28.00 Lakhe eealpy/2019-2020/2019/471 dated 12-12-2019 Rs. 28.00 Lakh	Tender No.103/2019-20/EE/e-T/s dtd, 13.12.2019,22.01.2020, 27.2.2020. But no response	TS cancelled for Recasting the estimate in consutation with MLA
15	Veliyil Stores East Cana Slab and Road - Alappuzha Municipality	98.8	eealpy/2020-21/2019/656 dated 02-06-2020 Rs. 95.00 Lakhe eealpy/2020-21/2019/656 dated 02-06-2020 Rs. 95.00 Lakhe eealpy/2020-21/2019/656 dated 02-06-2020 Rs. 95.00 Lakh	Tendered and work arranged	Drain work in progress. Initial levels taken work stopped due to flooding
16	Pollethai - church road in Mararikkulam South Panchayath	28	Rs. 28.00 Lakhe eealpy/2020-21/2019/923 dated 12-06-2020 Rs. 28.00 Lakhe eealpy/2020-21/2019/923	Tendered and work arranged	WMM work completed



Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
17	Sarvodayapuram - Leprosy road in Mararikkulam South Panchayath	13	Rs. 09.00 Lakhealpy/2020-21/2019/925 dated 27-09-2020 Rs. 09.00 Lakhealpy/2020-21/2019/925	Tendered and work arranged	Work completed. Tarring pending due to rain
18	Devaswam veli - AS Canal road in Mararikkulam North Panchayath	21	Rs. 21.00 Lakhealpy/2020-21/2019/1022 dated 17-10-2020 Rs. 21.00 Lakhealpy/2020-21/2019/1022	Tendered and work arranged	On site handed over
<b><u>2020-21</u></b>					
19	Pallikavu-PHC Road Road in ward No. 8 Mararikulam north Grama pncayath - Alappuzha District	30.5			LAC not received. TS to be issued
20	Municipal Colony - Asramam Road in Alappuzha Municipality.	128	eealpy/2020-21/2019/901 dated 04-11-2020 Rs. 107.50 Lakhealpy/2020-21/2019/901 dated 04-11-2020 Rs. 107.50 Lakhealpy/2020-21/2019/901 dated 04-11-2020 Rs. 107.50 Lakh	Tendered and work arranged	Drainwork almost completed. Initial level taken

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
21	Ponjikkadu - Desabimani Road in Mannancheri Panchayath	37	eealpy/2020-21/2019/800 dated 04-08-2020 Rs. 34.10 Lakhe eealpy/2020-21/2019/800 dated 04-08-2020 Rs. 34.10 Lakhe eealpy/2020-21/2019/800 dated 04-08-2020 Rs. 34.10 Lakh	Tendered and work arranged	Tarring completed. Side filling to be executed. Pending due to rain
22	Vazhayilchira - Kizhakke Juma masjid Road in Mannancheri Panchayath	25.6	Rs. 25.60 Lakhe eealpy/2020-21/2019/929 dated 18-09-2020 Rs. 25.60 Lakhe eealpy/2020-21/2019/929	Tendered and work arranged	Culvert work started
23	Vadakkalisseri Railway Road in Aryad Panchayath	19.4	TS cancelled	Tender No.70/2020-21/EE/e-T/s dtd, 17.9.20, 30.9.20, 6.1.2021. But no response	<b>TS cancelled for recasting the estimate</b>

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
24	Panaikkal Thodu Side protection wall and Marakkalisseri Road Concreting in Mararikkulam North Panchayath	41	eealpy/2021-22/2019/435 dated 29-07-2021 Rs. 41.00 Lakhealpy/2021-22/2019/435 dated 29-07-2021 Rs. 41.00 Lakhealpy/2021-22/2019/435 dated 29-07-2021 Rs. 41.00 Lakh	Tendered and work arranged	Site handed over
25	Utharapally Kathiyaparambu road in Mannanchery Grama Panchayath	19.8	Rs. 19.80 Lakhealpy/2020-21/2019/1034 dated 19-09-2020 Rs. 19.80 Lakhealpy/2020-21/2019/1034	Tendered and work arranged	Formation started. Work delayed due to a case regarding boundary
26	Ikyavedi Health School road in Mannancherry Panchayath	26	eealpy/2020-21/2019/1060 dated 18-09-2020 Rs. 26.00 Lakhealpy/2020-21/2019/1060 dated 18-09-2020 Rs. 26.00 Lakh	Tendered and work arranged	

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
27	Pollethai school road in ward No. 03 of Mararikulam Thekku Gramapanchayath	13.4	eealpy/2020-21/2019/924 dated 11-07-2020 Rs. 13.40 Lakhe ealpy/2020-21/2019/924 dated 11-07-2020 Rs. 13.40 Lakh	Tendered and work arranged	
28	K K Gopalan cheriya Kalavoor road in Ward 5 of Mararikkulam South Panchayath	41	eealpy/2020-21/2019/919 dated 06-10-2020 Rs. 41.00 Lakhe ealpy/2020-21/2019/919 dated 06-10-2020 Rs. 41.00 Lakh	Tendered and work arranged	WMM completed. Tarring pending due to rain
29	Mavelipuram - Sarvodayapuram road - Mararikkulam South Panchayath	32	eealpy/2020-21/2019/926 dated 16-09-2020 Rs.31.50.00 Lakhe ealpy/2020-21/2019/926 dated 16-09-2020 Rs.31.50.00 Lakh	Tendered and work arranged	Agreement Executed, Now it is informed that PWD arranged work, AS to be cancelled

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
30	Vasappanpilla - Aanjilichuvad road in Mararikkulam South Panchayath	25	eealpy/2020-21/2019/920 dated 18-09-2020 Rs. 25.00 Lakhe eealpy/2020-21/2019/920 dated 18-09-2020 Rs. 25.00 Lakh	Tendered and work arranged	
31	Belivers - Thiruvilakku road in Mararikkulam South Panchayath	48	eealpy/2020-21/2019/974 dated 17-09-2020 Rs. 45.8 Lakhe eealpy/2020-21/2019/974 dated 17-09-2020 Rs. 45.8 Lakh	Tendered and work arranged	Work commenced
32	Mannancheri panchayath : Ambanakulangara - East kolabhagam road	65	eealpy/2020-21/2019/1011 dated 04-08-2020 Rs. 61.00 Lakhe eealpy/2020-21/2019/1011 dated 04-08-2020 Rs. 61.00 Lakh	Tendered and work arranged	WMM work completed. Tarring pending due to rain
33	Kanakkoor - Atharmukk road in Mannanchery Panchayath	36.4	eealpy/2020-21/2019/1012 dated 05-08-2020 Rs. 36.40 Lakhe eealpy/2020-21/2019/1012 dated 05-08-2020 Rs. 36.40 Lakh	Tender No.45/2020-21/EE/e-T/s dtd, 7.8.2020	

<b>Sl. No.</b>	<b>Name of work</b>	<b>A.S. Sanction Amount in lakhs</b>	<b>TS Details</b>	<b>Tender Details</b>	<b>Status</b>
34	Mararikkulam Vadakku panchayath Chullistop - Puthen purakkal road in Mararikkulam North Panchayath	27.5	eealpy/2020-2021/2019/1025 dated 22-08-2020 Rs. 27.50 Lakhe eealpy/2020-2021/2019/1025 dated 22-08-2020 Rs. 27.50 Lakh	Tendered and work arranged	Retainigwall work in progress
35	Pannisseri - poklasseri road in Mararikkulam North Panchayath	34.7	eealpy/2020-2021/2019/1039 dated 13-10-2020 Rs. 34.70 Lakhe eealpy/2020-2021/2019/1039 dated 13-10-2020 Rs. 34.70 Lakh	Tendered and work arranged	Retaining wall, WMM & pipe culvert completed. Tarring pending due to rain
36	Udaya beach Ekkaru veli-XL Glass road in Alappuzha LAC Ward No. 8 of Mararikkulam South Panchayath	39	eealpy/2020-2021/2019/1093 dated 26-06-2020 Rs. 39.00 Lakhe eealpy/2020-2021/2019/1093 dated 26-06-2020 Rs. 39.00 Lakh	Tendered and work arranged	Retaining wall in progress

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
37	Kavitha JN - Sarvodayapuram road in Mararikkulam South Panchayath	59.5	eealpy/2020-2021/2019/1131 dated 19-02-2021 Rs. 56.90 Lakhe eealpy/2020-2021/2019/1131 dated 19-02-2021 Rs. 56.90 Lakh	Tendered and work arranged	Site hand over. Work pending due to construction of a culvert by LSGD
38	Hari Printers Kunnunkal Road in Aryad panchayath	48	eealpy/2020-2021/2019/1113 dated 16-08-2020 Rs. 48.00 Lakhe eealpy/2020-2021/2019/1113 dated 16-08-2020 Rs. 48.00 Lakh	Tendered and work arranged	site hand over
39	Eleven star- Charam Parambu Road in Aryad panchayath	17.3	eealpy/2020-2021/2019/1136 dated 05-08-2020 Rs. 17.30 Lakhe eealpy/2020-2021/2019/1136 dated 05-08-2020 Rs. 17.30 Lakh	Tender No.50/2020-21/EE/e-T/s dtd, 21.8.20, 16.10.21	Tender under scrutiny

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
40	Thiruvilakku Rajeev Road - Aryad Panchayath	17	-		TS to be issued.. Pending due to clarification of LAC from Panchayath
41	Perumana -Pattathanam Road in Aryad Grama Panchayath	53	eealpy/2020-2021/2019/1161 dated 04-02-2021 Rs. 44.80 Lakhe eealpy/2020-2021/2019/1161 dated 04-02-2021 Rs. 44.80 Lakh	Tender No.121/2020-21/EE/e-T/s dtd, 8.2.21, 6.7.21	Contractor informed that land not available for the road. Hence selection notice not yet issued. Instructed panchayath to solve the issues.
42	Valavanadu Bridge south AS Canal Road in Mannanjeri Panchayathu	13.5	eealpy/2020-2021/2019/1192 dated 10-09-2020 Rs. 11.00 Lakh		Selection Notice issued
43	Mother India Pozhikkal Padavur Karikkadu Road in Mararikkulam South Panchayath	63	eealpy/2020-2021/2019/1189 dated 13-10-2020 Rs. 63.00 Lakh	Tendered and work arranged	Work commenced. Initial level taken



<b>Sl. No.</b>	<b>Name of work</b>	<b>A.S. Sanction Amount in lakhs</b>	<b>TS Details</b>	<b>Tender Details</b>	<b>Status</b>
44	Alappuzha Nagarasabha Kommadi Railway Station Road in Alappuzha Municipality	25	eealpy/2020-2021/2019/1088 dated 31-01-2021 Rs. 14.00 Lakh	Tendered and work arranged	Work commenced. Initial level taken
45	Mathrika Society - Kizhakkottu Road in Alappuzha Municipality	8.5	eealpy/2020-2021/2019/1138 dated 04-02-2021 Rs.8.50 Lakh	Tender No.118/2020-21/EE/e-T/s dtd, 5.2.21, 24.2.21, 7.7.21. But no response	TS cancelled for
46	Konnapparambu parambithara road, ward 8 in Mannancheri Panchayath	53	eealpy/2020-2021/2020/17 dated 16-02-2021 Rs. 53.00 Lakh	Tendered and work arranged	Work commenced
47	Veluthedathu Putthen Mannancherry Panchayath Parambu	46			TS to be issued. LA not yet obtained

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
48	Madathunkara - Jetty road in Mannancheri Panchayath	36	eealpy/2020-2021/2020/298 dated 16-02-2021 Rs. 36.00 Lakh	Tendered and work arranged	Site handed over
49	Chirayil road - Poonthop ward in Alapuzha municipality	14	eealpy/2020-2021/2020/370 dated 17-02-2021 Rs. 14.00 Lakh	Tendered and work arranged	Site handed over
50	Kizhkke parambu theruvil road in Mannanjeri panchayth , ward 9	18.7	eealpy/2020-2021/2020/20 dated 18-10-2020 Rs. 18.50 Lakh	Tendered and work arranged	Retaining wall completed. Initial level taken
51	Collage jn. - Beach Kandankali Rani Jn. road in Mararikkula south panchayath	40.2	eealpy/2020-2021/2020/89 dated 22-10-2020 Rs. 40.20 Lakh TS cancelled	Tender No.100/2020-21/EE/e-T/s dtd, 23.10.20, 5.1.21, 12.2.21. But no response	TS cancelled to recast the estimate
52	V R P - St. Marys road in Mararikkulam South Panchayath	26.8	eealpy/2020-2021/2020/90 dated 24-10-2020 Rs. 26.80 Lakh	Tendered and work arranged	Retaining wall completed

Sl. No.	Name of work	A.S. Sanction Amount in lakhs	TS Details	Tender Details	Status
	<u>2021-2022</u>				
53	Thumboli Vikasana Junction Mangalam Theeradesa Road in Alappuzha Municipality	83.6	TS estimate under preparation		Letter given to Municipality for getting LAC and permission for temporarily transferring the road for construction