

**15 -ാം കേരള നിയമസഭ**

**4 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 503**

**23-02-2022 - ൽ മറുപടിയ്ക്ക്**

**വയനാട് ജില്ലയിൽ കിഫ്ബി ധനസഹായത്തോടെയുള്ള റോഡ് പ്രവൃത്തികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ ഒ . ആർ. കേളു</b>		<b>null</b> <b>(ധനകാര്യ വകുപ്പ് മന്ത്രി)</b>	
(എ)	വയനാട് ജില്ലയിൽ കിഫ്ബി ധനസഹായത്താൽ നടന്നുവരുന്ന റോഡ് പ്രവൃത്തികളുടെ ഓരോന്നിന്റെയും നിലവിലെ സ്ഥിതി അറിയിക്കാനോ;	(എ)	വയനാട് ജില്ലയിൽ കിഫ്ബി ധനസഹായത്താൽ നടന്നുവരുന്ന റോഡ് പ്രവൃത്തികളുടെ വിവരങ്ങൾ അനുബന്ധമായി ചേർക്കുന്നു
(ബി)	ജില്ലയിലെ ബീനാച്ചി-പനമരം റോഡിന്റെ നിലവിലെ അവസ്ഥ അറിയിക്കാനോ;	(ബി)	22.20 കി.മീ നീളമുള്ള ബീനാച്ചി പനമരം റോഡിന് 54.40 കോടി രൂപയുടെ ധനസഹായം നൽകുകയും അതിൻ പ്രകാരം എസ്.പി.വി. യായ കേരള റോഡ് ഫണ്ട് ബോർഡ് സാങ്കേതികാനുമതി നൽകി ടെണ്ടർ ചെയ്ത് പദ്ധതി ആരംഭിക്കുകയും ചെയ്തു. പ്രസ്തുത പദ്ധതി നടപ്പിലാക്കുന്ന സമയത്ത് പ്രവൃത്തിയിൽ ഗുണനിലവാര തകർച്ചയും ഗുരുതര ക്രമക്കേടുകളും ശ്രദ്ധയിൽപ്പെട്ടതിനെ തുടർന്ന് പദ്ധതിക്ക് 4 ഒണ്ണർവേഷൻ മെമ്മോകൾ നൽകുകയും തുടർന്ന് 09.04.2021 ൽ കിഫ്ബി സ്റ്റോപ്പ് മെമ്മോ നൽകുകയും ചെയ്തു. പദ്ധതിയുടെ 12 കി.മീ പൂർത്തിയാക്കി ഫോർക്ലോസ് ചെയ്യാനും ശേഷിക്കുന്ന ഭാഗം യൂട്ടിലിറ്റി ഷിഫ്റ്റിംഗ് പൂർത്തിയാക്കിയതിനു ശേഷം റീടെണ്ടർ ചെയ്ത് കിഫ്ബിയുടെ Resident Engineer/PMC യുടെ മേൽ നോട്ടത്തിൽ പൂർത്തീകരിക്കുവാനും നിർദ്ദേശം നൽകിയിട്ടുണ്ട്. 22.12.2021 ൽ പദ്ധതിയുടെ സ്റ്റോപ്പ് മെമ്മോ പിൻവലിച്ചിട്ടുണ്ട്. പ്രസ്തുത പദ്ധതിയുടെ മെല്ലെപോക്കുമായി ബന്ധപ്പെട്ട് 29-01-2022 ൽ ബഹു. പൊതുമരാമത്ത് വകുപ്പ് മന്ത്രിയുടെ അദ്ധ്യക്ഷതയിൽ ചേർന്ന യോഗത്തിൽ, നടപ്പിലായി കൊണ്ടിരിക്കുന്ന സ്പെച്ച് പൂർത്തീകരിക്കുന്നതിന് 16 മരങ്ങൾ RoWൽ തടസ്സം നിൽക്കുന്നതായും അത് നീക്കം ചെയ്യുന്നതിന് വനവകുപ്പിന്റെ അനുമതി വേണമെന്നും അറിയിച്ചിരുന്നു. ടി അനുമതി ലഭിക്കുന്നതിനുള്ള നടപടികൾ എക്സിക്യൂട്ടീവ് എഞ്ചിനീയർ സ്വീകരിച്ചു വരുന്നു. പദ്ധതിയുടെ ശേഷിക്കുന്ന സ്പെച്ചിന്റെ എസ്റ്റിമേറ്റ് തിരികെ തിരിച്ചറിയൽ തയ്യാറാക്കി വരുന്നു.

(സി)	കിഫ്ബി സ്റ്റോപ്പ് മെമ്മോ നൽകിയ ഏതെങ്കിലും റോഡ് പ്രവൃത്തികൾ ഉണ്ടോയെന്ന് വ്യക്തമാക്കാമോ ?	(സി)	നിലവിൽ വയനാട് ജില്ലയിൽ കിഫ്ബി ധനസഹായത്തോടെ നടപ്പിലാക്കുന്ന റോഡ് പ്രവർത്തി കളക്ടാ ഒന്നും തന്നെ സ്റ്റോപ്പ് മെമ്മോ നൽകിയിട്ടില്ല.
------	---	------	--

സെക്ഷൻ ഓഫീസർ

KIIFB Approved Road projects in Wayanad district

അനുമതി

Sl. No.	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	LAC	Work Status
1	PWD013-13	2nd Phase Kalpetta Constituency Pachilakkad-Kainatty-Kalpetta Bypass-Meppadi-Choorlamala Arunappuzha Improvements to Mananthavady-Kalpetta Road from 24/600 to 30/800, Kalpetta Bypass Road	₹ 62.88	Kalpetta	Work in progress
2	PWD004-102	Providing BM & BC to Kalpetta- Varambatta Road in Wayanad District	₹ 56.66	Kalpetta	Work in progress
3	PWD004-103	Improvements to Meppadi- Chooraimala Road in Wayanad District.	₹ 40.96	Kalpetta	Work in progress
4	PWD004-131	Mananthavady Kaithakkal road between km 0/000 to 10/415 in Wayanad district	₹ 45.55	Mananthavady	Work in progress
5	PWD004-127	Providing BM & BC to Kaniyambatta-Meenanagdi Road in Wayanad District	₹ 38.99	Kalpetta, Sulthan Bathery	Work in progress
6	PWD004-130	Mananthavady- Pakramthalam Road in Wayanad District Providing BM & BC	₹ 16.00	MANANTHAVADY	Work Completed
7	PWD004-132	IMPROVEMENTS & UPGRADATION OF BEENACHI - PANAMARAM ROAD BETWEEN KM 0/000 - 22/200 IN WAYANAD DISTRICT.	₹ 54.40	MANANTHAVADY, SULTHANBATHERY	Work in progress
8	PWD013-24	Hill highway in Wayanad District-1st Phase Kottiyoor Boys town road km. 2/500 to 6/270 and Boys town 43rd Mile Valad Kunkichira road km 8/300 to 19/100 and Thalasseri Bavali Road km. 68/200 to 69/780 , 70/	₹ 114.12	MANANTHAVADY	KIIFB Approved
9	PWD015-18	Providing BM&BC to Kakkavayal Kolavayal Karyambadi Kenichira Pulpally Road in Wayanad district	₹ 28.47	Kalpetta, Sulthan Bathery	KIIFB Approved
10	PWD015-34	Improvements and upgradation of Sulthan Bathery- Cherambadi road in Wayanad District	₹ 31.05	Sulthan Bathery	Work Awarded
11	PWD015-27	Improvements and Upgradation of Kappiset Pappampally Road between KM 0/000 - 12/730 AND 16/730-20/230 in Wayanad District	₹ 43.70	Sulthan Bathery, Mananthavadi	Work in progress
12	PWD015-37	Improvements to Kaniyaram- Arattuthara Road between km. 0/00 to 10/450 in Wayanad district	₹ 20.90	Mananthavady	KIIFB Approved

*(Handwritten signature and text)*