

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 98

04-07-2022 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാത 66-ന്റെ സമഗ്ര വികസനം

ചോദ്യം		ഉത്തരം	
<p>ശ്രീ പി.പി. ചിത്തരഞ്ജൻ, ശ്രീ എ.എൻ.ഷംസീർ, ശ്രീ എം മുക്തേഷ് , ശ്രീ എം രാജഗോപാലൻ</p>		<p>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>	
(എ)	<p>ദേശീയപാത 66- ന്റെ സമഗ്ര വികസനത്തിലെ പുരോഗതി അറിയിക്കാമോ;</p>	(എ)	<p>ദേശീയപാത 66- വികസനത്തിലെ 2 റീച്ചുകൾ പൂർത്തിയായിട്ടുണ്ട്. 15 റീച്ചുകളിൽ പ്രവൃത്തി പുരോഗമിക്കുന്നു. 6 റീച്ചുകളിൽ പ്രവൃത്തി അവർഡ് ചെയ്തിട്ടുണ്ട്. അരൂർ – തുറവൂർ എലിവേറ്റഡ് ഹൈവേ ഡി പി ആർ തയ്യാറാക്കുന്നത് പുരോഗമിക്കുന്നു. ഓരോ റീച്ചിന്റേയും നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>ദേശീയ പാത 66- ന്റെ വികസനത്തിനായി ആകെ എത്ര സ്ഥലമാണ് ഏറ്റെടുക്കേണ്ടതെന്നും അതിൽ എത്ര സ്ഥലം ഇതിനോടകം ഏറ്റെടുത്തിട്ടുണ്ടെന്നും അറിയിക്കാമോ;</p>	(ബി)	<p>ദേശീയ പാത 66- ന്റെ വികസനത്തിനായി ഏറ്റെടുക്കേണ്ട 1079.06 ഹെക്ടർ ഭൂമിയിൽ 1062.96 ഹെക്ടർ ഭൂമി ഏറ്റെടുത്തു കഴിഞ്ഞു. സ്ഥലമേറ്റെടുപ്പ് സംബന്ധിച്ച വിവര വിവരങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.</p>
(സി)	<p>തലപ്പാടി മുതൽ കാരോട് വരെ എത്ര റീച്ചായിട്ടാണ് നിർമ്മാണം നടത്തുന്നതെന്നും എല്ലാ റീച്ചുകളിലും പ്രവൃത്തി കരാറായിട്ടുണ്ടോയെന്നും നിർമ്മാണം എന്നത്തേക്ക് പൂർത്തിയാകുമെന്നുള്ള വിവരം ലഭ്യമാക്കാമോ?</p>	(സി)	<p>ദേശീയ പാത 66- ലെ തലപ്പാടി മുതൽ കാരോട് വരെയുള്ള 24 റീച്ചുകളിൽ 2 റീച്ചുകൾ പൂർത്തിയായിട്ടുണ്ട്. 15 റീച്ചുകളിൽ പ്രവൃത്തി പുരോഗമിക്കുന്നു. 6 റീച്ചുകളിൽ പ്രവൃത്തി അവർഡ് ചെയ്തിട്ടുണ്ട്. അരൂർ – തുറവൂർ റീച്ചിന്റെ ഡി പി ആർ പുരോഗമിക്കുന്നു. ഓരോ റീച്ചിന്റേയും നിർമ്മാണ പുരോഗതി സംബന്ധിച്ച വിവരങ്ങൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു.</p>

സെക്ഷൻ ഓഫീസർ

Bannozimud - I

Annexure-A for UNQ no. 98

1. PROJECTS COMPLETED:

Sr. No.	Name of Project	Length (Km)	Length (Km) Completed	Estimated Cost (In Rs. Cr.)	Remarks
1.	Edappally-Vytila-Areor section on NH-66 Contractor: M/s. RDS CVCC (JV) IE/SC: M/s. Dalal Mot Mac.	16.75	16.75	184	(i) Earlier, M/s. Moon-Gem (JV) was the contractor. Further, the contract was terminated. (ii) New contractor- M/s. RDS CVCC (JV); (iii) Date of commencement - 10.10.2005 (iv) Scheduled date of completion - 30.04.2010 (v) Actual date of completion - 31.01.2011 (vi) Toll commencement date at Kumbalangi User Fee Plaza - 17.07.2011
2.	Four laning of Kazhakkootam to Mukkota Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode Contractor- M/s KNR Constructions Ltd.)	24.998	24.998	669.06 (CP) 1038.35 (TPC)	(i) Appointed Date 12.06.2015; (ii) PCOD issued on 23.10.2018 for 19.273 Km; (iii) The balance length 7.575 Km completed on 31.01.2020; (iv) Final completion certificate issued on 23.05.2020, w.e.f. 31.01.2020.
	Total length completed by NHA	41.748	41.748		

[Handwritten Signature]

2. PROJECTS UNDER IMPLEMENTATION:

Sl. No.	Project Name	NH No.	Length (Km.)	Contractor / Concessionaire	Start	Completion Original	Anticipated completion	Total Project Cost	Physical Progress
1	4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala	66 (Old NH-47)	16.202	Contractor: M/s Larsen & Toubro Ltd, Mumbai (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Almondz Global Infra-Consultant Limited (Indian)	15.06.2016	14.06.2018	31.05.2022	1147.79 (As per Sanction letter)	97.62%
2	4-laning of Thalassery - Mahe Bypass from Muzhipilangadu (Km. 170.600) to Azhiyur (Km. 188.000)	66 (Old NH-17)	18.600	Contractor: M/s GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd. (JV) (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	04.12.2017	31.05.2020	31.12.2022	1300	83.68%
3	Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)	66 (Old NH-17)	0.780	Contractor: M/s EKK Infrastructure Ltd. (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	13.05.2018	21.02.2020	31.10.2022	83.16	86.40%
4	Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH 66) from KM 547/080 to KM 549/801 in Kerala- Kazhakkottom	66 (Old NH-47)	2.72	Contractor: M/s.RDS CVCC, Cochin (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Ayoleeza (Indian)	05.04.2019	04.04.2021	27.08.2022	304.63 (As per Sanction letter)	83.40%
	Six laning of Existing Kozhikode Bypass (i.e. Vengalazh Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Drainage)	66 (Old NH-17)	28.400	Concessionaire: M/s Calicut Expressways Pvt. Ltd. (Indian) Independent Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	22.02.2021	21.02.2023	21.02.2023	1862.77	8.0%

6	Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojna on EPC mode	66 (Old NH- 17)	2.100	Contractor: M/s E5 Infrastructure Pvt. Ltd. (Indian) Authority's Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	09.12.2020	11.06.2022	14.10.2022	211.61	60.50%
7	Six Laning of Chengala to Neeleshwaram section of NH-17 (New NH-66) from Ch. 56+200 (existing km 57+200) to Ch. 93+468 (existing km 95+650) Total length 37.268 km in the State of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojna	66(Old NH- 17)	37.268	Contractor: M/s MEIL Chengala Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LN Malviya Infra Projects Pvt. Ltd in association with Highway Engineering Consultant (Indian)	15.10.2021	11.04.2024	11.04.2024	2348.84	3.63%
8	Six Laning of Neeleshwaram to Thaliparambha section from Ch. 94+540 (existing km 96+450) to Ch. 134+650 (existing Km 137+900) (Total length 40.11 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.110	Concessionaire: M/s MEIL Neeleshwaram Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	15.10.2021	11.04.2024	11.04.2024	3799.36	3.00%
9	Six Laning of Thaliparambha-Muzhapilangad section from Km 137.900 to Km. 170.600 of NH-17 (New NH-66) (project length 29.948 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	29.948	Concessionaire: M/s Vishwa Samudra Engineering Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	29.11.2021	26.05.2024	26.05.2024	3311.37	3.09%
10	Six Laning of Azhiyur to Vengalam section from Ch. 189.200 (existing km 188.000) to Ch. 232.100 (existing Km 230.400) (Total length 40.8 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.800	Concessionaire: M/s Azhiyur Vengalam Road Private Limited. (Indian) Independent Engineer: M/s SATRA Services and Solutions Pvt. Ltd in JV with Feedback Infra Pvt. Ltd.	30.10.2021	26.04.2024	26.04.2024	3702.76	1.40%

11	Six Laning of Thalapady to Chengata section of NH-17 in the State of Kerala from Existing km 17+200 to km 57+200 on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.000	Concessionaire: M/s ULCCS Kasaragod Expressway Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	18.11.2021	15.05.2024	15.05.2024	2422.55	2.48%
17	Six Laning of Ramanattukara Jn. to Start of Valanchery Bypass section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.680	Concessionaire: M/s KNR Ramanattukara Infra Private Limited (Indian) Independent Engineer: M/s Highway Engineering Consultant	21..01.2022	19.07.2024	19.07.2024	3936.64	2.74%
13	Six Laning of Start of Valanchery Bypass to Kappirikkad section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	37.350	Concessionaire: M/s KNR Guruvayur Infra Private Limited. (Indian) Independent Engineer: M/s Voyant Solution Pvt. Ltd	21..01.2022	19.07.2024	19.07.2024	3089.33	3.80%
14	Six Laning of Thuravoor - Paravoor section of NH-66 in the State of Kerala on EPC mode under Bharatmala Pariyojna	66 (Old NH- 17)	38.388	Contractor: M/s. KCC Buildcon Pvt Ltd	17.03.2022	12.09.2024	12.09.2024	2878.97	CA Signed on 17.01.2022. Appointed declared on 17.03.2022. Concessionaire yet to submit Work Programme.
15	Six Laning of Kottukulangara - Start of Kollam section of NH-66 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	31.500	Concessionaire: M/s Vishwa Samudra Oachira Expressway Pvt Ltd.	12.04.2022	08.10.2024	08.10.2024	2815.53	CA Signed on 07.10.2021. Appointed declared on 12.04.2022. Concessionaire yet to submit Work Programme.

Handwritten signature

3. PROJECTS AWARDED, APPOINTED DATE PENDING

Sl. No.	Name of Project	Concessionaire	Length in km	Physical progress
1	4/6-laning of Kappirikkad- Thalikulam of NH-17 (New NH-66)	M/s Kappirikkad Highways Pvt Ltd (EPC Contractor-M/s. Shivalaya Construction Co Pvt Ltd.)	33.17	
2	4/6-laning of Thalikulam- Kodungallur of NH-17 (New NH-66)	M/s. Kodungallur Highways Pvt Ltd (EPC Contractor-M/s. Shivalaya Construction Co Pvt Ltd.)	28.84	
3	4/6-laning of Kodungallur- Edapally of NH-17 (New NH-66)	M/s. Oriental Structural Engineers Pvt. Ltd	26.03	Work yet to be Commenced
4	Six Laning of Paravoor to Kottakulanagara	M/s SEW Infrastructure Pvt.Ltd	37.5	
5	Six Laning of Start of Kollam Bypass to Kadambattukonam	M/s. Kollam Highways Private Ltd	31.25	
6	Six Laning of Kadambattukonam to Kazhakkuttam Jn	M/s RDS Pvt. Ltd	29.83	
Total			186.62	

4 PROJECTS YET TO BE AWARDED

Sl. No.	Name of Project	DPR Consultant	Length in km	DPR Status
1.	6-lane elevated of Aroor - Thuravoor	M/s HEC	14.65	DPR is in progress. Project likely to awarded by 31.10.2022
Total			14.65	


[Handwritten Signature]

[Handwritten Signature]

കെ.എ.എ. 3, 2019

പറമ്പടമം - II

District	Addl. Land to be acquired (In Ha.)	Possession (In Ha.)
Kasaragod	95.20	93.01 (97.69%)
Kannur	200.33	200.33 (100%)
Kozhikode	109.54	108.09 (98.68%)
Malappuram	204.22	204.22 (100%)
Thrissur	205.43	205.19 (99.88%)
Ernakulum	31.44	29.61 (94.18%)
Alappuzha	106.14	97.98 (92.31%)
Kollam	57.31	56.70 (98.94%)
Trivandrum	69.45	67.83 (97.67%)
Total	1079.06	1062.96 (98.51%)

സെക്ഷൻ ഓഫീസർ

Bannozimud - I

Annexure-A for UNQ no. 98

1. PROJECTS COMPLETED:

Sr. No.	Name of Project	Length (Km)	Length (Km) Completed	Estimated Cost (In Rs. Cr.)	Remarks
1.	Edappally-Vytila-Areor section on NH-66 Contractor: M/s. RDS CVCC (JV) IE/SC: M/s. Dalal Mot Mac.	16.75	16.75	184	(i) Earlier, M/s. Meehan-Gee (JV) was the contractor. Further, the contract was terminated. (ii) New contractor- M/s. RDS CVCC (JV); (iii) Date of commencement - 10.10.2005 (iv) Scheduled date of completion - 30.04.2010 (v) Actual date of completion - 31.01.2011 (vi) Toll commencement date at Kumbalangi User Fee Plaza - 17.07.2011
2.	Four laning of Kazhakkootam to Mukkota Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode Contractor- M/s KNR Constructions Ltd.)	24.998	24.998	669.06 (CP) 1038.35 (TPC)	(i) Appointed Date 12.06.2015; (ii) PCOD issued on 23.10.2018 for 19.273 Km; (iii) The balance length 7.575 Km completed on 31.01.2020; (iv) Final completion certificate issued on 23.05.2020, w.e.f. 31.01.2020.
	Total length completed by NHA	41.748	41.748		

[Handwritten Signature]

2. PROJECTS UNDER IMPLEMENTATION:

Sl. No.	Project Name	NH No.	Length (Km.)	Contractor / Concessionaire	Start	Completion Original	Anticipated completion	Total Project Cost	Physical Progress
1	4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala	66 (Old NH-47)	16.202	Contractor: M/s Larsen & Toubro Ltd, Mumbai (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Almondz Global Infra-Consultant Limited (Indian)	15.06.2016	14.06.2018	31.05.2022	1147.79 (As per Sanction letter)	97.62%
2	4-laning of Thalassery - Mahe Bypass from Muzhipilangadu (Km. 170.600) to Azhiyur (Km. 188.000)	66 (Old NH-17)	18.600	Contractor: M/s GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd. (JV) (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	04.12.2017	31.05.2020	31.12.2022	1300	83.68%
3	Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)	66 (Old NH-17)	0.780	Contractor: M/s EKK Infrastructure Ltd. (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	13.05.2018	21.02.2020	31.10.2022	83.16	86.40%
4	Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH 66) from KM 547/080 to KM 549/801 in Kerala- Kazhakkottom	66 (Old NH-47)	2.72	Contractor: M/s.RDS CVCC, Cochin (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Ayoleeza (Indian)	05.04.2019	04.04.2021	27.08.2022	304.63 (As per Sanction letter)	83.40%
	Six laning of Existing Kozhikode Bypass (i.e. Vengalazh Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Drainage)	66 (Old NH-17)	28.400	Concessionaire: M/s Calicut Expressways Pvt. Ltd. (Indian) Independent Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	22.02.2021	21.02.2023	21.02.2023	1862.77	8.0%

6	Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojna on EPC mode	66 (Old NH- 17)	2.100	Contractor: M/s E5 Infrastructure Pvt. Ltd. (Indian) Authority's Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	09.12.2020	11.06.2022	14.10.2022	211.61	60.50%
7	Six Laning of Chengala to Neeleshwaram section of NH-17 (New NH-66) from Ch. 56+200 (existing km 57+200) to Ch. 93+468 (existing km 95+650) Total length 37.268 km in the State of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojna	66(Old NH- 17)	37.268	Contractor: M/s MEIL Chengala Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LN Malviya Infra Projects Pvt. Ltd in association with Highway Engineering Consultant (Indian)	15.10.2021	11.04.2024	11.04.2024	2348.84	3.63%
8	Six Laning of Neeleshwaram to Thaliparambha section from Ch. 94+540 (existing km 96+450) to Ch. 134+650 (existing Km 137+900) (Total length 40.11 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.110	Concessionaire: M/s MEIL Neeleshwaram Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	15.10.2021	11.04.2024	11.04.2024	3799.36	3.00%
9	Six Laning of Thaliparambha-Muzhapilangad section from Km 137.900 to Km. 170.600 of NH-17 (New NH-66) (project length 29.948 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	29.948	Concessionaire: M/s Vishwa Samudra Engineering Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	29.11.2021	26.05.2024	26.05.2024	3311.37	3.09%
10	Six Laning of Azhiyur to Vengalam section from Ch. 189.200 (existing km 188.000) to Ch. 232.100 (existing Km 230.400) (Total length 40.8 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.800	Concessionaire: M/s Azhiyur Vengalam Road Private Limited. (Indian) Independent Engineer: M/s SATRA Services and Solutions Pvt. Ltd in JV with Feedback Infra Pvt. Ltd.	30.10.2021	26.04.2024	26.04.2024	3702.76	1.40%

11	Six Laning of Thalapady to Chengata section of NH-17 in the State of Kerala from Existing km 17+200 to km 57+200 on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.000	Concessionaire: M/s ULCCS Kasaragod Expressway Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	18.11.2021	15.05.2024	15.05.2024	2422.55	2.48%
17	Six Laning of Ramanattukara Jn. to Start of Valanchery Bypass section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.680	Concessionaire: M/s KNR Ramanattukara Infra Private Limited (Indian) Independent Engineer: M/s Highway Engineering Consultant	21..01.2022	19.07.2024	19.07.2024	3936.64	2.74%
13	Six Laning of Start of Valanchery Bypass to Kappirikkad section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	37.350	Concessionaire: M/s KNR Guruvayur Infra Private Limited. (Indian) Independent Engineer: M/s Voyant Solution Pvt. Ltd	21..01.2022	19.07.2024	19.07.2024	3089.33	3.80%
14	Six Laning of Thuravoor - Paravoor section of NH-66 in the State of Kerala on EPC mode under Bharatmala Pariyojna	66 (Old NH- 17)	38.388	Contractor: M/s. KCC Buildcon Pvt Ltd	17.03.2022	12.09.2024	12.09.2024	2878.97	CA Signed on 17.01.2022. Appointed declared on 17.03.2022. Concessionaire yet to submit Work Programme.
15	Six Laning of Kottukulangara - Start of Kollam section of NH-66 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	31.500	Concessionaire: M/s Vishwa Samudra Oachira Expressway Pvt Ltd.	12.04.2022	08.10.2024	08.10.2024	2815.53	CA Signed on 07.10.2021. Appointed declared on 12.04.2022. Concessionaire yet to submit Work Programme.

Handwritten signature

3. PROJECTS AWARDED, APPOINTED DATE PENDING

Sl. No.	Name of Project	Concessionaire	Length in km	Physical progress
1	4/6-laning of Kappirikkad- Thalikulam of NH-17 (New NH-66)	M/s Kappirikkad Highways Pvt Ltd (EPC Contractor-M/s. Shivalaya Construction Co Pvt Ltd.)	33.17	
2	4/6-laning of Thalikulam- Kodungallur of NH-17 (New NH-66)	M/s. Kodungallur Highways Pvt Ltd (EPC Contractor-M/s. Shivalaya Construction Co Pvt Ltd.)	28.84	
3	4/6-laning of Kodungallur- Edapally of NH-17 (New NH-66)	M/s. Oriental Structural Engineers Pvt. Ltd	26.03	Work yet to be Commenced
4	Six Laning of Paravoor to Kottakulanagara	M/s SEW Infrastructure Pvt.Ltd	37.5	
5	Six Laning of Start of Kollam Bypass to Kadambattukonam	M/s. Kollam Highways Private Ltd	31.25	
6	Six Laning of Kadambattukonam to Kazhakkuttam Jn	M/s RDS Pvt. Ltd	29.83	
Total			186.62	

4 PROJECTS YET TO BE AWARDED

Sl. No.	Name of Project	DPR Consultant	Length in km	DPR Status
1.	6-lane elevated of Aroor - Thuravoor	M/s HEC	14.65	DPR is in progress. Project likely to awarded by 31.10.2022
Total			14.65	

[Handwritten signature]

[Handwritten signature]

കെ.എ.എ. 3,201/2020