

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 108

04-07-2022 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാത വികസനം

ചോദ്യം		ഉത്തരം	
<p>ശ്രീ കെ ബി ഗണേഷ് കുമാർ, ശ്രീ കോവൂർ കുഞ്ഞുമോൻ, ശ്രീ മാത്യു ടി. തോമസ്</p>		<p>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>	
(എ)	<p>സംസ്ഥാനത്ത് ദേശീയപാതകളുടെ വികസനത്തിന് നിലവിൽ നടപ്പിലാക്കിവരുന്ന പദ്ധതികൾ വിശദീകരിക്കുമോ;</p>	(എ)	<p>സംസ്ഥാനത്ത് ദേശീയപാത 66 ന്റെ 15 റീച്ചുകളുടെ നിർമ്മാണം ദേശീയപാത അതോറിറ്റി മുഖേന പുരോഗമിക്കുന്നു. 6 റീച്ചുകളിൽ പ്രവൃത്തി അവാർഡ് ചെയ്തിട്ടുണ്ട്. അന്ത്രർ - ഇറവൂർ സ്ട്രെച്ചിന്റെ ഡി പി ആർ തയ്യാറാക്കുന്നത് പുരോഗമിക്കുന്നു.</p> <p>ഇതുകൂടാതെ ഭാരത്മാല പരിയോജനയിൽ ഉൾപ്പെടുത്തിയ 9 പദ്ധതികളുടെ ഡി പി ആർ പുരോഗമിക്കുന്നു. ഇതിൽ 4 പദ്ധതികൾക്ക് "Land Acquisition Committee" Stage 2 അംഗീകാരം നൽകിയിട്ടുണ്ട്. 4 പദ്ധതികൾക്ക് "Land Acquisition Committee" Stage 1 അംഗീകാരം നൽകി. ഒരു പദ്ധതിയുടെ Stage I അംഗീകാരത്തിനായുള്ള നിർദ്ദേശം തയ്യാറായി വരുന്നു.</p> <p>ഭാരത്മാല പരിയോജനയിൽ വരുന്ന 11 Port Connectivity പദ്ധതികളുടെ "Land Acquisition Committee" അംഗീകാരത്തിനായുള്ള Stage I Proposal ദേശീയപാത അതോറിറ്റി തയ്യാറാക്കി വരുന്നു. പദ്ധതികളുടെ ഡി പി ആർ തയ്യാറാക്കലും പുരോഗമിക്കുന്നു. പദ്ധതികളുടെ വിശദ വിവരങ്ങൾ അനുബന്ധം ആയി ചേർക്കുന്നു.</p>
(ബി)	<p>കൊല്ലം-ചെങ്കോട്ട ദേശീയപാതയിലെ സുഗമ ഗതാഗതത്തിനുള്ള അപര്യാപ്തതകൾ പരിഹരിക്കുന്നതിന് സ്വീകരിച്ച് വരുന്ന നടപടികൾ വിശദമാക്കുമോ?</p>	(ബി)	<p>കൊല്ലം - ചെങ്കോട്ട ദേശീയപാതയിൽ പുതിയ ഗ്രീൻഫീൽഡ് ഹൈവേ വികസിപ്പിക്കുന്നതിനുള്ള ഡി പി ആർ ദേശീയപാത അതോറിറ്റി തയ്യാറാക്കി വരുന്നു. പ്രസ്തുത പദ്ധതിയുടെ അലൈൻമെന്റിന് 21/02/2022 ൽ ദേശീയപാത അതോറിറ്റി ചെയർപേഴ്സന്റെ അധ്യക്ഷതയിൽ ചേർന്ന ലാൻറ് അക്വിസിഷൻ കമ്മിറ്റി യോഗത്തിൽ അംഗീകാരം നൽകിയിട്ടുണ്ട്. സ്ഥലമേറ്റെടുപ്പ് നടപടികൾ പുരോഗമിക്കുന്നു.</p>

<p>കൊല്ലം ചെങ്കോട്ട പാത വികസനത്തിനും എം.സി റോഡ് വികസനത്തിനുമായി കിഫ്ബി വഴി 1500 കോടി രൂപ സംസ്ഥാന സർക്കാർ ബജറ്റിൽ പ്രഖ്യാപിച്ചിട്ടുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

Form 21/200

Annexure - A

1. PROJECTS UNDER IMPLEMENTATION:

Sl. No.	Project Name	NH No.	Length (Km.)	Contractor / Concessionaire	Start	Completion Original	Anticipated completion	Total Project Cost	Physical Progress
1	4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala	66 (Old NH-47)	16.202	Contractor: M/s Larsen & Toubro Ltd, Mumbai (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Almondz Global Infra-Consultant Limited (Indian)	15.06.2016	14.06.2018	31.07.2022	1147.79 (As per Sanction letter)	97.62%
2	4-laning of Thalassery - Mahe Bypass from Muzhipilangadu (Km. 170.600) to Azhiyur (Km. 188.000)	66 (Old NH-17)	18.600	Contractor: M/s GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd. (JV) (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	04.12.2017	31.05.2020	31.12.2022	1300	83.68%
3	Construction of 4-lane ROB near Neleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)	66 (Old NH-17)	0.780	Contractor: M/s EKK Infrastructure Ltd. (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	13.05.2018	21.02.2020	31.10.2022	83.16	86.40%
4	Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH-66) from Km 547/080 to Km 549/801 in Kerala- Kazhakkottom	66 (Old NH-47)	2.721	Contractor: M/s.RDS CVCC, Cochin (Indian) Authority's Engineer: M/s. Yongma Engineering Co.ltd in Association with Ayoleeza (Indian)	05.04.2019	04.04.2021	27.08.2022	304.63 (As per Sanction letter)	83.40%
	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage)	66 (Old NH-17)	28.400	Concessionaire: M/s Calicut Expressways Pvt. Ltd. (Indian) Independent Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	22.02.2021	21.02.2023	21.02.2023	1862.77	3.00%

[Handwritten Signature]

6	Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojnaon EPC mode	66 (Old NH- 17)	2.100	Contractor: M/s E5 Infrastructure Pvt. Ltd. (Indian) Authority's Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	09.12.2020	11.06.2022	14.10.2022	211.61	60.50%
7	Six Laning of Chengala to Neeleshwaram section of NH-17 (New NH-66) from Ch. 56+200 (existing km 57+200) to Ch. 93+468 (existing km 95-650) Total length 37.268 km in the State of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojna	66(Old NH- 17)	37.268	Contractor: M/s MEIL Chengala Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LN Malviya Infra Projects Pvt. Ltd in association with Highway Engineering Consultant (Indian)	15.10.2021	11.04.2024	11.04.2024	2348.84	3.63%
8	Six Laning of Neeleshwaram to Thaliparambha section from Ch. 94+540 (existing km 96-450) to Ch. 134+650 (existing Km 137+900) (Total length 40.11 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.110	Concessionaire: M/s MEIL Neeleshwaram Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	15.10.2021	11.04.2024	11.04.2024	3799.36	3.00%
9	Six Laning of Thaliparambha-Muzhapilangad section from Km 137.900 to Km. 170.600 of NH-17 (New NH-66) (project length 29.948 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	29.948	Concessionaire: M/s Vishwa Samudra Engineering Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	29.11.2021	26.05.2024	26.05.2024	3311.37	3.09%
10	Six Laning of Azhiyur to Vengalam section from Ch. 189.200 (existing km 188.000) to Ch. 232.100 (existing Km 230.400) (Total length 40.8 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojna	66 (Old NH- 17)	40.800	Concessionaire: M/s Azhiyur Vengalam Road Private Limited. (Indian) Independent Engineer: M/s SATRA Services and Solutions Pvt. Ltd in JV with Feedback Infra Pvt. Ltd.	30.10.2021	26.04.2024	26.04.2024	3702.76	1.40%

Handwritten signature

11	Six Laning of Thalapady to Chengala section of NH-17 in the State of Kerala from Existing km 17+200 to km 57-200 on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH-17)	39.000	Concessionaire: M/s ULCCS Kasaragod Expressway Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	18.11.2021	15.05.2024	15.05.2024	2422.55	2.48%
12	Six Laning of Ramanattukara Jn. to Start of Valanchery Bypass section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH-17)	39.680	Concessionaire: M/s KNR Ramanattukara Infra Private Limited (Indian) Independent Engineer: M/s Highway Engineering Consultant	21.01.2022	19.07.2024	19.07.2024	3936.64	2.74%
13	Six Laning of Start of Valanchery Bypass to Kappirikkad section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH-17)	37.350	Concessionaire: M/s KNR Guruvayur Infra Private Limited. (Indian) Independent Engineer: M/s Voyant Solution Pvt. Ltd	21.01.2022	19.07.2024	19.07.2024	3089.33	3.80%
14	Six Laning of Thuravoor - Paravoor section of NH-66 in the State of Kerala on EPC mode under Bharatmala Pariyojna	66 (Old NH-17)	38.388	Contractor: M/s. KCC Buildcon Pvt Ltd	17.03.2022	12.09.2024	12.09.2024	2878.97	CA Signed on 17.01.2022. Appointed declared on 17.03.2022. Concessionaire yet to submit Work Programme.
15	Six Laning of Kottukulangara - Start of Kollam section of NH-66 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH-17)	31.500	Concessionaire: M/s Vishwa Samudra Oachira Expressway Pvt Ltd.	12.04.2022	08.10.2024	08.10.2024	2815.53	CA Signed on 07.10.2021. Appointed declared on 12.04.2022. Concessionaire yet to submit Work Programme.

Handwritten signature

3. PROJECTS AWARDED, APPOINTED DATE PENDING

Sl. No.	Name of Project	Concessionaire	Length in km	Physical progress
1	4/6-laning of Kappirikkad- Thalikulam of NH-17 (New NH-66)	M/s Kappirikkad Highways Pvt Ltd (EPC Contractor-M/s Shivalaya Construction Pvt Ltd)	33.17	
2	6-laning of Thalikulam- Kodungallur of NH-17 (New NH-66)	M/s Kodungallur Highways Pvt Ltd (EPC Contractor-M/s Shivalaya Construction Pvt Ltd)	27.5	
3	4/6-laning of Kodungallur- Edapally of NH-17 (New NH-66)	M/s Oriental Structural Engineers Pvt Ltd	26.0	Work yet to Commenced
4	Six Laning of Paravoor to Kottakulanagara	M/s SEW Infrastructure Pvt.Ltd	37.5	
5	Six Laning of Start of Kollam Bypass to Kadambattukonam	M/s. Kollam Highways Private Ltd	31.25	
6	Six Laning of Kadambattukonam to Kazhakuttam Jn	M/s RDS Pvt. Ltd	29.83	
Total			186.62	

4 PROJECTS YET TO BE AWARDED

Sl. No.	Name of Project	DPR Consultant	Length in km	DPR Status
1.	6-lane elevated of Aroor - Thuravoor	M/s HEC	14.65	DPR is in progress. Project likely to awarded by 31 10 2022
Total			14.65	

5. NEW BHARATMALA PARIYOJANA UPCOMING PROJECTS APPROVED BY LA COMMITTEE

Sl. No.	Stretch	Length (Km)	Cost (Cr.)	IRR	Benefit	Remarks
1	4 laning of Kochi Munnar-Theni Stretch of NH-85	136.00	19030	2.41%	14584	
2.	6 laning of Walayar-Vadakkancherry Section of NH-544	54.413	2392	9.1%	2591	
3.	6 laning of Thrissur-Edapally Section of NH-544 including proposed Ernakulam Bypass	84.10	3602	9.5%	3602	DPR is in progress. Committee approval
4	4 laning of Thiruvananthapuram-Kottarakkara-Kottayam Angamaly (NH-183 & SH-01)	226.23	14583	7.03%	24768	
5	Thiruvananthapuram Outer Ring Road	76	5235	7.51%	30657	
6.	4 laning of Kollam-Shengottai section of NH-744	59.34	4018	7.06%	21234	DPR is in progress. Committee approval received LA to commence
7	4 laning of Palakkad-Kozhikode Stretch of NH-966	122	7938	7.63%	25139	
8.	6-lane elevated of Aroor - Thuravoor	14.65	2304			
9	4 laning of kutta- Malappuram section of Economic Corridor (New NH) - Alignment under Finalization	109.1	7705.81	1.59%	17556	DPR is in progress. stage I approval under preparation
TOTAL		881.833 Km	71838.51 Cr.			

6. PORT CONNECTIVITY PROJECTS UNDER BHARATMALA PARIYOJANA

Sl. No	Project Stretch	Location/ Port	Length (Km.)	TPC (In Cr.)	DPR Consultant	Current status
1	Azhikkal Port - Proposed NH-Bypass and widening of 2 km.	Azhikkal	7.5	306.43	M/s L.N Malviya Infra Projects Pvt. Ltd. in association with Prabhavi, Bhopal, MP	LA committee stage 1 proposal under preparation.
2	Road from Azhikkal to Puthuvalappu	Azhikkal	15.02	180.24		
3	Road from Payyambalam to Azhikkal	Azhikkal	7.47	96.87		
4	Development of river side port road to Beypore port	Beypore	1.75	26.81		
5	Road from Mudhiyam Beach to Madhura Bazaar	Beypore	10.74	197.77		
6	Road from Madhura Bazaar to Chullikad	Beypore	9.13	154.76		
7	Beypore port connectivity to Malaparamab via beach	Beypore	11.35	88.66		
8	Road from Payikulangara to Alappuzha Byass	Alappuzha	12.5	404.13	M/s Global Infra Solutions in association with Ceinsys Tech Ltd., Bhopal, MP	
9	Road from SH-Alappuzha Bypass Intersection.	Alappuzha	18.4	533.26		
10	Road from Fort Vypin to Matysafed Tourist Office	Kochi	12.97	199.6		
11	Widening of road connecting from Kollam port to NH	Kollam	6.55	141.98		
	TOTAL		113.38	2336.51		



[Handwritten Signature]
 2024/03/29/2024