

15 -ാം കേരള നിയമസഭ

5 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1268

04-07-2022 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാത 66-ന്റെ നിർമ്മാണ പുരോഗതി

ചോദ്യം		ഉത്തരം	
<p>ശ്രീ . മുഹമ്മദ് മുഹസിൻ, ശ്രീ ഇ ചന്ദ്രശേഖരൻ, ശ്രീ വി. ആർ. സുനിൽകുമാർ, ശ്രീ പി. ബാലചന്ദ്രൻ</p>		<p>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</p>	
(എ)	<p>ദേശീയപാത 66 ആറുവരിയായി വികസിപ്പിക്കുന്നതിന്റെ പുരോഗതി വ്യക്തമാക്കുമോ;</p>	(എ)	<p>ദേശീയപാത 66 ആറുവരിയായി വികസിപ്പിക്കുന്നതിന്റെ പുരോഗതി സംബന്ധിച്ച വിശദാംശങ്ങൾ അനുബന്ധം ആയി ചേർത്തിരിക്കുന്നു.</p>
(ബി)	<p>സ്ഥലം ഏറ്റെടുക്കൽ നടപടി പൂർത്തീകരിച്ച ഇടങ്ങളിൽ നിർമ്മാണ പ്രവർത്തനം ആരംഭിക്കുന്നതിന് നിലവിൽ തടസ്സമുണ്ടോ; എങ്കിൽ ആയത് പരിഹരിക്കുന്നതിന് സ്വീകരിച്ച നടപടികളുടെ വിശദാംശം ലഭ്യമാക്കുമോ;</p>	(ബി)	<p>നീലേശ്വരം ROB പദ്ധതിക്ക് റെയിൽവേയുടെ CRS-ന്റെ അംഗീകാരം ലഭിച്ചിട്ടില്ല. അംഗീകാരം വേഗത്തിലാക്കാൻ NHAI തുടർനടപടികൾ സ്വീകരിച്ചു വരുന്നു.</p>
(സി)	<p>ദേശീയപാത 66- ൽ എലിവേറ്റഡ് ഹൈവേ നിർമ്മിക്കുന്ന പ്രദേശങ്ങളിൽ നിർമ്മാണം സംബന്ധിച്ച് പൊതുജനങ്ങളിൽ നിന്നും വ്യാപകമായ പരാതി വരുന്നത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; എങ്കിൽ ആയത് പരിഹരിക്കുന്നതിന് വേണ്ടി നടത്തിയിട്ടുള്ള ഇടപെടലുകളുടെ വിശദാംശം ലഭ്യമാക്കുമോ;</p>	(സി)	<p>ദേശീയപാത 66- ൽ എലിവേറ്റഡ് ഹൈവേ നിർമ്മിക്കുന്ന പ്രദേശങ്ങളിൽ നിർമ്മാണം സംബന്ധിച്ച് പരാതികൾ ലഭിച്ചിട്ടില്ല എന്നാണ് ദേശീയപാത അതോറിറ്റി കേരള റീജിയണൽ ഓഫീസിൽ നിന്നും അറിയിച്ചത്.</p>
(ഡി)	<p>ദേശീയപാതയുടെ വികസനവുമായി ബന്ധപ്പെട്ട നടപടികൾ സംസ്ഥാനത്തുടനീളം ഒരേ വേഗതയിൽ പൂർത്തീകരിക്കാനും അതിൻപ്രകാരം പ്രവൃത്തികൾ ഏകോപിപ്പിക്കാനും നടപടി സ്വീകരിക്കുമോ; വിശദീകരിക്കുമോ?</p>	(ഡി)	<p>ദേശീയപാതയുടെ വികസനവുമായി ബന്ധപ്പെട്ട നടപടികൾ ഏകോപിപ്പിക്കുന്നതിനായി വിവിധ തലത്തിൽ അവലോകന യോഗങ്ങൾ നടത്താറുണ്ട്. ദേശീയപാത വികസനത്തിന് ഭൂ ഏറ്റെടുക്കുന്നതിലെ പുരോഗതി തുടർച്ചയായേ വിലയിരുത്തുന്നതിന് റവന്യൂ വകുപ്പ് അഡീഷണൽ ചീഫ് സെക്രട്ടറിയുടെ അധ്യക്ഷതയിൽ State Level Monitorin Committee യോഗം നടത്താറുണ്ട്.</p> <p>ദേശീയപാത വികസനത്തിന്റെ പുരോഗതി വിലയിരുത്താൻ പൊതുമരാമത്ത് വകുപ്പ് സെക്രട്ടറിയുടെ അധ്യക്ഷതയിൽ എല്ലാ മാസവും അവലോകന യോഗം നടത്താറുണ്ട്.</p>

		<p>മുഖ്യമന്ത്രിയുടെ നേതൃത്വത്തിലും പൊതുമരാമത്ത് മന്ത്രിയുടെ നേതൃത്വത്തിലും അവലോകന യോഗങ്ങൾ ചേർന്ന് പ്രവൃത്തി പുരോഗമന വിലയിരുത്തലുകളുണ്ട്.</p>
--	--	--

സെക്ഷൻ ഓഫീസർ

Part 021000

1. PROJECTS UNDER IMPLEMENTATION:

Sl No.	Project Name	NH No.	Length (Km.)	Contractor / Concessionaire	Start	Completion Original	Anticipated completion	Total Project Cost	Annexure- A
									Physical Progress
1	4 Laning of NH-66 (Old NH-47) Thiruvananthapuram Bypass from Mukkola (Km. 26.500) to Kerala / Tamilnadu Border (Km. 43.000) in the State of Kerala	66 (Old NH-47)	16.202	Contractor: M/s Larsen & Toubro Ltd, Mumbai (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Almondz Global Infra-Consultant Limited (Indian)	15.06.2016	14.06.2018	31.07.2022	1147.79 (As per Sanction letter)	97.62%
2	4 laning of Thatassery - Mahe Bypass from Muzhivilangadu (Km. 170.600) to Azhiyur (Km. 188.000)	66 (Old NH-17)	18.600	Contractor: M/s GHV India Pvt. Ltd-EKK Infrastructure Pvt. Ltd. (JV) (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	04.12.2017	31.05.2020	31.12.2022	1300	83.68%
3	Construction of 4-lane ROB near Neleshwaram Town (Pallickara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450)	66 (Old NH-17)	0.780	Contractor: M/s EKK Infrastructure Ltd. (Indian) Authority's Engineer: M/s. Feedback Infra Pvt. Ltd in Association with Mukesh Associates (Indian)	13.05.2018	21.02.2020	31.10.2022	83.16	86.40%
4	Construction of new 4 lane elevated highway (2 x 10.50 wide twin two lane structures) including approaches and service roads connecting Kazhakkottom Junction and Technopark Junction of NH-47 (New NH-66) from KM 547/080 to KM 549/801 in Kerala, Kazhakkottom	66 (Old NH-47)	2.721	Contractor: M/s. RDS CVCC, Cochin (Indian) Authority's Engineer: M/s. Yongma Engineering Co.Ltd in Association with Ayolceza (Indian)	05.04.2019	04.04.2021	27.08.2022	304.63 (As per Sanction letter)	83.40%
5	Six laning of Existing Kazhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage)	66 (Old NH-17)	28.400	Concessionaire: M/s Calicut Expressways Pvt. Ltd. (Indian) Independent Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	27.02.2021	21.02.2023	21.02.2023	1862.77	8.00%

6	Construction of Six lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moorad) at Km 204.895 & allied works like 6 lane Main Carriageway with Service Road for the section Km.203.000 to Km.205.100 (length of 2.1 Km) of NH-17 (New NH-66) under Bharatmala Pariyojana EPC mode	66 (Old NH- 17)	2.100	Contractor: M/s ES Infrastructure Pvt. Ltd. (Indian) Authority's Engineer: M/s. SA Infrastructure Consultants Pvt. Ltd. (Indian)	09.12.2020	11.06.2022	14.10.2022	211.61	60.50%
7	Six Laning of Chengala to Neeleshwaram section of NH-17 (New NH-66) from Ch. 56+200 (existing km 57+200) to Ch. 93+468 (existing km 95+650) Total length 37.268 km in the State of Kerala on Hybrid Annuity Mode under Bharatmala Pariyojana	66(Old NH- 17)	37.268	Contractor: M/s MEIL Chengala Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LN Malviya Infra Projects Pvt. Ltd in association with Highway Engineering Consultant (Indian)	15.10.2021	11.04.2024	11.04.2024	2348.84	3.63%
8	Six Laning of Neeleshwaram to Thaliparambha section from Ch. 94+540 (existing km 96+450) to Ch. 134+650 (existing Km 137+900) (Total length 40.11 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	40.110	Concessionaire: M/s MEIL Neeleshwaram Roadways Pvt. Ltd. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	15.10.2021	11.04.2024	11.04.2024	3799.36	3.00%
9	Six Laning of Thaliparambha- Muzhappilangad section from Km 137.900 to Km. 170.600 of NH-17 (New NH-66) (project length 29.948 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	29.948	Concessionaire: M/s Vishwa Samudra Engineering Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	29.11.2021	26.05.2024	26.05.2024	3311.37	3.04%
10	Six Laning of Azhiyur to Vengalam section from Ch. 189.200 (existing km 188.000) to Ch. 232.100 (existing Km 230.400) (Total length 40.8 km) in the State of Kerala on Hybrid annuity Mode under Bharatmala Pariyojana	66 (Old NH- 17)	40.800	Concessionaire: M/s Azhiyur Vengalam Road Private Limited. (Indian) Independent Engineer: M/s SATRA Services and Solutions Pvt. Ltd in JV with Feedback Infra Pvt. Ltd.	30.10.2021	26.04.2024	26.04.2024	3702.76	1.40%

11	Six Laning of Thalapady to Chengala section of NH-17 in the State of Kerala from Existing km 17+200 to km 57+200 on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.000	Concessionaire: M/s ULCCS Kasaragod Expressway Private Limited. (Indian) Independent Engineer: M/s LEA Associates South Asia Pvt. Ltd. in association with Pioneer Infra Consultants Pvt. Ltd.	18.11.2021	15.05.2024	15.05.2024	2422.55	2.48%
12	Six Laning of Ramanattukara Jn. to Start of Valanchery Bypass section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	39.680	Concessionaire: M/s KNR Ramanattukara Infra Private Limited (Indian) Independent Engineer: M/s Highway Engineering Consultant	21.01.2022	19.07.2024	19.07.2024	3936.64	2.74%
13	Six Laning of Start of Valanchery Bypass to Kappirikkad section of NH-17 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	37.350	Concessionaire: M/s KNR Guruvayur Infra Private Limited. (Indian) Independent Engineer: M/s Voyant Solution Pvt. Ltd	21.01.2022	19.07.2024	19.07.2024	3089.33	3.80%
14	Six Laning of Thuravoor Paravoor section of NH-66 in the State of Kerala on EPC mode under Bharatmala Pariyojna	66 (Old NH- 17)	38.388	Contractor: M/s. KCC Buildcon Pvt Ltd	17.03.2022	17.09.2024	12.09.2024	2878.97	CA Signed on 17.01.2022. Appointed declared on 17.03.2022. Concessionaire yet to submit Work Programme. CA Signed on 07.10.2022. Appointed declared on 12.04.2022. Concessionaire yet to submit Work Programme.
15	Six Laning of Kottukulangara - Start of Kollam section of NH-66 in the State of Kerala on Hybrid Annuity mode under Bharatmala Pariyojna	66 (Old NH- 17)	31.500	Concessionaire: M/s Vishwa Samudra Oachira Expressway Pvt Ltd.	12.04.2022	08.10.2024	08.10.2024	2815.53	

PROJECTS AWARDED, APPOINTED DATE PENDING

Sl. No.	Name of Project	Concessionaire	Length in km	Physical progress
1	4/6-laning of Kappirikkad- Thalikulam of NH-17 (New NH-66)	M/s. Kappirikkad Highways Pvt. Ltd (EPC Contractor-M/s. Shivalaya Construction Co. Pvt Ltd.)	33.17	
2	4/6-laning of Thalikulam- Kodungallur of NH-17 (New NH-66)	M/s. Kodungallur Highways Pvt. Ltd. (EPC Contractor-M/s. Shivalaya Construction Co. Pvt Ltd.)	28.84	
3	4/6-laning of Kodungallur- Edappally of NH-17 (New NH-66)	M/s. Orientel Structural Engineers Pvt. Ltd.	26.03	Work yet to be Commenced
4	Six Laning of Paravoor to Kottakulanagara	M/s SEW Infrastructure Pvt. Ltd	37.5	
5	Six Laning of Start of Kollam Bypass to Kadambattukonam	M/s. Kollam Highways Private Ltd	31.25	
6	Six Laning of Kadambattukonam to Kazhakuttam Jn	M/s RDS Pvt. Ltd	29.83	
Total			218.12	

3. PROJECTS YET TO BE AWARDED IN FY 2021-22

Sl. No.	Name of Project	DPR Consultant	Length in km	DPR Status
1	6-lane elevated of Aroor - Thuravoor	M/s HEC	14.65	DPR is in progress, Project likely to awarded by 31.10.2022
Total			14.65	

[Handwritten signature]