

**15 -ാം കേരള നിയമസഭ**

**5 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4162**

**18-07-2022 - ൽ മറുപടിയ്ക്ക്**

**കൊല്ലം മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
ശ്രീ എം മുക്കേഷ്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കൊല്ലം മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്നതിനായി ഭരണാനുമതി ലഭിച്ച് നിർവ്വഹണം പൂർത്തീകരിച്ചതും പുരോഗമിക്കുന്നതുമായ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും അവയുടെ നിലവിലെ സ്ഥിതി എന്താണെന്നുമുള്ള വിശദവിവരം ലഭ്യമാക്കുമോ?	(എ)	കൊല്ലം മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്നതിനായി ഭരണാനുമതി ലഭിച്ച് നിർവ്വഹണം പൂർത്തീകരിച്ചതും പുരോഗമിക്കുന്നതുമായ പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയുൾപ്പടെയുള്ള വിശദവിവരം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

Sl. No.	Department	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Work Status
1	PWD	Improvements to Kallupalam - Eravipuram - Thannimukku - Mayyanad road	₹ 23.91	KRFB	Work in progress DBM for a length of 6.738 km completed. The agreement for the work was terminated at the risk and cost of the contractor on 21.05.2022
2	General Education	PPE Mission- Upgradation of one school in each constituency - Kollam District-Phase 2 Anchalummoodu Govt. H.S.S	₹ 5.00	KITE	Work completed
3	General Education	Betterment of infrastructure facilities in 229 schools Kollam cluster 3-Phase 1 GHSS Mangad	₹ 3.00	KITE	Work completed
4	Water Resources	Augmentation of Water Supply Scheme to Kollam Corporation Phase -II	₹ 235.00	KWA	Work in progress Package I - Total 96 % of work completed. NH crossing for 1.052 Km in Elampallor to Nanthrickal pending from MoRTH. Package II - Construction of 20 LL OHSR at Vasoorchira Work 100 % Completed. Package III - laying clear water pumping main and gravity main, Construction of 54 LL OHSR at Manichithodu-Work in Progress - 70% of work completed. Package IV Supply,erection,commissioning and maintaining of Clear Water & Raw water pump sets and Electrical Sub stations at TP site - Re-Tender invited by splitting up the components. Overall 82 % of work completed.

5	Water Resources	Replacement of Transmission Mains in Kollam Circle (in Pathanapuram, Kundara, Kollam, Chathannoor, Eravipuram, Chadayamangalam, Punalur, Kottarakkara LACs)	₹ 37.33	KWA	Pipe laying work in progress
6	PWD	Construction of Peruman bridge connecting Peruman and Munrothuruthu Across Ashtamudy lake	₹ 52.37	KRFB	Work in progress All 80 out of 80 piles are completed. Also 12 out of 16 nos of pile cap, 8 out of 10 sets of piers and 8 out of 10 pier caps completed, Pier wall (Abutment) 1 out of 1, girder casting completed in perumon side and slab work in progress except centre span., Girder casting in progress in Munrothuruth side and allied works also in progress.
7	Culture	Sree Narayana Guru cultural complex in Kollam	₹ 57.33	KSFDC	72% of the works have been completed.
8	Fisheries & Ports	Improving Education Infrastructure in Selected Schools of the Coast of Kerala Educational Infrastructure works at Kollam District Phase 2 Government Town Upper Primary School, Kacherymukku	₹ 0.95	KSCADC	Work contract has been terminated. Balance schedule is under preparation
9	Health & Family Welfare	Development of District Hospital Kollam	₹ 104.49	KSEBL	KIIFB Approved
10	PWD	Construction of RoB in lieu of LC 543 in between Railway KM.157/200-300 near SN College in Kollam	₹ 44.66	RBDCK	KIIFB Approved. LA plan under preparation. LA to be taken up after getting approval of GAD from railways. Revised GAD was submitted to Railways on 09.11.2021 and Railways returned the same for corrections and NOC from NH authority on 29.11.2021. RBDCK requested CE, PWD NH for NOC on 22.11.2021., Joint site inspection conducted with AE NH PWD on 02.02.2022. EE NH PWD requested to submit vertical clearance details and same was submitted on 10.03.2022. NOC received by email on 23.05.2022. GAD was submitted to Railways on 04.06.2022.

11	Fisheries & Ports	Strengthening of fish marketing Infrastructure in Kollam District - Phase I 1. Thankassery Market (2.15 Cr) 2. Kadappakada Market (1.50 Cr)	₹ 8.54	KSCADC	KIIFB Approved this project.Revised Estimate under review of KIIFB
12	PWD	Construction of Pro 2L ROB in lieu of LC 549 at Railway KM 162/00-100 at Kootikkada in Kollam	₹ 52.24	RBDCK	KIIFB approved this project on 20.03.2022. LA to be taken up after getting approval of GAD from railways. RBDCK submitted Final GAD & alignment plan to Railways on 03.03.2022.
13	General Education	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kollam and Pathanamthitta - Cluster 5  TKDM Govt. HSS Uliyakovil	₹ 0.98	KILA	Work Awarded
14	PWD	Coastal Highway Reach 1 - Kappil to Thangassery in Kollam district (17.5km)- LA	₹ 293.63	KRFB	KIIFB Approved
15	PWD	Coastal Highway Reach 2 - Thangassery to Neendakara in Kollam district ( 6.90 km)-LA	₹ 41.03	KRFB	KIIFB Approved

*Sh. M. Manu*  
*01/03/2022*