

15 -ാം കേരള നിയമസഭ

6 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1207

30-08-2022 - ൽ മറുപടിയ്ക്ക്

ചാത്തന്നൂർ മണ്ഡലത്തിലെ പൊതുമരാമത്ത് റോഡുകൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ ജി എസ് ജയലാൽ		ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര, യുവജനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ചാത്തന്നൂർ മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിന്റെ ഏതെല്ലാം റോഡുകളുടെ നവീകരണ പ്രവർത്തനങ്ങളാണ് നിലവിൽ നടന്നുവരുന്നത്; പ്രസ്തുത റോഡുകളുടെ നവീകരണ പ്രവർത്തനങ്ങളുടെ പുരോഗതി വ്യക്തമാക്കാമോ;	(എ)	നിരത്തു വിഭാഗത്തിന്റെ കീഴിൽ വരുന്ന റോഡു പ്രവൃത്തികൾ അനുബന്ധം-I ആയി ചേർത്തിരിക്കുന്നു. കെ.എസ്.റ്റി.പി യുടെ കീഴിൽ റോഡ് മെയിന്റനൻസിനു വേണ്ടി 7 വർഷത്തെ കരാർ വ്യവസ്ഥയുള്ള ഒ.പി.ബി.ആർ.സി (OPBRC) പ്രവൃത്തി നടക്കുന്നുണ്ട്.
(ബി)	കരാറുകാർ അനുവദനീയ സമയത്തിനുള്ളിൽ നവീകരണ പ്രവൃത്തികൾ പൂർത്തിയാക്കാത്ത റോഡുകളുണ്ടോ; ഉണ്ടെങ്കിൽ അവ ഏതെല്ലാം;	(ബി)	ഉണ്ട്. നിരത്തുവിഭാഗത്തിനു കീഴിൽ വരുന്ന റോഡ് പ്രവൃത്തികൾ അനുബന്ധം-II ആയി ചേർത്തിരിക്കുന്നു.
(സി)	പ്രസ്തുത റോഡുകളുടെ നവീകരണ പ്രവർത്തനങ്ങൾ പൂർത്തിയാക്കുന്നതിന് സ്വീകരിച്ച നടപടികൾ എന്തെല്ലാമെന്ന് വിശദമാക്കാമോ?	(സി)	പ്രവൃത്തി ടെർമിനേറ്റ് ചെയ്ത് റിസ്ക് & കോസ്റ്റിൽ പുന:ക്രമീകരിക്കുന്നതിനുള്ള നടപടി സ്വീകരിച്ചുവരുന്നു

സെക്ഷൻ ഓഫീസർ

1202

பெரியபாளையம் - 2

1	Budget works 2016-17. Improvements to Meenadu - Kalluvathukkal ch.0/000 to 4/200, and ch.0/400 Chathannoor Kummalloor to 0/500 Chathannoor Chirakkara Road ch.0/800.	45700000	G.O.(Ms) No. 18/2017/PWD dt 16.03.17 for Rs. 457 Lakhs dt 16.03.2017	Ag No 127/SESC/17-18 dt 02.08.17 dt 02.08.2017	M/s.Thoppil Contractors (India) Pvt Ltd.	09.08.2017	75% completed .BC and Traffic Safety works to be done. Work in standstill condition. Contractor intimated vide Letter No DB 9(11) 2016/7490 dated 05.05.2022 to appear for hearing on 18.05.2022 11.00 AM.
---	---	----------	--	---	---	------------	--

2	Budget works 2016-17. Improvements to Nedungolam - Bhoothakulam, Nedungolam Chirakkara Road 5/900 km.	37800000	G.O.(Ms) No. 18/2017/PWD dt 16.03.17 for Rs. 378 Lakhs dt 16.03.2017	Ag No 148/SESC/2017- 18 dtd 19/8/17 dt 19.08.2017	M/s.Thoppil Contractors (India) Pvt Ltd.	28.08.2018	75% completed .BC and Traffic Safety works to be done. Work in standstill condition. Contractor intimated vide Letter No DB 9(11) 2016/7494 dated 05.05.2022 to appear for hearing on 18.05.2022 11.00 AM.Work terminated at the risk and cost of the contractor.