

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2372

27-02-2023 - ൽ മറുപടിയ്ക്ക്

ആലത്തൂർ മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ . കെ .ഡി .പ്രസേനൻ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനസഹായത്തോടെ നടപ്പിലാക്കുന്ന പദ്ധതികളും അവയുടെ പുരോഗതിയും വിശദമാക്കാമോ?	(എ)	ആലത്തൂർ നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി ധനസഹായത്തോടെ നടപ്പിലാക്കുന്ന പദ്ധതികളുടെ പുരോഗതി ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

പതിനഞ്ചാം കേരള നിയമസഭ

എട്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം. 2372

27-02-2023 ൽ മറുപടി നൽകേണ്ടിയിരുന്നത്

ആലത്തൂർ മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ

ചോദ്യം


ശ്രീ. കെ .ഡി .പ്രസേനൻ

മറുപടി

ശ്രീ. കെ. എൻ. ബാലഗോപാൽ
(ധനകാര്യ വകുപ്പു മന്ത്രി)

മറുപടി നൽകാൻ വൈകിയതിന്റെ കാരണം കാണിക്കൽ പത്രിക

പതിനഞ്ചാം കേരള നിയമസഭയുടെ എട്ടാം സമ്മേളനത്തിൽ 27.02.2023 ന് ധനകാര്യ വകുപ്പ് മന്ത്രി മറുപടി നൽകേണ്ടിയിരുന്ന നക്ഷത്രചിഹ്നമിടാത്ത ചോദ്യം നം 2372 നുള്ള മറുപടി നൽകുന്നതിൽ കാലതാമസം നേരിട്ടിരുന്നു. ചോദ്യവുമായി ബന്ധപ്പെട്ട വിവരങ്ങൾ ശേഖരിക്കുന്നതിന്റെയും ക്രോഡീകരിക്കുന്നതിന്റെയും ഭാഗമായുള്ള പ്രവർത്തനങ്ങൾക്ക് സമയം വേണ്ടിവന്നതിനാലാണ് മറുപടി യഥാസമയം നൽകുന്നതിൽ കാലവിളംബം ഉണ്ടായത്. ഇക്കാര്യത്തിൽ മനപ്പൂർവ്വമായ വീഴ്ചയോ ഉദാസീനതയോ ഉണ്ടായിട്ടില്ല.



ജോയിന്റ് സെക്രട്ടറി

Sl. No.	Department	Sub Project Name	Project Outlay	SPV Name	Detailed work status
1	General Education	PPE Mission- Upgradation of one school in each constituency - Palakkad-Phase 3 GHSS Kizhakenchery (Alathur Constituency) 5Cr	₹ 5.00	KITE	Work completed
2	PWD	Improvements to Kannadi Pannikkode road 0/000 to 10/000Km	₹ 24.09	KRFB	LA in progress - Existing boundary demarcation by the Revenue department is progressing at the site.
3	Water Resources	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	₹ 24.50	KWA	(Work in progress) Package I - Balance work of supplying, Laying, Testing, Commissioning and maintenance of Clear water Pumping main, Distribution lines for Ayilur and Melarcode Zones and balance works of 9.50LL OHSR at Kadampidi in Melarcode Panchayath - 98% Completed. Leak rectification work in progress, painting work completed, linking works are also balance. Package II - Construction of 11.50LL OHSR at Kaithachira in Ayiloor Panchayath 2. construction of RCC retaining wall including compound wall at kaithachira - Work Completed
4	Registration	Construction of Sub Registrar offices at in Palakkad District Kuzhalmannam -0.593 Cr	₹ 0.59	KSCC	Work in progress - Half portion reached up to grade beam level. Further work stopped subsequent to the stay order received from Tribunal secretary, Tribunal for Local Self Govt. Institutions. Last hearing was on 12.12.2022
5	PWD	CONSTRUCTION OF CHULLIMADU BRIDGE IN PALAKKAD DISTRICT	₹ 10.60	KRFB	Work in progress - 75% completed. Retaining wall construction 80% completed. All girders completed and span 1 and 2 slab concreting completed. Remaining retaining wall for approach road construction is in progress
6	Water Resources	Elevenchery- Pallassana Comprehensive Drinking water project in Palakkad District	₹ 17.58	KWA	Work in progress Package I - Construction of WTP, CW Pumpset, Transformer - 98% Completed. All works completed except supply and installation of RAW water Booster pump, (KSEB Power connection pending).
7	General Education	Betterment of Infrastructure facilities in 446 schools- 1 Cr category- KILA Palakkad - Cluster 12 1. GHS Mudapallur (Alathur - 96,17,757) 2. GHS Kunissery (Alathur - 95,89,621) 3. Govt. UPS Puthiyankam (Alathur - 96,21,426)	₹ 3.88	KILA	1. GHS Mudapallur - Revised AS obtained. Estimate under preparation 2. GHS Kunissery - Revised AS obtained. Estimate under preparation 3. Govt. UPS Puthiyankam - GF white washing completed, GF tile work completed, FF masonry work completed upto lintel level, ff column above lintel concreting under progressing (75%) 4. GHSS Thenkurussi - work completed
8	General Education	Betterment of Infrastructure facilities in 166 schools Palakkad Cluster 1 1)G.H.S S.Peringottukurissi (Alathur - 2,97,03,714) 2) G.G.H.S.S Alathur (Alathur - 2,99,27,473)	₹ 5.96	KILA	1)G.H.S S.Peringottukurissi - TS Issued. 2) G.G.H.S.S Alathur - TS yet to be issued.
9	Health & Family Welfare	DEVELOPMENT OF OUT PATIENT DEPARTMENT, CASUALTY & DIAGNOSTIC FACILITIES IN TALUK HOSPITAL ALATHUR, PALAKKAD	₹ 15.07	HITES	Revised FS received from KIIFB on 19.11.2022 for Rs. 15.07 Cr. TS issued on 02.12.2022. Work tendered Issues - 5nos. of building to be demolished by HITES. Shifting of facilities to be done by the hospital authorities

[Handwritten Signature]
[Handwritten Name]