

**15 -ാം കേരള നിയമസഭ**

**8 -ാം സമ്മേളനം**

**നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 178**

**09-02-2023 - ൽ മറുപടിയ്ക്ക്**

**റീബിൽഡ് കേരള**

ചോദ്യം		ഉത്തരം	
<p><b>ശ്രീ റോജി എം. ജോൺ , ശ്രീ തിരുവഞ്ചൂർ രാധാകൃഷ്ണൻ , ശ്രീ . സണ്ണി ജോസഫ് , ശ്രീ സനീഷ്കുമാർ ജോസഫ്</b></p>		<p><b>ശ്രീ പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)</b></p>	
(എ)	<p>സംസ്ഥാനത്ത് റീബിൽഡ് കേരള പദ്ധതിയുടെ പുരോഗതി വിശദമാക്കാമോ;</p>	(എ)	<p>റീബിൽഡ് കേരള ഇനിഷ്യേറ്റീവ് 14 വകുപ്പുകളിലായി 8197 കോടി രൂപയുടെ പദ്ധതികൾക്ക് ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. ഇവയിൽ മിക്കവയും ബഹുവർഷ പദ്ധതികളാണ്. 5590 കോടി രൂപയുടെ പദ്ധതികൾ ടെണ്ടർ ചെയ്തു. ഇവയിൽ പല പദ്ധതികളും പൂർത്തിയായിട്ടുണ്ട്. റീബിൽഡ് കേരള പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കിവരുന്ന പ്രവർത്തികളുടെ വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു.</p>
(ബി)	<p>റീബിൽഡ് കേരളയ്ക്കായി 2022-23 ബജറ്റിൽ പദ്ധതിയിനത്തിൽ വകയിരുത്തിയ ആയിരത്തി അറുനൂറ് കോടി രൂപയിൽ അഞ്ച് ശതമാനത്തിൽ താഴെ മാത്രമാണ് ചെലവഴിച്ചത് എന്നത് ശ്രദ്ധയിൽപ്പെട്ടിട്ടുണ്ടോ; എങ്കിൽ ഇത് ഗൗരവത്തോടെ കാണുന്നുണ്ടോ;</p>	(ബി)	<p>റീബിൽഡ് കേരളയ്ക്കായി 2022-23 ബജറ്റിൽ പദ്ധതിയിനത്തിൽ വകയിരുത്തിയതിന്റെ അറുപത്തി രണ്ടു ശതമാനത്തോളം ചെലവഴിച്ചിട്ടുണ്ട്.</p>
(സി)	<p>റീബിൽഡ് കേരളയുടെ പ്രവർത്തനങ്ങൾ കാര്യക്ഷമമാക്കാൻ നടപടികൾ സ്വീകരിക്കുമോയെന്ന് വ്യക്തമാക്കുമോ?</p>	(സി)	<p>പദ്ധതികൾ ആർ.കെ.ഐ ചീഫ് എക്സിക്യൂട്ടീവ് ഓഫീസറുടെ അധ്യക്ഷതയിൽ മാസത്തിലൊരിക്കൽ അവലോകനം ചെയ്യുന്നുണ്ട്. കൂടാതെ ചീഫ് സെക്രട്ടറിയുടെ അധ്യക്ഷതയിലും പദ്ധതി പ്രവർത്തനങ്ങളിലെ പുരോഗതി അവലോകനം ചെയ്തു വരുന്നുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

**Status of RKI Projects- Annexure**

S. No	Name of Project	Road Agency	Project Cost (Rs. Crores)	Status
1	Reconstruction of 28 flood damaged PWD roads under RKI	PWD - KSTP	4481.56	Work ongoing for 26 projects, and agreements to be executed for 2 projects (702 Km) Work Progress > 75%- 3 Roads, 126 Km, Cost 687.42 Crores Work Progress 40-60%- 8 Roads, 188.42 Km, Cost 1377.49 Crores Work Progress < 40%, 327.43 Km, 14 roads, Cost 2119.18 crores Work not started- 2 roads, 59.66 Km, 297.47 crores SH- 12 nos MDR- 9 nos
2	Upgradation of Alappuzha - Changanassery road into semi-elevated highway	PWD - KSTP	671.66	Ongoing - 55 % completed
3	Reconstruction of Brahmapuram Bridge across Kadamprayar in Ernakulam district	PWD - Bridges	23.20	Contract Awarded
4	Reconstruction of Sharangakkavu bridge in Alappuzha district	PWD - Bridges	12.50	Ongoing - 40 % completed

5	Restoration of Airport – Shangumukham Beach Road of Thiruvananthapuram District	PWD - Roads	11.37	Project Completed
6	Reconstruction of 171 no.s of flood damaged LSGD roads	LSGD - Project Management Unit (PMU)	490.44	Out of the total 171 projects: (326.7 km) Work Completed - 27 Roads (44.26 km) Work Ongoing - 144 roads (282.438 km)
7	Reconstruction of 252 no.s of flood damaged LSGD roads and 5 bridges	LSGD - CE	76.41	A total of 252 road construction works are included in this project. Out of that: 186 works have been completed (124.67 km) 28 works are ongoing 14 works - Agreement executed but works yet to commence 24 works - Agreement yet to be executed  Reconstruction of 5 bridges: 1 bridge in Thrissur (Renovation work) is completed. For 2 Bridges in Kozhikode: 1 bridge project completed. 1 bridge - Foundation works is in progress For 1 Bridge (Thammanimattom Suspension Bridge) in Ernakulam – The revised estimate has been submitted to RKI for approval Construction of 1 bridge has been completed under CMLRRP.

8	Rebuild Kerala Initiative Entrepreneurship Development Programme (SVEP Model Project)	LSGD - State Kudumbashree Mission	75	7258 micro-enterprises have been established.
9	Skilling for Wage Employment	LSGD - State Kudumbashree Mission	60	Established 40 training centres across Kerala. 6218 students completed training & 4701 students got placement. Remaining skill trainings will be completed by March 2023
10	Community Enterprise Fund (CEF) to Community Development Society (CDS)	LSGD - State Kudumbashree Mission	32.53	Project completed. Funds disbursed to 583 CDS
11	Vulnerability Reduction Fund	LSGD - State Kudumbashree Mission	26	Project completed. Distributed financial assistance to 28490 Neighbourhood groups (NHGs)
12	Kerala Chicken Project	LSGD - State Kudumbashree Mission	22	270 farms have been integrated for rearing and marketing chicks under the project. 94 sales outlets have been established. Poultry Processing Plant, Breeder farm and rendering plant works are in progress.
13	Crisis Management Fund	LSGD - State Kudumbashree Mission	18.47	Project completed. Distributed financial assistance to 9687 Joint Liability Groups (JLGs)

14	Establishment of Septage Treatment Plant for Cherthala, Varkala Municipality & Thanni, Dhavalakuzhi and Valiyavila in Mayyanad Grama Panchayat	Local Self Government Department - Impact Kerala Ltd	22.34	The works of Cherthala STP is expected to be start by Jan 2023 and the approval of design & various statutory clearances of Varkala & Mayyanad STP projects are in progress
15	Skilling for Self Employment (ARISE)	LSGD - State Kudumbashree Mission	10	General Orientation Trainings for self-employment has been provided to 62760 beneficiaries. Completed Entrepreneurship Development trainings for 26432 beneficiaries and Skill training has been provided to 8131 candidates. Remaining skill trainings and formation are in progress.
16	Skilling to Connect to Work	LSGD - State Kudumbashree Mission	5	150 training centres set up, out of which trainings have commenced in 146 centres. 3,626 students have started the training and 2,354 students have completed the training. 427 students have secured placements
17	Enterprise Resource Planning	LSGD - State Kudumbashree Mission	1	Work order issued to IITMK (DU). Software development is in progress. Project will be completed by March 2023

18	Setting up of District Level Sorting & Segregation Facility in Thiruvananthapuram and purchase of machineries including pre-dispatch in 14 districts.	LSGD-CKCL	5.05	<p>The construction work of building at Muttathara in Trivandrum has been completed. For works at Palakkad, Kozhikode, Wayanad and Kannur, the contract was awarded to M/s Ram Biologicals out of which the installment of machineries and release of payment has been completed in Kannur district.</p> <p>For the remaining 3 districts, the work is in progress. For the rest of the 10 districts, contract with M/s Ram Biologicals has been terminated and the procurement of machineries through the GEM portal are in progress.</p>
19	Integrated Plastic Waste Management Facility at Kunnamthanam.	LSGD-CKCL	4.56	<p>Agreement has been executed with KEL and the construction of fencing work has been completed in Phase I. The issuance of the revised AS for Phase II of the project is in progress.</p>
20	Setting up of Material Collection Facility in all Government Offices	LSGD-CKCL	4.5	<p>Work completed: 27 locations  Work in progress: 3 locations  Work not yet commenced: 2 locations.  Total MCF to be set up: 32 nos.  Agreement has been executed in the 15 locations.</p>

21	Setting up of District Level Sorting & Segregation and Glass waste Recycling facility in Thrissur.	LSGD-CKCL	2.26	The civil, and electrical works of the building for setting up of a district level sorting & segregation and Glass waste recycling facility has been completed. The works pertaining to the installation of OH tanks related to fire and alarm systems are in progress.
22	Setting up of District Level Sorting & Segregation and Glass waste Recycling facility in Kasaragod	LSGD-CKCL	2.23	Hindustan Prefab Limited is the selected as PMC and the agency was cancelled due to delay in execution. The re-tendering has been completed.
23	Integrated Plastic Waste Management Facility at Kuttipuram	LSGD-CKCL	2.01	Agreement has been executed with COSTFORD.
24	Land development and construction of compound wall around Clean Kerala Company Ltd.'s plant in KINFRA park at Kuttipuram	LSGD-CKCL	64	Project completed

25	Completion of nearly completed KWA schemes-8 projects (Including Ramankary Project)	Water Resources Department - KWA	183.25	Out of 8 projects, 3 projects were completed and remaining 5 are in progress (80 %) project benefits 38,572 household connections
26	Post Flood Repair and Maintenance of Dams/ Regulators/ Canals/ Irrigation Structures- 99 Projects	Water Resources Department - Irrigation Department	114.22	Out of total 99 works, 67 works completed 17 works are in progress. 5 works were dropped by Irrigation department . (Total amount 1.41 Crores) 10 works not started.(Total amount 19.17 Crores) The project is expected to be completed by Aug 2023
27	Community Micro Irrigation projects-5 projects	Water Resources Department - KIIDC	21.53	Out of 5 projects ,2 projects were completed (150 farmers) & 3 projects (201 farmers)are in progress
28	Automation of Pumphouses	Water Resources Department - KWA	11.42	Out of 351 submersible pumps,342 are automated. Works of 9 pumpsets are in progress (96%). Out of 406 VT pump sets, 379 are under estimate preparation (93%) to initiate the tendering procedures
29	Initial expenses for constituting RBCMA.	Water Resources Department	8	Draft RBCMA act prepared and is to be notified after incorporating the remarks of LSGD,Revenue & Law department.

30	DPR preparation for Sewage and Septage management in Thiruvananthapuram	Water Resources Department - KWA	8	Survey works were completed in 100 wards & DPR preparation for the sewage networks, decentralised plants is in progress.
31	Energy optimization and replacing inefficient pumping systems- Implementation of Recommendations of Energy Audit Phase 1 & Phase 2	Water Resources Department - KWA	6.8	Based on the recommendations of Energy Audit report, KWA has prepared the estimates for replacing 16 inefficient HT pumping systems and RKI has accorded AS for an amount of 6.8 Crores. Out of total 16 works 7 works Started 5 Works tendered 4 works under TS preparation.
32	Topographical Survey in 28 Selected ULBs and DER Preparation including Topographical Survey for 4 Municipal Corporations for Implementing Sewerage System	Water Resources Department -- KWA	6	Topographical survey of 28 ULBs completed
33	DPR for projects under Room for River	Water Resources Department - Irrigation Department	4.5	The hydrodynamic study by the IIT Madras has been completed and final report submitted.
34	Kerala Water Resources Information System (KWRIS)	Water Resources Department - Irrigation Department - IDRB	3.8	Project launched

35	Providing additional facility to treat septage in 3 MLD Septage Treatment Plant (STP) of Gurvayur Sewerage Scheme at Chakkumkandam- Construction of dilution tank & allied works	Water Resources Department - KWA	0.36	Technical Sanction Issued & tender procedures initiated
36	Energy optimization and replacing inefficient pumping systems	Water Resources Department - KWA	0.3	Energy audit of 16 HT pumping stations has been completed
37	Kollam dictrict-Phase I- Implementation of production component of Kottarakkara Municipality	Water Resources Department -- KWA	29.4	Land acquisition procedures initiated
38	Construction of Groynes at the mouth of Thottappally Pozhy	Water Resources Department - Irrigation Department	44	Project not yet started

39	Relocation of private settlements from forests	Forest & Wildlife	105.92	The Forest Department has completed the procedures to relocate 431 (116 Fully & 315 partially) out of 677 families from forest settlements and an amount of Rs.24.08 crores has been disbursed.
40	Acquisition of private estates from within forest areas	Forest & Wildlife	18.8	Not initiated yet due to the delay in obtaining the legal opinion from Law Department.
42	One Feasibility Study and Two Scoping studies - 1. Study on the hydrological services provisioned by the forest ecosystems 2.Scoping study to develop people-inclusive livelihood-based governance strategy for the long-term conservation for the mangrove forests of Kerala. 3.Feasibility Study for swapping the habitations of Forest dwelling Communities as a Strategy for Mitigating Human-Wildlife Conflict, Disaster-Risk Reduction and Improving Access to Livelihoods & Welfare measures	Forest & Wildlife	0.55	The three studies are in progress.

43	Eco-restoration of Degraded Forests with Special Focus on Eradication and Management of Invasive Alien Species from the Forests of Kerala	Forest & Wildlife	40	The Forest Department has initiated the procedures to prepare the site specific plan of each locations in Wayanad (Muthanga) Wild Life Sanctuary
44	Improved Infrastructural facilities in Thrissur Ponnani Kole Lands	Agriculture - KLDC	298.38	Physical progress of 95% is achieved for deepening of main chal (99.53km) Completed the construction of 34 engine sheds, 7 engine beds, 73 ramps. The inner chal deepening is in progress (238.22km out of the total 610km completed). Completed the construction of 50 culverts out of 825 Supply order has been issued for the installation of 263 sets. 126 pump sets have been supplied, out of which the installation has been done for 85.
45	Eco-restoration of Flood/Landslide affected areas in the State through Soil and Water Conservation Measures	Department of Agriculture	60.94	Around 11884 hectares of land that was worst affected by flooding, soil erosion and siltation have been rejuvenated through soil and water conservation measures.

46	Enhancing Livelihood through Integrated Farming with special focus to Idukki and Wayanad	Agriculture Department- Agriculture Technology Management Agency (ATMA)	50.00	Completed
47	Expansion of existing State Bio Control Laboratory	Agriculture - KLDC	27.40	Micro-biology lab construction - Ongoing Parasites and Predators lab construction - Ongoing Project will be completed by December 2023
48	Strengthening Market Network in Kerala	Department of Agriculture	15	Established 5 Primary Processing Centers Activities of VFPMC initiated and 55 MT of produce exported to EU & Middle East countries.  Construction of Jack Fruit Trading Centre in Idukki completed and 35 MT of Jack fruit traded. Provided infrastructure support to 63 Eco shop model outlet Strengthening of existing farmer markets are ongoing Construction of Vegetable and Fruit Processing and Marketing Centre (VFPMC) will be completed by November 2023
49	Strengthening of e-Governance in Agriculture Department	Department of Agriculture	12	The procurement of hardware components has been completed. 5 modules have been developed and 6 is in progress in software development

50	Integrated Farm Management for Holistic Development of District Agricultural Farm (DAF), Neriamangalam	Agriculture - KLDC	10.00	Deepening works completed in 4 ponds, Construction of Check dam is in progress & foundation completed for Hi-Tech structures. Construction of 4 small-scale processing units are in progress. Work is in progress for the construction of Guest house cum training center. Completed the topographic survey. The ongoing works will be completed by January 2023
51	Infrastructural Development works for extensive paddy cultivation in Chengannur Constituency	Agriculture - KLDC	10.00	Deepening works of 37 km of canal is completed Side protection work of canal is in progress Construction of ramp is in progress Installed 5 pump sets Coordination Committee formed by PAO for convergence with different stakeholders and departments in October 2022. Infrastructural development works in 2 out of 3 paddy fields in Chengannur Municipality will be completed by January 2023
52	Sustainable Development of Kuttanad Rice Ecosystem	KLDC	2.19	KLDC. Finishing works pending Laboratory building – construction completed by KLDC. Finishing works pending

53	Comprehensive and Sustainable Agricultural Development Programme for "Attappady Tribes"	Department of Agriculture	7.99	<p>941.66 metric tons of Millets cultivated in 1510.1 hectares,  338.31 metric tons of pulses cultivated in 316.9 hectares  236.75 metric tons of oilseeds cultivated in 220.4 hectares  3.19 tons of chia was cultivated in 36.3 hectares  136.9 tons of vegetables cultivated in 40 hectares  A Farmers Producers Organization (FPO) comprising the farmers of Attappady producing millets has been formed as ATFAM (Attappady Tribal farmers Association for Millets)  A primary processing plant has been constructed for processing millets at Chirakadav in Pudur Grama Panchayath.</p>
54	Enhancement of the Livelihood Security of Tribal Minority Groups at Athirappilly through Sustainable Farming, Value addition and Market linkages.	Department of Agriculture	7.91	<p>to support the farmers  Formed 5 Production Task Force(PTF) / thozhil sena  Creation of value-added projects and marketing through establishing a brand named 'Athirappilly' and sold products worth of Rs. 2 Lakhs  Formed Farmers Producer Organisation (FPO) named "ATHIRAPPILLY TRIBAL VALLEY"</p>
55	Infrastructure development works of Pampoorichal Padasekharam in Ramamangalam Panchayath, Ernakulam	Agriculture - KLDC	5.00	<p>Deepening of canals &amp; bund formation work is in progress.  The construction of leading chal has attained 98%.  Physical progress of 70% achieved for the construction of tractor bridge and ramp works.  Remaining lead chal ,tractor bridge and ramp works construction to be completed by January 2023</p>

56	Support to Zone wise Service Delivery by Strengthening Agro Service Centres and Karshika KarmaSena Units	Agriculture Department - Kerala State Agricultural Mechanization Mission	5.00	Completed
57	Setting up of Centre of Excellence (CoE) in vegetables and flowers at Ambalavayal, Wayanad	Agriculture - KLDC	4.00	The superstructure works have been completed for the construction of the Integrated Pack house. Foundation work completed for the Seedling production unit. Structural framework of 4 units of poly houses completed Structural works for training centre, trainees' hostel and facilitation centre has been completed and electrification work is in progress.
58	Development of Kaippad Organic Tided wetlands of Northern Kerala through Mechanized farming, Rice Germplasm Conservation and Biodiversity based farming	Department of Agriculture	3	Established temporary centre for procurement of Kaippad paddy, processing and marketing of GI tagged Kaippad rice Creation of a rainfed food security army for procurement, processing and marketing Standardized diverse value-added products from Kaippad rice Designed website for Malabar Kaippad Farmers' society - <a href="http://www.kaipadfarmers.org">www.kaipadfarmers.org</a> and started online marketing of Kaippad rice and its value-added products

59	Human Resource diagnostics in Agriculture Development and Farmers' Welfare Department	Department of Agriculture	0.40	Completed
60	Study on agricultural insurance penetration in Kerala	Department of Agriculture	0.40	Completed
61	Comprehensive study of the current Technical Gaps and specific infrastructural requirements for promoting exports from the state	Agriculture Department-Vegetable and Fruits Promotoin Council Kerala (VFPCCK)	0.15	Completed
62	Livelihood Support Package	Animal Husbandry Department	77	Project Completed. Supported 77000 farmers for cattle rearing, heifer rearing, assistance for establishing hygienic cattle shed, cattle feed subsidy programme, mechanization support programme for commercial dairy farms, fodder plot development, goat rearing, backyard poultry rearing, pig rearing, duck rearing and scientific calf rearing programme

63	Kerala Chicken Project	Animal Husbandry Department	56.29	132 broiler farms integrated under the project.NABCONS has prepared DPR for 9 units - 2 Breeder Farms at Palakkad and Kasaragod, 2 Processing Plants at Ernakulam and Kollam, and 5 Rendering Plants at Wayanad, Palakkad, Kollam and Ernakulam. One vehicle purchased for the setting up of reefer van for sale by KSPDC.
64	Establishment of 12 Mobile Veterinary Surgery Units	Animal Husbandry Department	14.85	AS issued in June 2022. Purchase and fabrications of the vehicles are in starting phase.
65	Pilot project of implementation of GIS mapping & RFID tagging in Pathanamthitta District	Animal Husbandry Department	7.53	IIITMK (DU) has been appointed for the technical assistance and work order has been issued. Placed the supply order for the purchase of RFID tags and readers. purchase and insertion of tags and readers along with creation of dashboard will be completed by March 2023
66	Establishment of fodder hubs in the flood prone area under Malabar Region	Animal Husbandry Department	5.4	Fodder hub construction completed in Wayanad and Malappuram.Palakkad fodder hub construction ongoing (Remaining works are electrical works, plastering). Remaining works will be completed by February 2023.
67	Mobile tele-veterinary unit on regional basis	Animal Husbandry Department	2.21	Project completed. 2 mobile veterinary units are functioning in Ernakulam and Kannur districts

68	River Training Works at Puthiyangadi & Shiriya	Fisheries & Ports-Harbour	52.9	For Puthiyangadi project ,CRZ Clearance has been obtained and the work initiated. The Shiriya project is not yet started due to the delay in obtaining the CRZ clearance.
69	Fish production in cages through participatory approach with beneficiaries of scheduled tribe in Banasurasagar reservoir, Wayanad district.	Fisheries & Ports-ADAK	3.2	Project completed
70	KAVIL projects	Fisheries & Ports-KAVIL	3.15	Project is in the final stage.(85 % completed)
71	Riverine Biodiversity Rejuvenation.	Department of Environment	2	Financial assistance to beneficiaries distributed, farm schools established, and training completed. Agrobiodiversity data of 8 districts compiled
72	Conservation of Agrobiodiversity.	Department of Environment	2	Development of biodiversity gardens, nursery and rejuvenation of tributaries ongoing. Training for livelihood creation for 40 people under four categories like nursery, medicinal plant cultivation, mushroom cultivation and bee cultivation completed

73	Database of tradeable/commercially potential bio-resources.	Department of Environment	1	Filed-level activities completed. Printing of the final report pending
74	Digital Resurvey of 1550 villages in the State - Phase 1	Revenue and Disaster Management-Survey & Land Records Department	438.46	Out of 28 COR stations, works of 27 Stations have been completed and are fully functional. 200 villages have been identified for the digital survey for the 1st half of the 1st Phase for which the status are as follows: (i) 13,555 Digital blocks are created in the portal for the field work allocation Form No 50 updation completed through portal in 9748 parcels (ii) Field survey completed for 3121 parcels using RTK and total 322.20 HA of land has been surveyed (iii) Mobile no. seeding 301322 nos. has been completed. (iv) Different teams have been formed for providing technical support to districts.
75	Reconstruction of 255 village offices into smart village offices and 38 Other Revenue Buildings	Revenue and Disaster Management-Land Revenue	198.38	Out of the reconstruction of 255 Village Office across different districts in the State: Work of 71 VOs are completed, 171 VOs are in progress and 13 are yet to be started. With respect to the 38 Revenue Buildings, the work of 19 are completed, 8 are in progress and 11 are yet to be started.

76	Kuttanad Flood Resilience Package- Upgradation of one substaion at Kuttanad & Constrction of new substation at Kavalam & Kidangara	Power-KSEB	53.55	Kuttanad project started and LA procedures of Kavalam & Kidangara projects have been completed.
77	Construction of 29 Smart Anganwadi Centers across 8 districts (Alappuzha, Thrissur, Palakkad, Wayanad, Kozhikode Thiruvananthapuram, Malappuram and Kannur)	Women and Child Development Department	8.19	Construction completed for one Anganwadi center (AWC) 95% of construction completed for 1 AWC 90% of construction completed for 1 AWC 80% of construction completed for 3 AWCs 75% of construction completed for 7 AWCs 50% of construction completed for 2 AWCs 35% of construction completed for 1 AWC 20% of construction completed for 2 AWCs 15% of construction completed for 2 AWCs 5% of construction completed for 3 AWCs Construction not started for 6 AWCs
78	Mapathon Project	Department - KSITM	3.49	Ongoing - 80 % completed
79	Establishment of Unified Registry	KSITM	34.32	A unified registry database has been established Integration of the PDS data into unified registry database is under progress. Integration of social welfare pensioners data and social security data will soon be initiated

(

80	Establishing Preliminary Water Quality Testing Labs attached to 313 Higher Secondary Schools in Kerala	Harithakeralam Mission	5.19	Tender procedures completed.
81	Rejuvenation of Streams in Highland Regions of Kerala- Mapping of Streams in 230 LSGs	Harithakeralam Mission	1.5	Mapping started.
82	One Health Project	Department of Health & Family Welfare	1.28	Pre-launch and launch activities of OH at state, district and PRI levels have been completed. Establishment of a Center for OH under the State Health Systems Resource Center (SHRSC) has been planned and will soon be initiated. Over the next 4-5 years, this will be transitioned into a State Center for Disease Control. Under the Center for OH, programme management units will be established at State-level and District-level. Training plans and schedules for LG and Kudumbashree members have been finalized. Gap analysis of the labs under the key line Departments (Agriculture, Animal Husbandry, Forest, Health, and Fisheries) has been completed, and recommendations for their strengthening and integration are being prepared.