

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്രചിഹ്നമിട്ട ചോദ്യം നം. 212

28-02-2023 - ൽ മറുപടിയ്ക്ക്

നഗര കുടിവെള്ള വിതരണ പദ്ധതികൾ

ചോദ്യം	ഉത്തരം
<p align="center">ശ്രീ ഐ ബി സതീഷ്, ശ്രീ എം. എം. മണി, ശ്രീ എം മുക്തേഷ് , ശ്രീ കെ ആൻസലൻ</p>	<p align="center">ശ്രീ റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)</p>
<p>(എ) സംസ്ഥാനത്ത് 2026 വർഷാവസാനത്തോടെ നഗര കുടിവെള്ള വിതരണ രംഗത്ത് കൈവരിക്കേണ്ട ലക്ഷ്യങ്ങൾ മുൻഗണനാടിസ്ഥാനത്തിൽ തയ്യാറാക്കിയിട്ടുണ്ടോ; എങ്കിൽ വിശദാംശം ലഭ്യമാക്കാമോ;</p>	<p>(എ) രാജ്യത്തെ അംഗീകൃത നഗരങ്ങളിലെ എല്ലാ വീടുകളിലും 2026 വർഷത്തോടെ പൈപ്പിളുടെ കുടിവെള്ളമെത്തിക്കുന്നതിന് ആവിഷ്കരിച്ച കേന്ദ്രാവിഷ്കൃത പദ്ധതിയായ അമൃത് 2.0 ന്റെ ഭാഗമായി കേരളത്തിലെ 93 നഗരങ്ങൾക്കായി (6 കോർപ്പറേഷനുകളും, 87 മുനിസിപ്പാലിറ്റികളും) ഏകദേശം 3500 കോടി രൂപയാണ് അനുവദിച്ചിരിക്കുന്നത്. ഇതിൽ കുടിവെള്ള മേഖലയ്ക്കായി 1713.40 കോടി രൂപയാണ് അനുവദിച്ചിരിക്കുന്നത്. ഇതിൽ കേന്ദ്ര വിഹിതം 736.10 കോടി രൂപയാണ്. ഇത് കൂടാതെ 84 അമൃത്-1 ഇതര നഗരങ്ങൾക്കായി 100 കോടി രൂപയും (കേന്ദ്ര വിഹിതം-50 കോടി), 9 അമൃത്-1 ഇതര നഗരങ്ങൾക്കായി 636.16 കോടി രൂപയും (കേന്ദ്ര വിഹിതം-212.39 കോടി), കുടിവെള്ള മേഖലയ്ക്ക്, സ്ലോട്ടിങ് ഇൻസെന്റീവ് ഫണ്ട് ആയും അനുവദിച്ചിട്ടുണ്ട്. അമൃത് 2.0 ന്റെ ഭാഗമായി കേരളത്തിലെ 9 അമൃത്-1 നഗരങ്ങൾ ഉൾപ്പെടെ 81 നഗരങ്ങളിലേക്കുള്ള കുടിവെള്ള പദ്ധതിയ്ക്കായി 1828.65 കോടി രൂപയുടെ പ്രൊപ്പോസൽ ആണ് Tranche-I ൽ സമർപ്പിച്ചിട്ടുള്ളത്. ഇതിൽ ആദ്യഘട്ടം എന്നനിലയിൽ 616.829 കോടി രൂപയുടെ 77 പദ്ധതികൾക്ക് ഭരണാനുമതി ലഭ്യമാക്കിയിട്ടുണ്ട്. ആയതിന്റെ വിശദാംശം അനുബന്ധം 1-ആയി ചേർത്തിരിക്കുന്നു. ഇവയുടെ ടെൻഡർ നടപടികൾ പുരോഗമിച്ചു വരുന്നു.</p> <p align="center">Tranche-II ൽ കുടിവെള്ള പദ്ധതിയ്ക്കായി 184.502 കോടി രൂപയുടെ പ്രൊപ്പോസൽ കേന്ദ്ര ഗവൺമെന്റ് തല അപെക്സ് കമ്മിറ്റി അംഗീകരിച്ചു. ഇതിനു ഭരണാനുമതി നൽകി പ്രവൃത്തികൾ സമയ</p>

		<p>ബന്ധിതമായി പൂർത്തിയാക്കുന്നതാണ്. അമൂല്യം 2.0 ന്റെ പ്രൊജക്ട് കാലാവധി 2021 -22 മുതൽ 2025-26 വരെയാണ്.</p>
(ബി)	<p>ജലവിഭവ മേഖലയിൽ അയ്യായിരത്തി എണ്ണറ്റി എൺപത്തിയഞ്ച് കോടിയിൽ പരം രൂപയുടെ തൊണ്ണറ്റിമൂന്ന് പദ്ധതികൾ കിഫ്ബി തുക വിനിയോഗിച്ച് നടപ്പിലാക്കാൻ അനുമതി ലഭിച്ചിട്ടുണ്ടോ; എങ്കിൽ ഇവയിൽ പുതിയ ജലവിതരണ പദ്ധതികളും ജലവിതരണ നവീകരണ പദ്ധതികളും ഏതെല്ലാമാണെന്ന് അറിയിക്കുമോ;</p>	<p>(ബി) കിഫ്ബി ധനസഹായത്തോടെ നാളിതു വരെ 4498.97 കോടി രൂപയുടെ 72 കുടിവെള്ള പദ്ധതികൾക്ക് അനുമതി നൽകിയിട്ടുണ്ട്. ആയതിന്റെ വിശദാംശം അനുബന്ധം 2 ആയി ചേർത്തിരിക്കുന്നു. അവയിൽ 4091.35 കോടി രൂപയുടെ 61 കുടിവെള്ള പദ്ധതികളും 407.62 കോടി രൂപയുടെ 11 സർക്കിളുകളിലെ (തിരുവനന്തപുരം, കൊല്ലം, പത്തനംതിട്ട, കോട്ടയം, മൂവാറ്റുപുഴ, കൊച്ചി, തൃശൂർ, കോഴിക്കോട്, പാലക്കാട്, മലപ്പുറം, കണ്ണൂർ) പഴയ പൈപ്പുകൾ മാറ്റി സ്ഥാപിക്കുന്ന പ്രവൃത്തികളും ഉൾപ്പെട്ടിട്ടുണ്ട്. കിഫ്ബിയിൽ ഉൾപ്പെടുത്തി അനുമതി നൽകിയ വൻകിട പദ്ധതികളിൽ പ്രധാന നഗരങ്ങളിലെ ബദൽ കുടിവെള്ള സംവിധാനം, കുടിവെള്ള പദ്ധതികളുടെ വിപുലീകരണം, വിതരണ ശൃംഖലകളുടെ ശാക്തീകരണം എന്നിവ ഉൾപ്പെടുന്നു. കൂടാതെ കാലപ്പഴക്കം ചെന്ന പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്നത് വഴി ജലച്ചോർച്ച ഒഴിവാക്കുവാനും കഴിയുന്നതാണ്. ഇവ കൂടാതെ 31-03-2022 തീയതിയിലെ G.O(Rt) No. 266/2022/WRD സർക്കാർ ഉത്തരവ് പ്രകാരം 5 കുടിവെള്ള പദ്ധതികളുടെ 2-ാം ഘട്ടത്തിനായി (ജല വിതരണ ശൃംഖല സ്ഥാപിക്കൽ) 521.2 കോടി രൂപയുടെ ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. പദ്ധതിയുടെ വിശദാംശങ്ങൾ ഉൾക്കൊള്ളുന്ന പ്രസ്തുത ഉത്തരവ് അനുബന്ധം 3 ആയി ചേർക്കുന്നു.</p>
(സി)	<p>പ്രസ്തുത പദ്ധതികളുടെ നിലവിലെ പുരോഗതി വിശദമാക്കാമോ?</p>	<p>(സി) 441.51 കോടി രൂപയുടെ 17 കുടിവെള്ള പദ്ധതികൾ ഇതിനകം പൂർത്തിയാക്കിയിട്ടുണ്ട്. പഴയ പൈപ്പുകൾ മാറ്റി പുതിയവ സ്ഥാപിക്കുന്ന 121 പ്രവൃത്തികളിൽ 123.01 കോടി രൂപയുടെ 44 പ്രവൃത്തികൾ നാളിതുവരെ പൂർത്തിയാക്കിയിട്ടുണ്ട്. ഇപ്പോൾ നടന്നു കൊണ്ടിരിക്കുന്ന കിഫ്ബി പദ്ധതികൾ എല്ലാം തന്നെ 2024 മാർച്ച് മാസത്തോടു കൂടി പൂർത്തിയാക്കാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു.</p> <p>31-3-2022 തീയതിയിലെ G.O(Rt) No. 266/2022/WRD സർക്കാർ ഉത്തരവ് പ്രകാരം 521.2 കോടി രൂപയുടെ ഭരണാനുമതി ലഭിച്ച 5 കുടിവെള്ള പദ്ധതികളുടെയും DER ഫണ്ടിംഗ് സാങ്ഷൻ വേണ്ടിയുള്ള പരിശോധനയ്ക്കായി കിഫ്ബിയിൽ സമർപ്പിച്ചിട്ടുണ്ട്.</p>

Prongrammo I

AMRUT 2.0 - 1st tranche of State Water Action Plan (SWAP-1)

DETAILS OF PROJECTS FOR WHICH ADMINISTRATIVE SANCTION ACCORDED						
Sl No.	ULB	Name of Division	Name of the Project	Project Cost		
				Capex (Cr.)	O&M (Cr.)	Total Cost(Cr.)
1	Paravoor (Kollam)	Proj Dn, Kollam	AMRUT 2.0 - Providing house connections and distribution network in Paravoor Municipality	13.0071	0.1509	13.158
2	Kayamkulam	proj Dn, Alappuzha	AMRUT 2.0 - UWSS to Kayamkulam Municipality phase 1	19.697	0.19	19.887
3	Shornur	PH Dn, Shornur	AMRUT 2.0 - Shornur Municipality Pipeline replacement/ extension of various size pipes and providing 2290 FHTCs phase 1	11.45	0.7	12.15
4	Cherpulassery	Proj Dn, Palakkad	AMRUT 2.0- Cherpulassery Municipality - Providing distribution mains for a length of 12625 m and interlinking with existing network, Providing 2300 FHTCs.	10.029	0.6017	10.6307
5	Kollam	PH Dn, Kollam	AMRUT 2.0 -Providing 10000 FHTCs in various zones in Kollam Corporation Phase 3	22	0.22	22.22



6	Kollam	Project Dn, Kollam	AMRUT 2.0-AWSS to Kollam Corporation -Improvements to Water Supply in Chinnakkada Zone -Construction of 15.67 LL OHSR in Bishop Jerome Nagar	7.363	0.09	7.453
7	Kollam	Project Dn, Kollam	AMRUT2.0-AWSS to Kollam Corporation -Improvements to Water supply in Vasoorchira zone - Interconnecting 20 LL OHSR with Existing Distribution Network	0.5	0.09	0.59
8	Kollam	Proj Dn, Kollam	AMRUT 2.0-AWSS to Kollam Corporation -Improvements to Water Supply in Cantonment zone- Interconnecting Existing Distribution Line M.S Gravity Main Near KWA Botco Pump House Areas, Nandalalleswaram Zone, Manichithode	1.7883	0.5	2.2883



9	Kollam	Proj Dn, Kollam	AMRUT2.0-AWSS to Kollam Corporation- Improvements of Water Supply in Thamarakkulam & Mundakkal Area- construction of 8 LL OHSR in Mundakkal, 1 LL SUMP, providing 2 nos 20 hp pump sets, providing transmission main to Mundakkal for 1500m using 250mm di pipe, including road restoration charges.	8.531	0.5	9.031
10	Chengannur	Proj. Dn, Alappuzha	AMRUT 2.0-Pipe line extension and providing Household connections in Chengannur Municipality	3.2	0.15	3.35
11	Anthoor	WS Dn, Thaliparamba	AMRUT2.0-Anthoor Municipality-AMRUT 2.0-2022-23-Laying distribution system and providing FHTCs	6.755	0.5	7.255
12	Thaliparamba	WS Dn, Thaliparamba	AMRUT2.0--Construction of OHSRs at Pushpagiri and Pulimparamba, Laying dtribution pipeline and providing FHTCs in Taliparamba	6.414	0.5	6.914



13	Chittur -Thathamangalam	PH Dn, Palakkad	AMRUT2.0-Chittur Tattamangalam Municipality - Construction of 5 LL OHSR, Supply and erection of motor pump sets, pumping main, distribution main, pipe line extensions and providing FHTCs	7.812	0.7812	8.5932
14	Perumbavoor	PH Dn, Aluva	AMRUT2.0-Perumbavoor Municipality-Augmentation of water supply scheme	8.815	0.83	9.645
15	Muvattupuzha	PH Moovattupuzha	AMRUT 2.0-Muvattupuzha Municipality-Renovation of Existing Water Supply Scheme UWSS to Muvattupuzha & Providing FHTC to all Households	6.4	0.0847895	6.4847895
16	Koothattukulam		AMRUT 2.0 - Koothattukulam Municipality - Renovation of existing Water Supply Scheme UWSS to Koothattukulam	5.213	0.0853702	5.2983702
17	Piravom		AMRUT 2.0 - Improvement of waterline distribution , providing FHTC and supply ,and fixing of new pump set to urban households of Piravom Municipality	4.468	0.062699	4.530699



18	Thodupuzha		AMRUT 2.0 -Augmentation of UWSS To Thodupuzha Municipality- Providing Drinking water Connections to 2000 Households.	9.64	1	10.64
19	Angamaly		AMRUT 2.0-Providing functional household tap connections to Angamaly Municipality, Replacement of damaged distribution lines, providing rider lines and extensions and allied works	4.761	0.2	4.961
20	Thrikkakara		AMRUT2.0-Construction of 10LL GL SUMP, pump house and allied works in cochin university compound	3.05	0.3104	3.3604
21	Eloor		AMRUT 2.0 - Eloor Municipality - Construction of 15LL capacity OHSR near old Ayurvedha hospital Manjummal, laying 300mm DI(k9) pipes and allied works.	6.99	0.35045	7.34045



22	Maradu		AMRUT 2.0-WSS to Maradu Municipality -Phase 1- Providing FHTC's by arrgmenting or: retrofitting the existing Water Supply Scheme and pipe line extension	1.638	0.1	1.738
23	Kalamassery		AMRUT 2.0 - Kalamassery Municipality- Construction of 20LL OHSR tank near CUSAT pump house and allied works.	13.413	1	14.413
24	Thalassery		"AMRUT 2.0-WSS to Thalassery Municipality- Extension/Replacement of Distribution net work & providing FHTCs in Thalassery Municipality"	24.646	1.848	26.494
25	Haripad		AMRUT 2.0 - UWSS to Haripad - WSS to Haripad Municipality - Laying distribution line	3	0.2	3.2
26	Haripad		AMRUT 2.0 - UWSS to Haripad - WSS to Haripad Municipality - Construction of 9 LL OHSR at Thrippakudam	4.08	0.2	4.28



27	Haripad		AMRUT 2.0 - UWSS to Haripad - WSS to Haripad Municipality - Providing FHTCs in Harippad Municipality	1.23	0.00696	1.23696
28	Haripad		AMRUT 2.0 - UWSS to Haripad - WSS to Haripad Municipality - Laying transmission main to newly proposed OHSR at Thrippakudam	0.675	0.01	0.685
29	Aluva		AMRUT 2.0 - Aluva Municipality- Providing new house connections, replacing old damaged AC/GI pipes, supplying and installing 2 Nos VT pump sets at WTP.	1.348	0.013	1.361
30	Koothuparamba		AMRUT2.0 WSS TO Koothuparamba Municipality And Pattiam, Kottayam Panchayaths- Laying Distribution Network and Providing FHTCS In Koothuparamba Municipality	9.37	0.7	10.07



31	Palakkad		AMRUT2.0-Palakkad Municipality-Providing new House Connections and carrying out works in Pipelines to improve water supply levels in the connections	18.24	0.6	18.84
32	Kochi		AMRUT 2.0- PRIORITY-3- Replacing old and damaged 100 AC pipes and laying of 160 mm PVC pipes in Perumbotta road and providing new FHTC in divisions 33,70,71 and 72 of Kochi Corporation.	1	0.005	1.005
33	Kochi		AMRUT2.0-Priority-4 Water supply improvements to Pachalam zone - providing distribution mains from the Pachalam OHSR - PHASE 1	4	0.2	4.2
34	Kochi		AMRUT 2.0- Priority 06-Water supply improvements to Pachalam zone - providing distribution mains from the Pachalam OHSR- PHASE 2	15	0.75	15.75



35	Kochi		AMRUT 2.0-Priority 7-Water supply improvements to Kaloor zone- laying distribution mains from the OHSR at Kaloor	19	0.95	19.95
36	Kochi		AMRUT- 2.0 -Priority 9- Improving water supply to Mundamveli - feeder line from Karavelippady PH to Mundamveli church - Manassery church and replacement of old and damaged pipes	7.18	0.416	7.596
37	Kochi		AMRUT 2.0 -Priority 10- Replacing old damaged primo pipe, laying rider line from shipyard quarters road to K.P. Vallon road and laying distribution pipe from Thevara market bridge	4.5134	0.5	5.0134
38	Kochi		AMRUT 2.0 - Priority13- Construction of 4 lakh litres GLSR at Thoppumpady- interconnecting the pumping main from Maradu plant with proposed GLSR and renovation of pump house	7.11	0.3026	7.4126



39	Kochi		AMRUT 2.0 -Priority 15- Improving the water supply to Ashoka road - replacing the old and damaged pipes	2	0.002	2.002
40	Kochi		AMRUT 2.0 - Priority 17- Replacement of old AC pipe from Kathrikadavu over bridge (Kumaranassan junction) to Karshaka road	2.5	0.5	3
41	Kochi		AMRUT 2.0 - Priority 18- Improving water supply at Perumpadappu and Edakochi area- providing feeder lines	4.076	0.192	4.268
42	Kochi		AMRUT 2.0 - Priority 19- Replacement of old and damaged pipes at Vathuruthy colony in division 30	0.92	0.005	0.925
43	Kochi		AMRUT 2.0 -Priority 20 - Improvement of WS to divisions no. 13 to 20 - replacement of old pipes and improvements in pumping system, renovation of pump house etc.	5.6978	0.06969	5.76749



44	Kochi		AMRUT 2.0 -Priority-22- Providing FHTC to the existing completed schemes in Kochi Corporation division no 1 to 28 (new)	11.078	0.4	11.478
45	Kochi		AMRUT 2.0 -Priority-24- Construction of GLSR-15LL & OHSR-15 LL capacity, Supply and Erection of 120HP (2Nos) & 75Hp (2Nos) pump sets and interconnection works at perumanoor pump house and replacement of old and damaged pipes in various roads in Division 39 (Old) of Kochi Corporation	17	0.005	17.005
46	Kochi		AMRUT 2.0 -Priority 24 A- Improving water supply to Fort Kochi area - Supplying, laying, testing and commissioning of 600mm DI K9 pumping main for a length of 3300m from Beach road Jn. to Fort Kochi OHSR	11.078	0.4	11.478



47	Cherthala		AMRUT 2.0 - CWSS to Cherthala Municipality- Providing household retrofittable/ extendable water connections phase 1 & 2	9.5	0.475	9.975
48	Alappuzha		AMRUT 2.0 - WSS to Alappuzha Municipality Providing Standby raw water and clear water pump sets, Flow Meter and General Maintenance works of WTP at Karumady	1.7755	0.6	2.3755
49	Alappuzha		AMRUT 2.0 -Augmentation Of WSS For Alappuzha Municipality by Providing distribution network for 30 kms	8.493	1.2	9.693
50	Alappuzha		AMRUT 20 -WSS to Alappuzha Municipality- Providing Water Kiosks at Nehru trophy ward & Nehru Trophy finishing point in Alappuzha Municipality	0.2753	0.06	0.3353
51	Alappuzha		AMRUT 20 - WSS to Alappuzha Municipality providing FHTCs in Alappuzha Municipality	28.445	0.02	28.465



52	Mannarkkadu		AMRUT-2.0- Augmentation of UWSS to Mannarkkad Municipality - Providing FHTCs and pipe line extension	6.68	1	7.68
53	Kochi		AMRUT2.0 -Priority1- Improving water supply at Palarivattom, Edappally , Vennala area- replacement of old pipes- laying distribution mains from Palarivattom to Vadathode- Improving Water Supply to Kochi Corporation Divisions 34,35,36,37 & 40(NEW) (old 32,49 & 50) by laying 500 mm DI (K9) & 160 mm PVC (6Kg/cm ²) pipe line from edappally to vadathodu at Ponekkara road and laying 160 mm PVC from Thammanam to Palarivattom at Vyloppilly road	15.75	0.01	15.76



54	Kochi		AMRUT 2.0 - Priority 2- Improving Production capacity of 100 MLD WTP- Supply and fixing of VT pump sets at RWPH, Pazhoor and interconnection	4.25	0.4	4.65
55	Kochi		AMRUT 2.0 - Priority 16- Replacement of old and damaged AC/GI pipe and extension of distribution lines in division no 1 to 10 and 23 to 28	4	0.41	4.41
56	Kochi		AMRUT 2.0 Priority 12- Improving the water supply at Kumaranasan road- laying distribution pipe from Kathrikadavu bridge to STP junction	1	0.005	1.005
57	Kochi		AMRUT 2.0 - Priority 14- Improving the water supply at Vinoba nagar- laying distribution pipe from K.P.Vallon road	0.5	0.005	0.505



58	Kochi		<p>AMRUT 2.0 -Priority 8- Improving water supply at Chalikkavattom area-Laying 200mm DI pipe and 160mm PVC pipe along Nandanath Kochacko road from Thammanam Junction and crossing NH by HDD method using 225mm PE pipe and 400mm MS pipe as casing for improving water supply at Chalikkavattom in Kochi Corporation Division 45 & 48(new) 31,32 &33(old)</p>	2	0.005	2.005
59	Kochi		<p>AMRUT 2.0 -Priority 11- Improving water supply at Ponnurunni area in Kochi Corporation division no.53(new) and 31(old) by laying 160mm PVC pipe along Ponnurunni Kunjan Bava road</p>	0.5	0.005	0.505



60	Kochi		AMRUT 2.0 - Priority 21- Laying new 160mm PVC pipe at Chittoor road instead of old CI pipe and Britoly pipe in Div 39,40 & 42 (old) of Kochi Corporation	1.21	0.005	1.215
61	Ottappalam		AMRUT - 2.0 - UWSS Ottappalam -Augmentation of Urban Water Supply Scheme to Ottappalam Municipality- Supplying and Laying Distribution System,Providing FHTCs,Rennovation of Existing 13 MLD Water Treatment Plant,Rennovation to OHSRs,GLSRs, Office building & Supply,Erection and Commissioning of Motor Pump Set at Clear Water Pump House	10.508	0.242	10.75
62	Changanacherry		AMRUT 2.0 CWAP-UWSS ro Changanacherry	11.24782 13	0.1321787	11.38
63	Pala		AMRUT 2.0, Augmentation of UWSS to Pala Municipality in Kottayam District	4.96	0.3	5.26



64	Pathanamthitta		AMRUT - 2.0- City Water Action Plan -Strengthening of Water Supply Scheme- Laying Raw Water & Clear Water Pumping Main, Construction of 10 MLD WTP, Supply and installation of pumpsets, transformer)	10.75	0.5	11.25
65	Pathanamthitta		AMRUT - 2.0- City Water Action Plan Strengthening of water supply-Distribution Network of Pathanamthitta Municipality (Part) Amrui2.0(Replacing, Extension Providing FHTCs & shifting connections)	3.5	0.5	4
66	Pathanamthitta		AMRUT - 2.0 - City Water Action Plan- Source Improvement Works at Kallarakkadavu	0.75	0.15	0.9
67	Thiruvalla		AMRUT 2.0 -UWSS to Thiruvalla Municipality- Replacing Pump Sets In Thiruvalla Municipality"	1.34	0.0417	1.3817



68	Thiruvalla		AMRUT 2.0 UWSS to Thiruvalla municipality- Providing FHTCs and distribution line extension in Thiruvalla municipality	10.0739	0.2109	10.2848
69	Thripunithura		AMRUT 2.0 -WSS to Tripunithura Municipality- Providing FHTC, by augmenting or retrofitting the existing Water Supply Scheme and laying new rider line	12.09	0.1999999	12.2899999
70	Kottayam		AMRUT2.0-Providing FHTCS In Kottayam Municipality- Providing FHTCS In Kottayam -Pipeline Work	17.018	1.165	18.183
71	Kottayam		AMRUT 2.0-KSP-WSS To Nartakom-pipe line extension and providing FHTCS in Naltakom area of Kotayam Municipality- Pipeline Work	14.667	0.733	15.4
72	Kottayam		AMRUT 2.0-KSP-WSS to Kumaranalloor area- pipeline extension and providing FHTCs in Kumaranalloor area of Kottayam Municipality, Pipeline work.	9.51	0.475	9.985



73	Punalur		AMRUT 2.0- Construction of Boosting Pump arrangement with OH tank in Kalayanadu area, FHTCs for water supply in various elevated ward in the east of Punalur Municipality-	2.52	0.02	2.54
74	Punalur		AMRUT 2.0 Replacement of old pipes with PVC pipes and providing water connections to Households at Maniyar Bharanikavu and college wards in Punalur Municipality	3.03	0.03	3.06
75	Punalur		AMRUT 2.0 Construction of new OHSR for Thumpodu Scheme and replacement of existing pumpline, distribution line and providing new distribution lines, new connections and allied works	3.34	0.04	3.38
76	Tirurangadi		"AMRUT 2.0 - Water Supply Scheme to Tirurangadi Municipality (Phase-1)"	14.56	1	15.56



6.7	Kondotty		AMRUT 2.0- Providing FHTCs to Kondotty municipality (WSS to Cheekode and adjoining villages)	16.696	1	17.696
			TOTAL	588.616	28.213	616.829

എസ്. ബി. ജി. എസ്.



ANNEXURE

KIIFB Sanctioned Projects - Present status

WATER SUPPLY PROJECTS					
Sl. No	Name of work	District	KIIFB Sanctioned date	KIIFB Approved Amount Rs. in Crore	Status of Work
1	Thiruvananthapuram Neyyar Alternative Source	Thiruvananthapuram	25.06.2019	206.96	KIIFB has proposed alternate methods like tunnel boring/ microtunnelling so as not to disturb the existing road and traffic and is being considered
2	Karode Comprehensive Drinking water Project-Phase 1	Thiruvananthapuram	07.09.2019	89.19	GoK has directed to recast the estimate and retender the work in 1 or 2 smaller packages
3	Drinking water project for Nagaroor, Karavaram and Pulimath Panchayats	Thiruvananthapuram	07.02.2019	81.81	1 package - 7% completed
4	Treated Drinking Water Project including Kottukal and Athiyannur Panchayats-Phase 1	Thiruvananthapuram	07.09.2019	25.49	1 package - 77% completed
5	Drinking Water Project in the coastal Panchayats of Chirayinkeezhu Constituency	Thiruvananthapuram	07.02.2019	19.87	1 Package 100% completed
6	Kizhakkannamala Drinking Water Supply Project	Thiruvananthapuram	07.09.2019	43.09	1 package - 27% completed
7	Developmental activities of Drinking Water Project at Mudhakkal Panchayat	Thiruvananthapuram	3/21/2022	40.08	P1- LA in progress P2- retendering in progress.
8	Augmentation of Water Supply Scheme to Kollam Corporation Phase -II	Kollam	18/11/2016	235	5 Packages P1-98% P2-100% P3-94%
9	Water Supply Scheme to Kailuvathukkal Parippally and Velinalloor villages - Phase I	Kollam	18/11/2016	27	5 Packages P1- 98% P2-98% P3-12%
10	WSS to Pattazhy, Pattazhy Vadakkekara, Mytom and Thalavoor Panchayaths Phase -II	Kollam	11.06.2018	60.13	5 Packages P1 to P4-100%
11	Chathannur Drinking Water Project	Kollam	18.03.2019	60	7 Packages P1-P7 - 100% completed
12	W.S.S. to Perunadu & Athikkayam Villages in Pathanamthitta District (Phase -2)	Pathanamthitta	18/11/2016	41.4	3 Packages P1-100% P2-100%, P3-60%
13	Augmentation of 24mld WTP at Kallissery & Renovation of 33mld WTP at Thiruvalla for Thiruvalla & Changanasery Municipalities & adj. Pchys	Pathanamthitta/Kottayam	18/11/2016	58	5 Packages P1 and P2-100%, P3a-13%, P3b-tendered, P4- 70%, P5-70%



14	WSS to Ala, Pulliyoor, Budhanoor & Pandanad panchayaths	Alappuzha	07.09.2019	199.134	4 Packages, P1-97%, P2-30%, P3-Tendered, P4 - Revised AS required, P5 -79%
15	Augmentation and Modernization of WS Distribution in Alappuzha Municipality-Balance works	Alappuzha	25.06.2019	211.746	6 packages. P1-69%, & P2, P3, P-5, P6- work retendered - revised FS from KIIIFB required; P4- estimate under scrutiny.
16	Kuttanad Drinking Water Project-IInd Phase	Alappuzha	25.06.2019	289.54	Land Acquisition in final stages. Request for Revalidation and revised AS submitted to government. Estimate under scrutiny.
17	Drinking Water Project in Ettumanoor in Kottayam District	Kottayam	21/06/2019	93.234	4 packages. P1 - LA under progress, P2 - Estimate under scrutiny & P3- TS to be issued, P4 95%
18	Karimpukayam Water Supply Project-Augmentation of ARWSS to Kanjirappally, Elikkulam and Chirakkadavu panchayths in Kottayam District	Kottayam	19.11.2018	68.643	3 packages P1-Land Acquisition in progress, P2-5% completed, P3- work terminated, cannot be retendered due to High Court stay order
19	Augmentation of UWSS to Kottayam Municipality	Kottayam	18/11/2016	50.5	5 Packages P1-95%, P-2-65%, P3, P4-road cutting permission not received, P5-60%
20	Ayyappankovil Drinking Water Project	Idukki	13.11.2018	46.422	2 Packages P1& P2 - tender submitted to government for approval P3- work awarded. KSEB raised objection.
21	Augmentation of WSS to Angamaly constituency	Ernakulam	12.11.2018	115.935	5 packages Part I- P1 - estimate under scrutiny, P2 - TS issued, P3- estimate under scrutiny Part II P-1 95%



22	Water supply Distribution strengthening of Varappuzha Panchayath	Ernakulam	18/11/2016	21.65	1 Package P1- 90% completed
23	Karumallur Panchayat Fresh Water Distribution project	Ernakulam	21.06.2019	37.485	2 packages Revalidation received. Submitted to KIIFB for revised FS
24	WSS to Muvattupuzha Paingottoor	Ernakulam	07.02.2019	28.82	2 Packages TS issued for both packages
25	Water supply Distribution strengthening of Kadamakkudi Panchayath	Ernakulam	11/18/2016	12	Completed
26	Augmentation of Urban Water Supply Scheme to Thodupuzha Municipality in Idukki District	Idukki	11/18/2016	34	Completed
27	WSS to Thrissur Corporation and adjoining panchayaths Phase -1	Thrissur	18/11/2016	185	Submitted to KIIFB for revised funding sanction.
28	Augmentation of CWSS to Nattika Firka Phase I	Thrissur	19.11.2018	69.96	2 Packages P1, P2- work terminated. Request for revised FS submitted to KIIFB
29	WSS To Kodassery, Pariyaram and Athirappilly Panchayaths in Thrissur District	Thrissur	13.11.2018	58.61	2 Packages P1- 80%, P2- 100%
30	Chazhur Anthikkadu Thannyam Drinking Water project	Thrissur	13.11.2018	34.76	2 Packages P1- 43%, P2- 82%
31	Comprehensive Drinking Water Project, Karimba and Kongad panchayaths	Palakkad	12.11.2018	28.3	2 Packages P1- 100%, P2- 12%, P3-91%
32	Vandazhi, Kizhakkanchery – Vadakanchery –Kannambra Comprehensive Fresh Water Distribution Project (IInd Phase)	Palakkad	19.11.2018	69.54	4 packages P1-83% P-2 Part I -67%, P2- Part II -Permission from NH required, P-3-
33	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase II	Palakkad	12.11.2018	25.99	3 Packages P1- 100% , P2- 100% P3- 0%. To be arranged under JJM
34	Augmentation of Nenmara, Ayilur & Melarcode Water Scheme in Chittur & Alathur Taluks in Palakkad District (Phase II)	Palakkad	18/11/2016	24.5	2 Packages P1-98% P2-100%
35	Elavanchery – Pallassana Comprehensive Drinking Water Project	Palakkad	19.11.2018	17.58	1 package 98%.
36	WSS to Perumatty, Pattanamcherry, Elappully, Nallepathy Phase III	Palakkad	05.08.2020	77.21	1 package 91%
37	CWSS to resolve the scarcity of drinking water in various grama panchayaths in Malampuzha in Palakkad District	Palakkad	13.11.2018	64.14	5 Packages P1-69%, P2- 3% fore closed, P3-91%, P3 (part) -100%, P4 - 23% foreclosed P5 -97%



38	Augmentation of Urban Water Supply to Shomur Municipality and Vaniyankulam Panchayath	Palakkad	11/18/2016	35	Completed
39	WSS to Ambalappara Panchayath in Ottapalam Taluk, Palakkad District - Phase I	Palakkad	11/18/2016	10	Completed
40	Comprehensive WSS to Thachanattukara, Alanallur and Kottopadam panchayaths in Mannarkkad taluk in Palakkad District.	Palakkad	11/18/2016	22	Completed
41	Ambalappara Phase II	Palakkad	11/12/2018	11.14	Completed
42	Kozhinjampara, Vadakarapathy, Eruthenpathy	Palakkad	11/27/2018	23.77	Completed
43	Water Supply Scheme to Tanur Municipality and adjoining 4 Panchayaths - phase 1	Malappuram	18/11/2016	100	5 Packages P1, P2, P3 - 98%, P4 - 85%, P5 - 2%
44	WSS to Edayur panchayath and service level improvement of existing WSS to Irambilyam panchayath and Valanchey Municipality	Malappuram	19.11.2018	72.17	3 packages P1 - 95%, P2 - 81%, P3 - 91%
45	WSS to Ramanchadi- Aligar in Malappuram District	Malappuram	13.11.2018	92.52	6 packages P1 - 86%, P2 - 93%, P3(a) - Estimate recasted and under scrutiny, P3B- Tender submitted to government, P4- Design for weir to be received from IRDB, P5- TS accorded
46	Manjeri suburban drinking water project	Malappuram	13.11.2018	72.58	2 Packages P1 - 95%, P2 - 33%
47	Improvements to WSS of Kondotty Municipality	Malappuram	25.06.2019	108.7	5 packages P-1-92%, P-2-81%, P-2A - 91%, P-3A-87%, P3B- Retendered
48	Edavanna Panchayat Comprehensive Drinking Water Project (IInd Phase)	Malappuram	14.06.2018	47.21	2 Packages P-1-82% & P-2-83%
49	WRD 002- 06 - CWSS to Ponnani Municipality and adjoining villages.	Malappuram	11/18/2016	74.4	Completed
50	CWSS to Thiruvai & Adjoining Villages - Phase I & II - Thiruvai and Wandoor Part - 1	Malappuram	11/18/2016	22.2	Completed
51	Improvements to Ramanattukara Water Supply Scheme by interlinking with WSS to Cheekode and adjoining villages	Malappuram	11/18/2016	26	Completed
52	Distribution Line Extension from ongoing WSS to Mananthavady, Edavaka and Nallooradu villages in Wayanad District	Wayanad	11/18/2016	18	Completed
53	KIIFB 2017-18-WRD-025-19- WSS To Feroke Karuvanthuruthy Village	Kozhikkode	11/12/2018	18.64	Completed
54	WSS to Koyilandy Municipality	Kozhikkode	18/11/2016	85	4 Packages-P1-100%, P2-100%, P3-100%, P4-95%



55	WSS to Mattanur and Iritty Municipalities	Kannur	18/11/2016	76.64	4 Packages-P1-100 %, P2-100%, P3-100%, P4-99%
56	Thalassery-Koothuparama Comprehensive drinking water project	Kannur	16.11.2018	85.86	LA completed, Permissive sanction received
57	Water Supply Scheme to Peravoor, Muzhakkunnu, Payam and Ayyankunnu in Kannur District - phase I	Kannur	07.02.2019	76.01	Revalidation and revised AS received. Submitted to KIIFB revised FS
58	WSS to Kunjimangalam, Cheruthazham, Ezhimala Naval Academy in Kannur District phase I	Kannur	12.11.2018	56.89	1 Package and 98% completed
59	Augmentation of WSS to Dharmadam panchayath in Dharmadam Constituency	Kannur	11/18/2016	16.5	Completed
60	WSS to Kottayam Census Towns - Strengthening of Distribution system in Thalassery Taluk of Kannur District	Kannur	11/18/2016	12	Completed
61	WSS to Kasargode Municipality and Chemmanad Panchayath - Phase - I	Kasargode	18/11/2016	76	5 Packages P1-60%, P2-100%, P3-100%, P4-100% P5-LA in final stage
Total				4091.355	

REPLACEMENT WORKS UNDER 11 CIRCLES

1	THIRUVANATHAPURAM CIRCLE				
	TWSS-Replacing of existing damaged transmission main 215 mm HDPE pipe with 250 mm DI pipe from Bhagath singh nagar to GLSR at Mannanthala	Thiruvananthapuram	9.4.2018	23512	Completed
	TWSS-Replacing of existing damaged transmission main 315 mm HDPE pipe with 350 mm DI pipe from observatory to Ayurveda college Junction	Thiruvananthapuram	9.4.2018	56242	34% completed
	TWSS-Rehabilitation of the existing PSC pipe transmission main with M. S. Pipe from Peroorkkada to Manvila including Interconnection & Allied works	Thiruvananthapuram	9.4.2018	637217	Time of extension given for 6 more months without price escalation. But contractor did not restart the work. 39% completed
	CWSS to Kallara, Pangode, Panavoor, Pullampara and Vembayam panchayaths Replacing 350 mm AC transmission cum distribution main from Chamavila to Nellimukku with 350mm DI K9 pipe	Thiruvananthapuram	9.4.2018	34279	Estimate submitted to KIIFB for approval.
	CWSS to Kallara, Pangode, Panavoor, Pullampara and Vembayam panchayaths Replacing 300 mm and 350 mm AC transmission cum distribution main from Nellikunnu to Iyer mukku of Pangode grama panchayath with DI K9 pipes	Thiruvananthapuram	9.4.2018	11385	Estimate submitted to KIIFB for approval.
	CWSS to Kallara, Pangode, Panavoor, Pullampara and Vembayam panchayaths- Replacing 200 mm AC transmission cum distribution main from Bharathannur to Kottayappan kavu and at Iyermukku with DI K9 pipe	Thiruvananthapuram	9.4.2018	12888	Completed
2	KOLLAM CIRCLE				



BAWSS to Kundara and adjoining panachayath-Replacement of old 500 mm AC transmission main with 500 mm DI pipe from Vilakkudy school junction to Kunnikkode sump	Kollam	9.4.2018	1.5787	completed
BAWSS to Kundara and adjoining panachayath-Replacement of old 300 mm AC transmission main with 300 mm DI pipe line from Ezhukone GLSR to Kundara OHSR	Kollam	9.4.2018	1.6285	Completed
BAWSS to Kundara and adjoining panachayath-Replacement of old 160 mm PVC distribution main with 160mm PVC (10 kg/cm ²) from Pallimukku to Hospital Junction in Kundara Panchayath	Kollam	9.4.2018	1.1058	completed
BAWSS to Kundara and adjoining panachayath-Replacement of old 250 mm AC transmission main with 250 mm DI K9 pipe from Kundara OHSR to Perayam OHSR	Kollam	9.4.2018	1.7878	Completed
BAWSS to Kundara and adjoining panachayath-Replacement of old 300 mm AC transmission main with 300 mm DI K9 pipe from Ezhukone GLSR to Cheerankaavu junction	Kollam	9.4.2018	1.132	Completed
RWSS to Thrikkaruva- Rehabilitation of old damaged CI pipes from Kanjiramkuzhi junction to Anchu auditorium for a length of 800m	Kollam	9.4.2018	1.0641	Dropped
Replacing 350mm dia AC, 300mm AC and 250mm dia AC transmission main of Chithara and adjoining WSS with 300 mm ,250 mm and 200 mm dia DI K9 pipe (Phase-II)	Kollam	9.4.2018	1.3637	completed
WSS to Chithara and adjoining panachayaths-Replacement of 400 mm AC transmission main pipes with 350 mm DI K9 pipes (Phase I)	Kollam	9.4.2018	1.6137	Estimate recasted and retendered
UWSS to Punatur Municipality-Replacing old &damaged 150mm/80mm AC pipe in Nellippally - Kallar - Thumpodu Roads in Punatur Municipality	Kollam	9.4.2018	1.5062	completed
RWSS to Pathanapuram Panchayath- Replacement of very old and damaged AC & PVC pipes at various places in Pathanapuram Panchayath	Kollam	9.4.2018	1.0214	completed
UWSS to Paravoor - Replacement of old and damaged 150mm AC pipe by laying 160mm PVC line near Manlyankulam bridge to UPS line in Paravoor municipality	Kollam	9.4.2018	1.05	Dropped
RWSS to Panayam - Rehabilitation of old and damaged AC/GI pipes from Thannikkamukku to Vayanasala Jn. for a length of 500m	Kollam	9.4.2018	1.06	Dropped
RWSS to Nedumpana-Pallimon- Replacement of old 150mm AC pipe with 160mm PVC in Kundumon OHSR to near Kulappadam Jn. and replacement of old 80mm AC pipe with 90mm PVC in Manjakkara Claykkuzhi Thykkavu road in Nedumpana panchayath	Kollam	9.4.2018	1.0671	Dropped



	RWSS to Kottiyam Perayam- Replacement of old 150mm AC pipe with 160mm PVC in Mylakkadu road to Perayam and CP Kada to Arattambalam pumphouse - 750m	Kollam	9.4.2018	0.0738	Completed
	BAWSS to Kundara and adjoining panachayath- Replacement of old 350 mm AC pipe with 350 mm DI pipe from Kottarakkara market junction to Ezhukone booster (5000 m)	Kollam	9.4.2018	4.2773	Completed
3	PATHANAMTHITTA CIRCLE				
	RWSS to Vechoochira- Replacing damaged 200mm AC transmission main from Koothattukulam to Kumbithodu with 250mm DI K9 pipe	Pathanamthitt	9.4.2018	0.8462	Completed
	WSS to Adoor and adj. Panchayaths- Relaying of damaged transmission pipes and distribution pipes from Chiranickal treatment plant to Parakkode	Pathanamthitt	9.4.2018	3.9011	Revised FS issued
	WSS to Adoor and adj. Panchayaths- Relaying of damaged transmission pipes from Kottamukul junction to Paruthippara tank	Pathanamthitt	9.4.2018	0.8371	Revised FS issued
	WSS to Konni- Aruvapullam- Replacing of damaged 250mm AC gravity main pipe with 250mm DI K9 pipe from intake pump house, Konni- Aruvapuram	Pathanamthitt	9.4.2018	2.8546	Revised FS issued
	CWSS to Vallicodu Kodumon- Replacement of damaged AC pipe from Vallokode TP to Vazhamuttom Kurishu transmission main and Zeonkundu tank to Kodumon transmission main	Pathanamthitt	9.4.2018	6.1023	Revised FS issued
	RWSS to Chenneerkara Mezhuveli- Replacing damaged AC pipe at Pannikkuzhi, Elavumthitta, Muttathukonam, Manjanikkara and Ramanchira area	Pathanamthitt	9.4.2018	1.9797	Completed
	WSS to Adoor and adj. Panchayaths- Relaying of damaged distribution pipes in Pallickal Panchayat	Pathanamthitt	9.4.2018	10.3567	Completed
	UWSS to Thiruvalla- Replacing 150mm/ 200mm AC old distribution pipe line in Thiruvalla- Kozhenchery road with 160mm PVC pipe from Puzhpagiri Joycees junction to Kattodu	Pathanamthitt	9.4.2018	0.5896	Completed
	RWSS to Kaviyoor and Kunnamthanam- Replacing 250 mm AC gravity main with 250mm DI K9-Vyttadu junction to Elavanal sump (2nd Reach)	Pathanamthitt	9.4.2018	1.9385	Completed
	RWSS to Ranni-Perunadu- Replacement of damaged pipe lines- Replacing 80mm AC pipe line with 140mm PVC (Class 10) pipe- Eruvattu puzha to Mampara and Kizhakke Mampara - 3500m	Pathanamthitt	9.4.2018	0.6364	Completed
	RWSS to Konni Aruvappulam - Replacing old and damaged 100mm GI pipe with 200mm DI K9 Pipe for gravity main to Ottupara	Pathanamthitt	9.4.2018	1.5629	Completed
	RWSS to Vechoochira- Relaying damaged pipelines- Chethakal- Koothattukulam & Treatment plant to Vechoochira Town	Pathanamthitt	9.4.2018	2.3267	Completed



	UWSS to Pathanamthitta - Replacing damaged ac pipe at Pathanamthitta Town area	Pathanamthitta	9.4.2018	11.2169	66% completed
	RWSS to Angadi - Replacement of damaged pipelines at various places of RWSS to Angadi (5 nos of replacements)	Pathanamthitta	9.4.2018	3.9728	completed
	RWSS to Thrikodithanam - Replacing old existing 150mm AC conveyance main line with 200mm DI K9 pipe from Mittayi company Fathimapuram to Thrikodithanam boosting pump house	Pathanamthitta	9.4.2018	1.89	31% foreclosed
	UWSS to Thiruvalla- Replacing old distribution pipe line in Thiruvalla town (laying 200mm/300 mm/450 mm/500 mm DI pipeline along MC road from Ramanchira to Mazhuvangad Chira in connection with PWD road renovation works	Pathanamthitta	9.4.2018	1.6861	dropped
4	THRISSUR CIRCLE				
	AUWSS to Chalakkudy - Replacing 400 mm AC gravity main with 400 mm DI K9 pipes from Vazhakunnu Church to Urumbankunnu centre in chalakkudy Municipality	Thrissur	9.4.2018	1.251	Packages I to VI , Revised funding sanction required
	CWSS to Nattika firka- Replacing 500 mm premo pipe by laying 500 mm DI K9 pipe 3000 m from Kaipamangalam to Perinjanam Reach I	Thrissur	9.4.2018	5.9163	
	AUWSS to Chalakkudy- Replacing damaged 450 mm AC pipe lines with 450 mm DI K9 pipes from ilikkadu valve chamber (Assarippara) to Vazhakkunnu church in Chalakkudy Municipality (1000 m)	Thrissur	9.4.2018	1.2479	
	CWSS to Nattika firka- Replacing 400 mm premo pipes by laying 400 mm DI K9 pipe 5000m from Perinjanam to Mathilakam sump -Reach II	Thrissur	9.4.2018	6.4067	
	AUWSS to Chalakkudy - Replacing 350 mm AC Pipes with 350 mm DI K9 pipes from Asharippara to potta pappali junction in Chalakkudy Municipality (700 m)	Thrissur	9.4.2018	0.6631	
	CWSS to Nattika firka- Replacing damaged 500 mm premo pipes from Valappad - Sethukulam - Vandanapally Ganeshamangalam sump - 13000 m	Thrissur	9.4.2018	19.6457	
5	MALAPPURAM CIRCLE				
	UWSS to Tirurangadi Municipality- Relaying the old and damaged lower size and frequently bursting distribution	Malappuram	9.4.2018	0.53	Dropped
	Laying 160mm PVC Gravity main from OHSR at Chelari to GLSR at Kodakkadu (replacement of 125mm AC pipe) in Vallikunnu Grama panchayath for ARWSS to Munniyoor, Thenni palam, Chelambra, Peruvallur(including road restoration charges)	Malappuram	9.4.2018	0.8	Dropped



	UWSS to Perinthalmanna-replacement of AC pipe with DI pipe in zone 1,2,and 3	Malappuram	9.4.2018	11.9915	Not required since this is included in the KIIFB (2017-18) sanctioned major project "Ramanchady-Aligar Drinking Water Project"
	UWSS to Manjeri- Replacing old aged AC pipes with DI pipes of Manjeri Municipality	Malappuram	9.4.2018	14.8011	92% completed
	UWSS to Thirurangadi Municipality- Replacing frequently leaking, old damaged 150 mm AC pipe between Karipprambu to Pantharangadi	Malappuram	9.4.2018	0.15	Dropped
	UWSS to Thirurangadi Municipality- Replacing frequently leaking, old damaged 150 mm AC pipe between Pantharangadi to Palathingal	Malappuram	9.4.2018	0.15	Dropped
6	MUVATTUPUZHA CIRCLE				
	ARWSS to Arakkuzha-replacing damaged 125 mm AC Gravity Main from OH tank to Main road with 150 mm GI/160 mm PVC 200 m -	Idukki	19.1.2019	0.0429	Tender cancelled. To be dropped and included in JJM
	UWSS to Muvattupuzha-replacing damaged 200 mm AC and 150 mm AC Distribution pipe from Latha Bus stand Jn to Kizhakkekara with 200 mm DI and 160 mm PVC Pipe	Idukki	19.1.2019	1.3733	Tendered three times but no response.
	UWSS to Piravom-Replacement of 350 mm AC gravity main from Kakkad TP to Piravom Hospital Jn.- Laying 350 mm DI K9 pipe 3350m	Idukki	19.1.2019	2.7591	Estimate recasted
	UWSS to Kothamangalam- Replacing damaged 300 mm AC pipe with 300 AC pipe with 300 mm DI from Malayinkeezhu to Ramalloor along Kothamangalam Thattekkad PWS road 850 m (distribution main)	Idukki	19.1.2019	0.7521	Already arranged under State Plan and hence not required
	UWSS to Kothamangalam- Replacement of damaged 300 AC pipe with 300 mm DI from Ambalaparambu to Valiyapara Kothamangalam Municipality 1000 m Reach II (distribution main)	Idukki	19.1.2019	0.7299	50% completed
	UWSS to Kothamangalam- Replacement of damaged 300 AC pipe with 300 mm DI from Ambalaparambu to Valiyapara Kothamangalam Municipality 1000 m Reach II (distribution main)-Road work	Idukki	19.1.2019		
	ARWSS to Pothanicaad and Pallarimangalam-Replacing damaged 250 mm AC Distribution line to 250 mm and 200mm DI in Pothanicaad Panchayath	Idukki	19.1.2019	1.8043	Estimate under scrutiny
	UWSS to Kothamangalam- Replacing 300 mm AC distribution line with 300 mm DI pipe -2000 m from Rammallur to Elavumparamb	Idukki	19.1.2019	1.8024	Already arranged under State Plan and hence not required
	UWSS to Piravom and adjoining panchayaths- Replacement of damaged 250 mm AC gravity main from Kakkadu WTP to Pazhoor sump by laying 250 mm DI pipe line 2650 m	Idukki	19.1.2019	1.8207	98% completed



	UWSS to Kothamangalam-replacing 300 mm AC distribution line with 300 mm DI pipe-2000 m Jawahar Jn. To Mathirapilly	Idukki	19.1.2019	1.7552	Estimate recasted
	ARWSS to Rajakkad Rajakumari - Replacing 250mm AC gravity main with 250mm DI K9 pipes from Kuruvilacity to Rajakumari tank	Idukki	19.1.2019	1.0402	Estimate under preparation
	ARWSS to Rajakkad Rajakumari - Replacing 250mm AC gravity main with 250mm DI K9 pipes from Rajakumari tank to Parappanangadi tank	Idukki	19.1.2019	2.5796	
	ARWSS to Rajakkad Rajakumari - Replacing balance length of 250mm AC gravity main with 250mm DI K9 pipes from Kuruvilacity to Kulapparackal	Idukki	19.1.2019	0.8509	
	ARWSS to Rajakkad Rajakumari - Replacing 110mm PVC gravity main with 100mm DI K9 pipes from Kuruvilacity to Kadukkacity	Idukki	19.1.2019	0.397	
7	KANNUR CIRCLE				
	WSS to Ramanthali panchayath in Thaliparamba Taluk-Replacing AC Gravity main, Transmission main and distribution in Zone II and distribution in Zone I	Kannur	18.1.2019	6.2661	completed
	WSS to Anjarakandy, Peralassery and adjoining panchayats-Replacing old 200mm AC distribution main with 200 mm DI K9 from GL Tank to Chembilode panchayat office road junction	Kannur	18.1.2019	0.3383	Already executed under state plan and hence not required
	WSS to Anjarakandy, Peralassery and adjoining panchayats-Replacing old 350mm AC distribution main with 350 mm DI K9 in Vengad Panchayath	Kannur	18.1.2019	4.088	Arranged under state plan and hence not required
	Kolecherry WSS-replacing old 250mm AC Distribution main of Zone II with 350mm DI pipes from Panayatham Paramba Break pressure tank to Kudukkimmotta for enhancement of coverage in Koodali & Munderi Panchayaths	Kannur	18.1.2019	5.6143	completed
	Improvements to WSS to Edakkad Zone I- Replacing the old 250 mm AC distribution line with 250 mm DI K9 pipe from GLSR at Chala to Thottada	Kannur	18.1.2019	2.0988	Dropped
	Kolacherry WSS-Replacing 250 mm Dia AC distribution main with 250mm dia DI pipe from step road to Kannadiparamba for enhancement of coverage in Narath panchayath	Kannur	18.1.2019	0.9273	completed
	Kolecherry WSS-Zone I-Replacing old 400/350 mm premo/AC pipe from Kothery GL tank to Vayanthode Jn. with 400 mm DI pipe	Kannur	18.1.2019	2.2897	98% completed
	WSS to Anjarakandy, Peralassery and adjoining panchayats- Replacing old 300,250 & 200 mm AC distribution main with 300,250 & 200 mm DI K9 pipe from Moonnuperiya Jn. to Vellachal Town Jn.	Kannur	18.1.2019	2.1097	completed



	CARWSS to Keezhur Chavasserry- Replacing AC Transmission main from OH tank at Palapparamba to Keezhurkundu with 250 mm DI pipe for enhancement of coverage in Keezhur Village	Kannur	18.1.2019	0739	completed
	WSS to Anjarakandy, Peralassery and adjoining panchayats- Replacing old 300mm, 250mm and 200mm AC distribution main pipes with 300 mm, 250 mm and 200 mm DI K9 pipes in Anjarakandy Panchayat	Kannur	18.1.2019	2919	completed
	Replacing 350 mm dia AC pipe of distribution main of zone II-Kolecheery WSS with DI pipes from Vaduvankulam to Panayathamparamba Break pressure tank for enhancement of coverage in Kuttiattoor, Koodali, Munderi and Keezhallur panchayaths	Kannur	18.1.2019	74138	83% completed
	WSS to Pallikundu Puzhathai, Chirakkal and Valapattanam area- Replacement of Gravity / Pumping main by laying gravity main to OHSR at Pallikundu and to Panankavau	Kannur	18.1.2019	6549	completed
	Kasargode WSS- Replacing of old and damaged premo and PVC pipe from Vidhyanagar KWA compound to old bus stand Kasaragod (balance work)	Kasargod	18.1.2019	24714	completed
	ARWSS to Badiadka and Neerchal villages- Replacement of old and damaged AC and PVC pipes with DI & PVC pipes	Kasargod	18.1.2019	19503	Completed
8	KOTTAYAM CIRCLE				
	Project-1-CWSS to Ettumanoor and adjoining villages- Replacing damaged 250mm PVC conveyance main from OHSR at Medical College to OHSR at Kuriattukundu using 250mm DI K9 pipes	Kottayam	23.3.2019	23893	completed
	Project-2-CWSS to Ettumanoor and adjoining villages- Replacing damaged 300mm AC conveyance main from OHSR at Medical College up to entrance of KWA Medical College Section office using 300mm DI K9 pipe	Kottayam	23.3.2019	81391	Dropped
	Project-3-KSP-WSS to Nattakom- Replacing old and damaged 300mm AC & 225mm PVC distribution main from Pakkil to Mooleadam using 300mm & 250mm DI K9 pipes	Kottayam	23.3.2019	12888	Dropped
	Project-4-KSP- WSS to Kumaranalloor- Replacing old and damaged 300mm AC gravity main from OH tank at Incherikkundu to OH tank at SH mount using 300mm DI K9 pipe	Kottayam	23.3.2019	24615	Dropped
	Project-5-KSP- WSS to Kumaranalloor- Replacing old and damaged 300mm and 250mm AC distribution main from OH tank at Incherikkundu to Chathukulam using 300mm and 250mm DI K9 pipe	Kottayam	23.3.2019	15558	Dropped
	Project-6-KSP- WSS to Panachikkadu Panchayath- Replacing old and damaged 300mm AC pipe line from Paruthumpara to Rajamma kavala using 300mm DI K9 pipe	Kottayam	23.3.2019	06709	completed



	Project-7-UWSS to Kottayam- Replacing old and damaged 300mm and 225mm AC distribution main from KWA office to Kanjikkuzhi in using 300mm and 250mm DI K9 pipes	Kottayam	23.3.2019	10552	Dropped
	Project-8-UWSS to Kottayam- Replacing old and damaged 160mm PVC conveyance main from OHSR at KWA Kottayam office compound to OHSR at Thalikkotta using 150mm DI K9 pipes	Kottayam	23.3.2019	10001	TS to be issued
	Project-9-ARWSS to Parathodu- Replacing existing 250mm AC line with 250mm DI from booster pumphouse Kooramthooku to Koovappally	Kottayam	23.3.2019	13602	completed
	Project-10-ARWSS to Kaduthuruthy Panchayath- Replacement of old and damaged 90mm PVC Pipe with 110 mm & 90 mm PVC pipe in Mannar Temple and connected roads (4500M) in Kaduthuruthy Panchayath	Kottayam	23.3.2019	15535	completed
	Project-11-WSS to Velloor Panchayath- Replacement of old damaged pipe in Pareppadi-Kodothu bridge (90 mm PVC 1500 m) Vadakara-Thekkumvanam colony road (90 mm PVC 600 m) - Bhajanamadom settlement colony road (90 mm PVC 1100 m)	Kottayam	23.3.2019	10465	completed
	Project-12-ARWSS to Kidangoor Panchayat- Replacement of old and damaged 200 mm AC pipe with 200 mm DI pipe in Moonuthode road in Kidangoor panchayath	Kottayam	23.3.2019	11702	completed
	Project-13-ARWSS to Kallara Panchayat- Replacement of old and damaged 200 mm AC pipe with 200 mm DI pipe in Puthenpally junction to Ethakuzhy junction in Kallara panchayath	Kottayam	23.3.2019	11702	completed
9	PALAKKAD CIRCLE				
	Project-1-Comprehensive and RWSS to Kollengode and adjoining panachayaths- Replacement of 300 mm AC clear water Gravity main from Meenkara Kalikkavu OHSR to Kollengode OHSR with 300 mm DI K9 pipe	Palakkad	23.3.2019	1004	completed
	Project-2-CARWSS to Kozhinjanpara and adjoining villages- Replacement of 200mm AC Clear Water Gravity Main from Master OHSR at Moonkilmada to Sathram Sump with 200mm DI K9 pipe for 16000m	Palakkad	23.3.2019	13709	completed
	Project-3-UWSS to Ottapalam Municipality - Replacement of 200/150/100/80mm AC distribution line at Ottapalam town and East Ottapalam area	Palakkad	23.3.2019	13508	Dropped
	Project-4-UWSS to Ottappalam- Replacement of 100 mm and 80 mm AC distribution line at Kaniyapuram, Varode and Thottakkara areas	Palakkad	23.3.2019	13344	Dropped
	Project-5-UWSS to Ottapalam Municipality - Replacement of 300mm AC distribution line along Veettampara Varode road	Palakkad	23.3.2019	13574	Dropped



	Project-6-UWSS to Shornur Municipality - Replacement of 300 to 80mm AC distribution lines for zone I OHSR area	Palakkad	23.3.2019	5.8801	completed
	Project-7-UWSS to Shornur Municipality - Replacement of 300 to 80mm AC distribution lines for zone II GLSR area	Palakkad	23.3.2019	5.7546	completed
	Project-8-UWSS to Shornur Municipality - Replacement of 300 to 80mm AC distribution lines for zone III Kulappully area	Palakkad	23.3.2019	7.0286	completed
	Project-12-UWSS to Ottapalam Municipality - Replacement of 300mm AC distribution line along Veettampara Panammanna road	Palakkad	23.3.2019	0.3874	Dropped
10	KOZHICKODE CIRCLE				
	Project-2-Augmentation to BWSS- Replacement of 300mm AC pipe Distribution System	Kozhikkode	23.3.2019	4.196	completed
	Project-3-Augmentation to BWSS- Replacement of 250mm AC pipe Distribution System	Kozhikkode	23.3.2019	1.795	completed
	Project-4-RWSS to Velom- Supplying and 250mm DI K9 pipes for Distribution main in place of damaged 250mm AC pipe for 3200m and supplying and laying 90mm PVC pipe line for rider main	Kozhikkode	23.3.2019	1.795	TS to be issued
	Project-5-WSS to Onchiyam, Chorode etc. Villages- Replacing damaged AC distribution main from Edakkandikkunnu to Vellikulangara, Vellikulangara-Chorode, Edakkandikkunnu-Madappally with 350mm & 300mm DI K9 pipe-Part-I	Kozhikkode	23.3.2019	6.082	TS to be issued
	Project-5-WSS to Onchiyam, Chorode etc. Villages- Replacing damaged AC distribution main from Edakkandikkunnu to Vellikulangara, Vellikulangara-Chorode, Edakkandikkunnu-Madappally with 350mm & 300mm DI K9 pipe -Part II	Kozhikkode	23.3.2019		50% completed
	Project-6-RWSS to Thuner Village- Replacing existing 200mm AC gravity main with 250mm DI K9 pipe from Nadapuram junction to Kakkamvellikkunnu GLSR	Kozhikkode	23.3.2019	2.591	Retendered
	Project-7-RWSS to Edachery- Replacing 200mm and 150mm AC distribution mains	Kozhikkode	23.3.2019	2.38	completed
	Project-8-AWRSS to Padinharathara and Thariode villages - Replacing damaged distribution at Padinharathara town area and various places in Thariode Panchayath	Wayanad	23.3.2019	0.708	completed
	Project-10-CWSS to Pulpally&Mullankolly Panchayaths- Replacement of old and damaged 150mm AC gravity main from GLSR at Padichira to OHSR at pulpally	Wayanad	23.3.2019	0.0989	completed
	Project-11-RWSS to Moopaiand - Replacing damaged distribution line from Naranagakunnu road junction to Meenmutty road junction and Kallikeni SC colony in Moopainad Panchayath	Wayanad	23.3.2019	0.969	completed



	Project-12-Renovation of WSS to Perambra, Koothali, Chakkittapara and Changaroth Panchayaths-Laying DI K9 Transmission main from Peruvannamuzhi Treatment Plant to Perambra GLSR	Kozhikkode	23.3.2019	18.227	92 % completed
11	KOCHI CIRCLE				
	Project-1-ARWSS to Kothakulangara South and Manickamangalam villages- Replacement of 200 mm AC pipeline with 200 mm DI pipe- Sivajipuram- Peringamparambu road	Ernakulam	8.4.2021	1.9447	Dropped
	Project-2-CWSS to Rayamangalam- Replacing damaged 200mm AC pipe line with 160 mm PVC pipe between Peechanamugal and Kuruppampady	Ernakulam	8.4.2021	0.2541	Dropped
	Project-3-CWSS to Rayamangalam- Replacing damaged 100mm AC distribution line with 110 mm PVC pipe from Kottamala tank to Kallil in Rayamangalam panchayath	Ernakulam	8.4.2021	0.0386	Dropped
	Project-7-UWSS to Aluva Municipality- Replacement of old damaged AC pipes from pump junction to Marwar in Aluva Municipality (distribution line)	Ernakulam	8.4.2021	1.7599	Dropped
	Project-11-Improvements of Water Supply to Tripunithura Municipality ward No. 20, 21, 26, 27, 28, 29, 30, 31, 32 and 33- Replacement of 200 mm AC gravity main using 200mm DI (K9) 2400m and 150mm DI (K9) 300 m from East Fort jn. To Market- Puthiyakavu Ayurveda jn.	Ernakulam	8.4.2021	2.213	Submitted to GoK for revalidation of AS
	Project-12-WSS to Thrikkakkara Municipality- Replacing existing major distribution line of 200mm AC pipe with 300mm DI (K9) pipe from Kakkanad TV station to Chittethukara- Supplying, laying, testing and commissioning of 300mm DI K9 pipe (2500m) and 160mm PVC 6 kg/cm2 (1000m) and all other associated works	Ernakulam	8.4.2021	2.7567	Dropped
	Project-13-WSS to Thrikkakkara Municipality- Replacing existing major distribution line of 350mm AC pipe with corresponding size of DI K9 pipe from Kakkanad Pattupura Temple jn. to Mundempalam- Supplying, laying, testing and commissioning of 350mm DI K9 pipe (2800m) and 160mm PVC 6 kg/cm2 (2800m) and all other associated works	Ernakulam	8.4.2021	4.0496	Dropped
	Project-14-Improvements of Water Supply to Kumbalam Panchayath- Kubalam area- Replacement of 600mm AC main using 400mm DI (K9) 450 m from Panangad OH tank to Mundempilly ferry	Ernakulam	8.4.2021	0.7809	Submitted to GoK for revalidation of AS



Project-16-WSS to Thrikkakkara Municipality- Replacing existing major distribution line of 250mm AC pipe with corresponding size of DI K9 pipe from Navodaya Jn to Vikasavani- Supplying, laying, testing and commissioning of 250mm DI K9 pipe (1750m) and 160mm PVC 6kg/cm ² (1750m) and all other associated works	Ernakulam	8.4.2021	1.7271	Submitted to GoK for revalidation of AS
Project-18-Improvements of Water Supply to Kumbalam Panchayath, Kubalam area- Replacement of 600mm AC gravity main using 400mm DI K9 150m, 200mm DI K9 1850m and 150mm DI K9 1750m (both sides of NH 47) from CVC readymix plant to Kumbalam south end	Ernakulam	8.4.2021	2.9497	Submitted to GoK for revalidation of AS
Project-19-Replacing old damaged 400mm Premo pipe with 400mm DI K9 pipe from Lourde Matha Church junction in pandit Karuppan road to K.P Vallon road for improving water supply in division no. 27 (old) of Kochi corporation.	Ernakulam	8.4.2021	2.8011	Submitted to GoK for revalidation of AS
Project-20-WSS to Chottanikkara Panchayath - Urgent replacement of old damaged 200mm AC gravity main by 200mm DI pipe for a length of 1300m from Kottayathupara Jn. to new Chottanikkara sump cum pumphouse	Ernakulam	8.4.2021	1.0336	Submitted to GoK for revalidation of AS
Project-21-ARWSS to Kothakulangara South and Manikkamangalam villages - Replacement of 200mm AC pipe with 200 mm DI pipe Kottamam - Neeleswaram road	Ernakulam	8.4.2021	2.6662	dropped
Total			407.6182	
Grand Total			4498.97	





GOVERNMENT OF KERALA

Abstract

Water Resources Department-Kerala Water Authority- Laying distribution lines of Water Supply Schemes under KIIFB funding - Administrative Sanction Accorded- Orders issued.

WATER RESOURCES(WATER SUPPLY-C)DEPARTMENT

G.O.(Rt)No.266/2022/WRD Dated,Thiruvananthapuram, 31-03-2022

Read 1: GO(Ms) No.69/2018/Fin dated 24.02.2018.

2: Letter No. KWA/JB/P-1/1061/2016-17-Part-1 dated 20/11/2020 of the Managing Director, Kerala Water Authority

3: Letter No. KWA/JB/P-1/1061/2016-17-Part-1 dated 23/02/2022,4/3/2022 and 20/03/2022 of the Managing Director, Kerala Water Authority

ORDER

Kerala Infrastructure Investment Fund Board had approved certain water supply projects of Kerala Water Authority, having production components only. In order to extract full benefit out of these projects which are nearing completion, the Managing Director, Kerala Water Authority as per letter read as 2nd paper above, submitted a list of ten projects for KIIFB funding for laying distribution system.

2. After scrutiny, the following 6 projects were selected for implementation through KIIFB funding.

	Name of Project	Estimate Amount
1	WSS to Koyilandy Municipality	73.0 cr
2	WSS to Ambalappara Panchayath in Ottappalam Thaluk	37.77 cr
3	Augmentation of Urban WSS to Thodupuzha	82.9 cr.

Total	521.20 cr
--------------	------------------

8. Government have examined the proposals in detail and are pleased to accord Administrative Sanction for total amount of Rs.521.2 Crores for laying the Distribution Lines of the five WSS projects namely, (1)WSS to Koyilandy Municipality Phase II, (2) Augmentation of Urban WSS to Thodupuzha Municipality Phase II, (3) WSS to Thannur Phase II , (4) WSS to Mattannur and Iritty Phase II, (5)Augmentation of WSS to Shornur Municipality and Vaniyamkulam Panchayath Phase 2, under KIIFB funding.

9. The Managing Director,Kerala Water Authority shall submit the Detailed Project Reports(DPRs) of the above projects for availing KIIFB funding.

(By order of the Governor)

T K JOSE

ADDITIONAL CHIEF SECRETARY

To:

1. The Managing Director,Kerala Water Authority, Thiruvananthapuram
2. The Chief Executive Officer, Kerala Infrastructure Investment Fund Board, Thiruvananthapuram
3. The Principal Accountant General(Audit), Kerala, Thiruvananthapuram
4. The Principal Accountant General(A&E), Kerala, Thiruvananthapuram
5. General Administration(SC)Department(vide Item No.640 of Cabinet Decision dated 30/03/2022)
6. Finance Department(vide Infra 2/4/2021/Fin dated 23/10/2021)
7. Information & Public Relations(Web & New Media) Department
8. Stock file/ Office copy

Forwarded /By order

Signed by: Sudhila L

Date: 01-04-2022 10:36:39