

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 342

01-02-2023 - ൽ മറുപടിയ്ക്ക്

കണ്ടറ നിയോജകമണ്ഡലത്തിലെ സി.എം.എൽ.ആർ.ആർ.പി. പദ്ധതി

ചോദ്യം		ഉത്തരം	
ശ്രീ പി സി വിഷ്ണുനാഥ്		ശ്രീ എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	കണ്ടറ നിയോജകമണ്ഡലത്തിൽ സി.എം.എൽ.ആർ.ആർ.പി. പദ്ധതി പ്രകാരം നടന്നു വരുന്ന പ്രവൃത്തികളുടെ പുരോഗതി വിശദമാക്കാമോ;	(എ)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതി പ്രകാരം നടന്നു വരുന്ന പ്രവൃത്തികൾ പൂർത്തിയാക്കുന്നതിലെ കാലതാമസം ഓരോ പ്രവൃത്തിയും തരംതിരിച്ച് വിശദമാക്കാമോ;	(ബി)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.
(സി)	പ്രസ്തുത പ്രവൃത്തികൾ ഏതൊക്കെ പഞ്ചായത്തുകളിലെ ഏതൊക്കെ വാർഡുകളിലാണ് നടപ്പിലാക്കുന്നതെന്ന് വിശദമാക്കാമോ?	(സി)	പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ അടങ്ങുന്ന പട്ടിക അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

CMLRRP (KUNDARA LAC) - 342

Sl. No.	Localbody	WARD NO.	AS Refno	Project ID	Project Name	AS Amount	AS date	Status
1	Elampalloor Grama Panchayat	IX	GO(MS)No_49/2020/LSGD	131	Mamachante veedu Panppurathu Ela Road concrete	3000000	18-03-2020	Work Completed and Bill Processed
2	Elampalloor Grama Panchayat	XVII	GO(MS)No_49/2020/LSGD	133	Pazhivilamukku Vanchimukku Road	1000000	18-03-2020	Work Completed and Bill Processed
3	Elampalloor Grama Panchayat	II	GO(MS)No_49/2020/LSGD	134	Agent Mukku Azhamkutty Petrol Pump Road	1000000	18-03-2020	Work Completed and Bill Processed
4	Elampalloor Grama Panchayat	VII	G.O (Ms) No.20/2021/LSGD	6275	Rakshasainyam Pallimukku Chekkalalayil jn Road	1500000	09-09-2021	Work Completed and Bill Processing
5	Elampalloor Grama Panchayat	V	GO(MS)No_265/2022/LSGD	6631	Athipparanpu Kalari Indiliyappan Kshethram road	4400000	29.04.2022	Work ongoing. Delay was due to Jala Jeevan Mission pipeline work.
6	Kottamkara	XVII	GO(MS)No_49/2020/LSGD	171	Dhanya Palli Road	1500000	18.03.2020	Work Completed and Bill Processed
7	Kottamkara	XV,XVI	GO(MS)No_49/2020/LSGD	168	Karikkode TKM Pandarakulam Road	1140000	18.03.2020	Work Completed
8	Kottamkara	IX	GO(MS)No_49/2020/LSGD	169	Elippikonam Poikayil Road	1400000	18.03.2020	Work Completed and Bill Processed
9	Kottamkara	XIV	GO(MS)No_49/2020/LSGD	170	Thekkadathu kulam peroor temple kalunguv road 1	1140000	18.03.2020	Work Completed and Bill Processed
10	Kundara Grama Panchayat	IX	G.O (Ms) No.265/2022/LSGD	6623	IMPROVEMENTS TO MUKKADA RAILWAY GATE THADATHILMUKKU ROAD	2300000	07.02.2022	Levels reported, Work started. Delay was due to Railway NOC
11	Kundara Grama Panchayat	V	G.O (Ms) No.265/2022/LSGD	6624	IMPROVEMENTS TO KUNDARA PALLIMUKKU RAILWAY GATE YMCA ROAD	1500000	07.02.2023	Work Completed and Bill Processing
12	Kundara Grama Panchayat	XII	GO(MS)No_49/2020/LSGD	177	MGD Thengayyam Colony road	1000000	18-03-2020	Work Completed and Bill Processed
13	Kundara Grama Panchayat	IV	GO(MS)No_49/2020/LSGD	178	Palanirappu Karippuram Ela road	1000000	18-03-2020	Work Completed and Bill Processed

14	Kundara Grama Panchayat	I	GO(MS)No_265/2022/LSGD	6625	IMPROVEMENTS TO MULAVANA KADINAPOIKA SETTLEMENT COLONY ROAD	1500000	07.02.2022	Work completed
15	Kundara Grama Panchayat	V	GO(MS)No_49/2020/LSGD	176	Chalayappally Mulavana Ela road	1000000	18-03-2020	Work Completed and Bill Processed
16	Nedumpana Grama Panchayat	XXII	GO(MS)No_49/2020/LSGD	195	Pazhagalam Puthenveetil Ela Road	1500000	18-03-2020	Work ongoing. Work was delayed due to other works arranged in succeeding stretches
17	Nedumpana Grama Panchayat	V, VI	G.O (Rt) No.114/2020/LSGD	5022	Puliyila Sangham Jn. Thadathil mukk Elavoor Ettuvayikode Mullasser Road	25000000	29-07-2020	Retaining wall started, 30 % completed. Work was delayed due to dekey from Contractor's Side, now restarted
18	Nedumpana Grama Panchayat	XIII	GO(MS)No_49/2020/LSGD	196	Punnoor Puthenvila Kulappadam Ela Road	1000000	18-03-2020	Work completed
19	Nedumpana Grama Panchayat	XXIII	GO(MS)No_49/2020/LSGD	197	Manakkattira Puthenveetil Ela Road	1500000	18-03-2020	Work Completed and Bill Processed
20	Nedumpana Grama Panchayat	III	G.O (Ms) No.20/2021/LSGD	6282	കുരിശടി ജംഗ്ഷൻ മന്ത്രിക്കാവ് റോഡ്	1000000	29-01-2021	Work ongoing. Work was delayed due to dekey from Contractor's Side, now restarted
21	Nedumpana Grama Panchayat	XIX	G.O (Ms) No.20/2021/LSGD	6281	കാവനാട് വിള ചാലിക്കലഴികം റോഡ്	1500000	29-01-2021	Work Completed and Bill Processing
22	Nedumpana Grama Panchayat	XVI	GO(MS)No_49/2020/LSGD	194	Thekke Charuvila Hamsa UPS Road	1500000	18-03-2020	Work Completed and Bill Processed
23	Perayam Grama Panchayat	X	G.O (Rt) No.1300/2020/LSGD	4347	Improvements to Mulavana watertank road in ward no.10 of Perayam GP	1000000	01-07-2020	Work Completed and Bill Processed
24	Perayam Grama Panchayat	IV	GO(MS)No_49/2020/LSGD	212	Kumbalam PHC soundharya Junction road	1000000	18-03-2020	Work Completed and Bill Processed
25	Perayam Grama Panchayat	IX	GO(MS)No_49/2020/LSGD	214	Perayam NSS School Mulavana LPS Road	2200000	18-03-2020	Work Completed and Bill Processed
26	Perayam Grama Panchayat	XIV	GO(MS)No_49/2020/LSGD	211	Padappakkara pally Poomukhathu Kayaltheeram road	1000000	18-03-2020	Work Completed and Bill Processed
27	Perinad Grama Panchayat	V	G.O (Rt) No.1300/2020/LSGD	4349	Thondirkkathumukku coastal road	1000000	01-07-2020	Work Completed and Bill Processed

28	Perinad Grama Panchayat	III	GO(MS)No_49/2020/LSGD	216	Cherumood Kurissadi Puliyoram	1000000	18-03-2020	Work Completed and Bill Processed
29	Perinad Grama Panchayat	III	GO(MS)No_49/2020/LSGD	217	Blavath Transformer Kottayathuvila Pournami Road	1000000	18-03-2020	Work Completed and Bill Processed
30	Perinad Grama Panchayat	I	GO(MS)No_49/2020/LSGD	221	Vellimon Kottaram Pamlagoon Road	2500000	18-03-2020	Work Completed and Bill Processed
31	Perinad Grama Panchayat	XV	G.O (Ms) No.156/2020/LSGD	5966	Chandanathoppu Kunnumpuram mukku road maintenance	1000000	16-10-2020	Work Completed and Bill Processed
32	Perinad Grama Panchayat	VIII	G.O (Ms) No.20/2021/LSGD	6284	pallithazhathil chirayil bhagam Drain & Covering Slab Construction	2300000	29-01-2021	Work Completed and Bill Processed
33	Perinad Grama Panchayat	X	GO(MS)No_49/2020/LSGD	219	Puthenpura bhagam Ezhuthani Junction Road	1000000	18-03-2020	Work Completed and Bill Processed
34	Perinad Grama Panchayat	XIV	GO(MS)No_49/2020/LSGD	220	Mukaluvila Junction Kaduvachira Road	1000000	18-03-2020	Work Completed and Bill Processed
35	Thrikkovilvattom Grama Panchayat	XIX	GO(MS)No_49/2020/LSGD	234	Mylappur Veluppamkalam thadathil Road	1000000	18-03-2020	No response on repetitive tenders, later work awarded after repetitive Quotations. Agreement Executed and Work Ongoing
36	Thrikkovilvattom Grama Panchayat	XII	GO(MS)No_49/2020/LSGD	237	Thundilmukku Chambakasserri road concrete(Ward XII)	1000000	18-03-2020	Work Completed and Bill Processed
37	Thrikkovilvattom Grama Panchayat	XX	GO(MS)No_49/2020/LSGD	241	Perumkulam Ella Puthuchirakulam road(Ward No:XX)	1000000	18-03-2020	Work Completed and Bill Processed
38	Thrikkovilvattom Grama Panchayat	XXI	GO(MS)No_49/2020/LSGD	238	Divya Packing centre Charuvil road Concrete and tarring (Ward NoXXI)	1000000	18-03-2020	Work Completed and Bill Processed
39	Thrikkovilvattom Grama Panchayat	IV	GO(MS)No_49/2020/LSGD	242	Kullathil Pump House road (Ward No:IV)	1000000	18-03-2020	Work Completed and Bill Processed
40	Thrikkovilvattom Grama Panchayat	XIII, IX, VII	G.O (Rt) No.114/2020/LSGD	5023	Thazhuthala National Public School ESI Jn., MS Cashew Factory Thrikkovilvattam Village Office Chanikkal Jn Vadakkemukk Road	20000000	29-07-2020	Work completed
41	Thrikkovilvattom Grama Panchayat	IX	G.O (Rt) No.1300/2020/LSGD	4334	Mukhathala Village office Chanikkal Junction Vadakkemukku road	1500000	01-07-2020	Work Completed and Bill Processed

42	Thrikkovilvattom Grama Panchayat	XI	G.O (Rt) No.1300/2020/LSGD	4321	Thoppil Colony road Drain (Ward No. XI)	2000000	01-07-2020	Work Completed and Bill Processed
43	Thrikkovilvattom Grama Panchayat	I	GO(MS)No_49/2020/LSGD	239	Allumottikulama Vayallikada road concrete(Ward No:I)	1100000	18-03-2020	Work delayed due to Jalajeevan mission Project. Agreement Executed and Work Ongoing