

15 -ാം കേരള നിയമസഭ

8 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4295

06-03-2023 - ൽ മറുപടിയ്ക്ക്

കൊല്ലം നിയോജക മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ എം മുക്കേഷ്		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കൊല്ലം നിയോജക മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടപ്പിലാക്കുന്ന ഭരണാനുമതി ലഭിച്ചതും പൂർത്തീകരിച്ചതും നിർവ്വഹണം പുരോഗമിക്കുന്നതുമായ വിവിധ പ്രവൃത്തികൾ എന്തെല്ലാമാണ്; അവയുടെ ഇപ്പോഴത്തെ സ്ഥിതി സഹിതം വിശദാംശം ലഭ്യമാക്കുമോ?	(എ)	കൊല്ലം നിയോജക മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ധനാനുമതി നൽകിയിട്ടുള്ളതും പൂർത്തീകരിച്ചതും നിർവ്വഹണം നടന്നുവരുന്നതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി സഹിതമുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ


ire

Sl. No.	Department	Project Code	Sub Project Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status
1	PWD	PWD004-66	Improvements to Kallupalam - Eravipuram - Thannimukku - Mayyanad road	₹ 23.91	KRFB	Work in progress. DBM for a length of 6.738 km completed. 6 new cross drains constructed and widening of 2 cross drains done. Gabion retaining wall for a length of 71m completed. The work was in a standstill position for a long period and the contractor was finally directed to complete the balance BC work on 08.05.2022. Since there was no earnest action from the contractor's side, the agreement for the work was terminated at the risk and cost of the contractor. Balance work to be arranged by the SPV.
2	General Education	GED005-13	PPE Mission- Upgradation of one school in each constituency - Kollam District-Phase 2 Anchalummoodu Govt. H.S.S	₹ 5.00	KITE	Work completed.
3	General Education	GED008-03	Betterment of infrastructure facilities in 229 schools Kollam cluster 3-Phase 1 GHSS Mangad	₹ 3.00	KITE	Work completed
4	Water Resources	WRD002-04	Augmentation of Water Supply Scheme to Kollam Corporation Phase -II	₹ 235.00	KWA	Package I - Road restoration work by providing BM & BC at Elampalloor Neeorzhukkil N H road as part of laying 1219 mm dia MS pipe for a length of 2510 meter - 100% Completed. Package V - Supply and erection of raw water pump-set, Supply and erection of clear water pump set, Package VIII- Automation, solar panel installation - 0% Completed - Tender cancelled due to no participation. Package VIII, tender sanctioned from CE's office. But the tender for transformer building is not taken by any bidders, the tender for automation and solar panel is cancelled. Later, a meeting was conducted by K.W.A officials with the electrical consultant appointed for the project and it was informed that the rates in the previous estimate for the pumpset are low compared with the present market rates. Hence it was decided to obtain and norm the present market rates for pumpset from reputed manufacturers and the estimate was recasted and submitted to consultant for vetting. Package XI - Construction of Transformer building for Raw water, Approach road, Rubble wall for protecting Lake shore and retaining wall at intake well site Njankadavu and Construction of transformer building for clear water pump house at Vasoorichira - 0% Completed. Final Pre-qualification is under processing. Price bid opened on 3/10/2022. One offer received, Quoted rate 36% above the TPAC. Submitted to CE(SR) for tender sanction on 07/11/2022. Selection notice was issued on 11.11.22 but contractor not willing to execute the work at awarded rate. Submit a letter to Ce(sr) on 18.11.22 regarding the request of contractor about the reluctance to carry out the work at awarded amount. CE directed to recast the estimate in price 3 on 2/12/2022. Estimate re casted and submitted.
5	PWD	PWD001-38	Construction of Peruman bridge connecting Peruman and Munrothuruthu Across Ashtamudy lake	₹ 52.37	KRFB	Status - Bridge proper including Foot path and Handrail, except for central span completed. Designing of extradosed central span - Tendered but Tender approval committee rejected the proposal of L&T.
6	Culture	CAD001-03	Sree Narayana Guru cultural complex in Kollam	₹ 57.33	KSFDC	Final Work in progress (98 % completed) 2% pending - testing and commissioning of HVAC, firefighting, pumps, STP. Internal testing of HVAC/DG/AV done Final Fire NOC, building permit, KSEB - yet to be received Lift Commissioned; Landscaping - completed Entrance Gate - Completed
7	Fisheries & Ports	FSH002-04	Educational Infrastructure works at Kollam District Phase 2 Government Town Upper Primary School, Kacherymukku	₹ 0.95	KSCADC	Contract terminated on 07/06/2022. Balance work re-tendered. Re-arrangement of work was temporarily stopped due to pending court hearing. The same is now resumed on obtaining judgement and taking respective action.

Bromonimaru

4295

8	Health & Family Welfare	HFW002-09	Development of District Hospital Kollam	₹ 143.85	KSEBL	Revision proposal placed in the General Body of KIIFB
9	PWD	PWD011-21	Construction of RoB in lieu of LC 543 in between Railway KM 157/200-300 near SN College in Kollam	₹ 44.66	RBDCK	DPR approved on 09.08.2020 for an amount of Rs.44.66 Cr. LA to be taken up after getting approval of GAD from railways. GAD was 1st submitted to Railways on 02.03.2019. After several revisions, Revised GAD was submitted to Railways on 09.11.2021 and Railways returned the same for corrections and NOC from NH authority on 29.11.2021. RBDCK requested CE, PWD NH for NOC on 22.11.2021. NOC was obtained on 23.05.2022. RBDCK submitted GAD along with NOC to Railways on 04.06.2022. Reminder letter submitted to Railways on 30.06.2022, 30.07.2022 and 13.09.2022.
10	Fisheries & Ports	FSH003-02	Strengthening of fish marketing Infrastructure in Kollam District - Phase I 1. Thankassery Market (3.20 Cr) (Kollam constituency) 2. Kadappakada Market (2.10 Cr) (Kollam constituency)	₹ 5.30	KSCADC	Scope change proposed by SPV is scrutinised for Thankassery Market and due to be approved from KIIF Board along with DSR rate revision. No scope change for Kadappakada Fish market but DSR rate revision is effected.
11	PWD	PWD011-25	Construction of Pro 2L ROB in lieu of LC 549 at Railway KM 162/00-100 at Kootikkada in Kollam	₹ 52.24	RBDCK	DPR approved by KIIFB on 20.03.2022. GAD approved by Railways on 08.08.2022. LA requisition submitted to District Collector Kollam and request for Revenue (B) Sanction submitted to Secretary PWD on 27.08.2022. Rev (B) sanction was received vide G.O.(Rt)No.3966/2022/RD Dated. 29-09-2022. Sp. Tahasildar KIIFB Kollam is appointed as LAO. Since the proposed Alignment is along Thattamala - Thirumukku direction, the MLA directed to ensure that there is sufficient clearance for turning heavy vehicles and buses moving in Thattamala-Mayyanad direction which is the major bus route. Alignment was revised and steps are being taken to plant boundary stones.
12	General Education	GED003-07	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA Kollam and Pathanamthitta - Cluster 5 TKDM Govt. HSS Uliyakovil (Kollam - 97,78,091)	₹ 0.98	KILA	Work not started, bore hole near proposed footing. Contractor requested to cancel the agreement.
13	PWD	PWD014-28	Coastal Highway Reach 1 - Kappil to Thangassery in Kollam district (17.5km)- LA only	₹ 179.57	KRFB	5.8 km boundary stone laid. 6(1) notification published.
14	PWD	PWD014-29	Coastal Highway Reach 2 - Thangassery to Neendakara in Kollam district (6.90 km)-LA only	₹ 41.03	KRFB	4.3 km Stone planting completed . An option of alternative alignment was under consideration from Thirumullavaram and MLA is reviewing the same.


 District Collector