

15 -ാം കേരള നിയമസഭ

9 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2469

13-09-2023 - ൽ മറുപടിയ്ക്ക്

എം.എൽ.എ. ഫണ്ട് വിനിയോഗിച്ച് പൂർത്തിയാക്കാനുള്ള പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ വി ജോയി		ശ്രീ എം.ബി. രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	എം.എൽ.എ. ഫണ്ട് വിനിയോഗിച്ച് പ്രവൃത്തി നിർവ്വഹണത്തിന് ഭരണാനുമതി ലഭിച്ചതും തദ്ദേശസ്വയംഭരണ വകുപ്പ് നിർവ്വഹണ ഏജൻസിയുമായ പ്രവൃത്തികളിൽ കരാറായിട്ടുള്ള എന്തെല്ലാം പ്രവൃത്തികൾ പൂർത്തിയാക്കുവാനുണ്ടെന്ന് വിശദമാക്കാമോ;	(എ)	അനുബന്ധമായി ചേർത്തിരിക്കുന്നു
(ബി)	കരാർ കാലയളവിനുള്ളിൽ പൂർത്തിയാക്കാത്ത പ്രവൃത്തികൾ എന്തെല്ലാമെന്ന് വ്യക്തമാക്കാമോ ; അവ പൂർത്തിയാക്കാത്തതിനുള്ള കാരണം വിശദമാക്കാമോ?	(ബി)	അനുബന്ധമായി ചേർത്തിരിക്കുന്നു

സെക്ഷൻ ഓഫീസർ

പതിനഞ്ചാം കേരള നിയമസഭ

ഒൻപതാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നമ്പർ:2469

13.09.2023-ൽ മറുപടിയ്ക്ക്

എം.എൽ.എ. ഫണ്ട് വിനിയോഗിച്ച് പൂർത്തീകരിക്കാനുള്ള പ്രവൃത്തികൾ

ചോദ്യം ശ്രീ.വി.ജോയി		മറുപടി എം.ബി.രാജേഷ് (തദ്ദേശ സ്വയംഭരണം, എക്സൈസ് വകുപ്പ് മന്ത്രി)	
(എ)	എം.എൽ.എ. ഫണ്ട് വിനിയോഗിച്ച് പ്രവൃത്തി നിർവ്വഹണത്തിന് ഭരണാനുമതി ലഭിച്ചതും തദ്ദേശസ്വയംഭരണ വകുപ്പ് നിർവ്വഹണ ഏജൻസിയുമായ പ്രവൃത്തികളിൽ കരാറാധിയിട്ടുള്ള എന്തെല്ലാം പ്രവൃത്തികൾ പൂർത്തിയാക്കുവാനുണ്ടെന്ന് വിശദമാക്കാമോ;	(എ) & (ബി)	അനുബന്ധമായി ചേർത്തിരിക്കുന്നു
(ബി)	കരാർ കാലയളവിനുള്ളിൽ പൂർത്തിയാക്കാത്ത പ്രവൃത്തികൾ ഏതെല്ലാമെന്ന് വ്യക്തമാക്കുമോ ; അവ പൂർത്തിയാക്കാത്തതിനുള്ള കാരണം വിശദമാക്കാമോ?		

**M B RAJESH
MINISTER**

2469(A)

PROGRESS REPORT OF WORK PROPOSED BY Sri. Joy MLA Varkala						
Sl. No	Pro No	Name of work	Amount	Agreement details	Status	
2022-23						
1	15925	Navaikulam grama panchayath puloormukku kattil thaikavu road construction	1000000	5/11/2022	work completed, bill Submitted on 27/5/2023	
2	15978	Construction of a building for kunnumpuram anganavadi no.100 Chemmaruthi grama panchayath	1450000	25/01/2023	work started	
3	17060	Construction of Kooror Varaikkonam Parvathi Temple Road Chemmaruthi grama panchayath	2530000	09/03/2023	Agreement executed	
4	16766	Construction of Kulathumkara Navaikulam grama panchayath Thaikavu Road	20710000	27/01/2023	Work completed, bill submitted on 09/03/2023	
5	17059	Construction of New Building Kunnathumala PHC Chemmaruthi grama panchayath	2400000	02/02/2023	old building to be demolished by GP	
6	16684	Construction of Hospitalmukku Varkala Municipality konath Road	2700000	28/04/2023	agreement executed	
7	16687	Construction of Poikayil School Municipality Road Varkala	1500000	30/03/2023	Agreement executed	
8	16685	Construction of Puliyoorkonam Anganwadi Road Madavoor GP Adukkottukonam	2000000	30/01/2023	bill submitted on 16/6/2023	
9	16686	Construction of Nellikavu Pandarayil Road Navaikulam GP	1500000	30/01/2023	bill submitted on 16/6/2023	
10	16688	Construction of SNDP Hall Moolakkada Road Edava GP	1132000		selection notice given on 18/08/2023	
11	16689	Construction of Kallukuzhi Ramb Navaikulam GP Palam Approach Road	3000000	27/01/2023	Agreement executed, RE required	
13	16691	Completion of Tholur Vollyball Stadium Navaikulam	1000000	18/03/2023	agreement executed	
14	17052	Kizhakkanela Mullanchanil road in Navaikkulam GP (Varkala L.A.C)	2000000	24/02/2023	SITE ISSUE	

15	17308	VARKALA LAC-KILIMANOOR BP-Improvements to Peringottukonam Velloor Road in Navaikulam GP,Ward No 19-General Civil Work	1194000	09/03/2023	bill submitted on 20/7/2023
16	17261	LAC_ADS 2022-23 Adv.V.Joy MLA Palaninnapoyka Manglavu mukku road Retarring ElakamonGP	1120000	17/03/2023	agreement executed
17	BUDGET	GENERAL-Improvements to Vettoor Shappumukku Thazhe vettoor road-Varkala LAC -Budget work-Annexure II-Vol II-SI no 1710-vettoor GP-	10000000		agreement stage
18	BUDGET	Construction of Puvankal Villikkadavu Road, Elakamon GP	5000000		Estimate submitted for IS
19	BUDGET	Budget -2022-2023-Varkala LAC-Construction of Pulloormukku-Mulayazhikam-Decentmukku colony Road-Navaikulam GP,Kilimanoor BP-5000000	5000000	15/03/2023	FINAL BILL SUBMITTED ON 21/6/2023
20	BUDGET	Budget -Varkala LAC-2022-2023-C/o Njarayilkonam palli Alumkuzhi Road-Madavoor GP-Kilimanoor BP -5000000.0	5000000	15/03/2023	WORK STARTED
21	BUDGET	Budget -Varkala LAC-2022-2023-Construction of Kochalumoodu-Njarayilkonam-L.P.S Road at Madavoor GP-Kilimanoor BP-5000000	5000000	15/03/2023	work completed, bill submitted on 03/07/2023
22	BUDGET	GENERAL-Chittayikodu-Panathara-Ayikottukonam -Ring Roads-Navaikulam GP-Budget work proposal 2022-23 (page No.55 serial No.1133)-General Civil Work	5000000	23/03/2023	agreement executed
23	BUDGET	GENERAL-Budget proposal-Varkala LAC-2022-2023-C/o Kulamada-Plavila Elankom Road-Navaikulam GP	5000000	24/03/2023	agreement executed
24	BUDGET	BUDGET 2022-2023 VARKALA LAC Construction of Njarayilkonam Thenguvila Kudavoor Ela Road-Navaikulam GP-Kilimanoor BP	5000000	15/03/2023	part bill submitted on 1/8/2023
25	17296	LAC ADS 2022 2023 Kilimanoor BP Construction of pappala parakonam road and Vazhode Vattapara Road in Pazhayakunnummal GP	4278000	15/03/2023	agreement executed
26	BUDGET	Budget Proposal-2022-2023-C/o Malachira Thykkavu-Koduvelikonam-Parakunnu-Thykkavu JN Road at Navaikulam GP	7500000		selection notice given on 17/8/2023

27	BUDGET	Budget proposal Varkala LAC 2022-2023 Construction of Navaikkulam-Vadakkaveval Road-Navaikkulam GP-Kilimanoor BP	5000000		on quotation
28	17774	LAC-ADS-Construction of Open Auditorium in Navaikkulam GHSS-Varkala LAC 2022-23	1000000	24/05/2023	agreement executed
29	BUDGET	GENERAL-MLA-Budget-Annexure 2,volume2-Charumkuzhy Cashew factory road in Elakamon GP	5000000	26/05/2023	agreement executed
30	BUDGET	GENERAL-Improvements to Valayantakuzhy Panayilkadavu road -Varkala LAC Budget work -2022-23-Annexure II-Volume II-sf no 1004-Vettor GP-General Civil Work	5000000	22/06/2023	agreement executed
31	17776	LAC-ADS-Doublon Mathanadu Road-Navaikkulam GP-Varkala LAC 2022-23	1344000	25/05/2023	agreement executed
32	17775	LAC- ADS 2022-23 (Adv. V Joy MLA)Completion of Sivagiri SHS Kiechen cum Dining hall	1000000	17/05/2023	agreement executed
33	BUDGET	Budget annexure II-volume II,2022-23.Stadium road in Edava GP	5000000	19/07/2023	agreement executed
34	18142	Ootukuzhy Public Pond renovation in Chemmaruthy GP-Varkala BP	1150000	16/08/2023	agreement executed
35	18202	LAC-ADS-Govt.HSS Pallickal Play Ground Renovation in Pallickal GP-VARKALA LAC	3000000	07/07/2023	agreement executed
36	BUDGET	NJEKKADAKKARAMANGALAMPALLEM ROAD CHEMMARUTHI			
37	18309	LAC-ADS-VARKALA LAC 2023-24-CHENNANPARA ROAD CONSTRUCTION IN NAVAYIKKULAM GP	1070000	10/07/2023	agreement executed
38	18310	2023-24-Thakaraparambu Poonthalvaram Mrugashupathi road in Madavoor GP	2500000	21/07/2023	agreement executed
39	18311	LAC-ADS-VARKALA LAC 2023-24-DECENTMUKKU-KARAYKKAMUKKU COLONY ROAD IN NAVAYIKKULAM GP	2500000	21/07/2023	agreement executed
40	budget	GENERAL-Budget works 2022-23- Maintanance of Ramanthali- Thottippalam Road in Varkala Municipality	1000000000		selection notice given on 28/7/2023
41	budget	GENERAL-Budget Works 2022-23-Maintanance of Chumaduthangi - Kiralikunnu Road in Varkala Municipality.	3490000	09/08/2023	agreement executed

42	18418	GENERAL-Proposal of Adv. Sri. V Joy MLA Thokkad Kunnuvila Road in Chemmaruthi GP-MLA LAC. ADS 2023-24-Varkala LAC-Thokkad Kunnuvila Road in Chemmaruthi GP	1510000	16/08/2023	agreement executed
43	budget	GENERAL-BUDGET PROPOSAL 2021-22 VARKALA LAC-VALLABHANKUNNU THYKKAV ROAD IN PALLICKAL GP	5000000		tender opened
44	budget	K.K.KONAM VALLABHANKUNNU THYKKAV ROAD IN PALLICKAL GP(SI No 1623)	5000000		selection notice given on 27/08/2023
45	budget	GENERAL-BUDGET Varkala LAC 2023-24 (Appendix 2, Volume 2)-Mukkukada-Kaippally Nagarukav Madannada Road in Navayikkulam GP	2000000		selection notice given on 17/8/2023
46	budget	GENERAL-BUDGET Varkala LAC 2023-24 (Appendix 2, Volume 2)-Padavaram Ela road in Pallickal GP	1300000		tender opened
47	budget	GENERAL-BUDGET Varkala LAC 2023-24 (Appendix 2, Volume 2)-Velloorkkonam Kaippathukonam Road in Navayikkulam GP	4000000		tender opened
48	budget	GENERAL-BUDGET Varkala LAC 2023-24 (Appendix 2, Volume 2)-Mulamoottil Parayil Road in Navayikkulam GP	1500000		estimate submit for TS at district panchayath for verification
49	budget	GENERAL-BUDGET Varkala LAC 2023-24 (Appendix 2, Volume 2)-Arayil Kalluvila Kuttikkattuvila road in Pallickal GP	4000000		selection notice given on 17/8/2023
50	budget	GENERAL-Improvements to vadasserikonam Muslimpalli melevila tharatta road -Varkala LAC-Budget work -2022-23-Annexure II-volumell SL NO 1202-chemmaruthy GP-General Civil Work	5000000		estimate submit for TS at district panchayath for verification
51	BUDGET	Putayankunnu Arassuvila road	5000000		estimate under preparation for TS

2469(A)

MLA-SDF, Flood And Budget Works in Various LAC

NO	LAC	Name of work
1	Varkala	MLA SDF-Vadanvilakam kakkakuzhy road concrete in vettoor Gp
2	Varkala	MLA SDF-Thonippara vayalil puthen road concrete in elakamon GP
3	Varkala	Budget work- Kudavoorkonam Chirayil road in Navaikulam GP
4	Varkala	Budget work- Construction of Puliyoorkonam -Kuvakkuzhi road in madavoor GP
5	Varkala	Budget work- construction of Vettakkattukonam -Elakkamom road in Madavoor GP
6	Varkala	Budget work- K.K.Konam Junction -Muzhiyil Padavaram road in Pallikkal GP
7	Varkala	Budget work- Njarayilkonam palli Alumkuzhi road Madavoor GP
8	Varkala	Budget work- Kulamada Plavila Elakam road in Navaikulam Gp
9	Varkala	Budget work- Chittayikodu panathara ayikottukonam Ring Raods on navaikulam GP
10	Varkala	Budget work- Malachira Thykkavu-kodavelikonam parakunnu Thykkavu In Road at Navaikulam
11	Varkala	NCFRW- Njarayiloknam Kattuvallikonam road in navaikulam Gp

2469(B)

നിയോജക മണ്ഡലം	പ്രവൃത്തി	പൂർത്തീകരിക്കാത്തതിനുള്ള കാരണം
Varkala	Construction of Kitchen and Dining Hall at Varkala Sivagiri HSS	work on going nearing completion
Varkala	Palaninna palka Manglavu mukku Road in Elakamon Grama Panchayath	not started- contractors' delay
Varkala	Construction of Office Building in Vettoor Grama Panchayath	work on going, site issues
Varkala	Construction of Anganwadi (Kunnupuram) 100-Chemmaruthy Grama Panchayath	work on going, site issues
Varkala	Construction of building Kunnathumala PHC	work on going, site cleared recently by Panchayath
Varkala	Construction of Venkulam Govt.LPS Compound Wall and Gate in Edava Grama Panchayath	site issues regarding boundary disputes, court case
Varkala	Construction of building for Kolanthara Anganwadi in Chemmaruthy Grama Panchayath	work not started, site issues cleared recently. AS to be renewed
Varkala	Njarayilikonam Kattuvallikonam Road	Agreement executed. Works stopped as per direction from collectorate
Varkala	LAC-ADS-Kallukuzhipalam Approach Road and Ramp construction in Navaikulam Grama Panchayath	Works started. Need estimate revise, pipeline trench and tractor ramp necessity by public
Varkala	Budget proposal Varkala LAC 2021-22 -Kilimanoor Block Panchayath- Construction of Kudavoorkonam charayil Temple road concreting and pond side wall construction in Navaikulam Grama Panchayath	Agreement excluded not started, contractor not responding
Varkala	Budget proposal 2021-22-Varkala LAC-Construction of KK konam Junction Mbozhiyil Padavaram Road in Pallickal Grama Panchayath	Agreement executed, not started, contractor submitted medical certificate for extension of time

Varkala	Budget proposal 2021-22-Varkala LAC-Kilimanoor Block Panchayath- Construction of Puliyoorkonam Kuvakuzhy road in Madavoor Grama Panchayath	Agreement executed, not started, contractor submitted medical certificate for extension of time
Varkala	Budget proposal-2021-22-Varkala LAC-Kilimanoor Block Panchayath- Construction of Vettakattukonam Elakamankunnu Road in Madavoor Grama Panchayath	Agreement executed, not started, contractor submitted medical certificate for extension of time
Varkala	LAC-ADS-2021-22-Nadayara Bunglavil Kunnu Road in Varkala Municipality	Works on going