

**15 -ാം കേരള നിയമസഭ**

**9 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2600**

**14-09-2023 - ൽ മറുപടിയ്ക്ക്**

**കോങ്ങാട് മണ്ഡലത്തിലെ കിഫ്ബി പദ്ധതികൾ**

ചോദ്യം		ഉത്തരം	
ശ്രീമതി ശാന്തകുമാരി കെ.		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കോങ്ങാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന ഭരണാനുമതി ലഭിച്ചതും പൂർത്തിയാക്കാത്തതുമായ പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;	(എ)	കോങ്ങാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നാളിതുവരെ ഭരണാനുമതി നൽകിയിട്ടുള്ളതും പൂർത്തീകരിച്ചിട്ടില്ലാത്തതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും കാലതാമസം നേരിടാനുള്ള കാരണം ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.
(ബി)	പ്രസ്തുത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതിയും കാലതാമസം നേരിടുന്നതിനുള്ള കാരണവും വിശദമാക്കാമോ;	(ബി)	കോങ്ങാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നാളിതുവരെ ഭരണാനുമതി നൽകിയിട്ടുള്ളതും പൂർത്തീകരിച്ചിട്ടില്ലാത്തതുമായ പദ്ധതികളുടെ നിലവിലെ സ്ഥിതിയും കാലതാമസം നേരിടാനുള്ള കാരണം ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധത്തിൽ കാണാവുന്നതാണ്.
(സി)	ഓരോ പദ്ധതിയും പൂർത്തീകരിക്കുന്നതിനായി സ്വീകരിച്ച നടപടികൾ എന്തെല്ലാമെന്ന് അറിയിക്കാമോ?	(സി)	കിഫ്ബി അംഗീകാരം നൽകിയ പദ്ധതികളുടെ ടെൻഡർ നടപടികൾ പൂർത്തീകരിച്ച്, പ്രവർത്തി സമയബന്ധിതമായി പൂർത്തീകരിക്കാനുള്ള പൂർണ്ണ ഉത്തരവാദിത്തം ഭരണവകുപ്പ് നിയോഗിച്ചിട്ടുള്ള ബന്ധപ്പെട്ട പദ്ധതി നിർവഹണ ഏജൻസികളുടേതാണ്. എന്നിരുന്നാലും പദ്ധതികളുടെ സമയക്രമം ഉറപ്പാക്കുന്നതിന് ബന്ധപ്പെട്ട എംഎൽഎ, പദ്ധതി നിർവഹണ ഏജൻസിയുടെ ഉദ്യോഗസ്ഥർ, ഭരണ വകുപ്പിലെയും മറ്റു ബന്ധപ്പെട്ട ഉദ്യോഗസ്ഥരുടെയും സംയുക്ത പദ്ധതി അവലോകന യോഗങ്ങൾ കൃത്യമായ ഇടവേളകളിൽ കിഫ്ബി നടത്തി വരുന്നു.

സെക്ഷൻ ഓഫീസർ


Sl. No.	Department	Project Name	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	Reason for delay in work
1	General Education	PPE Mission- Upgradation of one school in each constituency - Palakkad District-Phase 2 Govt. HSS, Pathiripala -- 4.7Cr	₹ 4.70	KITE	Kongad	Palakkad	Work completed	NA
2	PWD	Improvements & Providing BM and BC to Chirakkalpathi Kanhirappuzha Road from Km 0/00 to 8/00 in Palakkad District	₹ 37.53	KRFB	Kongad	Palakkad	Work in progress	The initial contractor was terminated in risk and cost clause due to the delay in carrying out the work by the contractor. Balance work has awarded and work has started after completing the file procedures in KIIFB
3	PWD	KAMBA CHALIKADAVU BRIDGE ACROSS KALPATHY RIVER BHARATHPUZHA IN PALAKKAD DISTRICT	₹ 10.73	KRFB	Kongad	Palakkad	Sub project revision based on TS estimate submitted by SPV is under scrutiny	Due to change in alignment and preparation of TS estimate



4	Sports & Youth Affairs	Sports projects at Parali	6.937	KITCO	Kongad	Palakkad	Work Completed	NA
5	PWD	IMPROVEMENT WORKS TO KONGAD-MANNARKKAD TIPPU SULTHAN ROAD FROM KM 0/000-16/990 in Palakkad District	₹ 60.93	KRFB	Kongad	Palakkad	Work in progress	Delay in getting free surrender land
6	General Education	Palakkad Kannur Kasargod Cluster Phase 7 GVHSS Karakurishi Rs. 2.84Cr (Kongad Constituency) WAPCOS	₹ 2.84	WAPCOS	Kongad	Palakkad	Work Completed	
7	PWD	Construction of Odannur Bridge (12.90 Cr) and Ezhuthumpara(Ezhuthumchira) Bridge (7.23) in Palakkad District	₹ 17.67	KRFB	Kongad	Palakkad	Revised estimate submitted by SPV is under scrutiny	Odanuur bridge - Inclusion of additional LA provision Ezhuthumpara -Due to revision in TS estimate
8	Higher Education	Government Arts & Science College,Pathiripala	₹ 13.56	KITCO	Kongad	Palakkad	Work tendered on 01-09-2023	NA



9	General Education	Palakkad - Cluster 12 1) GUPS Karimba (Kongad - 1,01,99,662) 2)GUPS Edathara (Kongad - 90,72,915),	₹ 1.93	KILA	Kongad	Palakkad	1) Work in Progress 2) Work Completed	1)Earlier there was a delay due to the nature of the site(rocky surface and rain).Currently work in progress as per the schedule.
10	General Education	Palakkad Cluster 2 1)G.H.S Karimba (Kongad - 2,98,08,943), 2)G.U.P.S Kongad (Kongad - 2,99,36,835)	₹ 5.97	KILA	Kongad	Palakkad	1) KIIFB Approved ,work to be tendered 2)Work Started	1) The building was L shaped,which changed to C shaped as per the request from school 2) NA
11	General Education	Palakkad GHS POTTASSERY, PALAKKAD (KONGAD - 2,98,32,033	₹ 2.98	KILA	Kongad	Palakkad	Tendered on 23-08-2023	Due to shape change in the building

  
 ACCOUNTS OFFICER