

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2093

03-03-2025 - ൽ മറുപടിയ്ക്ക്

ഇടുക്കി പാക്കേജ്

ചോദ്യം		ഉത്തരം	
ശ്രീ എ. രാജ		ശ്രീ പിണറായി വിജയൻ (മുഖ്യമന്ത്രി)	
(എ)	ഇടുക്കി പാക്കേജിലെ പദ്ധതികൾ നടപ്പിലാക്കുന്നതിന് എത്ര തുകയാണ് പ്രഖ്യാപിച്ചിരിക്കുന്നതെന്ന് അറിയിക്കാമോ;	(എ)	ഇടുക്കി വികസന പാക്കേജിനായി 2023ൽ പുറപ്പെടുവിച്ചിട്ടുള്ള മാർഗ്ഗരേഖ പ്രകാരം ഓരോ സാമ്പത്തിക വർഷവും ഇടുക്കി വികസന പാക്കേജിനായി 75 കോടി രൂപ വീതം ബഡ്ജറ്റിൽ വകയിരുത്തുന്നതിനാണ് നിർദ്ദേശിച്ചിട്ടുള്ളത്. 2022-23 മുതൽ 2025-26 വരെയുള്ള സാമ്പത്തിക വർഷങ്ങളിൽ ഇടുക്കി വികസന പാക്കേജിനായി ബഡ്ജറ്റിൽ 75 കോടി രൂപ വീതം ആകെ 300 കോടി രൂപയാണ് വകയിരുത്തിയിട്ടുള്ളത്.
(ബി)	ഇതിനായി നാളിതുവരെ എത്ര തുക അനുവദിച്ചിട്ടുണ്ടെന്ന് വർഷം തിരിച്ച് വ്യക്തമാക്കാമോ;	(ബി)	ഇടുക്കി വികസന പാക്കേജിനായി 2023ൽ പുറപ്പെടുവിച്ചിട്ടുള്ള മാർഗ്ഗരേഖ പ്രകാരം ഓരോ സാമ്പത്തിക വർഷവും ഇടുക്കി വികസന പാക്കേജിനായി 75 കോടി രൂപ വീതം ബഡ്ജറ്റിൽ വകയിരുത്തുന്നതിനാണ് നിർദ്ദേശിച്ചിട്ടുള്ളത്. 2022-23 മുതൽ 2025-26 വരെയുള്ള സാമ്പത്തിക വർഷങ്ങളിൽ ഇടുക്കി വികസന പാക്കേജിനായി ബഡ്ജറ്റിൽ 75 കോടി രൂപ വീതം ആകെ 300 കോടി രൂപയാണ് വകയിരുത്തിയിട്ടുള്ളത്.
(സി)	പ്രസ്തുത പാക്കേജിൽ ഉൾപ്പെടുത്തി ദേവികുളം മണ്ഡലത്തിൽ ഏതൊക്കെ പദ്ധതികളാണ് അനുവദിച്ചിരിക്കുന്നത്; ഇവയിൽ ഭരണാനുമതി ലഭിച്ച പദ്ധതികൾ ഏതൊക്കെയാണ്; പദ്ധതികളുടെ നിലവിലെ സ്ഥിതി വർഷം തിരിച്ച് വിശദമാക്കാമോ;	(സി)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.
(ഡി)	പ്രസ്തുത പാക്കേജിൽ പദ്ധതികൾ തെരഞ്ഞെടുക്കുന്നതിന്റെ മാനദണ്ഡം വിശദമാക്കാമോ;	(ഡി)	ഇടുക്കി വികസന പാക്കേജിൽ ഉൾപ്പെടുത്തേണ്ട പദ്ധതികൾ തെരഞ്ഞെടുക്കുന്നത് സംബന്ധിച്ച വിഷയത്തിൽ 2023 ലെ ഇടുക്കി വികസന പാക്കേജിന്റെ മാർഗ്ഗരേഖയിൽ സൂചിപ്പിച്ചിരിക്കുന്നത് ഇപ്രകാരമാണ്. 1)മാർഗ്ഗരേഖ പ്രകാരം അനുവദനീയമായ പദ്ധതികൾ പ്രാഥമികമായി ജില്ലാ കളക്ടർ ചെയർമാനായുള്ള ജില്ലതല കമ്മിറ്റി പരിശോധിച്ച് അംഗീകരിച്ച്

		<p>സംസ്ഥാന ആസൂത്രണ ബോർഡിന്റെ പരിഗണനയ്ക്ക് സമർപ്പിക്കുന്നു.</p> <p>2) 5 കോടി രൂപ അടങ്കൽ വരുന്ന പദ്ധതികൾ സംസ്ഥാന ആസൂത്രണ ബോർഡിൽ നിന്നും അംഗീകരിച്ച് ഉത്തരവാകുന്നു. ജില്ലാ തലത്തിൽ ഭരണാനുമതി ഉത്തരവ് ജില്ലാ കളക്ടർ പുറപ്പെടുവിക്കുന്നു. പദ്ധതികളുടെ വിശദമായ പ്രോജക്ട് റിപ്പോർട്ട് ഈ ഘട്ടത്തിൽ സമർപ്പിക്കേണ്ടതുണ്ട്.</p> <p>3) 5 കോടി രൂപയിൽ അധികരിച്ച അടങ്കൽ തുകയുള്ള പദ്ധതി നിർദ്ദേശങ്ങൾ വിശദമായ പ്രോജക്ട് റിപ്പോർട്ട് സഹിതം ചീഫ് സെക്രട്ടറി അധ്യക്ഷനായുള്ള സ്റ്റേറ്റ് ലെവൽ എംപവേർഡ് കമ്മിറ്റിയിൽ പരിഗണനയ്ക്കായി വരുകയും അംഗീകരിച്ച പദ്ധതികൾക്ക് സർക്കാർ ഭരണാനുമതി ഉത്തരവ് പുറപ്പെടുവിക്കുകയും ചെയ്യുന്നു.</p>	
(ഇ)	പാക്കേജിൽ ഉൾപ്പെടുത്തി ദേവികുളം മണ്ഡലത്തിൽ നടപ്പിലാക്കുന്നതിന് നിർദ്ദേശിച്ച പ്രൈവറ്റൈസേഷൻ ഏതൊക്കെയാണു് വ്യക്തമാക്കാമോ?	(ഇ)	വിശദാംശങ്ങൾ അനുബന്ധമായി ചേർത്തിട്ടുണ്ട്.

സെക്ഷൻ ഓഫീസർ

Annexure I Idukki Development Package -Sanctioned Projects(Including Ongoing & Sanctioned Projects)

Sl No	Schemes	Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	LA Constituency	Expenditure	Present status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvalley and Velliayamattom).	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DPO/IDK (1) dated 31.03.2023 and 05.03.2024	Udumpanchola, Devikulam, Thodupuzha	13737802.00	Implementing officer reported that out of four works, three works physically completed. 1) Velliayamattom (62.00 lakh) - 2) Rajakkad (67.60 lakh) - 3) Bisonvalley (35.40 lakh). In the case of Munnar (35.00 lakh) there was tender excess of 9.46% which would be made off from the tender savings of other works. Work awarded and Site handed over.
2	Installation of Solar Fencing in Human - Animal Conflict Areas	2.23	DFO Munnar	2023-24	SPB/93/2023-Agri dated 24.07.2023	130755/2023-24/DPO/IDK (1) dated: 10/11/2023	Devikulam	751370	Solar fencing works at ten tribal settlements (Kodakallu, Korangatty, Muthassery, Njavalpara, Thattekannan, Thumbipara, Plamala, Kunjipetty rock area, Mynapara to Makkumchal and Kurathikudy area) re-tendered for 6 times, no bidders were participated and the work is again re-tendered.

3	Installation of Solar Mini mast lights in Human - Animal Conflict Areas	0.76	Tribal Development Officer, Adimali	2023-24	SPB/93/2023-Agri dated 24.07.2023	AS not accorded	Devikulam	TDO Adimaly has submitted DPR and estimate prepared by District Engineer, ANERT. Anert submitted the project for solar street light. They reported that ANERT specifications and PRICE specifications are different. Estimate @ 82500/- per street light.(Marayoor 45 Nos., Kanthalloor 25 Nos, Adimali 14 Nos. and Vattavada 8 nos.) . File Putup for AS as Installation of 'Solar Street lights in Human - Animal Conflict Areas'.
4	Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas	2.93	Programme officer, ICDS	2023-24	SPB/93/2023-Agri dated 14.09.2023	AS not accorded	Peermade, Devikulam, Udumpanchola	A special meeting was conducted on 21.01.2025 at the district level, and directions were given to the concerned officials to submit the estimates for issuing the AS. File put up for issuing partial AS to 7 model Anganwadis of Vandanmedu, Edamalakkudi and Adimali GPs, as there is no cost escalation in the sanctioned amount. AS shall be issued for the model Anganwadis of Upputhara GPs by converging MGNREGA and ICDS funds. The EE LSGD and JPC shall prepare a plan for the implementation of this project.

5	Marayoor Jaggary Cluster Project under the Micro and Small Enterprises-Cluster Development Programme (MSE-CDP) Scheme	0.52	General Manager, District Industries Centre	2023-24	SPB/93/2023-Agri dated 14.09.2023	AS not accorded	Devikulam		The DC directed the issuance of the AS since the building is readily available, and renovation can be carried out through MGNREGA. A joint meeting with MGNREGA was directed to be held by the Implementing Officer to discuss how to proceed with the work. The Implementing Officer requested the elimination of the production component of the scheme. Clarification has been sought
6	Construction of Building for Padi Govt. H.S.S, West Kodikulam	4.20	Executive Engineer, PWD Buildings	2024-25	SPB-AGRI/2/2025-AGRI dated 03/02/2025	AS not accorded	Devikulam		The DPR and estimate is to be prepared in price software by PWD (B) Division.

Annexure I Idukki Development Package -Sanctioned Projects(Including Ongoing & Sanctioned Projects)

Sl No	Schemes	Amount (in Crores)	Implementing Officer	Sanctioned Year	Sanction Details	Administrative Sanction Details	LA Constituency	Expenditure	Present status
1	Construction of Model Watershed Development Projects in Idukki (Rajakkad, Munnar, Bisonvalley and Velliayamattom).	2.00	District Soil Conservation Officer	2022-23	SPB/93/2023-Agri dated 31.03.2023	01/21/DPO/IDK (1) dated 31.03.2023 and 05.03.2024	Udumpanchola, Devikulam, Thodupuzha	13737802.00	Implementing officer reported that out of four works, three works physically completed. 1) Velliayamattom (62.00 lakh) - 2) Rajakkad (67.60 lakh) - 3) Bisonvalley (35.40 lakh). In the case of Munnar (35.00 lakh) there was tender excess of 9.46% which would be made off from the tender savings of other works. Work awarded and Site handed over.
2	Installation of Solar Fencing in Human - Animal Conflict Areas	2.23	DFO Munnar	2023-24	SPB/93/2023-Agri dated 24.07.2023	130755/2023-24/DPO/IDK (1) dated: 10/11/2023	Devikulam	751370	Solar fencing works at ten tribal settlements (Kodakallu, Korangatty, Muthassery, Njavalpara, Thattekannan, Thumbipara, Plamala, Kunjipetty rock area, Mynapara to Makkumchal and Kurathikudy area) re-tendered for 6 times, no bidders were participated and the work is again re-tendered.

3	Installation of Solar Mini mast lights in Human - Animal Conflict Areas	0.76	Tribal Development Officer, Adimali	2023-24	SPB/93/2023-Agri dated 24.07.2023	AS not accorded	Devikulam	TDO Adimaly has submitted DPR and estimate prepared by District Engineer, ANERT. Anert submitted the project for solar street light. They reported that ANERT specifications and PRICE specifications are different. Estimate @ 82500/- per street light.(Marayoor 45 Nos., Kanthalloor 25 Nos, Adimali 14 Nos. and Vattavada 8 nos.) . File Putup for AS as Installation of 'Solar Street lights in Human - Animal Conflict Areas'.
4	Construction of 10 Model Anganwadi Centres in Plantation areas/other backward areas	2.93	Programme officer, ICDS	2023-24	SPB/93/2023-Agri dated 14.09.2023	AS not accorded	Peermade, Devikulam, Udumpanchola	A special meeting was conducted on 21.01.2025 at the district level, and directions were given to the concerned officials to submit the estimates for issuing the AS. File put up for issuing partial AS to 7 model Anganwadis of Vandanmedu, Edamalakkudi and Adimali GPs, as there is no cost escalation in the sanctioned amount. AS shall be issued for the model Anganwadis of Upputhara GPs by converging MGNREGA and ICDS funds. The EE LSGD and JPC shall prepare a plan for the implementation of this project.

5	Marayoor Jaggary Cluster Project under the Micro and Small Enterprises-Cluster Development Programme (MSE-CDP) Scheme	0.52	General Manager, District Industries Centre	2023-24	SPB/93/2023-Agri dated 14.09.2023	AS not accorded	Devikulam		The DC directed the issuance of the AS since the building is readily available, and renovation can be carried out through MGNREGA. A joint meeting with MGNREGA was directed to be held by the Implementing Officer to discuss how to proceed with the work. The Implementing Officer requested the elimination of the production component of the scheme. Clarification has been sought
6	Construction of Building for Padi Govt. H.S.S, West Kodikulam	4.20	Executive Engineer, PWD Buildings	2024-25	SPB-AGRI/2/2025-AGRI dated 03/02/2025	AS not accorded	Devikulam		The DPR and estimate is to be prepared in price software by PWD (B) Division.