

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2461

04-03-2025 - ൽ മറുപടിയ്ക്ക്

ഹരിപ്പാട് മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ രമേശ് ചെന്നിത്തല		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	<p>ഹരിപ്പാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന വിവിധ പ്രവൃത്തികളുടെ പുരോഗതി അറിയിക്കാമോ;</p>	(എ)	<p>ഹരിപ്പാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന വിവിധ പ്രവൃത്തികളുടെ പുരോഗതി, ടി പ്രവൃത്തികൾക്ക് കിഫ്ബി അനുമതി നൽകിയ തീയതി, നിർവ്വഹണം ആരംഭിച്ച തീയതി എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.</p>
(ബി)	<p>പ്രവൃത്തികൾക്ക് എന്നാണ് കിഫ്ബിയുടെ അനുമതി ലഭിച്ചതെന്നും എന്നാണ് നിർവ്വഹണം ആരംഭിച്ചതെന്നും അറിയിക്കാമോ;</p>	(ബി)	<p>ഹരിപ്പാട് മണ്ഡലത്തിൽ കിഫ്ബി മുഖേന നടപ്പിലാക്കുന്ന വിവിധ പ്രവൃത്തികളുടെ പുരോഗതി, ടി പ്രവൃത്തികൾക്ക് കിഫ്ബി അനുമതി നൽകിയ തീയതി, നിർവ്വഹണം ആരംഭിച്ച തീയതി എന്നിവ ഉൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.</p>
(സി)	<p>കിറ്റ്കോ മുഖേന ക്രമീകരിച്ചിട്ടുള്ള മംഗലം ജി.എച്ച്.എസ്സ്.എസ്സ്-ന്റെ നിർമ്മാണം വൈകുന്നതിന്റെ കാരണം അറിയിക്കാമോ; ഇക്കാര്യത്തിൽ കിറ്റ്കോയുടെ ഭാഗത്ത് നിന്നും ബോധപൂർവ്വമായ വീഴ്ച സംഭവിച്ചിട്ടുണ്ടോയെന്നും എന്ത് തുടർനടപടി സ്വീകരിക്കുമെന്നും വ്യക്തമാക്കാമോ?</p>	(സി)	<p>ജി എച്ച് എസ് എസ് മംഗലം സ്കൂളിന്റെ പദ്ധതി നിർവ്വഹണ ഏജൻസിയായി ആദ്യം നിയോഗിച്ചത് കൈറ്റിനെയാണെന്നും. കൈറ്റ് കിഫ്ബിയിൽ സമർപ്പിച്ച ഡിപിആർ പരിശോധിച്ചു 16.12.2017 ലെ ഉത്തരവ് നം.APR-3/137/2017/KIIFB പ്രകാരം 3 കോടി രൂപയുടെ ധനാനുമതി നൽകിയിരുന്നു. തുടർന്ന് കൈറ്റ് പദ്ധതി ടെണ്ടർ ചെയ്ത് കരാറുകാരന് പ്രവൃത്തി അവാർഡ് ചെയ്തെങ്കിലും ചില കാരണങ്ങൾ പ്രവൃത്തി ആരംഭിക്കാൻ കഴിഞ്ഞില്ല. തുടർന്ന് കൈറ്റ് നൽകിയ അപേക്ഷ പരിശോധിച്ച ഭരണവകുപ്പ്, 26.03.2022 ലെ സർക്കാർ ഉത്തരവ് (സാധാ) നം.2046/2022/GEdn പ്രകാരം കൈറ്റിനെ മാറ്റി കിറ്റ്കോയെ ടി പ്രവൃത്തി നടപ്പിലാക്കാനുള്ള പദ്ധതി നിർവ്വഹണ ഏജൻസിയായി നിയമിച്ചു. തുടർന്ന് കിറ്റ് കോ സമർപ്പിച്ച ഡിപിആർ കിഫ്ബി പരിശോധിക്കുകയും 01.01.2024 ലെ ഉത്തരവ് നം.GED008-63/APR-2/2023/KIIFB പ്രകാരം 5,02,09,938/- രൂപയുടെ ധനാനുമതി നൽകുകയും ചെയ്തു. ടി ധനാനുമതിയിൽ 3.90 കോടി രൂപ കിഫ്ബി ഫണ്ടും ബാക്കി വരുന്ന തുക ബഹു. എം.എൽ.എ</p>

ഫണ്ടിൽ നിന്നുമാണെന്ന് വ്യവസ്ഥ ചെയ്തിരുന്നു. ധനാനുമതി പുറപ്പെടുവിച്ച് ആറ് മാസം പിന്നിട്ടിട്ടും തുടർനടപടികൾ സ്വീകരിക്കുന്നതിൽ കിറ്റ്കോ വീഴ്ച വരുത്തുന്നത് ശ്രദ്ധയിൽപ്പെട്ടതിനെ തുടർന്ന് 23.10.2024 ലെ കത്ത് നം.GED008-63-misc-01 പ്രകാരം ടി സൂപ്പർജിന്റെ നിലവിലെ സ്ഥിതി കിഫ്ബിയെ അറിയിക്കാൻ കിറ്റ്കോയോട് ആവശ്യപ്പെട്ടിരുന്നു. തുടർന്ന് കിഫ്ബി അംഗീകരിച്ച സ്കോപ്പിൽ വ്യതിയാനം വരുത്തിയ ഒരു എസ്റ്റിമേറ്റ്, റിവിഷൻ ഫയലിൽ അംഗീകാരത്തിനായി 26.12.2024 ൽ കിറ്റ്കോ കിഫ്ബിയിൽ സമർപ്പിച്ചിരുന്നു. ടി പ്രപ്പോസൽ ടെക്നിക്കൽ കമ്മിറ്റിയുടെ അംഗീകാരത്തോടെ ടെക്നിക്കൽ ഫയലിൽ സമർപ്പിക്കാൻ ആവശ്യപ്പെട്ട് 09.01.2025 നു കിഫ്ബിയിൽ നിന്നും കിറ്റ് കോയ്ക്ക് തിരികെ നൽകി. ടി എസ്റ്റിമേറ്റ് ടെക്നിക്കൽ കമ്മിറ്റിയിൽ കിറ്റ്കോ സമർപ്പിക്കുകയും ടെക്നിക്കൽ കമ്മിറ്റി ടി എസ്റ്റിമേറ്റിൽ ചില ഭേദഗതികൾ നിർദ്ദേശിക്കുകയും ചെയ്തു. ടി ഭേദഗതികൾ വരുത്തി പുതുക്കിയ എസ്റ്റിമേറ്റ് ടെക്നിക്കൽ കമ്മിറ്റിയിൽ സമർപ്പിക്കാനുള്ള നടപടികൾ കിറ്റ്കോ സ്വീകരിച്ച് വരുന്നു.


സെക്ഷൻ ഓഫീസർ

2461

Bromodawa

Sl. No	Department	Project Code	Main Project Name	Sub Project Name	Packages	Project Outlay (Rs. In Crore)	SPV Name	LAC	District	Work Status	FS given by KIIFB	Work Started Date
1	Water Resources	WRD001-02	Construction of Groynes	Construction of 21 Nos Groyne Field at Arattupuzha in between chainage. 56.600 To 57.200 km at Arattupuzha Grama Panchayath in Harippad Constituency.		₹ 43.08	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIFB)	Haripad	Alappuzha	Work in progress. Out of 21 groynes. 20 numbers are completed and 1 groynes in progress. sea wall completed	23.02.2019	31.07.2020
2	Water Resources	WRD001-03	Construction of Groynes	Construction of 13 Nos Groyne Field at Pathiankara in between chainage. 60.100 To 61.600 km at Trikkunnapuzha Grama Panchayath in Harippad Constituency in Alappuzha District.		₹ 30.68	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIFB)	Haripad	Alappuzha	Work Completed	23.02.2019	31.07.2020
3	Water Resources	WRD001-04	Construction of Groynes	Construction of 16 Nos Groyne Field at Vattachal in between chainage. 53.400 To 55.200 km at Arattupuzha Grama Panchayath in Harippad Constituency.		₹ 43.39	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIFB)	Haripad	Alappuzha	Work Completed	23.02.2019	31.07.2020
4	General Education	GED005-04	PPE Mission- Upgradation of one school in each constituency	Alappuzha District-Phase 1	Harippad Govt. Girls H.S.S (Harippad Constituency) 5Cr	₹ 5.00	KITE	Haripad	Alappuzha	Work Completed	27.07.2017	17.09.2018
5	PWD	PWD004-71	137 Roads	Etenjmel- Harippad Road		₹ 16.66	KRFB	Haripad	Alappuzha	Work Completed	18.09.2017	09.02.2018
6	Fisheries & Ports	FSH002-05	Improving Education Infrastructure in Selected Schools of the Coast of Kerala	Educational Infrastructure Works at Alappuzha District Phase-1	Government Upper Primary School, Karthikappally in Alappuzha District (Haripad LAC) 2.01 Cr	₹ 2.01	KSCADC	Haripad	Alappuzha	Work in progress	13.02.2020	28.10.2022
7	PWD	PWD016-29	69 Bridges & Flyovers	Construction of Pallippad Kodunthar Melepadam Bridge in Alappuzha District	LA Component	₹ 1.39	KRFB	Haripad	Alappuzha	LA in progress	13.03.2024	NA
8	General Education	GED003-08	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Alappuzha - Cluster 6	Govt. HSS Valiazheekkal	₹ 0.99	KILA	Haripad	Alappuzha	KIIFB Approved.CRZ clearance required. Estimate pending with LSGD	27.10.2020	NA
9	General Education	GED003-08	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Alappuzha - Cluster 6	Govt. HSS Ayaparambu	₹ 1.04	KILA	Haripad	Alappuzha	Work paused temporially	27.10.2020	08.11.2021

10	General Education	GED003-28	Betterment of Infrastructure facilities in 446 schools- 1 Cr category-KILA	Alappuzha, Ernakulam, Kottayam and Idukki - Cluster 28	Govt. BHSS Harippad	₹ 0.99	KILA	Haripad	Alappuzha	Work in progress	30.10.2020	08.12.2024
11	Water Resources	WRD008-02	Coastal protection works	Construction of Groyne Fields in the severely eroded Coastal belt of Alappuzha District at Ottamassery, Kattoor-Pollethal, Kakkazham (Ambalappuzha) and Nellanickal (vattachal)		₹ 78.34	Kerala Irrigation Infrastructure Development Corporation Ltd (KIIDC)	Haripad	Alappuzha	Work in progress	21.03.2022	11.11.2022
12	PWD	PWD014-31	Coastal Highways	Coastal Highway Reach 1 - Valiyazheekal to Thottapally in Alappuzha district (22.10 km)		₹ 142.57	KRFB	Haripad	Alappuzha	LA in progress	20.08.2022	NA
13	General Education	GED008-63	Betterment of Infrastructure Facilities in 229 Schools	Betterment of facilities at GHSS Mangalam, Alappuzha District	GHSS Mangalam, Alappuzha	₹ 5.02	KITCO	Haripad	Alappuzha	KIIFB Approved	01.01.2024	NA
14	General Education	GED003-32	Betterment of Infrastructure facilities in 446 Schools -1 Crore category	Ernakulam, Alappuzha, Kannur, Malappuram, Kasaragod	GLPS Kanichanallur	₹ 1.26	KILA	Harippad	Alappuzha	KIIFB Approved	22.08.2024	NA
15	LSGD	LSG004-01	Establishment of Modern Crematoriums	Modern Crematorium	Haripad Municipality	₹ 0.65	IMPACT Kerala	Harippad	Alappuzha	KIIFB Approved	12.04.2023	NA


 ACCOUNTS OFFICER