15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4650

<u>19-03-2025 - ൽ മറുപടിയ്ക്</u>

<u>ഗരുവായൂർ മണ്ഡലത്തിലെ ഇറിഗേഷൻ പദ്ധതികൾ</u>

	ചോദ്യം	ഉത്തരം	
	ശ്രീ. എൻ. കെ. അക്ബർ	ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ഗുരുവായൂർ മണ്ഡലത്തിൽ വിവിധ ഇറിഗേഷൻ വകുപ്പുകൾ മേജർ, മൈനർ, അഡീഷണൽ മെക്കാനിക്കൽ വിഭാഗങ്ങളിലായി നടപ്പിലാക്കുന്ന പദ്ധതികൾ, അവയുടെ അടങ്കൽ ഇക, പദ്ധതി പുരോഗതി എന്നിവ ഇനം തിരിച്ച് വിശദമാക്കാമോ;	(എ)	ഗുരുവായൂർ മണ്ഡലത്തിൽ വിവിധ ഇറിഗേഷൻ വകുപ്പുകൾ മേജർ, മൈനർ, അഡീഷണൽ മെക്കാനിക്കൽ വിഭാഗങ്ങളിലായി നടപ്പിലാക്കുന്ന പദ്ധതികൾ, അവയുടെ അടങ്കൽ ഇക, പദ്ധതി പുരോഗതി എന്നിവ അനുബന്ധമായി ചേർത്തിരിക്കുന്നു
(ബി)	കടപ്പറം, ഏങ്ങണ്ടിയൂർ ഗ്രാമപഞ്ചായത്തുകളിൽ ഉപ്പ് വെള്ളം തടയുന്നതിന് ഏതെല്ലാം സ്ഥലങ്ങളിലാണ് സ്സൂയിസ് നിർമ്മിക്കേണ്ടതെന്ന് ഇറിഗേഷൻ വകുപ്പ് കണ്ടെത്തിയിട്ടുണ്ടോ; വിശദവിവരം ലഭ്യമാക്കാമോ?	(ബി)	ഉണ്ട്. കടപ്പറം ഗ്രാമപഞ്ചായത്തിലെ വാർഡ് 9-ലെ പാലംകടവിലും മുക്കുകടവിലും ഉപ്പുവെള്ളം കയറുന്നത് തടയുന്നതിനായുള്ള 2 സ്ലൂയിസുകളുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ പുരോഗമിച്ചു വരുന്നുണ്ട്. ഏങ്ങണ്ടിയൂർ പഞ്ചായത്തിൽ വാർഡ് 9-ൽ മീൻകടവ് സ്ലൂയിസിന്റെ നിർമ്മാണ പ്രവൃത്തിയുടെ നടപടികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പി.സി കനാലിൽ നിന്ന് ഉപ്പു വെള്ളം കയറുന്നത് തടയുന്നതിന്റെ ഭാഗമായി കടപ്പുറം പഞ്ചായത്തിൽ, എടത്തോട് സ്ലൂയിസ് നിർമ്മാണം പൂർത്തീകരിച്ചിട്ടുണ്ട്. സുബ്രഹ്മണ്യംകടവ് തോട് സ്ലൂയിസ് നിർമ്മാണം നടന്നു വരുന്നു. ചേറ്റുവ പുഴയുടെ വലത്ര കരയിൽ ആസാദ് റോഡിൽ സ്ലൂയിസ് നിർമ്മാണത്തിനുള്ള പ്രൊപ്പോസൽ പരിശോധിച്ചു വരുന്നു.

സെക്ഷൻ ഓഫീസർ

		4	0
ക്രമ നമ്പർ	പ്രവൃത്തി	അടങ്കൽ ഇക	പുരോഗതി
1	GENERAL- Meenkadavu - Construction of Meenkadavu sluice in ward no 9 in Engandiyoor Panchayath-General Mechanical Work	Rs. 20,80,000	Work Tendered
2	GENERAL- Manappad -Fabrication Painting and erection of Stainless Steel shutter at Manappad in Engandiyoor Grama panchayath - General Mechanical Work	Rs .27,00,000	Agreement executed and Site handed over to contractor
3	GENERAL-Andarathodu -Construction of Andarathodu sluice in ward No 9 in Engandiyoor Panchayath. Mechanical worksGeneral Mechanical Work	Rs, 15,90,000	Agreement executed
4	DEPOSIT-Palamkadavu foot bridge Renovation of Foot bridge connected in Orumanayoor and Kadappuram Panchayath-General Mechanical Work	Rs. 16,70,000	Estimate submitted for AS
5	GENERAL-MathikkayalFabrication and erection of SS shutter at Mathikkayal in Chavakkad municipality -General Mechanical Work	Rs, 20,40,000	Estimate submitted for FS
6	Williamson bridge-construction of new moving steel bridge of size 15m*3m at chavakkad Thrissur district -General Mechanical work	Rs.1,55,60,000	പ്രസ്ത്രത പ്രവൃത്തിക്കായി PRICE-3 മുഖാന്തിരം എസ്റ്റിമേറ്റ് സമർപ്പിക്കുകയും ഇൻലാന്റ് നാവിഗേഷൻ ആന്റ് കുട്ടനാട് പാക്കേജ് ചീഫ് എഞ്ചിനീയറുടെ 12.7.2023-ൽ ഭരണാനുമതി നൽകുകയും ചെയ്തിരുന്നു. വില്യംസൺ ബ്രിഡ്ജ് നാഷണൽ വാട്ടർവേ നമ്പർ-3 യിൽ ആയതിനാൽ നിർമ്മാണ പ്രവർത്തനവും നടത്തുന്നതിനു മുമ്പായി

		ലഭ്യമാക്കുന്നതിനായി കത്ത് നൽകിയിരിക്കികയാണ് ആയ്ത ലഭ്യമാക്കിയാൽ
		നിയമങ്ങളും പാലിക്കണമെന്ന് നിഷ്കർച്ചിട്ടുള്ളതിനാൽ ടി വിഷയത്തിൽ കുട്ടനാട് എഞ്ചിനീയറുടെ നിർദ്ദേശം
*		നടത്തുമ്പോഴും GO(MS)No 10/2019/CSIND dated 21.12.2019-ലെ എല്ലാ
		നിർദ്ദേശിച്ചിരുന്നങ്കിലും പുതിയ സ്മെക്പറുകൾ നിർമ്മിക്കുമ്പോഴും പുനർ നിർമ്മാണം
	1	വാനുള്ള നടപടികൾ സ്വീകരിക്കണമെന്ന് കൊല്ലം ഉൾനാടൻ ജലഗതാഗത ഡയറക്ടർ
,		Steel foot bridge ബലപ്പെടുത്തി നിർമ്മാണ പ്രവർത്തികൾ പൂർത്തിയാക്കി സഞ്ചാരയോഗ്യമാക്ക
병		IWAI യുടെ no objection certificate വാങ്ങേണ്ട ആവശ്യം ഉണ്ട്.

	Work		received. Again retenderd on 7.03.2025
	Construction of sluice near palam kadavu foot bridge and sideprotection at harbour thodu in Kadappuram Grama Panchayth	12:348 lakhs	10% work completed. The DR foundation of side wall at harbour thodu is on progress
)	Slice clearing and boundary stone fixing work for land surveying of Kochin Frontier thodu inKunnamkulam and Chavakkad Taluk under Land records Tahsildar Chavakkad	4.335 lakhs	31% work completed.Work was stopped at partial stage. Survey works is on progress.
1	IND Construction of Sluice downstream of Chettuva bridge to prevent the entry of salt water through PC Canal in Kadappuram Grama panchayath	213.30 lakhs	86% work completed.
12	GENERAL-Side protection work to West coast Canal near Meenkadavu,Manappad and near Muttukayal in Engandiyur Grama Panchayath-OL- IA/1865/2022-General Civil Work	129.11 lakhs	On the 11th tender, single bid received. Quoted rate 24.52% above than estimate rate submitted for approval of tender excess
13	GENERAL-Suvey and Boundary stone fixing of west coast canal-Surveying and fixing boundary stones on both sides of West coast canal from Chettuva bridge to Edakkazhiyur moving bridge in Thrissur District-General Civil Work.	20.27 lakhs	Work delayed due to non availability of surveyor from Revenue department
14	GENERAL-Suvey and Boundary stone fixing of west coast canal-Surveying and fixing boundary stones on both sides of West coast canal from Edakkazhiyur mooving bridge to Thangal padi bridge in Thrissur District-General Civil Work-	12.33 lakhs	Work delayed due to non availability of surveyor from Revenue department
15	Desilting of West Coast canal from Chavakkad bridge to Thiruvathra bridge in Thrissur District	93.86 lakhs	Work completed, Final Bill under preparation
16	GENERAL-Development of WCC ch 291.00- 310.18-Construction of steel bridge at Williams in Orumanayoor GP - Civil Part-General Civil Work	59.53 lakhs	TS pending due to IWA NOC issue.
17	Dismantling of concrete pillars near Palamkadav bridge in Orumanayoor Panchayath in Thrissur District	u 1.34 lakhs	AS accorded,TS estimate under preparation.

4	GENERAL-Annual Maintenance Of Orumanayoor Lock-Annual Maintenance of Orumanayur lock in west coast canal in Orumanayur Panchayath For the year 2024-25 in Thrissur District-General Civil Work	3.81 lakhs	Work Started
19	GENERAL-Urgent protection works -MLA- ADS GVR Constituency- Side protection works to the bank of Chettuva lake near Munakkal kadavu road in Orumanayoor Grama Panchayth in Thrissur district- General Civil Work	28.80 lakhs	6 time tendered no response from bidders. Recast Estimate under Preparation

omezam eszenny