

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 4703

19-03-2025 - ൽ മറുപടിയ്ക്ക്

മണലൂർ നിയോജക മണ്ഡലത്തിൽ ജൽജീവൻ മിഷന്റെ കീഴിൽ ചെയ്ത പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ. മുരളി പെരുമ്പള്ളി		ശ്രീ. റോഷി അഗസ്റ്റിൻ (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	മണലൂർ നിയോജക മണ്ഡലത്തിൽ ജൽജീവൻ മിഷന്റെ കീഴിൽ ചെയ്തിട്ടുള്ള പ്രവൃത്തികളുടെ പുരോഗതി സംബന്ധിച്ച് പഞ്ചായത്ത് തിരിച്ചുള്ള വിശദാംശം നൽകാമോ;	(എ)	മണലൂർ നിയോജക മണ്ഡലത്തിൽ ഉൾപ്പെടുന്ന വിവിധ പഞ്ചായത്തുകളിൽ നടപ്പിലാക്കി വരുന്ന വിവിധ ജൽ ജീവൻ മിഷൻ പ്രവൃത്തികളുടെ പഞ്ചായത്ത് തിരിച്ചുള്ള വിവരങ്ങൾ അനുബന്ധം 1 ആയും പ്രവൃത്തി പുരോഗതി വിവരിക്കുന്ന പട്ടിക അനുബന്ധം 2 ആയും ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പ്രവൃത്തിയുടെ ഭാഗമായി പൈപ്പുകൾ സ്ഥാപിച്ചതുമൂലം പഞ്ചായത്ത് റോഡുകൾക്കുണ്ടായ കേടുപാടുകൾ തീർത്ത് പൂർവ്വ സ്ഥിതിയിലാക്കിയിട്ടുണ്ടോയെന്ന് അറിയിക്കുമോ;	(ബി)	പ്രവൃത്തിയുടെ ഭാഗമായി പൈപ്പ് ലൈനുകൾ സ്ഥാപിക്കുന്നതിന് വേണ്ടി കുഴിച്ചിട്ടുള്ള ഗ്രാമപഞ്ചായത്ത് റോഡുകളുടെ റെസ്റ്റോറേഷൻ പ്രവൃത്തികളുടെ വിവരം ചുവടെ ചേർക്കുന്നു 1. അരിമ്പൂർ പഞ്ചായത്തിൽ നിലവിലെ ജെ.ജെ.എം. പ്രവൃത്തിയിൽ 14.500 കി.മീ. നീളത്തിൽ ടാറിംങ്ങ് പൂർത്തിയാക്കിയിട്ടുണ്ട്. ബാക്കി പ്രവൃത്തികൾ പുരോഗമിച്ച് വരുന്നു. 2. മണലൂർ പഞ്ചായത്തിൽ 8.43 കി.മീ. ജി.എസ്.ബി. സ്ഥാപിച്ചിട്ടുണ്ട്. 0.20 കി.മീ. നീളത്തിൽ ടാറിംങ്ങ് പൂർത്തിയാക്കിയിട്ടുണ്ട്. ബാക്കി പ്രവൃത്തികൾ പുരോഗമിച്ച് വരുന്നു. 3. വാടാനപ്പിള്ളി പഞ്ചായത്തിൽ ജെ.ജെ.എം. ഫേയ്സ് 1 ചെയ്ത റോഡുകളുടെ താത്കാലിക പുനഃസ്ഥാപനത്തിനാണ് അനുമതി ലഭ്യമായിരുന്നത്. 4. ചൂണ്ടൽ പഞ്ചായത്തിൽ 3.32 കി.മീ. റോഡുകൾ ഭാഗികമായി / പൂർണ്ണമായി സഞ്ചാരയോഗ്യമാക്കി. 5. കണ്ടാണശ്ശേരി പഞ്ചായത്തിൽ 7.27 കി.മീ. GSB/WMM പ്രവൃത്തികളും, 6.8 കി.മീ. ടാറിംങ്ങ് പ്രവൃത്തികളും പൂർത്തീകരിച്ചു.
(സി)	പ്രസ്തുത പദ്ധതിയുടെ ഭാഗമായി എത്ര വീടുകളിൽ കുടിവെള്ളം എത്തിക്കാനായെന്നും ഇനി എത്ര	(സി)	വിശദാംശം അനുബന്ധം 1 ആയി ചേർക്കുന്നു.

	വീടുകളിൽ കുടിവെള്ളം എത്തിക്കാൻ ബാക്കിയുണ്ടെന്നുള്ള വിശദാംശം ലഭ്യമാക്കാമോ;		
(ഡി)	അവശേഷിക്കുന്ന പ്രവൃത്തികൾ എന്നത്തേക്ക് പൂർത്തീകരിക്കാനുണ്ട് എന്ന് വ്യക്തമാക്കാമോ?	(ഡി)	ജല ജീവൻ മിഷൻ പദ്ധതിയുടെ കാലാവധി 2028 വരെ ദീർഘിപ്പിച്ചിട്ടുണ്ട്. പ്രസ്തുത സമയത്തിനുള്ളിൽ ടി പ്രവർത്തികൾ പൂർത്തീകരിക്കുവാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	ഭരണാനുമതി നൽകിയ കണക്ഷൻ	ഭരണാനുമതി തുക (ലക്ഷം)	JJM നു മുൻപ് ഉണ്ടായിരുന്ന കണക്ഷൻ	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്ഷൻ	നിലവിൽ മൊത്തം കണക്ഷൻ	ഇനി നൽകാനുള്ള കണക്ഷൻ
അരിമ്പുർ	8442	5733	6901.70	2709	1147	3856	4586
ചുണ്ടൽ	8072	6603	7098.63	1469	91	1560	6512
എലവള്ളി	6757	3742	4620.10	3015	540	3555	3202
കണ്ടാനശ്ശേരി	5934	5934	4844.98	0	436	436	5498
മണലൂർ	8615	5016	5800.66	3599	1847	5446	3169
മുല്ലശ്ശേരി	5621	6801	579.00	0	1703	1703	3918
പാവറട്ടി	4960	6775	576.00	0	802	802	4158
വാടാനപ്പള്ളി	7444	5270	3749.00	2174	1595	3769	3675
വെങ്കിടങ്	6736	6284	4668.91	452	5565	6017	719
ആകെ	62581	52158	38838.98	13418	13726	27144	35437

Works under JJM				
SL No	Panchayath	Work Name & Details	Present status of work	Progress of work in %
1	Vadanappilly	JJM Phase I - Vadanappilly Grama Panchayath - CWSS N/F - Providing FHTC to rural house holds	work completed	100%
2	Vadanappilly	Jal Jeevan Mission 2020 - 2021 - Phase I - Vadanappilly Grama Panchayat - Providing FHTC to Rural house holds by augmentation of existing schemes and by ongoing schemes (MVS).	On going	86%
3	Vadanappilly	Jal Jeevan Mission - 2020 - 2021 - Vadanappally Grama Panchayat - Dismantling Public taps and providing FHTC's to rural households - Part 1	work completed	100%
4	Vadanappilly	Jal Jeevan Mission (JJM)-Jal Jeevan Mission-Vadanappally Panchayath Phase I-Additional work at Chilanka Beach Road & Atmavu Junction-Supplying and Laying 90mm PVC Pipe line Work	On going	50%
5	Vadanappilly	Jal Jeevan Mission (JJM)-CWSS to Nattika Firka-Vadanappally Panchayath-Phase 1- Additional WorkReplacement Of Inlet Pipe, M.S fabrication work at Angles Nagar.	On going	100%
6	Vadanappilly	Jal Jeevan Mission (JJM)-Phase II - Vadanappilly GP - Pipe line extension in Vadanappilly Beach Road- Vadanappally Panchayath-General Civil Work	work completed	100%

7	Vadanappilly	Jal Jeevan Mission (JJM)-CWSS to Nattika Firka-Vadanappally Grama Panchayath-Pipeline Extension work in Bund Road-Ward No-9-Bund Road-Pipeline Work	work completed	100%
8	Vadanappilly	Estimate amount of Jala Jeevan Mission 2021-22- Augmentation of CWSS to Nattika Firka-PHASE II - Providing Distribution Network and FHTC to Vadanappally Panchayath for 1920 Nos of FHTC	tendering stage	0%
9	Manalur	Jal Jeevan Mission – 2021 - 22 PHASE – II - Providing WSS and FHTC in Manalur Panchayath in Thrissur District - (Supplying and Laying Distribution and 3516nos of FHTC	Work in Progress	35%
10	Manalur	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC Arimbur and Manalur common Gravity Line - Laying 355 mm HDPE Pipe through KLDC seepage drain from Varattuchaal to Rachamuttu Bridge Thrissur District-Pipeline Work	650 m Pipe supplied out of 3737 m, Work will start after receiving CWRDM Final report.	11%
11	Manalur	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC Arimbur and Manalur common Gravity Line -Laying 355 mm HDPE Pipe through KLDC seepage drain, canal from Rachamuttu Bridge to Manalur Panchayath Crematorium-Pipeline Work	Pipe supplied, Work will start after receiving CWRDM Final report.	30%

12	Manalur	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-Construction of 7.0 L L OHSR at Manalur Thrikkunathu in Thrissur District (5th SLSSC - Package II)-General Civil Work	Work not started	0%
13	Manalur	Jal Jeevan Mission (JJM)-WSS to Manalur Panchayath PH 2-5th SLSSC-Laying 350 mm DI Pipe from Manalur Panchayath Crematorium to Manalur Water Tank via Anakkad and Jai Hind Road-Pipeline Work	Work stoped due to lack of Fund	60%
14	Manalur	Jal Jeevan Mission (JJM) - Providing 15 nos. of FHTCs in Manalur Panchayath.	Work completed	100%
15	Arimpur	Jal Jeevan Mission 2021-22 - 5th SLSSC- PHASE 1 - Laying distribution and providing FHTC in Arimpur Panchayath in Thrissur District	Work in Progress	50%
16	Arimpur	Jal Jeevan Mission (JJM)-JJM 2021 22-Jal Jeevan Mission-2021-22 -5 th SLSSC Phase 1 -Construction of 10 LL capacity OHSR at Mullamkuzhy in Arimpur Panchayath-General Civil Work	Work in Progress, Tank roof concreted	60%
17	Arimpur	Jal Jeevan Mission (JJM)-5th SLSSC-Arimpur Gramapachayth laying 500 mm DI Gravity line in Aranattukara Chettupuzha PWD Road-Pipeline Work	Work not Started	0%
18	Arimpur	Jal Jeevan Mission (JJM) - Laying 225 mm HDPE Pipes near Chettupuzha Bridge [1523/2022_5_1_1]	Work completed	95%

19	Arimpur	Jal Jeevan Mission (JJM)- WSS to Arimpur Panchayath PH 3-5th SLSSC-Arimpur Gramapachayath laying 560 mm Gravity-HDPE from Chettupuzha Parayanthazham to Kayal road Bund Arimpur.-Pipeline Work	Pipe supplied, Work will start after receiving CWRDM Final report.	30%
20	Arimpur	Jal Jeevan Mission (JJM) - Laying 350 mm DI Gravity main from varattuchal to amullamkuzhy Tank (4744/2023_26_1_1)	Work completed	100%
21	Choondal	Jal Jeevan Mission - Jala Jeevan Mission 2022 - 23 Phase II - WSS to Choondal Panchayath Providing Distribution Network and FHTC - General Civil Work	On going	
22	Kandanassery	Jal Jeevan Mission (JJM)-Jala Jeevan Mission 2021-24-Phase II - WSS to Kandanassery Panchayath-Providing Distribution Network and FHTC to Kandanassery Panchayath - Supplying, Laying, Testing and Commissioning of 450mm DI to 50mm PVC dia Pipes - General Civil Work.	On going	

പഞ്ചായത്ത്	ആകെ ഗ്രാമീണ വീടുകൾ	ഭരണാനുമതി നൽകിയ കണക്ഷൻ	ഭരണാനുമതി തുക (ലക്ഷം)	JJM നു മുൻപ് ഉണ്ടായിരുന്ന കണക്ഷൻ	JJM തുടങ്ങിയ ശേഷം നൽകിയ കണക്ഷൻ	നിലവിൽ മൊത്തം കണക്ഷൻ	ഇനി നൽകാനുള്ള കണക്ഷൻ
അരിമ്പുർ	8442	5733	6901.70	2709	1147	3856	4586
ചുണ്ടൽ	8072	6603	7098.63	1469	91	1560	6512
എലവള്ളി	6757	3742	4620.10	3015	540	3555	3202
കണ്ടാനശ്ശേരി	5934	5934	4844.98	0	436	436	5498
മണലൂർ	8615	5016	5800.66	3599	1847	5446	3169
മുല്ലശ്ശേരി	5621	6801	579.00	0	1703	1703	3918
പാവറട്ടി	4960	6775	576.00	0	802	802	4158
വാടാനപ്പള്ളി	7444	5270	3749.00	2174	1595	3769	3675
വെങ്കിടങ്ങ്	6736	6284	4668.91	452	5565	6017	719
ആകെ	62581	52158	38838.98	13418	13726	27144	35437