

15 -ാം കേരള നിയമസഭ

13 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 5774

25-03-2025 - ൽ മറുപടിയ്ക്ക്

ഏറനാട് മണ്ഡലത്തിലെ കിഫ്ബി പ്രവൃത്തികൾ

ചോദ്യം		ഉത്തരം	
ശ്രീ പി. കെ. ബഷീർ		ശ്രീ കെ എൻ ബാലഗോപാൽ (ധനകാര്യ വകുപ്പ് മന്ത്രി)	
(എ)	കിഫ്ബി ധനസഹായത്തോടെ ഏറനാട് നിയോജക മണ്ഡലത്തിൽ ശുപാർശ ചെയ്യപ്പെട്ടതും അനുവദിക്കപ്പെട്ടതുമായ പ്രവൃത്തികൾ ഏതൊക്കെയാണെന്ന് തരം തിരിച്ച് വിശദമാക്കുമോ;	(എ)	ഏറനാട് നിയോജക മണ്ഡലത്തിൽ പദ്ധതി നിർവ്വഹണ ഏജൻസി കിഫ്ബിയിൽ വിശദമായ പദ്ധതി രേഖ (ഡിപിആർ) സമർപ്പിച്ചതും അനുവദിക്കപ്പെട്ടതുമായ പ്രവൃത്തികൾ, നടന്നു വരുന്നതും പൂർത്തിയാക്കിയതുമായ പ്രവൃത്തികൾ, പൂർത്തിയാക്കാത്ത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി, ടി പ്രവൃത്തികളിൽ അവശേഷിക്കുന്ന നടപടികൾ, ടി പ്രവൃത്തികൾ നടപ്പിലാക്കുന്നതിനുള്ള തടസ്സങ്ങൾ എന്നിവയുൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.
(ബി)	പ്രസ്തുത പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടന്നുവരുന്നതും പൂർത്തിയാക്കിയതുമായ പ്രവൃത്തികളുടെ വിവരങ്ങൾ നൽകാമോ; പൂർത്തിയാക്കാത്ത പ്രവൃത്തികൾ ഓരോന്നും ഏത് ഘട്ടത്തിലാണെന്നും അവയിന്മേൽ അവശേഷിക്കുന്ന നടപടികളും തരം തിരിച്ച് അറിയിക്കുമോ; പ്രസ്തുത പ്രവൃത്തികളേതെങ്കിലും നടപ്പിലാക്കുന്നതിൽ തടസ്സങ്ങൾ നിലവിലുണ്ടോയെന്ന് വിശദമാക്കുമോ?	(ബി)	ഏറനാട് നിയോജക മണ്ഡലത്തിൽ പദ്ധതി നിർവ്വഹണ ഏജൻസി കിഫ്ബിയിൽ വിശദമായ പദ്ധതി രേഖ (ഡിപിആർ) സമർപ്പിച്ചതും അനുവദിക്കപ്പെട്ടതുമായ പ്രവൃത്തികൾ, നടന്നു വരുന്നതും പൂർത്തിയാക്കിയതുമായ പ്രവൃത്തികൾ, പൂർത്തിയാക്കാത്ത പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി, ടി പ്രവൃത്തികളിൽ അവശേഷിക്കുന്ന നടപടികൾ, ടി പ്രവൃത്തികൾ നടപ്പിലാക്കുന്നതിനുള്ള തടസ്സങ്ങൾ എന്നിവയുൾപ്പെടെയുള്ള വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ


5774

Dromommo

KIIFB Projects under Ernad LAC

Sl. No	Project Code	Sub Project Name	Package Name	Project Outlay (Rs. In Crore)	SPV Name	Current Status	Remaining steps to complete the project	Bottlenecks if any
1	GED003-22	Malappuram Cluster - 22	GHS Pannippara	0.99	KILA	Work Completed	NIL	Nil
2	GED003-22	Malappuram Cluster - 22	GLPS Kizhicheri	0.99	KILA	Work Completed	NIL	Nil
3	GED003-22	Malappuram Cluster - 22	Eranhimangad GUPS	0.99	KILA	Work Completed	NIL	Nil
4	GED003-22	Malappuram Cluster - 22	GUPS Maithra	0.99	KILA	Work Completed	NIL	Nil
5	GED003-22	Malappuram Cluster - 22	GUPS Moorkanad	0.99	KILA	Work Completed	NIL	Nil
6	GED003-22	Malappuram Cluster - 22	GHS Vadasseri	0.99	KILA	Work Completed	NIL	Nil
7	GED003-22	Malappuram Cluster - 22	GMUPS Mundambra	0.99	KILA	Work Completed	NIL	Nil
8	GED003-22	Malappuram Cluster - 22	GHS Vettilappara	0.99	KILA	Work Completed	NIL	Nil
9	GED003-22	Malappuram Cluster - 22	GMUPS Areacode	0.99	KILA	Work Completed	NIL	Nil
10	GED003-22	Malappuram Cluster - 22	GUPS Chengara	0.99	KILA	Work Completed	NIL	Nil
11	GED005-20	PPE Mission- Upgradation of one school in each constituency - Malappuram District-Phase 2	Kuzhimanna Govt. H.S.S	5	KITE	Work Completed	NIL	Nil
12	GED006-07	Malappuram Cluster 2	GHS Perakamanna	3.9	KILA	Tendered	Agreement to be executed.	
13	GED006-07	Malappuram Cluster 2	G.U.P.S Pathappiriyam	3.89	KILA	Work Completed	NIL	Nil
14	GED006-28	Malappuram Cluster	GHSS Eranhimangad	3.89	KILA	Site handed over	Work will restart on 29.03.25	Work not started due to instructions from school authorities because of ongoing exams. Work will restart on 29.03.25
15	GED008-49	Malappuram Phase-3 Cluster-1	Seethi Haji Memorial GVHSS, Edavanna	3	KITE	Work Completed	NIL	NIL
16	GED008-49	Malappuram Phase-3 Cluster-1	Kizhuparambu GVHSS	3	KITE	Work Completed	NIL	NIL
17	GED008-49	Malappuram Phase-3 Cluster-1	GHSS Areacode	3	KITE	Work Completed	NIL	NIL

18	GED008-49	Malappuram Phase-3 Cluster-1	GHSS Kavanur	3	KITE	Work Completed	NIL	Nil
19	HFW006-01	Construction of 10 bedded isolation wards in 140 LAC	CHC Edavanna	1.68	KMSC L	Work in progress	NIL	NIL
20	PWD004-125	Widening and Providing BM & BC to Nilambur - Moolepadam - Nayadampoyil - Valanthod Road km 11/000 to 26/000 of Ernad LAC		80.02	KRFB	Revised TS based on initial PED comments has been approved by TS Committee. Accordingly revised PED also to be submitted. KSEB utility shifting estimates and 10.9 Km (1st reach) in Nilambur LAC-Work nearing completion. 9.85 Km (2nd reach) in Ernad LAC- TS issued	Revised TS to be confirmed by KIIFB. Revised PED to be approved by KIIFB. After that SPV have to proceed with tender.	Nil
17	PWD013-11	Widening and Providing BM & BC to Pookottumpadam - Moolepadam bridge Road in Nilambur & Eranad LACs, Malappuram district - 10.9 km		101.82	KRFB		9.85 Km (2nd reach) in Ernad LAC- Work to be tendered	since the 1.23 Km road passes through Forest area, forest clearance is required to develop the road with 12 m RoW.
18	PWD015-39	Improvements and Providing DBM & BC Works on Kondotty-Edavannappara - Areacode road between km 0/000 and 20/968 (excluding km 11/600 to 11/950)		80.58	KRFB	Work Completed	NIL	Nil
19	PWD015-39	Improvements and Providing DBM & BC Works on Kondotty-Edavannappara - Areacode road between km 0/000 and 20/968 (excluding km 11/600 to 11/950)		22.48	KRFB	LA is in progress	NIL	Nil
20	PWD015-53	Improvements to Mundengara - Pullippadam - Odayikkal - Veetikunnu road between KM 0/000 and 15/350 in Malappuram District		89.9	KRFB	Under Appraisal	The DPR submitted in KIIFB lacks several necessary details and contains errors. A non-compliance report related to the TAR was issued to the SPV. A response to this report has not yet been	Nil
21	WRD025-14	Comprehensive Water Supply Scheme to Edavanna panchayat in Malappuram District		47.21	KWA	PACKAGE-I- 100% completed. Package 2: - 95% completed. Pipeline works completed. Charging and road restoration in progress.	NIL	Nil


 ACCOUNTS OFFICER