

പതിനാലാം കേരള നിയമസഭ

പത്താം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത

ചോദ്യം നമ്പർ - 871

05.03.2018-ൽ

മറുപടിയ്ക്ക്

പിറവം നിയോജകമണ്ഡലത്തിലെ റോഡുകളുടെ അറ്റകുറ്റപ്പണി

ചോദ്യം

ശ്രീ.അനൂപ് ജേക്കബ്

ഉത്തരം

ശ്രീ. ജി. സുധാകരൻ

(പൊതുമരാമത്തും രജിസ്ട്രേഷനും

വകുപ്പ് മന്ത്രി)

(എ) 2017-2018 സാമ്പത്തിക വർഷത്തിൽ പിറവം നിയോജകമണ്ഡലത്തിലെ ഏതെല്ലാം റോഡുകളുടെ അറ്റകുറ്റപ്പണി ചെയ്യാനാണ് ലക്ഷ്യമിട്ടിരുന്നത് എന്നും അറ്റകുറ്റപ്പണി ആരംഭിച്ച റോഡുകളിൽ ഏതൊക്കെ റോഡുകളുടെ അറ്റകുറ്റപ്പണിയാണ് പൂർത്തീകരിച്ചതെന്നും ഏതൊക്കെ റോഡുകളുടെ അറ്റകുറ്റപ്പണിയാണ് പൂർത്തീകരിക്കാനുള്ളതെന്നും വ്യക്തമാക്കുമോ;


(എ) 2017-2018 സാമ്പത്തിക വർഷത്തിൽ പിറവം നിയോജക മണ്ഡലത്തിലെ റോഡു അറ്റകുറ്റപ്പണികളുടെ വിശദ വിവരം ഇതോടൊപ്പം അനുബന്ധം I ൽ ചേർക്കുന്നു.

(ബി) ഏതൊക്കെ റോഡുകളുടെ അറ്റകുറ്റപ്പണിയാണ് ആരംഭിക്കാനുള്ളതെന്നും ആരംഭിക്കാത്തതിന്റെ കാരണമെന്താണെന്നും അറിയിക്കുമോ;

(ബി) ഇതു സംബന്ധിച്ച വിശദ വിവരങ്ങൾ അനുബന്ധം II-ൽ ചേർക്കുന്നു.

(സി) റോഡുകളുടെ അറ്റകുറ്റപ്പണി ആരംഭിക്കാത്തതിന് / പൂർത്തീകരിക്കാത്തതിന് ഉത്തരവാദികളായവർക്കെതിരെ എന്തെങ്കിലും നടപടി സ്വീകരിച്ചിട്ടുണ്ടോ എന്ന് വ്യക്തമാക്കുമോ?


(സി) എഗ്രിമെന്റ് വച്ച് നിശ്ചിത കാലാവധി പൂർത്തിയായിട്ടില്ലാത്തതിനാൽ നടപടികൾ സ്വീകരിച്ചിട്ടില്ല.


സെക്ഷൻ ഓഫീസർ

അനുബന്ധം - I

Sl. No	Name of Work	Remarks
1	O/R 2017-18 Urgent BT Patch Repairs to Anchelpetty - Mamalassery Road km 2/000 to 3/000	Work Completed
2	O/R 2017-18 Urgent BT Patch Repairs to Thodupuzha - Piravom Road km 32/700 to 32/950	Work Completed
3	O/R 2016-17 Urgent BT patch repairs to Mamala - Piravom Road 10/510 to 12/600, Muvattupuzha - Anchelpetty road from km 11/500 to 13/700	Work Completed
4	O/R 2017-18 Urgent Bt patch repairs to Karoor Road km 0/000 to 1/300	Work Completed
5	O/R 2017-18 Urgent BT Patch Repairs to Mulloorpady Kalamboorkkavu road km 1/500 to 4/500	Work Completed
6	O/R 2017-18 Urgent BT Patch Repairs to Neithusalapady - Ooramana road km 0/000 to 2/100	Work Completed
7	O/R Urgent BT Patch Repairs to Pampakkuda - Athani road km 0/000 to 2/860	Work Completed
8	R/P 2016-17 Providing Close grade chipping carpet to Vilangupara - Ooramana road km 0/000 to 3/300.	Road surfacing work completed. Concrete works to be completed
9	R/P 2017-18 Providing 20mm chipping carpet to Anjilichuvadu - Ambalampady road km 3/000 to 4/000	Work Started. Metal stacking in progress. Work will be completed within the agreed completion time.
10	O/R 2016-17 Urgent Patch Repairs to Mangalathupady - Mamalassery road km 0/000 to 2/000	Work Started. Metal stacking in progress. Work will be completed within the agreed completion time.
11	O/R 2017-18 Urgent BT Patch Repairs to Mamala - Piravom road km 8/300 to 10/400.	Work Started. Metal stacking in progress. Work will be completed within the agreed completion time.
12	R/P 2016-17 Providing Close grade chipping carpet to Mangalathupady - Mamalassery road km 2/000 to 4/500.	Work Started. Metal stacking in progress. Work will be completed within the agreed completion time.
13	O/R 2016-17 Urgent BT Patch repairs to Onakkoor - Ambalampady - Palachuvadu road km 1/500 to 3/500	Quotation work need to be arranged in the event of failed tendering process.
14	OR 2017-18 Urgent BT Patche repairs to Koothattukulam Sub station Palakuzha road Km 0/000 to 1/000	Work completed
15	RP 2017-18 Providing 20mm CC to Vadakara EHS road 0/000 to 0/600	Work completed

16	OR 2017-18 Urgent BT Patche repairs to Kakkor kakkayam road 0/000 to 4/000	Work started
17	RP 2017-18 Providing 20mm CC to Valyapadam vettimoodd road 2/500 to 3/500	Supply reported to CTE
18	OR 2017-18 Urgent BT Patche repairs to Kumarakom Kampanmedu road SH portion of TP road km 10/115 to 16/400	Work started
19	OR 2017-18 Urgent BT Patche repairs to Koothattukulam Oliyapuram road including Jayanthi & Aswati	Work started
20	OR 2017-18 urgent BT patch repairs to Ponkutty Chelakkal Mutholapuram road 0/000 to 2/000	90% work completed
21	OR 2017-18 urgent BT patch repairs to Mutholapuram Edayar road Km 0/000 to 5/120	Work arranged on quotation basis (Since even after several times tendered, no response has received.
22	OR 2017-18 urgent BT patch repairs to Kuzhikattukunnu Mannathur road Km 2/000 to 3/650	Work arranged on quotation basis (Since even after several times tendered, no response has received.
23	OR 2017-18 Urgent BT Patche repairs to Koothattukulam Ramapuram road Km 0/000 to 3/600 and Uzhavoor road Km 11/000 to 12/600	Work arranged on quotation basis (Since even after several times tendered, no response has received.
24	RP 2017-18 Providing 20mm CC to Alapuzha Madura SH portion of Thalayolaparambu Koothattukulam road Km 18/200 to 19/200	Work arranged on quotation basis (Since even after several times tendered, no response has received.
25	RP 2017-18 Providing 20mm CC to Valiyapadm Maradi road Km 5/000 to 6/000	Work tendered (Newly sanctioned)
26	RP 2017-18 Providing interlocking tiles and drainage facilities to Alapuzha Madura (SH) portion of Thalayilaparambu in Koothattukulam road at Kotholipeedika Junction 14/150(intersection point of Kumarakom Kambanmedu SH)	Work tendered (Newly sanctioned)


സെക്ഷൻ ഓഫീസർ

അനുബന്ധം - II

- (1) R/P 2017-18- Providing 20mm CC to Perumbadavam Central Cross road എന്ന പ്രവൃത്തി ഒന്നിലധികം തവണ ടെണ്ടർ ചെയ്തിട്ടും കരാറുകാർ ആരും തന്നെ ഏറ്റെടുത്തില്ല. ഈ സാഹചര്യത്തിൽ ക്വട്ടേഷൻ ക്ഷണിച്ച് വർക്ക് ചെയ്യുന്നതിനുള്ള പ്രവർത്തനങ്ങൾ പുരോഗമിച്ചു വരുന്നു.
- (2) അനുബന്ധം - I ൽ സൂചിപ്പിച്ചിട്ടുള്ള പ്രവൃത്തികൾ ടെണ്ടർ ചെയ്തപ്പോൾ കരാറുകാർ കൂട്ടത്തോടെ ജി.എസ്.ടി. വിഷയവുമായി ബന്ധപ്പെട്ട് ടെണ്ടർ ബഹിഷ്കരണം നടത്തുകയുണ്ടായി. തുടർന്ന് നിരവധി തവണ ടെണ്ടറുകൾ ക്ഷണിച്ചതിനുശേഷമാണ് കരാറുകാർ പ്രവൃത്തികൾ ഏറ്റെടുത്തിട്ടുള്ളത്. ഇതുമൂലം മേൽ പറഞ്ഞ പ്രവൃത്തികളെല്ലാം എഗ്രിമെന്റ് വച്ചിട്ടുള്ളത് 2017 ഡിസംബർ, 2018 ജനുവരി മാസങ്ങളിലായാണ്.
- (3) റോഡ് വർക്കിന് അത്യന്താപേക്ഷിതമായ മെറ്റീരിയലിന്റെ ലഭ്യതക്കുറവ് പ്രവൃത്തികൾ തുടങ്ങുന്നതിന് കാലതാമസമുണ്ടാക്കി. പ്രാദേശികമായ ക്രഷറുകളിൽ നിന്ന് മെറ്റീരിയൽ ലഭ്യമാകാത്തതാണ് ഇതിനു പ്രധാന കാരണം.
- (4) ജനുവരി മാസത്തിൽ റിഫൈനറിയിൽ നിന്നും ബിറ്റുമിൻ (ടാർ) കൃത്യ സമയത്ത് ലഭ്യമാകാത്തതും വർക്കുകളെ ബാധിച്ചു.
- (5) കൂടാതെ അറ്റകുറ്റ പണി ചെയ്യേണ്ട റോഡുകളിൽ വാട്ടർ അതോറിറ്റിയുടെ പൈപ്പിടൽ ജോലി വൈകിയതും വർക്കുകൾക്ക് കാലതാമസമുണ്ടാക്കി
- (6) ഇപ്പോൾ മെറ്റീരിയൽസ് ലഭിച്ചുതുടങ്ങിയ സാഹചര്യത്തിൽ പ്രവൃത്തികൾ എല്ലാം ആരംഭിച്ചിട്ടുണ്ട്. എഗ്രിമെന്റ് പ്രകാരമുള്ള പൂർത്തീകരണ കാലാവധിക്കുള്ളിൽ തന്നെ എല്ലാ പ്രവൃത്തികളും പൂർത്തീകരിക്കുവാൻ സാധിക്കുമെന്ന് പ്രതീക്ഷിക്കുന്നു.


 സെക്ഷൻ ഓഫീസർ