

**പതിനാലാം കേരള നിയമസഭ  
പതിനൊന്നാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.2605      18.06.2018 ൽ മറുപടിക്ക്**

റോഡ് വികസനം

ചോദ്യം

**ശ്രീ.വി.എസ്.ശിവകുമാർ**

ഉത്തരം

**ശ്രീ. ജി.സുധാകരൻ  
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും  
വകുപ്പ് മന്ത്രി)**

- എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നശേഷം റോഡ് വികസനത്തിനായി എത്ര ഭൂമിയാണ് ഏറ്റെടുത്തിട്ടുള്ളത്; പാതകളുടെ വിശദാംശം ലഭ്യമാക്കുമോ;
- ബി) ഈ കാലയളവിൽ എത്ര പുതിയ പാതകൾക്ക് പാതവികസനത്തിന് എത്ര തുകയാണ് അനുവദിച്ചിട്ടുള്ളത്; വ്യക്തമാക്കുമോ;
- സി) ഇതിൽ എത്ര പാതകളുടെ നിർമ്മാണ പ്രവർത്തനങ്ങളാണ് ആരംഭിച്ചിട്ടുള്ളത്; വിശദമാക്കുമോ?

എ) ആർ.ബി.ഡി.സി.കെ-യുടെ കീഴിൽ എയർപോർട്ട് - സീപോർട്ട് റോഡ് രണ്ടാം ഘട്ടം സെക്ഷൻ ബി (മഹിളാലയം മുതൽ ചൊവ്വര വരെ) വികസനത്തിനായി ചൊവ്വര വില്ലേജിൽ 32.09 ആർ ഭൂമി ഏറ്റെടുത്തിട്ടുണ്ട്. വിശദാംശം അനുബന്ധം I ആയി ചേർക്കുന്നു. പ്രസ്തുത റോഡ് ഗതാഗതത്തിനായി തുറന്നു കൊടുത്തിട്ടുണ്ട്. മറ്റുള്ള ബൈപ്പാസ് റോഡുകളുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ ആരംഭിച്ചിട്ടില്ല.


റോഡ് ഇൻഫ്രാസ്ട്രക്ചർ കമ്പനി കേരള (RICK)ലിമിറ്റഡിന് 2016-17 ൽ ഫണ്ട് ലഭിച്ചിട്ടില്ല. 2017-18 സാമ്പത്തിക വർഷം എസ്.ആർ.ഐ.പി പദ്ധതിയിൽ ഉൾപ്പെട്ട പ്രവൃത്തികൾ നടപ്പിലാക്കുന്നതിനായി 5054-80-800-69-എസ്.ആർ.ഐ.പി (പ്ലാൻ) എന്ന ശീർഷകത്തിൽ 36.23 കോടി രൂപയും, സ്ഥലമേറ്റെടുക്കൽ നടപടികൾക്കായി 7,50,70,000/- രൂപയും സർക്കാരിൽ നിന്നും അനുവദിക്കുകയുണ്ടായി. ഭൂമി ഏറ്റെടുക്കേണ്ട റോഡ് വികസന പദ്ധതികളുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ ഒന്നും തന്നെ ആരംഭിച്ചിട്ടില്ല.

കേരള റോഡ് ഫണ്ട് ബോർഡിന്റെ ആഭിമുഖ്യത്തിൽ നടപ്പിലാക്കിയ കോഴിക്കോട് നഗര റോഡ് വികസന പദ്ധതിയിലുൾപ്പെട്ട മാനാഞ്ചിറ-വെള്ളിമാടുകന്ന് റോഡ് വികസനത്തിന് വേണ്ടി 1.6248 ഹെക്ടർ ഭൂമി ഏറ്റെടുത്തിട്ടുണ്ട്. KRFB ക്ക് 26.05.2017-ലെ സർക്കാർ ഉത്തരവ് (എം.എസ്)

നം.714/2017/പൊ.മ.വ. പ്രകാരം 50 കോടി രൂപ അനുവദിക്കുകയുണ്ടായി. പാതവികസനം ആരംഭിച്ചിട്ടില്ല.

പൊതുമരാമത്ത് നിരത്തു വിഭാഗത്തിന് കീഴിൽ റോഡുവികസനത്തിനായി 4.431 ഹെക്ടർ ഭൂമിയാണ് ഏറ്റെടുത്തിട്ടുള്ളത്. ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിന് ശേഷം നിരത്തു വിഭാഗത്തിന് കീഴിൽ 6 പുതിയ പാതകൾക്കായി 10.87 കോടി രൂപയും 978 പാതകളുടെ വികസനത്തിനായി 3175.58 കോടി രൂപയും അനുവദിച്ചിട്ടുണ്ട്. വിശദാംശങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു.

ദേശീയപാത വിഭാഗത്തിന് കീഴിലെ പ്രവർത്തികളുടെ വിശദാംശം അനുബന്ധം III ആയി ചേർക്കുന്നു.



സെക്ഷൻ ഓഫീസർ


# അനുബന്ധം - I

ബൈപ്പാസ്				
2016-2017				
ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ബഡ്ജറ്റ് പ്രസംഗ വിഹിതം (കോടി രൂപയിൽ)	ഡി.പി.ആർ. തുക	കിഫ്ബി അനുവദിച്ച തുക (കോടി രൂപയിൽ)
1	അങ്കമാലി - കൊച്ചി എയർപോർട്ട് ബൈപ്പാസ്	50		190.16
2	പെരിമ്പാവൂർ ബൈപ്പാസ്	20		133.24
3	പേരാമ്പ്ര ബൈപ്പാസ്	15		40.86*
4	ഓരാട്ടും പാലം - വൈലോങ്ങര ബൈപ്പാസ് റോഡ്	10		12.62

5	ഉഴവൂർ-ബൈപ്പാസ്	15	30.63	
6	കാഞ്ഞിരപ്പിള്ളി ബൈപ്പാസ്	20		78.69
7	ഒറ്റപ്പാലം ബൈപ്പാസ്	15		78.05
8	നെന്മാറ ബൈപ്പാസ്	20	32.48	
9	കുറ്റിയാടി ബൈപ്പാസ്	10	39.86	
10	കൊടുവായൂർ ബൈപ്പാസ്	15	43.95	
11	കാസർഗോഡ് ബൈപ്പാസ്	20	61.88	
12	പണ്ടാരപറമ്പ് - ഉണ്ടോടിക്കടവ്	10		
	ആകെ	220	208.80	533.62

\* സ്ഥലം ഏറ്റെടുക്കൽ മാത്രം

റോഡ് പ്രോജക്ട്				
2016-2017				
ക്രമ നമ്പർ	പദ്ധതിയുടെ പേര്	ബഡ്ജറ്റ് പ്രസംഗ വിഹിതം (കോടി രൂപയിൽ)	ഡി.പി.ആർ. തുക	കിഫ്ബി അനുവദിച്ച തുക (കോടി രൂപയിൽ)
1	എയർപോർട്ട് സീപോർട്ട് റോഡ് ഫോസ് -II സെക്ഷൻ എ പാക്കേജ് 2 & 3 (എൻ.എ.ഡി. റോഡ് മുതൽ ആലുവ പെരിമ്പാവൂർ റോഡിലെ മഹിളാലയം ജംഗ്ഷൻ വരെ)	50	455.84	
	ആകെ	50	455.84	0

  
 മെമ്പർ ഓഫീസർ

LA 2605 B

**Details of new construction**

Sl.No.	Name of work sanctioned	Amount (Rs. Lakhs)	Status
<b>Division : Thiruvananthapuram</b>			
1	MLA ADS 2017-18 Improvements to Yedukkadu-Asarikonam road in Navaikulam Gramapanchayath	60	Work in progress
<b>Division : Trissur</b>			
2	Poomala road from 0/000 km. to 12/000	224	Completed
3	Toll gate - Chettupuzha road from 0/000 km. to 3/800	354	Eviction of encroachments to be done, Drain work in progress
4	Palakkadavu Road 0/000 to 2.414	172	Tarring completed
5	Anakkallu - Ammadam - Peringottukara road from km. 6/800 to 13/812	200	Drain work nearing completion, Tarring work to be
6	Construction of Tripple box culvert near Chungam across Arappa- Blangachal Thodu in Eriyad GP in Kaipamangalam LAC	76.69828	Work completed.
		<b>1086.698</b>	

L.A.Question No. 2605

SECRET

Sl.No.	Name of work sanctioned	Amount (Rs. Lakhs)	Status
<b>Division : Thiruvananthapuram</b>			
<b>2016-17</b>			
	Construction of Panayilkadavu approach road 0/00 to 0/800 with BM & BC	218	Initial levels reported to CTE
1	Improvements to Police station - Tholikuzhy road Ch 0/00 to 2/500 km by providing BM & BC and allied works	250	Work in progress
2	Improvements to Venkod Sannagar Mulammukku road providing BM & BC	385	Culverts and side drains in progress widening work with WMM completed
3	Improvements to Vattappara Kuttiyani Pothencod road from Km 0/000 to 6/600	562	Retaining wall in progress. Berm protection work in progress
4	Improvements to Aramthanam Vellumannadi Palamkonam road Km 0/000 to 8/000	839	Side drains, CD works and retaining walls, Widening works and WMM are almost completed. Work in progress.
5	Improvements to Vithura Branch road Km 0/000 to 1/500	240	Side drain work in progress, WMM in progress
6	Improvements to Aryanad Pezhumood road by providing 50mm BM & 30mm BC 0/000 to 3/000	320	Side drains almost completed WMM almost completed BM in progress
7	Upgradation of Chaikottukonam-Manchavilakom road (Manchavilakom road) by providing 50mm BM & 30mm BC bet. Km.0/000 to 7/070	472	GSB & WBM work in progress
8	Improvements Mylachal Koranamcode road by providing 50mm BM & 30mm BC bet. Km.0/000 to 5/020	420	Drain and protection work in progress
9	Upgradation of Perumkadavila Kunnathukal road by providing 40mm BC bet. Km.0/000 to 11/000	425	BM work in progress
10	Upgradation of Koothali Pannimala Kathippara road Km.0/000 to 4/200	614	Protection work in progress
11	Improvements to Vattavila - Pirayumoodu road bet. Km. 0/000 to 2/480, Thirupuram - Mavilakkadavu road Km. 0/000 to 3/200 and Udiyankulangara - Vlathankara road Km. 1/000 to 3/670 by providing 50mm BM and 30mm BC	944	Drain Work in progress
12	Improvements to Aithyoor Balaramapuram road Km. 0/000 to 1/800, Uchakkada Pulinkudi road Km. 0/000 to 2/200, Panayarakunnu Thannimoodu road Km. 0/000 to 2/600 - by providing 50mm BM and 30mm BC	657	Concrete work started
13			

SECRET

14	Improvements to Elakamon - Parippally - Palayamkundu with BC and allied worksch.0/00 to 3/600	125	Work in progress
15	Improvements to Kattuputhussery - Nettayam road from Km 0/00 to 1/350 in Pallickal Panchayath by Providing BM & BC and allied works	136	Completed
16	Reconstruction of Culvert ch . 1/200 of old Parippally road	55	completed
17	Improvements to Seemanthapuram Yma Thalavila mukku road Ch 0/000 to 2/400 km in Madavoor Panchayath by Providing BM & BC and allied works	238	Agreement Executed
18	Improvements to Venkulam - Kappil HS road ch 0/000 to 4/000 with DBM and BC and allied works	215	In progress
19	Resurfacing of Cheruniyoorkadavu road 0/00 to 7/00 with BM and BC and allied works	314	Concrete work in progress
20	Improvements to Changa( from Chakkippara) -Konniyoor road by providing 50mm BM & 30mm BC	100	Sudstitution AS received recently on 6/6/2018 Estimate under preparation
21	Improvements to Kilimanoor Adayamon - Tholikuzhy Anamthammukku _ Mottakuzhy road km 0/000 to 5/000	650	Estimate for TS under scrutiny
22	improvement to Kollampuzhalanding Avanavancheri road with BM & BC and allied work	100	Tendering stage
23	Improvements to Attingal PTP road Ch0/000 to 4/400 with BM& BC and allied works	450	Sudstitution AS received recently on 6/6/2018 Estimate under preparation
24	Improvements to Kulakkada Gandhismarakam road from ch 0/000 to 1/500 with BM & BC & allied works	150	Sudstitution AS received recently on 6/6/2018 Estimate under preparation
25	Improvements to Vetturoad st.Andrewsa road ch:0/500 to 3/000 by providing BM & BC	200	Estimate for TS under scrutiny
26	Improvements to Kulamada Elikunnamughal Madavoor Thakaraparambu-Pallickal-Ilambrakkode road km 0/000 to 17/000	750	Estimate for TS under scrutiny
27	Improvements to Ambalathinka Thoongampara road 0/000 to 3/500	55	Estimate for TS under scrutiny
28	Improvements to Kollamkodu Kuruthamkode road	200	Sudstitution AS received recently on 6/6/2018 Estimate under preparation
29	Improvements to Edaval-Thidali-ropad km 0/000 to 4/000	45	Estimate for TS under scrutiny
30	Improvements to Arattukuzhy-Amboori-Neyyaardam road km 11/700 to 14/969	300	Estimate for TS under scrutiny
31	Providing BM & BC and allied works in Neyyattinkara-Moolakkonam road km 0/000 to 4/100 and Mampazhakkararoad km 0/000 to 3/400	700	Estimate for TS under scrutiny
32	Providing BM & BC in Neyyattinkara Marayamuttom road km 2/050 to 650	50	Estimate for TS under scrutiny
33	Providing BM & BC and allied works in Kurisadi Ambalathinmoola - Karimkulam road km 0/00 to 6/000	600	Estimate for TS under scrutiny
34	2018/136 Budget work-Improvements to Karamana - Thaliyal - Kalady road Nemom LAC 200L	200	Estimate for TS under scrutiny
35	Improvements to Chiramukku Ambalathara road 0/00 - 2/000	200	Estimate for TS under scrutiny

36	Improvements to Kaladi Maruthoorkadavu road 0/00 - 1/300	100	Estimate for TS under scrutiny
37	Improvements to Pallimukku-Thirumala-Arayallur and Thirumala-Mangattukadavu palam road	200	Estimate for TS under preparation
38	Providing 40mm BC to Edappazhinji Sasthamangalam road	200	Estimate for TS under scrutiny
39	Improvements to Kuravankonam Mukkola road and Ambalanagar road	500	Estimate for TS under scrutiny
40	Improvements to Kariyavattom Thripadapuram road ch:0/000 to 3/000 by providing BM & BC	500	Estimate for TS under scrutiny
41	Improvements to Pongumoodu - Babhuji Nagar road with BM & BC	200	Estimate for TS under scrutiny
42	Improvements to Pongumoodu Prasanth Nagar road by providing BM & BC	200	Estimate for TS under scrutiny
43	Improvements to east for - Killippalam road by providing drains	330	Estimate for TS under scrutiny
44	Improvements to Bheemapalli-Poonthura road (2.5km)	200	Estimate for TS under scrutiny
45	Improvements to Ambalathara - Poonthura road (1.95 km )	170	Estimate for TS under scrutiny
46	Widening and Improvements to Ariyottukonam- Kattayikonam- Kalladichavila- Mahadevapuram road by providing BM and BC ch 0/000 to 6/500	600	Tendering stage
47	Improvements to Mulayara - Uriyakode road (Peyad- Uriyakode road from km 6/200 to 9/600) by providing 50mm BM and 30mm BC	445	AS obtained
48	Improvements of road from Emabathadam- Parayadi - Ayilam road with BM & BC and allied works	1000	Estimate for TS under scrutiny
49	Improvements to Korani- Cheruvallimukku- Chirayinkeezhu-Padakasala- Thekkumbhagam- Chekkalavilakom road with BM & BC and allied works and reconstruction of Kattumurakkal bridge	2000	Estimate for TS under preparation
50	Thiruvananthapuram City Development Scheme 2017-18 - Improvements to PMG Law College Junction Thekkumoodu - Pottakkuzhy road and law college - Pattoor road	300	Tendering stage
51	Improvements to Nanniyode- Chettachal- vithura road	986	Estimate for TS under scrutiny
52	Improvements to Porunthamon Kallara road ch 0/000 to 0/900 with 40 m chipping carpet and allied works	60	SN issued
53	Providing BM & BC and allied works in Neyyattinkara - Moolamkonam road Alummoodu to Keeliyodu (km 0/000 to 4/100)	400	Substitution AS received recently on 6/6/2018 Estimate under preparation
54	Providing BM & BC and allied works in Uchakada to Kulathur HS Oorumvila road km 0/000 to 3/200	300	Substitution AS received recently on 6/6/2018 Estimate under preparation
55	BM & BC and widening the carriage way and improvements to Azhoor Perumathura road ch 2/500 to 3/000 by providing BM & BC	70	Estimate for TS under scrutiny
56	Improvements to Kollampuzha landing Avanavanchery road ch 0/000 to 0/900 with 40mm chipping carpet and allied work	40	SN issued

57	Strengthening and improvements to 14th mile Karichara road by providing BM and BC	100	Tendering process in progress
58	Improvements to Kollamkonam - Kuruthamcode road by providing 50mm BM and 30mm BC		Tendering process in progress
<b>Division : Kollam</b>			
<b>Budget works 2016-17</b>			
<b>Kollam Constituency</b>			
59	Budget works 2016-17.. Complete renewal and BM & BC to Lakshmi Nada - Thankassery road 0/000 to 1/000 & Kaval - Anchukallummoodu road.	161.50	M/s. Akshaya Builders - BM & BC , Painting, Sign Boards Completed. Irish Drain works Completed. <b>Work Completed.</b>
60	Budget works 2016-17. Complete renewal and BM & BC to Nellimukku - Kureepuzha road from 0/000 to 1/800 & Thirumullavaram road - Ch.0/000 to 1/878.	246.50	Sri.A.Sajeesh - <b>BM &amp; B C Completed. Traffic safety works to be done.</b>
61	Budget works 2016-17. Complete renewal and providing BM & BC to Anchalamoodu - Prakkulam Road from 0/000 to 4/400.	294.00	M/S.Metaguard - Widening Completed.
62	Budget works 2016-17. Complete renewal and providing BM & BC to Ashtamudi road from 0/000 to 2/080.	164.00	M/S.Metaguard - Widening in Progress.
<b>Eravipuram Constituency</b>			
63	Budget works 2016-17. Improvements to Umayanalloor Pullichira Road ch.0/000 to 2/660 and Gurumandiram road Ch.1/400 widening and BM & BC.	232.00	Sri. Kamarudeen -Work to start.
64	<b>Budget works 2016-17. Improvements by widening and BM &amp; BC to Ezhavapalam Road ch.0/000 to 1/800.</b>	260.00	Work awarded to Sri.M.D.Faiz. Work to start.
65	Budget works 2016-17. Improvements to Bharanicavu Road ch.0/000 to 3/700.	193.00	M/s/Akshaya Builders. BM & BC Completed.Traffic safety works & shoulder protection works completed. <b>Work Completed.</b>
<b>Chathannoor constituency</b>			



66	Budget works 2016-17. Improvements to Meenadu - Kalluvathukkal Road ch.0/000 to 4/230, Widening of Chathannoor - Kummalloor Road ch.0/400 to 0/500, BM & BC to Chathannoor Chirakkara Road ch.0/000 to 1/790.	457.00	M/S. M/s.Thoppil Constructions - Widening Completed.
67	Budget works 2016-17. Improvements to Nedunkolam - Bhoothakulam, Nedunkolam Chirakkara Road 5/900 km.	378.00	M/S. M/s.Thoppil Constructions - Widening Completed.
68	Budget works 2016-17. Improvements to Chathannoor - Kurungalvayal - Chenamath temple - Water tank road ch. 0/000 to 2/500.	220.00	M/S. Akshaya Builders - BM & BC Completed.Traffic safety works &shoulder protection works Completed. <b>Work Completed.</b>
<b>Kundara Constituency</b>			
69	Budget works 2016-17. Providing BM & BC to Palamukku Nallila Road.	283.10	Sri.A.Sajeesh - Side Drain, Cross drainage culvert , R/wall Completed.BM &BC to be done.
70	1. Budget works 2016-17. Improvements to Punnamukku Elampalloor Kovilmukku Road.	282.00	Sri. Kamarudeen - R/wall Completed. Widening in Progress.
71	2. Budget works 2016-17. Improvements to Velichikkala T.B. Hospital Road.(VILLAGE ROAD)	122.00	<b>M/S. TRT Builders</b> -BM & BC Completed.Traffic safety works &shoulder protection works Completed. <b>Work Completed.</b>
72	3. Budget works 2016-17. Improvements to Mulavana Paruthumpara Road. (VILLAGE ROAD).(VILLAGE ROAD)	238.00	Sri.Manaf - Work to start.
73	4. Budget works 2016-17. Improvements to Officemukku Meeyannoor road ch.0/000 to 5/900.	311.00	Sri.A.Sajeesh - Drain work in progress. BM &BC to start.
<b>Chavara constituency</b>			
74	1. Budget works 2016-17. Improvements by Providing 50mm BM & 30mm BC to Padappanal Pulimoottilkadavu road ch.0/000 to 9/500.	443.00	Sri.Kamarudeen - Initial levels reported . Works to start.
75	2. Budget works 2016-17. Improvements by Providing 50mm BM & 30mm BC to Sankaramangalam Koyivila road ch.0/000 to 6/000.	408.00	Sri.Ibrahim Kutty, Valiyath Constructions. Initial levels to be reported to CTE on 05.05.18.
<b>Karunagapally constituency</b>			

76	Budget works 2016-17. Improvements & Providing 50mm BM & 30mm BC works to Alumkadavu-Padmanabhan Jetty Road ch.0/000 to 4/300km.	323.50	Sri. G.Sundaresan -S/Drain work in progress.
77	1. Budget works 2016-17. Improvements by Providing BM & 30mm BC to Chittumoola Malumel road ch.0/000 to 6/000.	399.00	M/s METAGUARD BM in progress.
78	3. Budget works 2016-17. Improvements by Providing 50mm BM & 30mm BC to Old NH Oachira road from ch.0/000 to 1/250.	231.00	M/s METAGUARD -BM & BC completed. Work Completed.
<b>Kunnathur constituency</b>			
79	Budget work 2016-17. Improvements to Chakkuvally-Sasthamnada road from Ch. 0/000 to 4/000km.	241.00	M/s.Akshaya Builders - BM & BC Completed. Side Drain 100 m Completed (but slight issue at the last point from public regarding demolishing of a boundary wall). <b>Work almost completed.</b>
80	Budget work 2016-17. Improvements to Kallukadavu-Thoppilmukku road Ch. 0/000 to 6/000 and Ch.0/000 to 0/800.	382.00	Sri. Ibrahim Kutty - Initial levelsto be reported to CTE on 05.05.18.
81	Budget work 2016-17. Improvements to Pallimukku - Kumaranchira road ch.0/000 to 2/900.	189.00	M/S.Palathara Constructions - Agt just Executed. Works to start.
<b>Kottarakkara constituency</b>			
82	1. Budget work 2016-17. Improvements to Neduvathoor Puthoor Road ch.0/00 to 6/450	365.00	Sri.Robin.P.Alex -CD Works completed. BM & BC completed. <b>Work Completed.</b>
83	Budget work 2016-17. Improvements to Moorthikavu-Manakkaracavu road. Ch.0/000 to 5/200.	273.00	Sri. Robin. P. Alex. Retaining Wall Completed. BM&BC completed.Side Drain ,shoulder protection & Traffic safety works completed. <b>Work Completed.</b>
84	Budget work 2016-17. Improvements to Neeleswaraam Chungathara road Ch.1/600 to 6/400.	420.00	Sri.Manaf - Taking WMM work completed.BM &BC to be done.

85	2.Budget work 2016-17. Improvements to Vayakkal -Ummannoor road Ch. 0/000 to 4/460.	300.50	Sri. A.Sajeesh - Work Completed during January 2018.
86	Budget work 2016-17. Improvements to Odanavattom-Valakom road.	490.00	Sri. Sudheer- CD Works, BM & BC completed. Work Completed.
<b>Chadayamangalam constituency</b>			
87	Budget work 2016-17. Providing improvements to Chengamanad Kadakkal Road (Anchal Kurisinmoodu to Kadakkal .Ch.16/690 to 29/410 by Providing BM & BC .	660.00	M/S.Thoppil Constructions -BM&BC, Side drain, Interlock, R/wall completed. Traffic safety to be done.
88	Budget work 2016-17. Improvements to Chithara Pangodu road (Chithara to Bhajanamadom) by providing BM & BC Km.0/000 to 5/500 .	265.00	M/s. Revive Constructions - BM Completed. R/wall & S/Drain completed.
<b>Punalur constituency</b>			
89	Budget works 2016-17. Providing BM & BC to Kuruvikonam - Bharatheepuram road ch.5/000 to 9/023.	300.00	Sri. Reji Abraham -R/Wall, Side drain, CD works & BM Completed. Completed. Traffic safety works completed. Work Completed.
89	Budget works 2016-17. Providing BM & BC to Agasthiyacodu - Komalam - Vadamon - Eram Road km 0/000 to 4/500 in Punalur LAC.	412.00	Sri.V.L.Anil Kumar - S/drain +R/wall +Culvert completed. BM started.
90	Budget work 2016-17. Improvements to Vilakkupara-Thadikkadu Ch.9/105 to 16/845 (Kuruvikonam to Thadikkadu)	168.00	Sri.REJI Abraham - Tender sanction received from CE dt 06.04.18.
91	Budget work 2016-17. Improvements to Tholikodu - Maniyaru - Erichakkal - Kelancavu Road ch.0/000 to 4/050.	410.00	M/s.TRT Builders - WMM in progress.
92	Budget work 2016-17. Improvements to Kulathupuzha-Samnagar-Anakuzhymukku-Chandakavu road .	100.00	Sri. Reji Abraham -CD Works Completed. MSS close graded CC Completed.
<b>Pathanapuram Constituency</b>			

93	Budget works 2016-17. Improvements by providing BC to Avaneeswaram - Pathanapuram Road ch.0/000 to 8/050.	256.00	Sri.Karim Kuttiyil -BC overlay Completed. Traffic safety works Completed. Work Completed.
94	Budget works 2016-17. Improvements to Paranghimamoodu-Avaneswaram road.(2.20 Km)	78.90	Sri.Kuriakose Shaji.M/s.Kavumkal Builders.- WMM Completed.
95	Budget works 2016-17. Improvements to Pidavoor-Kamukumcherry road.(3.10 KM)	96.00	Sri.Kuriakose Shaji. (M/s.Kavumkala Builders - WMM Completed.
96	Budget works 2016-17. Improvements including widening carriage way and providing full chipping carpet to Kunnicode - Kura - Govindamangalam road Ch. 0/000 to 3/000.	175.00	Sri. Robin. P. Alex -(Widening +MSS CC done). <b>Work Completed.</b>

<b>2017-18</b>	<b>2017-18</b>	<b>2017-18</b>
----------------	----------------	----------------

<b>Budget works 2017-18</b>			
<b>KOLLAM CONSTITUENCY</b>			
97	Budget works 2017-18. Improvements to Anchalumoodu-Kureepuzha Road using BM & BC.	150.00	Initials levels taken
98	Budget works 2017-18. Improvements by providing DBM & BC to Old Police Station Kurisummoodu Jetty Road, Convent Road, Cotton Mill Road, Vayattukotta Road and Paikada road .	165.00	Substitution A.S obtained for Rs. 165 L
99	Budget works 2017-18. Improvements by providing DBM & BC to Prakulam-Sampranikodi Road	135.00	Substitution A.S obtained for Rs. 135 L
100	Budget works: 2017-17: Improvements to Kanjiramkuzhy Perinad Railway station road (1.700km).	110.00	Substitution A.S obtained for Rs. 110 L
101	Budget work 2017-18: Improvements to Olai Sathram road, Olaikadavu Cross road, Olai Kadavu road and Ramavarma club road.	90.00	Substitution A.S obtained for Rs. 90 L

102	Budget works 2017-18. Improvements by providing DGBM & BC to Neeravil Road & Anchalumoodu Kureepuzha Road Ch.2/000 to 4/320.	200.00	Estimate submitted for T.S.
103	Budget works 2017-18. Improvements by providing DGBM & BC to Muttathumoola Road Ch.0/000 to 1/780.	111.00	Estimate submitted for T.S.
<b>ERAVIPURAM CONSTITUENCY</b>			
104	Budget works 2017-18. Koottikada Sasthamkadavu Road using BM & BC. Ch.0/000 to 1/662	100.00	Work Awarded to Sri.R. Santheesh vide S/N Order No. DB-10-2017/4566 Dt. 22.02.2018. Probable Date of Completion-31.08.18.
105	Budget works 2017-18.Improvements to Pandrandumuri Valathunkal Road Ch. 0/000 to 1/000.	50.00	Work awarded to Sri.A.Suneer, Probable Date of Completion-31.08.18.
106	Budget works 2017-18 Improvements by providing DGBM & BC to Thattamala-Kootikkada-Alummodu road. Ch.0/000 to 3/100.	210.00	Estimate submitted for T.S.
107	Budget works 2017-18. Improvements by providing DGBM & BC to Puliathamukku - Vendarmukku road(2.3Kms.)	200.00	Estimate submitted for T.S.
108	Budget works 2017-18 Improvements by providing DGBM & BC to Pallimukku Eravipuram Road Ch.0/000 to 2/600.	190.00	Estimate submitted for T.S.
109	Budget works 2017-18 Improvements by providing DBM & BC to Kottiyam - Mamoottil landing road (1.5 Km.	100.00	Substitution A.S obtained for Rs. 100 L
<b>CHATHANNOOR CONSTITUENCY</b>			
110	Budget works 2017-18.Budget works 2017-18 Improvements by providing DGBM & BC to Uliyanadu-Ammarathumukku via Chirakkarathazham 0/000 to 2/810.	200.00	Estimate submitted for T.S.
111	Budget works 2017-18.Budget works 2017-18 Improvements by providing DGBM & BC to Bhoothakulam H.S road. Ch.0/000 to 1/460.	110.00	Estimate submitted for T.S.
112	Budget works 2017-18.Budget works 2017-18 Improvements by providing DGBM & BC to Adichanalloor (via) - Kundumonkulam road. Ch.0/000 to 3/025.	240.00	Estimate submitted for T.S.
113	Budget works 2017-18.Budget works 2017-18 Improvements by providing DGBM & BC to Kottarakkara - Velinalloor Road 11/000 to 15/000.	150.00	Estimate submitted for T.S.

114	Budget works 2017-18. Improvements to Parippally-Elakamon Road using DBM and BC.	150.00	Estimate submitted for T.S.
<b>KUNDARA CONSTITUENCY</b>			
115	Budget works 2017-18. Improvements to St. Jude - Alumoodu road (Ch. 0/000 to 0/980)	50.00	Work awarded to Sri.Saji.R. Work to start within 2 days. Probable Date of Completion-31.08.18.
116	Budget works 2017-18. Improvements to Vellimon road Ch.0/000 to 3/850.	350.00	Estimate submitted for T.S.
117	Budget work 2017-18 Improvements to Mulavana -Kaithakode road Ch.0/000 to 2/700.	250.00	Estimate submitted for T.S.
118	Budget work 2017-18 Improvements to Magistrate mukku-Pallimon In road Ch.0/000 to 4/000.	300.00	Estimate submitted for T.S.
119	Budget works 2017-18. Improvements to Mylapur-Thazhuthala road from 1/500 to 3/025 using DGBM and BC.	100.00	Estimate submitted for T.S.
<b>CHAVARA CONSTITUENCY</b>			
120	Budget works 2017-18. Nallezhthumukku Kottukadu-Sarithamukku, C.P Road- Kottukadu, Payyalakavu - Thannimoodu, Madathilmukku - Chavara South road. (Re-Construction of Mukundapuram Bridge only.)	150.00	Detailed Estimate submitted to CE for T.S.
121	Budget works 2017-18. Improvements and providing BM & BC to Chenamkaramukku Bharanicavu Road.	50.00	Estimate submitted for T.S.
122	Budget works 2017-18. Providing DBM & BC to Kottukadu-Sarithamukku,CP road-Kottukadu, Payyalakkavu-Thannimoodu-Madathilmukku-Chavara South UPS road	525.00	Estimate submitted for T.S.
123	Budget works 2017-18. Providing DBM & BC to Sankaramangalam-Kovilthottam road ch 0/000 to 1/000	75.00	Estimate submitted for T.S.
124	Budget works 2017-18. Providing DBM & BC to 13/9 QA road to Pandakassalakadavu road ch 0/000 to 1/326	100.00	Agt executed. Work awarded to Sri. Tom Sabu Kavumkal. Probable Date of Completion-31.08.18.
<b>KARUNAGAPALLY CONSTITUENCY</b>			
125	Budget works 2017-18. Improvements to Mararithottam-Kottaveetilmukku Road.	50.00	Work Order issued to M/s.Bharanicavu Society. Initial levels taken Probable Date of Completion-31.08.18.

126	Budget works 2017-18. Providing BM & BC to Manapally Pavumba Road of Chainage 0/000 to 1/000.	50.00	Tendered twice-20.02.18. No Response Tendered 3rd time .
127	Budget works 2017-18. Budget works 2017-18 Improvements by providing DGBM & BC to Edayanambalam Thottathilmukku -Vallikavu Road Ch. 0/000 to 5/200	300.00	Estimate submitted for T.S.
128	Budget works 2017-18. Improvements to Vavvakavu-Thazhava Road Ch.0/000 to 5/650.	400.00	Estimate submitted for T.S.
<b>KUNNATHUR CONSTITUENCY</b>			
129	Budget works 2017-18. Improvements to Panentemukku-Thodiyoor Road. (Oachira Sn)	150.00	TS issued by CE on 13.01.18. Is in SE office on 13.01.18. Tendered. Work to start. Probable Date of Completion-31.08.18.
130	Budget works 2017-18. Improvements by providing DBM & BC to Kallada -Othiramukal-Pavithreswaram-Puthur road Ch.0/000 to 3/000.	500.00	The above 2 Nos of works are to be combined into this 1 Nos of work and A.S is to be obtained.
131	Budget works 2017-18. Improvements by providing DGBM & BC to Panentemukku-Thodiyoor Road. (IInd Phase)	200.00	Estimate submitted for T.S.
<b>KOTTARAKKARA CONSTITUENCY</b>			
132	Budget works 2017-18. Budget works 2017-18 Improvements by providing DGBM & BC to Kareepra Kuzhimathikadu Road .	250.00	Estimate submitted for T.S. T.S obtained.
133	Budget works 2017-18. Improvements by providing DGBM & BC in Odanavattom - Valakom road from Chepra to Valakom.	300.00	Estimate submitted for T.S. T.S obtained.
134	Budget works 2017-18. Improvements by providing DGBM & BC to Kalayapuram - Thamarakkudi road 0/000 to 3/335.	200.00	Estimate submitted for T.S.
135	Budget works 2017-18. Improvements to Perumkulam Kalayapuram Road Ch.0/000 to 1/000.	100.00	Estimate submitted for T.S. T.S obtained.
136	Budget Works 17-18. Reply Speech 2017-18-Improvements by providing DBM & BC to Cheerancavu Puthur (via) Maranad-Njankadavu-Attuvassery-Kanjiramvila-Kavadi-Thazhathukulakkadas-Aerathukulakkada-Puthurmukku Poovattoor via Puthur.	1932.00	Estimate submitted for T.S.
<b>CHADAYAMANGALAM CONSTITUENCY</b>			
137	Budget works 2017-18. Improvements to Mullikkadu - Kollayil road. BM & BC	150.00	Work Awarded to Sri.P.J.Thomas. Probable Date of Completion-31.08.18.

138	Budget works 2017-18. Improvements by providing DGBM & BC to Velinalloor Temple Road.	135.00	Estimate submitted for T.S. T.S obtained. And Tendered in SE office
139	Budget works 2017-18. Budget works 2017-18 Improvements by providing DGBM & BC to Karinganoor-Attoorkonam- Pallickapuzhakadavu road from 0/00 to 3/300.	250.00	Estimate submitted for T.S.
140	Budget works 2017-18. Improvements by providing DGBM & BC to Anchal-Kadavaram road 0/00 to 3/00	295.00	Estimate submitted for T.S.
141	Budget works 2017-18. Improvements to Chadayamangalam - Pallikkal road using 30mm BC	100.00	Estimate submitted for T.S. T.S obtained. And Tendered in SE office
<b>PUNALUR CONSTITUENCY</b>			
142	Budget works 2017-18. Improvements by providing DGBM & BC to Venchembu (Kunchandimukku) - Karavaloor - Puthuthadam - Manalil Road	600.00	Estimate submitted for T.S.
143	Budget works 2017-18. Improvements by providing DGBM & BC to Valakam-Podiyattuvila road - 3Km	300.00	Estimate submitted for T.S.
144	Budget works 2017-18. Improvements by providing DGBM & BC to Link Road connecting Adoor Punalur road and Kollam Schenkotta road.	100.00	Estimate submitted for T.S.
<b>PATHANAPURAM CONSTITUENCY</b>			
145	Budget works 2017-18. Improvements by providing DGBM & BC to Pattazhi - Pidavoor - Tharyan Thoppe Road Ch. 0/000 to 6/700.	500.00	Estimate submitted for T.S.
146	Budget works 2017-18. Improvements by providing DGBM & BC Improvements to Kizhakketheruvu - Pathanapuram road Ch. 0/000 to 3/000. Rs.250 Lakhs		A.S to be substituted.
147	Budget works 2017-18. Improvements by providing DGBM & BC Improvements to Kizhakketheruvu - Pathanapuram road Ch. 0/7000 to 3/100 and a Branch Road from Ch. 10/600 of Kizakketheruvu- Pathanapuram Road.	250.00	The above A.S is to be substituted for this. Work
148	Budget works 2017-18. Improvements to Pandithitta Kalathatte Orthodox Church road Km. 4/500	150.00	Estimate submitted for T.S.
<b>2018-19</b>		<b>2018-19</b>	



**LIST OF WORKS INCLUDED IN THE BUDGET 2018-19 WITH 20% BUDGET PROVISION**

149	Budget Work 18-19- Punalur Constituency - Punalur - T.B Junction - Vattappada - Edamon Sathram road Improvements (8 Km)	850.00	Estimate submitted for T.S
150	Budget Work 18-19- Punalur Constituency-Ayilara - Eranur Karikkakam - Manalii Road Improvements (7 Km)	550.00	Estimate submitted for T.S
151	Budget Work 18-19- Chathannoor Constituency - Block Maram - Chirakkara - Uliyanadu - Chathannoor - Kattachal - Nalkkavala road Improvements	1050.00	Estimate to be submitted for T.S
152	Budget Work 18-19- Kundara Constituency -Nallila Junction - Bathel palli - Pazhagalām mukku road improvements in Nedumpana Panchayath	250.00	Estimate submitted for T.S
153	Budget Work 18-19- Kundara Constituency - Mamoodu Vayanasala - Thattarkonam road improvements in Kottankara Panchayath	200.00	Estimate submitted for T.S
154	Budget Work 18-19- Kundara Constituency - Nalumukku -Attamukku - Pulivila Junction - St. Marrys Kashew Factory Road improvements in Kottankara Panchayath	100.00	Estimate submitted for T.S
155	Budget Work 18-19- Kunnathoor Constituency - Vettiyathodu palam	500.00	Estimate submitted for T.S
<b>Division : Pathanamthitta</b>			
156	Providing 20mm Chipping carpet to Jandayickal Athikkayam road Ch: 4/000 to 8/000	64.25	completed
157	Providing 20mm Chipping carpet to Puthukkada Chittar road Ch: 0/000 to 2/000	27.15	completed
158	Providing 20mm Chipping carpet to Kaliyanimukku - Alimukku road Ch: 2/000 to 5/000	51.88	completed
159	Providing 20mm Chipping carpet to Banglowkadavu - Mukkam road Ch: 2/500 to 4/700	27.15	completed
160	Providing 20mm Chipping carpet to Bastow road Ch: 0/000 to 5/280	82.00	work in progress

161	Widening the carriage way and providing 20mm thick chipping carpet to Deppopadi-Chengaramukku road ch: 0/000 to 3/100	54.00	completed
162	Providing 20mm thick chipping carpet to Ranny-Valliyakavu Reserve Road Ch: 0/000 to 8/200	27.60	completed
163	Budget work 2016-17 Improvements to Koonamkara-Thonnikadavu Road Ch: 6/000 to 7/000	45.22	completed
164	Budget work 2016-17 Providing 20mm Chipping Carpet to Ittiyapara - Ozhuvanpara- Vadasserikkara road Ch 0/000 to 7/900 (Ittiyapara - Ammachikadu road Ch 1/700, Ozhuvanpara - Vadasserikkara Road Ch: 6/200	141.2	completed
165	Budget work 2016-17 Providing 20mm thick Chipping carpet to Vennikulam-Ranni Road Ch: 9/000 to 10/000, 11/000 to 12/000 & 13/500 to 14/500	47.93	completed
166	Budget work 2016-17- Improvements to Mamoodu-Cherulayam Road in Adoor Constituency	171.37	work Re- tendered
167	Budget work 2016-17 Improvements of Parakkara - LPS-Udayankkavu- Edathitta Road in Adoor Constituency	188.45	Started
168	Budget work 2016-17 Improvements of Kallukuzhy-Malanada Road in Adoor Constituency	117.56	"
169	Budget work 2016-17- Improvements to Vanchimukku-Nirakkanpara Road in Pandalam Thekkekara Panchayat	188.57	"
170	Improvements to KK km 28/000 to 29/600	203.00	work in progress
171	Budget work 2016-17 Improvements to SMV Road 0/000 to 4/100	460.00	CD work in progress
172	Budget work 2016-17 Improvements to Pathanamthitta-Thazhoorkadavu road 0/600 to 4/600	378.00	completed
173	Budget work 2016-17 Improvements to Pandalam-Aranmula Road 5/700 to 11/240	566.00	completed

174	Budget work 2016-17 Improvements to Kumbanadu-Othera road km 0/000 to 4/450 by providing BM& BC	443.00	work in progress
175	Budget work 2016-17 Improvements to Kumbazha-Mallasserry -Pramadam - Konni via Lakoor Road	610.00	BM completed.Bc work in progress
176	Construction of Ottaffice kadavu Bridge across Manimala River.(Balance work)	99.1	work in progress
<b>Budget works 2017-18</b>			
177	Improvements to Athikkayam-Kakkadumon-Mandamaruthy road Ch: 2/000 to 4/500	25.00	completed
178	Budget work 2017-18 Improvements to Athikkayam-Mandamdamon-Chempanoly-Vechoochira road	25.00	completed
179	Budget work 2017-18 Improvements to Palachuvadu-Narikkuzhy road from Ch: 3/000 to 4/400	20.00	completed
180	Budget work 2017-18 Improvements to Manoramamukku-Chengaramukku road km 0/000 to 4/000	50.00	completed
181	Budget work 2017-18 BM & BC to Kodumon-Angadickal road in Adoor LAC	100.00	Agreement to be executed.
182	Budget work 2017-18 Providing BM & BC to Chittar-Pulayanpara road km 0/000 to 1/500	100.00	Re-tendered
183	Budget work 2017-18 Providing BM & BC to Niranam-Thottady road km 0/000 to 1/800.	278.00	Tendered
184	Construction of approach road of Peroorchal Bridge across Pampa River	180	work started
185	Construction of approach road to Panachamoottil kadavu Bridge across Manimala River in Kuttoor Panchayath.(Balance work)	200.2	work in progress
186	Construction of Kavanal kadavu Bridge across Manimala River.(Balance work )Retaining wall and road work at Anikkadu side and wearing coat	98.46	Estimate submitted for TS
187	Improvements to Kumbanadu-Arattupuzha Road 0/000 to 5/500.	600.00	Estimate to be submitted for TS

188	Improvements to Omalloor-Pariyaram road	150.00	Estimate to be submitted for TS
189	Improvements to E.V Road (Chennampallil-Nellimugal road)	200.00	Estimate submitted for TS
190	Improvements to Karuvatta-Thatta-Mammoodu Road.	200.00	Estimate submitted for TS
191	Improvements to Pattamthara-Ottathekku road.	150.00	Estimate to be submitted for TS
192	Improvements to Thadathil-Manakala road. Km.0/000-3/840	150.00	Estimate submitted for TS
193	Improvements to Athikayam-Vechoochira-Chethackal Road	750.00	Estimate submitted for TS
194	Improvements to Vakayar-Vallicode-Kaippattor road ch.0/000 to 12/000	700.00	Estimate submitted for TS
194	Improvements to Kumbanadu-Puramattom-Puthusserry road ch.0/000 to 6/500.	700.00	Estimate to be submitted for TS
195	Improvements to Kavumbhagam-Muthoor-Kuttappuzha road.	200.00	Estimate to be submitted for TS

**LIST OF WORKS INCLUDED IN THE BUDGET 2017-18 WITH 20% BUDGET PROVISION**

196	Kavumbhagam-Thukalassery Road(4.97 km)&Temple Road.(0.50 km)	600.00	Investigation Estimate submitted for A.S
197	Pullamplavilkkadavu paalam	800.00	Investigation Estimate submitted for A.S
198	Ezhamkulam -Plantationmukku-Theppupaara via Nedumonkaavu Road	2000.00	Investigation Estimate submitted for A.S

**Division : Kottayam**

2016-17

199	Providing BM & BC and allied works to Ettumanoor Athirampuzha University Amalagiry Medical college road ch:5/000 to 8/800 km.	734.37	BM completed
200	Budget work 2016-17 Providing BM & BC to Shutterkavala Pallikkunnu Aruvakkuzhinji road ch:0/000 to 7/700 km.	778.33	Culvert Work in progress
201	Budget work 2016-17 Providing BM & BC to Old M C Road road ch:2/700 to 5/800 km.	367.91	work completed
202	Budget work 2016-17 Improvements to Athirampuzha junction including LA.	358.46	Land Acquisition under processing (Price ID No.2016/7749) ,
203	Budget work 2016-17 Providing BM & BC to Adichira Mannanam Road ch:2/000 to 3/900 km.	278.29	work completed

204	Budget work 2016-17 Providing BM & BC to Ettumanoor Town Busstand Road ch:0/000 to 0/600 km.	93.86	work completed
205	Improvements to Kanjiram - Panampady road chainage 0/000 to 1/800km	234.21	work in progress
206	Providing BM & BC to Kumarakom - Vechoor Road 4/950 to 6/350km	238.38	work completed
207	Improvements to Kudayampady - Parippu road ch 1/900 to 3/000	99.78	Revised AS to be issued since there is change in the chainage
208	Providing drain and culverts in V.T. road ch:2/500-7/000	90	Completed
209	Providing BM & BC works to Moothedathukavu-Kottachira-Kothavara-Ullala road ch:0/000-3/400.	350	Final Levels of WMM Reopted
210	Providing BM & BC works to Pulinchuvadu-Cherinchuvadu road ch:0/000-2/012.	284	Initial levels taken. Waiting for expert opinion from CET
211	Improvements to Bankpadi-10 Acre - Pattalakkunnu-Channaplavu road ch 1/000 to 2/400 km	55	Retaining wall construction completed. Initial levels reported to CTE. Sub base metalling started.
212	Improvements to 26th Mile-Mukkali-Edakkunnam Road Ch-0/000-4/000Km	55	Bituminous work completed.
213	Improvements to Peruva-Monippally road bet ch:2/300-5/200	41	work is in progress
214	Improvements to Avarma - Mulakulam road ch. 0/00 to 2/700km	40	work is in progress
215	Improvements to Paipadu Mammood Road Ch 0/000-6/638 km	154	Work terminated. To be rearranged
216	Improvements to Kurichy-Karunattuvala Road Ch 0/000-2/272 km	38	work completed
217	Improvements to Thengana -Punnakkunnam -Karikkandam Road Ch 0/000-1/800 km	53	work completed
218	Improvements to Changanassery Rest House Road Ch 0/000-0/601km	15.2	work in progress
219	Improvements to Thrikkodithanam -Kunnumthanam Road Ch 0/000-3/895 km	134	Notice issued to start the work
220	Improvements to Kunnamkery-Kumarankery-Paral Road Ch 5/035-8/310 km	47.5	work in progress
221	Improvements to Poovathumood -Chanjody Road Ch 0/000-4/250 km	56	work in progress

222	Improvements to 12th Mile-Nedumkunnam -Chettimukku-Mailady-Kannanchira-Kalavara Road Ch 0/000-7/259 km	150	work in progress
223	Improvements to Chamampathal Thekkethukavala-ch 0/000-4/830 km	82	Tarring Completed
224	Improvements to Mangadu Kadayanikadu Road Ch 0/000-3/580km	53	Tarring Completed
225	Improvements to Pathanad Kulathoor Thazhathuvadakara Kulathoormoozhy Road Ch 0/000-8/000km	150	Work in progress
226	Improvements to Shobhana club - Pazhayidam road ch 0/000 to 1/800km	150	Retaining wall & Culvert construction started.
227	Widening the carriage way 1/350 to 2/050, 4/000 to 6/000 and Providing 20mm C.C. to Pallom - Thottackadu road Ch 0/000 to 6/000km (Bormakavala - -Pannimattom - Paruthumpara-Parakkulam)	188.64	work completed
228	Widening the carriage way and Providing 20mm C.C. to Lakshmeepuram landing - Panachickadu Temple road Ch 2/600 to 4/420km	40	work completed
229	Budget work 2016-17 Improvements to Thandassery Parekkadavu road ch:0/000 to 4/600 km.	188.67	Initial level completed
230	Improvements to Karakkakuzhy Thottackad road (Estimate ID 2016/7620)	376.28	Levels taken
<b>2017-18</b>			
231	IMPROVEMENTS TO KARACKAKUZHY THOTTAKKAD ROAD CH 0/00 TO 5/500Km	376.28	work in Progress
232	Improvements to Puthuppally - Puthusseruy Road Ch:0/000 to 2/200 Km	70	work to be started
233	Widening the Carriageway to Old KK Road Ch:0/000 to 1/550 Km	50	CULVERT COMPLETED WIDENING IN PROGRESS
234	Improvements to Pothampuram Road Ch 3/500 to5/000Km	30	TS to be obtained
235	Improvements to Manjamattom Kezhuvankulam road 0/000 to 11/000 km	375	TS to be obtained

236	Improvements to Kaniparambu Chathanpara PHC Road 0/000 to 2/900	325	TS to be obtained
237	Budget Work 2017-18 - Improvements to Moolavattom - Kollad Road Ch: 0/000 to 1/500	60	Work in progress
238	Budget Work 2017-18 - Improvements to Arupuzha - Parochal Road Ch: 0/500 to 1/500	30	work improgetess
239	Improvements to Puthuppally - Puthusseruy Road Ch: 3/000 to 4/250 Km	65	work in Progress
240	Widening Carriageway and providing BM & BC to Lower Bazar Road up to Illikkai	608	TS to be obtained
241	Providing BM & BC to Kallungathara road at Ch:0/000 to 3/500	500	TS to be obtained
242	Providing BM & BC to Arunasseri - Kattambakk - Njeezhoor Road	300	work to be substituted
243	Budget work 2017-18 - Improvements and repairing works of Muttuchira road Ch: 0/000 to 3/000 Km	70	work tendered
244	Budget work 2017-18 - Improvements works at Appanchira Junction and BC work at Appanchira - Keezhoor Road Km 0/000 to 3/600	90	Tendered
245	Improvement roads in Vembally - Kudappur Road Ch:0/000 to 3/900 and Koodallur road Km 1/000 to 5/000 in BM & BC standard	250	TS to be obtained
246	Improvements by providing BM & BC to Parolickal - Muttappalli road	150	TS to be obtained
247	Improvements by providing BM & BC to Arunasseri - Kattambakk - Njeezhoor Road	300	TS to be obtained
248	Improvements to Attuvelakkadavu - Udayanapuram - Nanadom Road Km 0/000 to 6/000	700	TS to be obtained
249	Improvements to Pala Sub urban roads (Pala - Ramapuram road Ch:0/250 to 1/100 Ettumanoor - Poonjar road at Andoor Junction & Adayakkappara - Choondacherry road)	85	Surfacing will be carriedout after monsoon
250	Improvements to road portion from Narimattom to Mancombu temple in Narimattom - Mechal Kanjiramkavala Road (including reconstruction of damaged culvert)	40	Foundation of the pier completed

251	Improvements to Chakkampuzha Edakoli Road Km 0/000 to 3/000 by providing BM & BC (Sub Urban Roads)	200	TS to be obtained
252	Improvements to Ezhachery Bank Padi - Kollappalli Road Ch: 0/000 to 2/300 by providing BM & BC	165	TS to be obtained
253	Improvement works and providing BM & BC to Mevida - Thodanal - Kanjiramattom Road Km 1/500 to 2/850 & 3/550 to 6/200	300	TS to be obtained
254	Providing 20 mm CC for wodening the Carriage Way at Panacheppally Road Ch: 5/020 - 6/620 Km	25	work started
255	Improvements to the Road Kodungoor Manimala Km 0/000 to 9/289	600	TS to be obtained
256	Widening and Improvements at Kanam - Pathanadu Road from Ch: 0/700 to 2/000 Km	25	Tarring Completed
257	Improvements to Mooleplavu Pawathukavala Road Ch: 0/000 to 4/200 Km	50	Completed
258	Budget work 2017-18 improvements to Punchavayal Pakkanam Manjalaruvi road Ch. 1/680 to 5/000 KM	44.56	Tendered
259	Improvements to Mavadi Manjapra kulathunckal Kallekadi road	52.6	T.S to be obtained
260	Providing BM & BC to Poonjar - Peringalam Road from Ch:0/000 to 5/000	370	TS to be obtained
261	Improvements to Erattupetta - Chennadu Road Km 0/000 to 2/750	333	TS to be obtained
262	Komenkery chira Ambedkar Colony - AC Road	400	Substituted work
<b>Division : Alappuzha</b>			
<b>BUDGET WORK 2016-17</b>			
263	Improvements to Delinked portion of NH at Aroor from ch 0/000 to 1/620 in Aroor LAC	377	BM BC work and drainage completed side berm tiling work in progress.
264	Improvements to AA Road to Arookutty Road from ch 0/000 to 1/420	180	BM&BC Completed. Side berm in progress
265	Budget work 2016-17 - Reconstruction of RCC twin box culvert in Old Poochakal Market road	95	completed



266	Budget work 2016-17 - Reconstruction of Maniyanveli culvert and providing 20 mm chipping carpet to Vaduthala - Kudappuram road from ch.0/000 to 3/400	108.5	Raft completed. Work in progress
267	Budget work 2016-17 - Improvements to Old NH portion between ch.387/193 to 391/840	352	BCwork completed
268	Reconstruction of Cherthala Town roads	631	BM work completed
269	Budget work 2016-17 Improvements to Vazhichery Kommadi road from ch: 0/380 to 1/880	205	BM Completed, Road edge interlock tile work in progress.
270	Budget work 2016-17 Improvements to Kochukada road in Ambalappuzha constituency	101	Completed
271	Budget work 2016-17 Improvements to Jubilee road in Ambalappuzha constituency	29.5	Completed
272	Budget work 2016-17 Improvements to Exchange road in Ambalappuzha constituency	30.5	Completed
273	Budget work 2016-17 Improvements to Elephant gate road in Ambalappuzha constituency	12.5	Completed
274	Budget work 2016-17 Improvements to Vattappally road in Ambalappuzha constituency	47.5	Completed
275	Budget work 2016-17 Improvements and providing BM&BC to NH way 66 to Sasthamury road	276.45	Cross drain work completed and drain work nearly completion
276	Budget work 2016-17 Improvements and providing BM&BC to RK junction to Karthikappally road	84.8	Work completed, bill under preperation
277	Budget work 2016-17 Improvements to Keerikkad - Vettathikadavu ( Maliyekkal junction to HS Muthukulam) by providing 50 mm BM and 30 mm BC	128.5	Work in progress
278	Budget work 2016-17 - Improvement to Keerikkad - Vettathukadavu road (HS junction to Vettathukadavu) by providing 50 mm BM and 30 BC ch.2/100 to 4/685	220	BM Completed ,BC & Traffic Safety work to be started
279	Improvements to Kattunilam - Madackal pady Nalankal - Mupathinalil pady road	148	Completed
280	Providing 20mm bit chipping carpet in Pallikoottumma- Neelamperoor road ch.2/500 to 14/040	113.10	Tarring work in progress
281	Providing 20mm chipping carpet in Edathua - Puthukkary- Mambuzhakkary road ch.0/000 to 7/450 km	118	Completed

282	Providing 20mm hbit chipping carpet to Mulakkamthuruthy-Narakathara-Krishnapuram road ch.0/000 to5/050 km & Krishnapuram -Kavalam road ch.0/000 to 3/500	180	50% completed. Undulation work in progress. Taring to be completed
283	Providing 20mm bit chipping carpet - Kidangara Kannady road from ch.0/450 to 2/900 and Kunnamkakry -Kumaramkari -Paral-Changanacherry road ch.0/000 to 6/050 km	181	Re tendered
284	Improvements & providing BM & BC to Thattarambalam - Mannar road km 0/000 to 1/200	105	Work completed
285	Improvements & providing BM & BC to Pulimoottil Bridge - Puthiyacavu road km 0/000 to 2/400	190	initial level reported to CTE
286	Budget work 2016-17 - improvements by providing BM & BC to Mavelikkara Kollakadavu Ferry road km 0/000 to 2/400	202	completed
287	Budget work 2016-17 -Providing 20mm chipping carpet to Panayil - Anayadi road ch.0/000 to 4/385	238.5	BM & BC completed
288	Pultukulangara - Kochiyude Jetty road in Kandalloor Grama Panchayath km 0/000 to 1/790 provding BM & BC	120	Initial levels reported
289	Improvement to KPAC Junction NH Deviation road (Kallummoodu deviation road) in Kayamkulam Municipality	67	BM&BC completed. Drain work in progress
290	Improvements to Kalarickal Junction - Manivelikkadavu road by providing BM & BC km 0/000 to 3/200 in Kandalloor Panchayath	230	work completed
291	Budget work 2016-17 - Improvements by providing BM & BC to Peringala - Kochikal road ch.0/000 to 2/400	145	work completed
292	Budget work 2016-17 - Supplying paving and levelling Hydraulically pressed concrete block in TB road	77	completed
293	Budget work 2016-17 - Supplying paving and levelling Hydraulically pressed concrete block in Park Junction	50	completed
294	Budget work 2016-17 BM & BC to Perisseri - Cheriyanadu road at Km. 0/000 to2/000 (Ala-Athalakkadavu-Perissery Vottaffice reach)	141.32	Work completed
295	Budget work 2016-17 Improvements and providing BM& BC to Kodukulanji -Pulakkadau road from ch:3/000 to 5/500 (Kallyathara-Pulakkadavu reach)	152	Work completed

296	Budget work 2016-17 Improvements and providing BM&BC to Ennakkadu - Ulunthy road ch:0/000 to 2/000	100	BM&BC Completed. Traffic safety work in progress
<b>BUDGET WORKS 2017-18</b>			
297	Budget work 2017-18-Improvements to Cherthala Kuruppankulangara road ch:0/500 to 2/383	150	Work To be started
298	Budget work 2017-18-Improvements to AS canal East Bank road ch:0/000 to in Cherthala LAC	100	Tender procedures started
299	Budget work 2017-18- Improvements to Mannachery-Ponnad road in Alappuzha (4112 mtr) Constituency	150	Initial levels reported drain work started
300	Budget work 2017-18- Road No.III 765 m BM&BC Development works	100	Initial levels in progress
301	Budget work 2017-18-Improvements to Mannarassala-Cheruthana Road ( Haripad Block Head Quarters to Cheruthana Kadavu Road ch:0/000 to 3/750)	150	AS obtained submitted for TS
302	Budget work 2017-18 raising the water logged portion of Nedumudy-Kuppapuram road ch:2/800 to 3/800 and providing MSS from ch:0/000 to 5/530	150	Estimate submitted for TS
303	Budget work 2017-18-Providing 20mm chipping carpet to Edathua - Puthukkary- Mampuzhakkary road ch. 0/000 to 3/300	50	work held up due to heavy rain
304	Budget work 2017-18-Improvements to Thamarakulam Junction - Charummood Junction	100	Work started soon
305	Budget work 2017-18-Improvements to Onnakutti Kuttippuram road by providing 40mm chipping carpet ch:0/000 to 4/280	150	Nomenclature and scope of proposal changed as per request of MLA as providing BM &BC from ch:2/580 to 4/280. DPR submitted for TS
306	Budget work 2017-18-Providing BM & BC to Chengannur - Kidanganoor road Ch. 0/000 to 3/500	156.55	Initial levels reported to CTE
307	Budget Work - Alappuzha -Madhura road by providing BM&BC overlay from ch:12/954 to 23/634 in Cherthala LAC	900	submitted for AS
308	Budget work-Improvements to Cherthala Arookutty road and bridge approach form ch;6/600 to 24/592	800	DPR for TS under preparation
309	Budget work-Vakkayil kadavu Bridge	2000	AS obtained. Part TS for planting boundary stone submitted to CE.

310	BUDGET WORK 2016-17- Reconstruction of Vazhakkuttom Bridge in Alappuzha -Arthunkal SH WAY	360	Estimate submitted for TS; returned with quarries.
311	Improvements to Pathirappally - Komalapuram - Aspinwall - Nethaji ch: 0/000 to 6/990	800	A S accorded DPR for Ts under preparation
312	Improvements to Thiruvizha cross Road	100	DPR submitted for TS
313	B/W 2017-18 Improvements to Ambalappuzha-Chirakodu-Kanippara-SN Kavala road	2500	Re-Tendered
314	B/W 2017-18 Alappuzha - Ambalappuzha Road Network	6872.57	Estimate Submitted for TS
315	Budget work 2017-18 - Improvements to ambalappuzha - Karoor road from ch. 0/250 to 2/250	325	Tendered
316	Budget work 2017-18-Construction of Footbridge across karumadi Thodu at karumadi	200.00	Estimate for TS under preparation. Investigation estimate submitted for AS
317	Budget work 2017-18-Improvements to Old Munciff Court road ch;0/000 to 0/350	90.00	Estimate submitted for TS returned with comment.
318	Budget work 2017-18-Providing BM&BC in English School road ch;0/000 to 0/270	50.00	Tendered
319	Budget work 2017-18-Improvements to NH way K V Jetty road from ch:0/000 to 3/800	400	AS obtained submitted for TS
320	Budget work 2017-18-Improvements to Keerikkad Kanakakkunnu road ch:0/000 to 4/600	500	AS obtained submitted for TS
321	Budget work 2017-18-Providing BM&BC to Kozhimukku Champakulam road 0/000 to 8/880	800	Estimate submitted for TS
322	Budget work 17-18-Mavelikara Junction Michal Junction road widening	2500	Investigation work completed. DPR submitted for AS
323	Budget work 17-18- Improvements by providing BM & BC to Kottappuzhackal - Thazhava road .fromch 4/500	300 L	Estimate submitted for TS
324	Budget work 17-18-Improvement by providing DGBM & BC to Cherukunnam - Vettiayar road ch 0/000 to 4/500	450 L	Estimate submitted for TS
325	Construction of Kandiyoor Bye Pass road	375	Earth filling in progress
326	Budget Work 17-18- Improvements to Thayyil - Peringala road from ch:0/000 to 1/600 & Railway Station road by providing DBM & BC	250 L	Estimate submitted for TS
327	Budget Work 17-18- Improvements to Onnamkutty - Kuttippuram road ch 0/000 to 2/600 by providing DBM & BC	300 L	Estimate submitted for TS

328	Budget Work 17-18- Improvements to Chettikulangara - Chunakara road ch 0/000 to 3/000 by provding DBM & BC	200 L	Estimate submitted for TS
329	Budget work 2017-18 Improvements and Providing BM & BC to Pennukkara - Kakkada road ch. 0/000 to 6/685	800	Estimate Submitted for TS
330	Budget work 2017-18 Providing BM & BC to Public Office road ch. 0/000 to 1/200 and Approach road to Railway station Ch. 0/000 to 0/580	200	Estimate Submitted for TS

**Division : Idukki**

2016-17			
331	Improvements to Moolamattom - Pathippally Uluppuni road	938.00	work started. Forest Department objected the work
332	BW 2016-17 Improvements to Thodupuzha Pappotty hall Vengalloor (river view ) road	946.30	Tendered. Court case pending
333	BW 2016-17 Improvements to Kanjar - Manappady road	94.40	Work in progress
334	2016-17 Improvements to Murikkassery Policestationpady Kumaranpady Mannathara road Km. 2/000 to 2/200 and 3/100 to 3/800	52.10	Work completed
335	Improvements to Thekkinthandu Rajapuram Keerithodu road Km. 4/600 to 5/270	51.35	work completed
336	BW 2016-17 Improvements to Chinnar - Manguva Inchathotty Panamkutty road Km. 6/200 to 7/200	91.90	Work in progress
337	BW 2016-17 Improvements to Thankamoney Irukkutty Antopuram road inThekkekappipady Panthalanipady portion	47.50	Work in progress
338	BW 2016-17 Improvements to Societypady Gurumandirampady Koottakallu road	47.50	Work in progress
339	BW 2016-17 Improvements to Panickankudy Kurishingal Anchumukku - Chempakappara road Km. 1/050 to 2/000	79.60	Formation completed
340	BW 2016-17 Improvements to Kochuchelachuvadu Alppara road Km. 0/700 to 1/450	60.00	Formation completed
341	BW 2016-17 Improvements to Nedumkandom - Cumbummettu road	496.00	Work in progress
342	BW 2016-17 Improvements to Mundiyeeruma - Udumbanchola road Km. 0/000 to 4/500	283.00	Work in progress
343	BW 2016-17 Improvements to Riding quality of iruttukanam - anachal 2nd mile (10/000 ) Km. of Sabarimaia Kodaikanal SH way (BW Iruttukanam Anachal Ch. 0/000 to 5/000 and Adimalay chithirapuram road Km. 23/200 to 28/200.	575.53	Work in progress
344	BW 2016-17 Improvements works to Munnar Lakshmi Mankulam road	81.10	Work completed

345	BW 2016-17 Improvements to Machiplavu - Korangatti Thalamali Ettekar Kallar between Km. 11/000 to 12/000	92.30	Work completed
346	BW 2016-17 Improvements to Kanthalloor Marayoor road between Km. 0/000 to 14/400	90.30	Work completed
347	PWD Rehabilitation of Bridge in Old KK road at Peermade in Idukki District	42.00	Work completed
348	BW 2016-17 Upgradation of Valakode - Kothapara - Kannampady Memary road	471.50	Forest sanction awaited
349	BW 2016-17 Upgradation of Wagamon Pullikkanam road Km. 5/000 to 8/000	188.30	Work completed
<b>2017-18</b>			
350	BW 2017-18 Improvements to Kumily - Thekkady road between Km. 0/000 to 1/800	61.00	Agreement Executed
351	BW 2017-18 Improvements to Kuvilatam - Parappu road from Km. 0/000 to 1/000 and drainage work near Valakodu junction	86.40	Agreement Executed
352	BW 2017-18 Improvements to Vattavada - Kottakamboor road	35.00	Work in progress
353	BW 2017-18 Raising the carriageway at km. 6/300 and providing bit CC between Km. 4/000 to 6/000, Km. 10/000 to 12/000 and Km. 17/000 to 19/000 of kallar mankulam road	64.70	Work in progress
354	BW 2017-18 Improvements to Chemmannar Gap road Km. 0/000 to 6/000	83.40	Work in progress
355	BW 2017-18 Improvements to Ezhumvayal - Thoivala Erattayar road	69.78	work in progress
356	BW 2017-18 Improvements to Thodupuzha - Kanjiramattom road providing BM & BC from Km. 0/000 to 1/000	44.00	Work started
357	BW 2017-18 Resurfacing to pannimattom - Poomala - Methotty road Km. 0/000 to 2/000	49.00	Work completed
358	Plan work 2017-18 Restoration of eroded carriageway by inter locking tiles between Km. 09/000 to 12/500 and bit CC between Km. 13/700 to 21/500 of Adimaly chithirapuram road	49.90	Work started
359	Plan work 2017-18 providing 20mm CC and berm protection in Kallar - mankulam road Km. 18/000 to 20/000	30.00	SN issued
360	Plan work 2017-18 Providing 20mm CC in Munnar town road	20.00	Tendered 5 times No response
361	Improvements to Karimkunnam - Mattathippara road Km. 0/000 to 4/100	50.00	Work started
362	BW 2017-18 Improvements to Chinnar - perinjankutty road Km. 0/750 to 1/500	28.00	Agreement executed work to be started
363	BW 2017-18 Improvements to Kallarkutty - Perinjankutty Km. 0/000 to 1/100	40.00	Agreement executed work to be started
364	BW 2017-18 Improvements to Thadiyampadu - Vimalagiri Santhigram road Km. 13/800 to 14/500	20.00	Work in progress

365	BW 2017-18 Improvements to Perinjankutty - Karithodu road from km. 1/550 to 2/310	20.00	Agreement executed work to be started
366	BW 2017-18 Improvements to Valiakkadavupalli Molekkada Neriampararoad Km. 0/600 to 1/368	40.00	Work in progress
367	BW 2017-18 Improvements to Kodikulam (Chalakkamukku) Koduveli - Neyyassery road	150.00	Estimate for TS under preparation
368	BW 2017-18 Improvements to Muttom Karimkunnam road (vichattukavala to Karimkunnam)	110.00	Estimate for TS under preparation
369	BW 2017-18 Improvements to Karimkunnam - Purapuzha road	120.00	Estimate for TS under preparation
370	BW 2017-18 Surface rectification with BM & BC in Karimkunnam - Nedyakadu - Parakkadavu road Km. 0/000 to 2/350	100.00	Estimate for TS under preparation
371	BW 2017-18 Improvements to Thattakuzha - cheppukulam road km. 0/000 to 6/220 (extra portion) branch road 500meter to Cheppukulam RC church)	210.00	Estimate for TS under preparation
372	BW 2017-18 Improvement works to Rajakkadu - Ponmudi road	100.00	Estimate for TS under preparation
373	BW 2017-18 Providing BM & BC surfacing and improvement works to Vellathooval Ponmudy road Km. 0/700 to 4/800 and Kulathrakuzhy road Km. 0/000 to 2/700	450.00	Estimate for TS under preparation
374	BW 2017-18 Improvement works to Rajakkadu - Ellackal road Km. 0/000 to 7/100	150.00	Tendered
375	BW 2017-18 Improvements works to Melechinnar Manjappara Nedumkandom road km. 0/000 to 14/250	200.00	Estimate for TS submitted
376	BW 2017-18 Providing BM & BC in Wagamon - Kuvilattom road from Km. 0/000 to 7/500	650.00	Estimate for TS under preparation
377	BW 2017-18 Providing BM & Bc works in Kallar - Grambi - Sathram road Km. 0/000 to 5/200	150.00	Estimate for TS under preparation
378	BW 2017-18 Improvements to Machiplavu - Korangatty - Thalamali - Kallar road between Km. 0/000 to 6/500	500.00	Estimate for TS under preparation
379	BW 2017-18 Providing BM & Bc surfacing and improvement works to Chinnakkanal - Bodimettu road Phase-1 (Km. 0/000 to 3/000	200.00	Tendered
380	BW 2017-18 improvements to Karimban - Murikkassery road km. 0/000 to 4/500	40.00	Estimate for TS under preparation
381	BW 2018-17 Improvements to Murikkassery Padamugham Thoprankudy road	40.00	Estimate for TS under preparation
382	Improvementd to Paramada Cheruthony road	50.00	Estimate for TS under preparation
383	Improvements to Chinnar mankuva Inchathotty road	50.00	Estimate for TS under preparation
384	Improvement sto Kanjar - Koovapally road	30.00	Estimate for TS under preparation
385	Improvements to Manappady Elappally Edadu road	30.00	Estimate for TS under preparation
386	Improvementns to Chelachuvadu - Blathikkavala road	50.00	Estimate for TS under preparation
387	Improvements to Thoprankudy - prakash road	30.00	Estimate for TS under preparation

388	Improvements to chinnar Kambilikandom road	30.00	Estimate for TS under preparation
389	Improvements to kambilikandom - Thinkalkadu road	40.00	Estimate for TS under preparation
390	Improvements to Thadiyampadu - Vimalagiri Santhigram road	40.00	Estimate for TS under preparation
391	Improvements to prakash - Vettikkamattom road	34.00	Estimate for TS under preparation
392	Improvements to Muniyara - Illicity road (starting 1.5Km)	25.00	Estimate for TS under preparation
393	Improvements to Udayagiri Melekuppachanpady Chempakappara road	15.00	Estimate for TS under preparation
394	Improvements to panickankudy - Perinchankutty road	20.00	Estimate for TS under preparation
395	Improvements to Melecanchiyar Nariyampara road	30.00	Estimate for TS under preparation
396	Improvements to Murikkassery - Thekkinthandu Keerithodu road	50.00	Estimate for TS under preparation
397	Improvements to Murikkassery Chempakappara Perinchankutty - Melechinnar road	50.00	Estimate for TS under preparation
398	Pandippara St. Joseph School retaining wall	25.00	Estimate for TS under preparation
399	BW 2017-18 Providing interlocking tile pavement in areas with seepage of water in Elappara Wagamon road	50.00	SN issued
400	Improvements to Rajakumary North Periyacanal road (via Muthuvankudy) Km. 2/000 to 3/500	160.00	Tendered
401	BW 2017-18 Surface rectification with BM & BC in Karimkunnam - Nediya kadu Parakkadavu road Km. 0/000 to 2/350	100.00	Estimate for TS under preparation
402	RIDF XXII -Improvements to Thannimoodu Combayar Palar Anakkallu Thevaramettu road	430.00	Work in progress
403	MLA ADS Improvements to Anikuzhi Venmoney road	50.00	Work in progress
404	MLA ADS Providgnn20mm bit CC to Mundenmudi - Narukanam road (portion of Neyyassery Thokkumbansaddle road Km. 0/000 to 3/000	25.00	Tendered five times no response. Revision of estimate under preparation
<b>Division : Ernakulam</b>			
<b>IMPROVEMENT WORK 2016-17</b>			
405	Budget Work 2016-17 Improvements to Aluva Town limit Road	77	Work completed
406	Budget Work 2016-17 Resurfacing with close grade premix carpet of 20mm thickness to Carnal Manakkapady Road ch. 1/500 to 3/800 Km	16.75	work just started.
407	Budget Work 2016-17 Resurfacing with close grade premix carpet of 20mm thickness to Chowara Mangalapuzha road ch. 0/00 to 1/800	20.5	work nearing completion



408	Budget Work 2016-17 Resurfacing with close graded pre mix carpet of 20mm thickness to Chathapuram Idayapuram societypady road ch 1/000 to 2/600	21.7	work completed
409	Budget Work 2016-17 Resurfacing with close graded premix carpet of 20mm thickness to Edathala Thayikattukara road km 0/000 to 3/000	27.1	work just started
410	Budget Work 2016-17 Resurfacing to Payaraja Palace road ch 0/000 to 2/500	22.05	work completed
411	Budget work 2016-17 - Resurfacing and construction of drain to Angamaly - Paravoor road ch 3/500 to 5/400 (1900m)	43.45	Agreement executed.Site handed over.Boundary to be demarcated before starting work
412	Aluva LAC - Budget work 2016-17 - Resurfacing with BM & BC to and construction of box culvert in Kuttamassery Chungamveli road ch 0/000 to 4/000	187.5	culvert completed and 1 km BM and BC completed.
413	BW 2016-17;Improvements to Cheranalore Trace Road ch:0/000 to 2/270km with BM & BC including drainage facilities in Angamaly LA	290	Tile work completed. Tarring work pending due to the dispute from public.
414	Budget work 2016-17 - Improvements to Banerji road ch 0/000 to 0/900	118.7	Drain work completed. BC work pending due to monsoon
415	Budget work 2016-17 - Improvements to MG road ch 9/000 to 11/000	221	BM & BC completed ,concrete work in progress.
416	B/w 16-17 Improvements to Kattiparambu Kalathara road Km. 0/000 to 1/500	61	Work completed
417	B/W 2016-17 - Improvements to Old NH road from 356/400 to 360/000	289.9	quotation submitted to CE and got approval at LMR rate.Contractor not willing todo the work at LMR rate.Hence to be Re-tendered.
418	Budget work 2016-17 - Improvements to PT Jacob road (BM&BC) 0/000 to 1/800	66.65	Completed
419	Budget work 2016-17 - Improvements to K.J. Harshal road ch 1/500 to 2/900	145.72	Completed
420	Budget work 2016-17 - Side protection work in Kumbalanghi - Kandankadavu ch 0/000 to 2/500	94.455	Work in progress

421	Budget work 2016-17 - Providing 20mm chipping carpet in Chellanam - Ezhupunna road ch 0/000 to 1/100	94.35	DR work completed.
422	B/W 2016-17 Improvements to Udayamperoor Kureekkad road 0/00 to 0/600	90.5	Retaining wall completed, widening work in progress.
423	Budget Work 2016-17 Providing drainage facilities and Footpath to Mini bypass road 1/100 to 1/850	181	Work tendered. But kept pending due to CRF work in same reach.
424	B/W 2016-17 Improvements to Town road and Reconstruction of damaged Drain and footpath (Stable road 0/000 to 0/300, Kanankulangara road 0/000-0/300, Sanskrit road 0/150-0/350, Chakkamkulangara road 0/200 to 0/300, BHS road 0/200 to 0/400)	271.5	Drain work in progress. BM & Bc Completed
425	Budget work 2016-17 - Improvements to Nadakkavu Mulanthuruthy road ch. 0/000 to 0/800	162.9	Work Just started. Levels reported
426	Budget work 2016-17 - Widening of Nettoor Panagad Road ch 1/500 to 3/800	188.9	Completed
427	Budget work 2016-17 - Widening of Kumbalangahi -Perumpadappu road-Ch.0/000 to 1/800	298.2	Tender pending due to LA
428	Budget work 2016-17 - Widening of Madavana - Panangad road ch 3/850 to 7/500	94.2	Pot hole filling done. Initial level reported.
429	Budget work 2016-17 - Improvements to Elamkunnappuzha beach road balance portion in Vypin LAC ch 0/750 to 1/500	121.35	work started
430	Budget work 2016-17 - Improvements to Iqbal road (BM&BC balance work) ch 0/000 to 1/600	273	work in progress DR retaining wall work nearing completion
431	Budget work 2016-17 - Improvements (BM&BC) to A.A said Muhammed road Km 0/000 to 1/815	220.45	BM & BC completed
2017-18			
432	B/W 2017-18 Improvements to Chathapuram Edayapuram Societypady road Ch. 0/000 to 1/000 and 2/900 to 4/000	35	Work completed.
433	B/W 2017-18 Providing BM & BC surfacing to Kuttamassery Chalakkal Thadiyittaparambu road ch 0/000 to 0/600	65	Agreement Executed.
434	B/W 2017-18 improvements to kalady - anappara - Poothamkutty Ch 8/000 to 12/000	100	Wok nearing completion
435	B/W 2017-18 Improvements to Gosree road ch 0/000 to 0/900	100	SN issued

436	B/W 2017-18 Improvements to Neerikode Thatampady Road Ch 0/000 to 2/000	150	Agreement Executed
437	B/W 2017-18 Improvements to Chendamangalam - Karipayikadavu Road, H.S Chendamangalam to Western Part of Chendamangalam Road and Pazhambillythuruth Road	150	Agreement executed.
438	B/W 2017-18 Improvements to old NH17 Edappally-cheranelloor ch.0/000 to 1/000	150	SN issued
439	B/W 2017-18 Providing 20mm Chipping carpet to Erathadam-cherukara road from km 0/000 to 6/070	42	Pot hole filling in progress
440	B/W 2017-18 Providing 20mm Chipping carpet to Nadakkavu road from km 0/600 to 1/850	15	Work completed.
441	B/W 2017-18 Improvements to Kottayathupara-Kureekad-Thupampady road ch 2/980 to 6/400	15	Pot hole filling completed.
442	B/W 2017-18 Improvement of Kumbalangi Ezhupunna Road by BM & BC between ch.0/000 to 3/800 including road towards old Perumpadappu Jetty.	230	substituted
443	B/W 2017-18 Re construction of Damaged culvert in P.T Jacob Road	75	Estimate submitted for TS
444	B/W 2017-18 construction of Drain in Pandikudi Chellanam Road Ch.6/250 to 7/000	90	Estimate submitted for TS
445	B/W 2017-18 Improvements to Fr.Mathew Kothakath Road by providing BM & BC Ch.0/000 to 1/800	100	Estimate submitted for TS
446	B/W 2017-18 Improvements to Santo Gopalan Road by providing BM & BC Ch.0/000 to 1/800	100	Estimate submitted for TS
447	B/W 2017-18 providing BC in K B Jacob Road Ch.0/000 to 1/900	100	Estimate submitted for TS
448	B/W 2017-18 Improvements to Kumbalam Road Ch.0/000 to 3/300	200	Estimate submitted for TS
449	B/W 2017-18 Providing BM & BC to Ettumanoor- Ernakulam Road Ch.49/000 to 51/700,46/900 to 48/000,38/500 to 40/000,Elamana Road Ch.0/000 to 0/300,Thamaramkulangara Road 0/000 to 0/550 Anchal office road 0/000 to 0/640, Panamkutty Landing Road 0/000 to 0/350, Kandanad Branch Road 0/000 to 1/600, Kettezhuthu Kadavu road ch.0/650 to 1/100, Eeroor Manakapadi Road ch.0/000 to 1/939, BHS Road 0/000 to 0/380 , Chakkam Kukangara road 0/000 to 0/580 ,Sanskrit college road 0/000 to 0/580	500	Estimate under scrutiny
450	B/W 2017-18 Providing BM&BC and drainage facilities in Kidangu road ch.0/000 to 0/150, Kalikotta road ch.0/000 to 0/805,K T road ch.48/600 to 49/220 and Kodankulangara road ch.0/000 to 0/450	100	Estimate under scrutiny

451	B/W 2017-18 Providing CC interlocking tiles between 3/070 to 3/640 (balance portion) in Netoor Panagad road	40	Estimate under scrutiny
452	B/W 2017-18 Improvements to Vennala Palachuvadu Road( ch.0/000 to 1/000), Vennala janatha road (ch.0/000 to 0/600) , Edappally bazar - Arakkakadavu road (ch.0/900 to 4/800 ) and Vytilla - Palarivattom road (ch.0/000 to 4/100)	300	Estimate under scrutiny
453	B/W 2017-18 Improvements to Manimala road ch.0/000 to 1/560	110	Estimate under scrutiny
454	B/W 2017-18 Improvements to Athani- Mundanpalam road ch.0/000 to 2/500	196	Estimate under scrutiny
455	B/W 2017-18 Improvements to Broadway road from ch.0/000 to 1/020	292	Estimate under scrutiny
456	B/W 2017-18 Improvements to drainage facilities in Chittoor - Moolampilly road ch.0/000 to 1/000	42	Estimate under scrutiny
457	B/W 2017-18 Improvements to drainage facilities in Perandoor-Landing road from ch.1/400 to 2/400	220	Estimate under scrutiny
458	B/W 2017-18 Improvements to H.M.C.A-Chittoor Road including drainge rectification works ch.0/000 to 1/000	120	substituted
459	Additional B/W 2017-18- Improvements to Broadway road by providing interlocking paving tiles from Ch-0/300 to 0/500	50	SN issued
460	B/W 2017-18 Improvements to Mala-Elanthikara road from ch.0/000 to 2/990 in Paravur LAC	196	Estimate under scrutiny
461	B/W 2017-18 Reconstruction of Kundekadavu Bridge in Paravur- Chathanad Road	400	Estimate under scrutiny
462	B/W 2017-18 Reconstruction of Akkama Culvert-RCC Box Culvert at Kongorppilly -Olanadu Road	50	Estimate under scrutiny
463	B/W 2017-18 Reconstruction of Damaged drain and strengthening of road shoulders at Manjummel-Muttar road from 0/000 to 0/500 and 1/500 to 1/800( Balance portions)	89	substituted
464	B/W 2017-18 Improvements and BM & BC surfacing to Kottappuram - Mambra Road ch.0/000 to 1/600	114	Estimate under scrutiny
465	B/W 2017-18 Improvements and BM & BC surfacing to Thadekkadavu - Aduvassery Road from Thadikkakadavu Jn to Thadikkakadavu Bridge	221	Estimate under scrutiny
466	B/W 2017-18 Improvements and BM & BC surfacing to Aikya Kerala Mattupuram Road ch.0/000 to 2/000	126	Estimate under scrutiny
467	B/W 2017-18 Improvements and BM & BC surfacing to Edayar junction IRE Ferry Road ch.0/000 to 0/460, Approach road to IRE ch.0/000 to 0/400 and Approach road to Mosque at Edayar ch.0/000 to 0/480.	100	Estimate under scrutiny
468	B/W 2017-18 Providing Resurfacing by BM&BC at Kariyad-Mattoor Road at ch.1/800 to 6/900	240	substituted

469	B/W 2017-18 Improvements to Vengoor-Kidangoor road ch.0/000 to 2/800	200	substituted
470	B/W 2017-18 Improvements to Vengoor-Nayathodu Road ch.0/300 to 0/900 (improvements in newly acquired land)	190	substituted
471	Additional Budget work 2017-18 Improvements to Blachippara Palissery Road Ch. 4/000 to 6/000.	25	SN issued
472	Additional Budget Work 2017-2018 Improvements to Mookkannor Ezhattumugham Road Ch.12/000 - 13/000	25	SN issued
473	B/W 2017-18 Improvements to Parambayam Avanamcode Road ch.0/000 to 6/500	600	substituted
474	Additional Budget works 2016-17 Improvements to Nazareth Carmal Road ch.0/000 to 3/000	50	Estimate under scrutiny
475	B/W 2017-18 Improvements ( BM&BC) to Belbow Junction Valappu Junction road from Belbow Jn to LNG road ch.0/000 to 1/550	99	Estimate under scrutiny
<b>Division : Thrissur</b>			
476	Arattupuzha Temple Road from km. 0/000 to 1/800	250	Tendered
477	Poochinnipadam - Chathakudam road from km. 0/000 to 1/800	250	Tendered
478	Edakunni road from km. 7/384 to 12/034 - Ollur Railway Gate to Poochinnipadam Centre	500	Tendered
479	Budget work 2016-17 Improvements to Kodungallur Shornur road km 50/805 to 53/605 (Wadakkanchery LAC)	273	BM nearing completion
480	Budget work 2016-17 Improvements to Cheruthuruthy Pommani road km 5/300 to 9/300 (Chelakkara LAC)	554	work nearing completion
481	Budget work 2017-18 Improvements to Athani medical college mundathikode road km 2/800 to 5/500 (Wadakkanchery LAC)	150	tendering work in progress
482	Budget work 2017-18 Improvements to Mullurkkara Varavoor road km 5/900 to 6/900 (Chelakkara LAC)	50	tendering work in progress
483	Budget work 2017-18 Improvements to Varavoor Pilakkad Thali road km 0/000 to 2/000 (Chelakkara LAC)	60	tendering work in progress
484	Budget work 2017-18 Improvements to Chavakkad Wadakkanchery road km 19/015 to 31/015 (Kunnamkulam LAC)	600	TS estimate under preparation

485	Kodungallur-Shoranur Road km 62/605 to 70/600	700	T.S Estimate submitted
486	Pazhayannur-Lakkidi Road km 5/200 to 5/700	99	Handing over the site
487	Pazhayannur-Elanad Road km 0/000 to 2/350	200	Work completed
488	Pazhayannur-Elanad Road km 2/350 to 5/350	177	BM & Bc completed
489	Budget work 2016-17-Improvements to Thriprayar-Kanjany-Chavakkad road ch.7/000 to 14/600 in Nattika, Manalur LAC	1200	Work not started
490	Budget work 2016-17-Reconstruction of damaged culvert to East Tippu Sulthan road near Carmel Central School, Valapad in Nattika LAC	63	80% completed
491	Budget work 2016-17-Improvements to Kandassankadavu-Thriprayar road ch. 6/200 to 7/660) and Chemmappilly-Peringottukara road ch. 0/000 to 1/900 in Nattika LAC	163	40% completed
492	Budget work 2016-17-Improvements to Amala Nagar-Pavaratty road ch. 6/537 to 11/457 in Manalur LAC	255.2	90% completed
493	Budget work 2016-17-Improvements to Edamuttam-Edathiruthy road ch.0/000 to 3/673 in Kaipamangalam LAC	205	20% completed
494	Budget work 2017-18-Improvements to Thriprayar-Kanjany-Chavakkad road ch.0/000 to 1/500 in Nattika LAC	104	Work not Started
495	Budget work 2017-18-Improvements to Anchamkallu Mullassery Road and construction of culvert and drain at Km. 4/000	50	Work not started
496	Budget work 2017-18 improvements to Kodungallur Eriyad Road ch 1/200 to 4/426 (BM& BC)	162.44039	Work Completed.2nd Part bill submitted
497	Budget work 2017-18 improvements to Puthenpally- Munakkal Beach Road (BM& BC)	158.27701	Drainage Work Completed.Patch work Completed.
498	Budget work 2017-18 improvements to Kodungallur Eriyad Road ch 0/000 to 1/200 (BM& BC)	78.61484	Work Completed.1stPart bill submitted

499	Budget work 2016-17 Improvement to Karupadanna - Kadalayi - Karumathra road in Vellangallur GP in Kodungallyur LAC	33.7414	Work Completed. Second & Final Bill submitted
500	BW 2016-17 Mala town beautification work at ch.16/800 of kodakara -Kodungallur road.	89.47	Work not started
501	BW 2016-17 Improvements to Valiyaparambu Kuzhur Road from ch. 0/00 to 2/100 in KDLR Constituency	205	Work Completed.Final Bill submitted
502	Budget work 2017-18 improvements to V K Gopalan Road ( Balance work) (BM& BC)	68	work completed.1st Part bill submitted
503	Budget work 2017-18 improvements to Kothaparambu - Kara Road (BM& BC)	182.1	BM & BC completed.Drain work in progress.1st Part bill submitted
504	Budget work 2016-17 Improvement to Narayanamangalam - Vellur road in Kodungallyur LAC	121.92961	Side protection work completed. BM & BC to be started.Letter sent to contractor to complete the work within agreement time.
505	Construction of Retaining wall and road work at ch. 1/200 of Chalakudy - Karoor road	36.60	work completed & Bill submitted on 31.01.18.
506	Impts to Mala - Annamanada(SH) road (BM&BC) at ch. 2/550 to 5/900	231.02822	BM & BC Completed.Balance Drain work in progress.
507	Construction of Tripple box culvert near Chungam across Arappa-Blangachal Thodu in Eriyad GP in Kaipamangalam LAC	76.69828	Work completed.
508	Budget Works 2017-18. Improvements to Arakulam - Azhikode Km. 2/800 to 4/260 (BM&BC)	65.64776	SN Issued
509	Budget Works 2017-18. Improvements to Arakulam - Azhikode Km. 0/000 to 2/800 (BM&BC)	144.35154	SN Issued
510	Budget work 2017-18 improvements to S N Puram - P Vemballur road from ch.2/300 to 4/150 (Balance work )(BM & BC) in Kaipamangalam LA	79.0422	SN Issued
<b>Division : Palakkad</b>			
<b>2016-17</b>			
511	Improvemets to Pathiripala-Kongad road-Improvements to Keralassery Junction Km 6/00-6/500	48	Completed

512	Improvemets to Mankurissi-Kallur road Km 0/00-3/00	57	Work in progress.Levels not taken
513	Improvemets to Thenur-Muchery road Km 0/00-8/00	162	Completed
514	BUDGET : 2016-17 - PROVIDING BM & BC TO PUTHUR KOTTEKKAD ROAD KM 0/000 TO 3/800	330	Completed
515	Improvemets to Koduvayur -Pallavoor-Vithanassery road Km 0/00-5/00	197	RE submitted to CE. Local people requested to eases vertical gradient. Work not started
516	Improvemets to Pudunagaram - Kollengode road Km5/250-7/250	92	Completed
517	Improvements to Nattukal – Palode – Chethallur – Muriyamkanny – Panamkunnu – Erakkingal – Karippamanna – Koottilakkadavu – Pezhumatta – Chulliyode – Vakkadappuram – Thumbakkanny – Kadampazhippuram km 10/700-12/600.	95	Completed
518	BT renewal works in bet. Ch. 19/850 to 23/000 and reconstruction of damaged culvert at ch. Km. 21/000 of Nattukal – Palode – Chethallur – Muriyamkanny – Panamkunnu – Erakkingal – Karippamanna – Koottilakkadavu – Pezhumatta – Chulliyode – Vakkadappuram – Thumbakkanny - Kadampazhippuram road	82	Completed
519	IMPROVEMENTS TO RAILWAY STATION ROAD AT KM 0/000 TO 0/400	95	Completed
520	PROVIDING BM & BC TO Koppam- Pengatiri road KM8/400 TO 10/600	283	Work completed.
521	Improvemets to Mankode -Vellinezy road Km 0/00-2/00 by providing BM & BC	190	Completed
522	Improvemets to Karalmana -Cherpulassery road Km 0/00-1/655	190	Completed
523	Improvemets to Para -Karattukulam road Km 0/00-5/00	93	Retaining wall completed and CD Work in progress.
524	Improvemets to Ezhakkad -Vellikkad road Km 0/00-3/770	93	CD work and widening completed. MSS work in progress.RE submitted in sub division



525	Improvements to NSS Engineering College (BM & BC) road Km 0/00-1/300	94	Completed
526	BUDGET : 2016-17 - IMPROVEMENTS TO KANJIKKODE PARA KUNNACHI KALLUKUTTYAL ROAD KM (BM&BC) 0/000 TO 5/000	300	Completed
527	Widening and improvement works to Pallippadi - Karakurssi road in bet. Ch. 2/000 to 5/300km in Palakkad Dt	135	CD work completed. Widening work completed. RE under preparation
528	Widening and BT renewal works to Ambazhakode - Kallamkuzhi - Muthukurssi road in bet.ch. 0/000 to 4/800 km, Thrikkalur - Kanhirappuzha road in bet. Ch. 0/000 to 0/900	185	CD work and drainage Work in progress. Tarring work to be done. RE under preparation
529	Improvements and completion works to Palakkayam - Kundampotty - Vattappara - Siruvani road in bet. Ch. 4/000 to 7/500	90	Initial level taken. But due to flood severe damage caused. RE under scrutiny in Chief Engineers Office
530	Improvements to Vadakkumannam - Thathengalam Road bet. Ch. 0/000 to 6/600	295	Completed
531	Improvements to Muttikulangara - Kallamparamba- Dhoni (BM&BC) Road Km 0/000 to 3/660	345	Completed
532	Improvements to Kottappalla-MUNDAKKUNNU- Kappuparaba road by providing BM&BC Km 0/000 to 5/600	290	Completed
533	Improvements to Kongad--Kanjikkulam Road km 0/00-5/280	310	Completed
534	Improvements to Ottappalam Railway Station Road km 0/00 ~ 0/600 by providing BM & BC	120	Completed
535	Improvements to Kadampazhipuram--Chirattimala--Vengassery Road km 0/00 ~ 5/00	480	Culverts completed. CD work in progress. Levels approved, widening of BT work remaining
536	Improvements to Panthalampadam Kallingalpadam Vazhode road km 0/00-4/00	300	CD work in progress WMM laying completed. MSS in progress
537	ODR - Improvements to Azhuvankode Uthungode Valakkara road km 0/00-3/00	378	Agt executed
538	Improvements to Kulavanmukku-Kuthanur & Kuthanur-Tholanur road km 0/00-6/800&/200 (BM&BC)	930	Work in progress. Initial levels taken
539	Improvements to Vadakkancherry -Diana -Sreerama-Pothappara road Km 0/00 - 7/150	500	CD work nearing completion. MSS in progress

540	Improvements to Kadavani -Kambikode - Palathara road Km 0/00 - 6/300	911	Investigation work in progress
541	Improvements and Widening of Pallimukku-Kalyampetta-Alamkadavu road in bet. Ch. 0/000 to 5/500	380	Work completed
542	Improvements & upgradation to Nalleppilly--5 <sup>th</sup> mile Road km 0/00 ~ 5/830	360	Work completed
543	Improvements to Vadakkanchery--Pollachi(SH) by providing BM & BC Road km25/00~29/890 & 32/080~38/912	280	Completed
544	Formation of Gandhi Jn:--Kattussery--Veezhumala Road km 2/900 ~ 5/200	298	Project to be susstituted. Substituted estimate under preperation
545	Improvements to Kallampadam--Puthanthara--Division Forest Office Road km 0/00 ~ 2/800	218	Work in progress.
546	Improvements & widening the carriage way of Ottupara--Kunnathu gate--Palathara Road km 0/00 ~ 4/200	210	Agt executed. Work not started
547	Improvements to Kottekkulam--Konnallur Road km 0/00 ~ 2/700	188	Agt executed. Levels taken
548	Providing BM & BC to Nellya--Mavundirikkadavu Road km 0/00 ~ 5/300 in Palakkad District	450	CD Work & drain completed .Eviction to be conducted. Initial levels reported to CTE. GSB laying in progress
549	Improvement works to Chalissery--Peringode Road km 0/00 ~ 3/700 (including Peringode town)	500	CD work 90% .Initial level approved. GSB work in progress
550	Providing BM & BC work to Anakara--Kumaranellur Road km 2/390 ~ 3/400 in Palakkad District (Work in between 2/390 & 3/150)	80	Completed
551	Providing BM & BC work to Cheruthuruthy--Perumbilavu Road km 13/00 ~ 15/474	300	Drain wok 80% completed . Initial level approved. Reported to CTE
552	Providing BM & BC to Ongallur--Vadanamkurussi Road, via., Karakkad & Cherikkallu km 0/00 ~ 7/450 in Palakkad District	600	CD work in progress.. Levels reported to CTE
553	Providing BM & BC to Vallappuzha--Mulayankavu Road km 0/00 ~ 4/00 in Palakkad District	300	CD Work completed. WMM laying completed. BM & BC to be done
554	Improvements to KSRTC--Vithunni Road km 0/00~0/420	535	Site not handed over to PWD from Irrigation department. Estimate not submitted for TS

555	Providing BM & BC to Dist. Hospital--IMA In: Bypass Road km 0/00 ~ 0/400	210	Site not handed over to PWD from Palakkad Municipality. Estimate not submitted for TS
556	Improvements to Palakkad--Malampuzha Road km 4/650-6/300	50	Completed
<b>2017-18</b>			
557	Widening the carriage way of Gopalapuram -Meenakshipuram Road km 1/500 to 6/500	150	Levels taken
558	Providing BC to Alathur Bazar road km 0/600 2/600	50	Completed
559	Providing BM & BC to Payyanedam- Santhivykkal road km 0/000 to 2/000	150	Agt not executed
560	Providing BM & BC to Muthalamada - Chemmanampathi road km 0/000 to 3/500	150	Agt executed
561	Improvements to Vandumthara - Nadyamangalam road km 0/000 to 5/000	50	Completed
562	Stripped BT work to Karukaputhur - Akkikkavu road km 0/000 to 6/100	50	Work started. BT work 80% completed
563	Improvements to Lakkidi Railway station road in between km 0/000 to 4/000 ( working chainage between km 0/000 to 0/700 )	150	Work retendered
564	Improvements to Peringode Pulappatta road km 1/000 to 1/600 and 1/900 to 4/270	50	Drainage work completed. Tarring to be done
565	Providing BM & BC Menonpara Chullimada road km 1/000 to 3/400	100	Work started. RE submitted for approval
566	Resurfacing to BC to Palakkad Malampuzha Road km 0/000 to 2/400 ( working chainage 0/000 to 1/500)	50	Completed
567	Budget 2017-18- Improvements to Kanjikkode Bazar road km 194/350 to 195/600	50	Estimate under preparation for TS
568	RP to Kulappully Eliapetta road 0/000 -14/245	196	Estimate under preparation for TS
569	Improvements and widening works to Karupotta Cholipadam road km 0/000 -4/000	340	Estimate submitted for TS
<b>Budget Reply Speech</b>			
570	Improvement and providing BM & BC to Vadakkenchery Padur Road km 0/000 to 10/349	961	Estimate submitted for TS

571	Alathur bypass road 0/00 to 1/250	1500	AS received. Investigation tendered on 13.6.2018
572	Improvements to Punnakulam Pullupara Puthukkode road	759	Estimate submitted for TS
573	Improvement works to Edaykkal kuttikaladavu road 0/000 -12/700	1220	Estimate for TS under preparation
574	Providing BM & BC to Kundamthode Thachampara Muthukurissi road km 0/00 to 6/600	1000	Estimate for TS under preparation. Estimate submitted to CTE
575	Improvements to Pattiyappan Tharisu - ST colony road ( Tribal road )	300	Substitution required
<b>Special Fund</b>			
576	Providing BM & BC works to Kottayi Peringottukurissi road Km 0/00 - 5/800 and Thiruvilwamala - Peringottukurissi road Km 5/750 - 7/350	800	Estimate submitted for TS under scrutiny
577	Improvements and providing BM & BC works to Mangalam Old NH Km 0/00 -1/200	200	Estimate submitted for TS
578	Improvements and providing BM & BC works to Thrippalur Chittilanchery road between km 0/00 -6/000	500	Estimate submitted for TS
579	Improvements and providing BM & BC works to Kundukad Chittady road between km 0/000 -6/600	200	Nomenclature change required
580	Improvements to Thathamangalam- Arampadam- Karippaly- Pattanchery road km 0/000-8/400	500	Estimate submitted for TS
581	Improvements to Kozhinjampara - Velanthavalam road km 0/000 - 9/040	200	Substitution for chainage
582	Pathirippala Kongad Road	200	Estimate under preparation
583	Kuzhalmannam - Mankara Road Km 12/800 to 15/080	150	Substitution required. ( Pathiripala kongad)
584	Nagaripuram - Kottakkunnu road in Kongad LAC	50	Estimate submitted for TS
585	Kanjiram - Poonchola Road in Kongad LAC	250	Estimate submitted for TS. TS issued
586	Kalladikkode -Pulapetta road in Kongad LAC	100	Estimate under preparation

587	Improvements and restoration works to flood affected spots and accident prone curves in Mannarkkad Chinnathadakam road between km 0/000 -52/692	600	Sustituted
588	Improvements to Alanallur- puthur- Nattukal road by providing BM & BC Km 0/00 -1/300	100	Estimate under preperation
589	Improvements to Muthalamada - Chemmanampathy road km 3/500-11/200	350	Estimate submitted for TS
590	Improvements to Kollengode -Kunissery road km 0/000 - 4/000	350	Estimate submitted for TS
591	Improvement works to Kodakkad - Kundurkkunnu- road by providing BM & BC km 0/600-5/000	450	Estimate submitted for TS
592	Providing BM & BC to Lakkidi Railway station road km 0/700 -4/00 in Ottappalam Constituency	200	Estimate under preperation for TS
593	Providing BM & BC to Mangalam - Murukkumpatta road km 0/000 - 1/500 in Ottappalam LAC	100	Substitution required
594	Yakkara - Thirunellayi -Thankam Hospital road km 0/000-2/500	400	Estimate under preperation for TS
595	Old NH - Kazhchaparambu Junction Improvements	150	Estimate under preperation for TS
596	Melamuri - Pudur - Kottayi road km 0/00 -0/400	50	Estimate under preperation for TS
597	Providing BM & BC to Pattambi Veterinary Hospital- Muthuthala road road km 0/000 -8/000 in Palakad District	700	Substitution required
598	Providing BM & BC to Kothakurissi - Cherumbatta kavu- Chalavara road km 0/00-4/700	450	Estimate under preperation
599	Providing BM & BC to Nellya - Mappattukara road	300	Estimate under preperation
600	Velliyankallu - Thiruvegappura road km 0/000-7/400	400	Estimate under preperation
601	Chalissery - Valayamkulam road km 0/000 - 1/600	200	Estimate under preperation
602	Improvements to Canalpirivu - Pokkanthodu road	500	Estimate under preperation
603	Improvements to Menonpara - Chullimada road km 3/400 to 5/960	400	Estimate under preperation
<b>2018-19</b>			
604	Construction of Bridge at Kanniyampuram at Km 34/200 of Palakkad Ponnani road in Palakkad District	430	Estimate under preperation for TS

Division : Manjery		
2016-17		
605	Budget work 2016-17-Providing BM and BC and other improvement works to Kavanur-Thrippanachi-Mongam road between KM 4/000 to 4/800 in Malappuram LAC in Malappuram District.	54 BM BC completed
606	Budget work 2016-17 Providing BM and BC Works to Munduparamba-Chennath-Melmuri-Maryad Road Malappuram LAC (Melmuri-Maryad Portion in Between Km 3/000 to 6/600)	190 BM BC completed and road fixtures pending
607	Budget work 2016-17 - Malappuram LAC - Providing BM & BC works to Alumkunnu -Narukara road between KM 0/000 to 2/500 in Malappuram District	119 completed
608	Budget work 2016-17 - Malappuram LAC - Improvements and Providing BM & BC works to Morayur - Ozhukoor - Ekkaparamba road from Km.1/780 to 5/600 in Malappuram Dt.	197 Initial levels taken.
609	Budget work 2016-17 Improvements with BM & BC to Mullampara-konikkallu road-Irumbuzhi road in Malappuram district	185 water authority work are pending . Waiting for direction to conduct BM BC work
610	Budget work 2016-17-Improvements and Providing BM and BC to Guruvayoor-Althara-Ponnani SH from KM 19/500 to 23/800 in Ponnani LAC in Malappuram District	398 widening work started
611	Budget work 2016-17-Ponnani LA-Improvements to Changaramkulam-Cheruvallur road from KM 0/000 to KM 6/100 and Town road from KM 0/000 to KM 0/400 by Providing BM and BC in Ponnani LAC in Malappuram District	540 GSB,WMM, laying in progress
612	Budget work 2016-17- Vallikkunnu LAC-Improvements to Idimuzhikkal Agrasala Parakkadavu road(Reach 1st) km 0/000 to 5/045 in Malappuram district	 BT work in progress
613	Budget Work 2016 -17 - Vallikkunnu LAC - Improvements and providing BM & BC works to Kohinoor - Puthurpallikkal -kumminiparamba - Tharayittal road between km 1/600 to 5/600 in Malappuram District.	310 BM,BC to be done

614	Budget 2016-17 -Vallikkunnu LAC - Improvements and providing BM & BC works to Chelari - Mathappuzha road between km 0/000 to 3/275 and approach road to Mathappuzha bridge in Malappuram District .	236	road fixtures to be done
615	Budget work 2016-17--Improvements to Kolamangalam-Karekkad road between KM 0/000 to 9/700 in Kottakkal LAC in M	565	BM,Bcwork to be done
616	BUDGET WORK (2016-17) - Widening and Providing B.M.and BC surfacing to Kottakkal- Kottapadi Road (Kovilakam Road between Km 0/000 to 2/100) in Kottakkal LAC Malappuram District.	300	initial level taken
617	Budget 2016-17 Manjeri LAC Providing BM & BC and other improvement works to Cherani Mangalassery-Koomamkulam road between km 0/000 to 2/980 in Malappuram district	142	road fixtures to be done
618	Budget work 2016-17 - Manjeri LAC - Providing BM & BC works to Kattungalchola - Pilakkal - Puzhamkavu road between KM 0/350 to 3/100		work to be tenderd
619	Budget Work -2016-17 -Manjeri LAC - Providing BM & BC and Other improvement works to Cherukulam -Peleppuram -Pathiriyal road between Km 0/000 to 8/500(working ch.0/350 to 8/500) in Malappuram District	595	concrete work in progress
620	Budget work 2016-17 Providing BM& BC surfacing to Kadungathukundu-Edarikkode Road km 2/500 to 5/820 in Tirurangadi LAC in Malappuram Dist	285	work completed
621	Budget work 2016-17- Tirurangadi LAC - Providing BM & BC to Vailathoor - Kozhichena road between 3/600 to 5/660 in malappuram district	185	BM,BC work to be done
622	Budget work 2016-17 - Improvements and providing BM & BC to T.T. Abdulla Mash Smaraka Road Km.0/000 to 1/900 in Tirurangadi LAC of Malappuram District	151	initial level taken
623	Budget Woprk 2016-17 - Improvements and BT Renewal Works to Ayikarappadi-Olavattur road between( km 7/100 to 9/300) in Kondotty LAC of Malappuram District		Nomenclature changed. Estimate to tbe submitted for TS afte KWA Trenching Work
624	Budget Work 2016-17 - Kondotty LAC - Improvements and BT Renewal works to Omanoor-Kuzhimanna Road (km 0/000 to 4/500)in Kondotty LAC of Malappuram District	186	BT retaining wall to be done
625	Budget work 2016-17 Improvements and Providing BM & BC works to Pulikkal - Chevittanikunnu - Vettukad road from Km. 0/750 to 4/110 in Kondotty LAC Malappuram Dist	196	Agreement executed

626	Budget Work 2016-17 - Kondotty LAC - BT Renewal Works to Vadakkeparamba-Pothuvettippara-Mundakkulam road(Km 0/000 to 5/500)in Kondotty LAC	91	work completed
627	Budget work 2016-17 Improvements and BT Renewal works to Edavannappara-Elamaram Road (km 1/000 to 3/000)in Kondotty LAC	91	BT work completed
628	Budget Work 2016-17 -Tirur LAC - Construction of Approach road of Thazhepalam Parallel Bridge in Malappuram Dist.	320	work started
629	Budget work 2016-17 - Tirur LAC - Providing BM&BC surfacing to Sramadanam -Pazhamkulangara RoadRoad in Malappuram Dist Km(0/000 to 1/600)	142	work completed
630	Budget work 2016-17 Providing BM&BC surfacing to Randathani-kurukathani- Variyathpadi Road in Malappuram Dist Km(0/000 to 3/590)	246	work held up due to KWA issue
631	Budget work 2016-17 Providing BM & BC surfacing to Pariyapuram-Pachattiri Road km 0/000- 2/000in Tirur LAC in Malappuram Dist	141	road fixtures in progress
632	Budget work 2016-17 Wandoor constituency-Providing BM & BC works between 0/600 to 2/400 of Uthirampoyil- Maliyekkal road in Malappuram district	188.6	road fixtures to be done
633	Budget Work 2016-17 in Wandoor constituency , Widening and Providing BM & BC Works between km 6/200 to 9/200 of Thuvooor-Puttumanna road	226.41	WMM, completed, widening work in progress
634	Budget work 2016-17-Manjeri LAC Improvements ,widening and providing BM&BC works between km 0/350 to 4/350 of Poolamanna-Vaniyambalam road	283	GSB started
635	Budget work 2016-17 in Wandoor constituency, Providing BM& BC works and c.c drain and footpath facilities between km23/750-25/100 in Thrikkalangoode Wandoor Kalikavu Road	150.88	drain work in progress
636	Budget Work 2016-17-Providing BM&BC Works to Perinthalmanna Manathumangalam Kakkooth Bypass Road km 0/000 to 2/910(2nd Reach)Perinthalmanna LA Constituency	188	BC work in progress
637	Budget Work 2016-17: Improvement and Providing BM & BC Works to Kuruva- Pazhamaloor City- Chattiparambu Road Km 0/000 to 3/020 in Mankada LA Constituency	142	road fixtures to be done
638	Budget work-2016-17 -Improvement works and Providing 50 mm BM and 30 mm BC to Mankada - Koottil - Pattikkad road between KM 0/000 - 4/500 in Mankada LA Constituency	350	widening work started



639	Budget work 2016-17-Mankda LAC- Providing BM & BC and widening to Panambattachala Vennakode Vellila road between km 1/000 to 2/500 in Malappuram district	151	work completed
640	Budget work 2016-17 - Perinthalmanna LAC - Improvement works by providing 50 mm BM and 30 mm BC to Karyavattom - Alanallur road between Km 6/500 -8/627	150	Road fixtures in progress
641	Budget Work 2016-17-Improvements and Providing BM Patch and BC Works to Perinthalmanna Manathumangalam Kakkooth Byepass Road Ist Reach Km 0/000 to 1/680 in Perinthalmanna LA Constituency, Malappuram District	48	Patch work completed
642	Budget Work 2016-17-Improvement and widening works to Amminikkad-Odamala-Paral Road 0/000 to 5/634 in Perinthalmanna LA Constituency.	188	work completed
643	Budget work 2016-17 Ernad LAC-Improvements and beautification works to Areacode town on Quillandy Edavann road in Malappuram district	260	initial level taken cutting of trees in progress
644	Budget work 2016-17 Beautification of Kuzhimanna Town at(Km31/500 to 32/500)of Parappanangadi-Areacode road in Eranad LAC	265	GSB, wmm ,in progress
645	Budget Work 2016-17 - Ernad LAC - Improvements and Beautification works to Kavanur Town on Manjeri-Areacode road in Malappuram District	265	work held up duev to KSEB post shifting
646	Budget Work 2016 -17 - Improvements and BT Renewal works to Valappumkundu-Pullancheri Road (Km 0/000 to 1/600) in Eranad LAC	180	retaining wall in progress
647	Budget work 2016-17 - Improvements and providing BM & BC to Vazhikkadavu - Chakkappadam road Nilambur LAC of Malappuram District		initial level reported to CTE
648	Budget work 2016-17 - Nilambur LAC - Improvements to Chungathara - Kuttimunda road of Nilambur LAC in Malappuram District	285	road fixtures to be done
649	Budget 2016-17 - Improvements and Providing BM &BC to Chulliyode Patakkarimba Road Nilambur LAC in Malappuram District	190	initial level reported to CTE GSB<WMM completed,BM<BC to be done
650	Budget Works 2016-17 - Tanur LAC - Providing BM& BC surfacing to Ozhur-Pandimuttom Road km 0/000 to 4/400 in Tanur LAC in Malappuram Dist	365	WMM, completed,BM<BC< to be done

651	Budget work 2016 -17 Tanur LAC - Providing BM & BC surfacing to Pookayil-Unniyal Road km 0/00 to 3/300 in Tanur LAC in Malappuram Dist	255	road fixtures to be done
652	Budget work 2016-17-Providing BM and BC surfacing to Mochikkal Manghalampadi road KM 0/00 to 2/0000 in Tanur LAC Malappuram District	185	GSB completed, Wmm nearing completion BM,BC to be done
653	Budget Work -2016-17- Vengara LAC - Providing BM and BC and Widening to Kavala-Nettichadi-Pottikkallu road between KM 0/000 to 2/700 in Malappuram District	341	WMM completed
654	Budget Work -2016-17- Vengara LAC - Providing BM&BC and widening to Karathodu-Kottumala Parakkadavu-Kottumala paramba road between KM 0/000 to 4/000 in Malappuram district	280	work completed
655	Budget work 2016-17-Vengara LAC-Providing to Irish drainage in Kotakkal-Parappur- Vengara road in km 0/000 to 4/000 in Malappuram District	157	work completed
656	Budget work 2016-17-Providing BM and BC to Pallipadi-Keerankunnu Road 0/000 to 2/100 in Vengara LAC Malappuram District	189	work completed
657	Budget work 2016-17-Improvements to Palakkad-Ponnani road by widening and Providing BM and BC from KM 76/456 to 80/700 in Thavanoor LAC in Malappuram District	561	drain and culvert work in progress ,widening & raising work to be done
658	Budget 2016-17: Providing BM& BC surfacing to Chamravattom- Purathur-Kavilakkad- Pallikkadavu Road ( Chamravattom- Purathur Road km ( 0/000 to 3/610) & Alathiyoor- Pallikkadavu Road km ( 6/800- 8/900) in Thavanur LAC in Malappuram Dist	425	Drain,GSb, WMM and undulation works are completed
	2017-18		
659	Budget work 2017-18 Improvements and Providing BM & BC works to Parappanangadi - Areacode road from Km 26/170 to 29/100 in Kondotty LAC Malappuram Dist	150.00	BM,BC to be done
660	Improvements and providing BM &BC from 4/500 to 7/800 of Omanoor -kuzhimanna Road in Kondotty LAC	378.00	estimate to be submitted for TS
661	Improvements and providing BM & BC works to Kodakkad - Vallikkunnu railway station road between Vallikkunnu railway station to Ariyalloor junction .	50.00	initial level reported to CTE

662	Improvements and Providing BM & BC works to Pathanapuram - Moorkanad - Edavanna road between Km 1/900 to 2/500	50.00	initial level reported to CTE
663	Improvements and Providing BM & BC to Narokavu- Thannikadavu road km 0/000 to 3/500 Nilambur LAC in Malappuram district	150.00	initial level reported to CTE
664	Improvements and BM&BC works to Athikarithodi-Kuttaloor Road 1/200to 1/600 and 3/550 to 4/250	100.00	work started
665	Providing BM&BC works between KM 9/000 to 11/158 of Thachangode-Koorad-Kallamoola road	150.00	culvert work completed drain work in progress waiting for taluk survey
666	Improvements and Providing BM & BC Works to Anamangad Cherukara Road Km 0/000 to 3/725	150.00	work to be tendered
667	Budget Work 2017- 18-Urgent BM& BC rectification to Tirur-Chamravattom Road km 7/700 to 9/800 in Thavanur LAC in Malappuram Dist	200.00	initial level taken
668	Budget work 2017-18 Improvements and Providing BM & BC works to Kallingal Damodharanpadi Road km 0/000 to 0/900 in Tirur LAC in Malappuram Dist	50.00	gsb,wmm STARTED
669	Budget work 2017-18 Improvements and Providing BM & BC works to Tanur Railway station Oriyamkulam road 0/000 to 0/400 in Tanur LAC in Malappuram Dist	150.00	WORK TENDERD
670	Improvements to Chalisseri -Valayamkulam road by providing BM&BC from Km1/600 to 4/445	150.00	agreement executed
671	Improvements and BM&BC works to Panambattachala-Vennakkode- Vellila Road(2nd Phase)	150.00	work tenderd
672	Improvements and providing BM & BC works between km 0/000 to 0/960 to Chettippadi - Alungal beach road .	100.00	work to be tendered
673	Improvements and providing BM& BC between Km 9/352 of 19/452 Edakkazhiyoor - Veliyankode road in Ponnani LAC	500.00	Estimate to be submitted for TS
674	Improvements and providing BM & BC between Km 0/000 to 4/000 of Varriarmoola - Chelakadavu road in Ponnani LAC	400.00	Estimate to be submitted for TS

675	Improvements and providing BM & BC surfacing to Tirur Chamravattom road from Km 5/300 to 6/300 & Km 6/500 to 7/700 and Km 9/300 to 10/500 in Thavanur LAC	450.00	Estimate to be submitted for TS
676	Improvements and providing BM & BC surfacing to Alungal Mangalam Koottayikkadavu road from Km 0/000 to 2/300 and Km 2/450 to 3/985	200.00	name change required ,estimate to be submitted for TS
677	Improvements to Kalady Anakkara road by providing BM & BC from Km 0/000 to 4/860 in Thavanur LAC	250.00	Estimate to be submitted for TS
678	Improvement works to Valanchery - Angadippuram Wandoor Vadapuram Nilambur SH By Providing BM & BC in between 0/000 to 2/000 in Kottakkal LAC in Malappuram District.	200.00	Estimate to be submitted for TS
679	Improvement works to Chengundanpady - Cheenichode - Palakkunnu road in between 0/000 to 5/000 in Kottakkal LAC in Malappuram District.	300.00	Estimate to be submitted for TS
680	Improvement works to Vattaparabu- Kadampuzha Road KM 0/650 to 4/100 in Kottakkal LAC in Malappuram District.	200.00	Estimate to be submitted for TS
681	Budget Works 2017-18 - for Special Sanction - Providing BM & BC works between Km. 3/000 and Km. 8/000 of Tirur - Malappuram road, including land acquisition and widening works at town areas in Tanur LAC in Malappuram Dist.	600	investgation estimate to be submitted
682	Budget Works 2017-18- for Special Sanction - Improvements and Providing BM & BC Works to Payyanangadi - Tanalur road from Km 3/343 to 4/843 in Tanurr LAC in Malappuram Dist.	125	Estimate submitted for TS
683	Budget works - 2017-18 - For special sanction - Improvements and providing BM & BC works to University - Parambilpeedika road between km 0/000 and 4/760 in Vallikkunnu LAC in Malappuram District .	488	Estimate submitted for TS

684	Budget works - 2017-18 - For special sanction - Improvements and providing BM & BC works to Kodakkad - Vallikkunnu Railway Station road between km 0/000 and 1/700 in Vallikkunnu LAC in Malappuram District .	117	Estimate submitted for TS
685	Budget works - 2017-18 -For special sanction - Providing retaining wall near Kottakkadavu bridge in Kottakkadavu Approach road - Vallikkunnu LAC in Malappuram District .	75	Estimate submitted for TS
686	Budget Work 2017-18 - For Special Sanction - Improvements and providing BM&BC works to Omanoor- Kuzhimanna Road (km 4/500 to 7/800) in Kondotty LAC, Malappuram District	378	proposed for new work Because of AS Obtained in same work vide AS order No :Go (Rt) no 478/2018/PWD dated 21/3/2018 1)Budget work 2017-18 for special sanction -Improvements and Providing BM & BC works to Ponnad-Vazhakkad Road Km. 0/000 to 3/200 in Kondotty LAC- 300 lakh 2)Budget work 2017-18 for special sanction -Improvements and Providing BM & BC works to Alungal-Valiyapramba Neerad Road Km.3/200 to 4/400 in Kondotty LAC -78 lakhs
687	Budget Work 2017-18 - For Special Sanction - Improvements and providing BM&BC works to Ayikkarappadi- Olavattur Road (km 0/00 to 2/600) in Kondotty LAC, Malappuram District	155	Estimate submitted for TS
688	Budget work-2017-18- Improvements with BM and BC and widening to Arimbra- Musliyarangadi Road Between KM 1/300 to 2/600	160	Estimate submitted for TS
689	Budget works- 2017-18 - For special sanction - Improvements, widening and providing BM & BC works to Parappanangadi - Arekode SH road between Km 8/200 and 10/520 (Tirurangadi - Kolappuram) in Tirurangadi LAC in Malappuram District	200	estimate to be submitted for TS

690	Budget - 2017-18 - For special sanction - Improvements , widening and providing BM & BC works to Parappanangadi - Tippusulthan road between km 0/000 to 5/600 in Tirurangadi LAC Malappuram District	500	estimate to be submitted for TS
691	Budget Works 2017-18 - Special Sanction -Upgradation and Improvements to Tirur Chamravattom Road between KM 3/000 to 5/300 in Tirur LAC in Malappuram Dist.	300	Estimate to be submitted for TS
692	Budget Works 2017-18 - For Special Sanction - Improvements and Providing BM & BC surfacing to Payyanangadi - Thanalur road from Km. 0/000 to 3/343 in Tirur LAC in Malappuram Dist.	280.00	Estimate submitted for TS
693	Budget Works 2017-18 - for Special Sanction - Improvements and providing BM & BC surfacing to Kolupalam - Mukkilappedika road from Km. 0/000 to 3/000 in Tirur LAC in Malappuram Dist.	120.00	Estimate submitted for TS
694	Kerala Budget - 2017-18 - For special sanction - Improvements and providing BM & BC works to Vengara - Achanambalam road between km 0/000 to 3/250 in Vengara LAC Malappuram District	225.00	Estimate submitted for TS
695	Kerala Budget - 2017-18 - For special sanction - Improvements and providing BM & BC works to Thottasseriya - Nediyruppu - Harijan colony road between km 0/000 to 5/000 in Vengara LAC Malappuram District	475.00	Estimate submitted for TS
696	Budget Work 2017-18 (Special Sanction):-Providing BM & BC Works to Angadippuram Pariyapuram Cherukara Road Km 2/000 to 7/300 in Perinthalmanna LA Constituency, Malappuram Dt	400.00	estimate to be submitted for TS
697	Budget work-2017-18 in Perinthalmanna LAC (special sanction) Widening and BC Renewal to Perumpilavu- Nilambur Road(SH) in between Km 42/780-44/00(excluding manathumangalam Junction) and b/w Km 45/500-47/700	200.00	estimate to be submitted for TS

698	Budget Work 2017-18 (Special Sanction):-Providing Providing BM & BC Works to Pookkattiri Malappuram Link Road Km 0/000 to 6/000 in Manakada LA Constituency, Malappuram Dt	275.00	estimate to be submitted for TS
699	Budget Work 2017-18 (Special Sanction):-Providing Providing BM & BC Works to Vengad Chemmalassei Road Km 0/000 to 6/400 in Manakada LA Constituency, Malappuram Dt	325.00	estimate to be submitted for TS
700	Budget work-2017-18 in Manjeri LAC (speal sanction) Improvement works and Providing 50 mm BM and 30 mm BC to Mankada- Pattikkad road between Km 7/000-9/030	185	estimate to be submitted for TS
701	Budget work-2017-18 in ManjeriLAC (speal sanction) Improvement works and Providing BM and BC to Vaypparappadi- Pullancheri Road between KM 0/000 to 4/200	375	estimate to be submitted for TS
702	Budget work-2017-18 in ManjeriLAC (speal sanction) Improvement works andProviding 50 mm BM and 30 mm BC to Anjilangadi-Melattur road between Km 0/000-2/500	115	estimate to be submitted for TS
703	Budget work-2017-18 in ManjeriLAC (speal sanction) protection work and improvements to malamkulam cheramkuth road near thadapparambu in manjeri LAC	25	estimate to be submitted for TS
704	Budget work 2017-18-Wandoor LAC Improvements and providing BM&BC works between km 12/560 to 14/560 of Manjeri- Elankoor-Wandoor Road.	250	estimate to be submitted for TS
705	Budget work 2017-18-Wandoor LAC Improvements ,widening and providing BM&BC works between km 2/900 to 5/000 of Tiruvali - Kottala - Kattumunda Road.	300	estimate to be submitted for TS
706	Budget work 2017-18 Special sanction - Providing BM and BC - Panayi-Perimbalam- Anakkyam Road in between KM 0/000 to 4/500 Malappuram LAC ( Estimate Amount 480 Lakhs, Price ID 2017/7717)	480.00	estimate to be submitted for TS
707	Budget work 2017-18 Special sanction - Providing BM and BC Parammal- Parankimoochikkal road between Km 0/000 to 1/500 in Malappuram LAC	100.00	estimate to be submitted for TS

708	Budget Work 2017-18 - Special sanction - Improvements and Providing BM and BC to Nilambur - Karulai Road Km 0/000 to 9/200	750.00	estimate to be submitted for TS
709	Budget work 2017-18 Special sanction Providing BM and BC Areacode Bridge to Pathanapuram Junction	200.00	estimate to be submitted for TS
710	Budget work 2017-18 Special sanction Providing BM and BC Elayur- Kottavil Road (Kavanoor) between KM 2/100 to 4/550	200.00	estimate to be submitted for TS
711	Budget work 2017-18 Special sanction Providing BM and BC Mylangara- Shanthipuram- Padikkallu Road between KM 0/000 to 2/450	300.00	estimate to be submitted for TS
<b>Division : Kannur</b>			
<b>Budget 2016-17</b>			
712	Improvements to Pazhayangadi-Madayi-Puthiyangadi-Matool road( 3rd reach)	325	80% BM completed
713	Improvements to Keechery-Anjampeedika road Km 0/000 to 2/230 ( PRICE ID 2016/3317)	178	700 m BM completed, concrete work started
714	Improvements to Eachur-Mouvanchery road Km0/000 to 2/045 (PRICE ID 2016/8233)	190	Work Completed
715	Improvements to Madayi-TB Muttam-Palakode Km 0/000 to 5/500 including BM & BC work (PRICE ID 2016/3485)	1200	Work retendered
716	Airport road-Providing dense grade Bitumenous Mecadam to the Chovva-Anjarakandy-Keezhallur Mattannur road Km 9/000 to 19/000	600	Work completed
717	Airport road-Providing dense grade Bitumenous Mecadam to the Kannur Mattannur road Km 0/000 to 23/023	1030	Work completed
718	Improvements to Kannadiparamba-Pullupi-Kunjipally road Km 5/350 Providing BM & BC	267	Work completed
719	Improvements to Poothappara-Myladathadam-Valapattanam-Keeriyad-Kattampally road Km 0/000 to 4/050	243.5	Work completed
720	Improvements to Chola - Pattannur road 0/00 to 3/660 by providing BM & BC	326.5	BM & BC completed. Road safety work to be done



721	Resurfacing the road with BM & BC between Km 3/000 to 6/230 of Chowva-Nadal By pass (PRICE ID 2016/8241)	187	Work Completed
722	Resurfacing the road with Improvements to Chala Kottankunnu Km 0/000 to 2/500 (PRICE ID 2016/637)	47.75	Work Completed
723	Improvements to Kadachira-Edakkad road with BM & BC Km 0/000 to 2/500	96	The revised estimate for the work including km. 2/500 to 3/400 has been submitted as per the instructions of Hon'ble Minister.
724	Providing longitudinal gradient correction at Chowva Mambaram road at Kottam	47.5	Work order issued
725	Improvements to Vellachal-Odakkadavu road km 0/000 to 1/050 (PRICE ID 2016/8520)	69.75	Work completed.
726	Improvements to Muringerii UP school to Manathil road Km 0/850	52.75	work completed
727	Improvements to Varam Bazar Varam kadavu road Km 0/000 to 2/520 with BM & BC	234	Work Completed
728	Improvements to Kuruva-Kadalayi-Vattakulam-ESI Hospital road Km 0/000 to 3/500	217	Work started
729	Improvements to Muzhappilangad AKG road Km 0/000 to 1/000 (PRICE ID 2017/642)	29.5	Work Completed
730	Improvements to Chonadam Kunduchira road from Km 0/000 to 2/000	190	CD works in progress
731	Improvements to Paral punnol Road from Km 0/000 to 2/530	235	Work completed
732	Improvements to Kolassery Kayalode Road from Km 3/00 to 7/500	470	BM & BC completed
733	Improvements to Moonnuperiya Cherumavilayi road pinarayi road from 3/730 to 4/600	105	Road marking completed, sign board fixing remain
734	Improvements to University centre Andallorkavu road from Km 0/000 to 1/500 in Dharmadam gramapanchayath in Kannur district	132.5	Work near in completion
735	Improvements to Muthalakkallu velandi veedu Kinarankandi Andalloor Kavuvu road from Km 0/000 to 2/200 in Dharmadam gramapanchayath in Kannur district	200	RR retaining wall completed, CD work 90% completed

736	Air port road - providing Dense graded Bituminous Mecadam to Thalassery Irikkoor Road from Km 3/300 to 10/000	652	Work Completed
737	Improvements to Kottayam Bazar road (Kottayampoil - Kottayam Angadi - Purakkalam Post Office Road Km. 0/000 - 2/652	284.00	CD work in progress
738	Improvements to Kayalode Junction at km. 89/590 of PUKC Road.(PRICE ID 2016/4902)	182.00	Work completed
739	Improvements to Kinavakkal Junction Km. 86/460	47.00	work completed
740	Construction of drain and Improvements to Powerloom metta at km. 90/500 of PUKC Road.(PRICE ID 2016/7882)	67.00	Work completed
741	Construction of Three culverts at Kinavakkal Vengad road.	70.00	BM & BC has to be done
742	Construction of drain and footpath at Vengad Theru (Chainage 5/200) at Kinavakkal Vengad road.	135.00	Work Completed
743	Improvements including BM and BC toParakkadavu Kallikkandi Parat Cheruvanchery Valiya velichem Kuthuparamba air port road in Kuthuparamba Constituency. (PRICE ID 2017/1869)	1200	BM completed
744	Improvements including BM and BC to Kadiroor Nadapuram road 0/000 to 3/800.	280	1.5 km BM completed
745	Improvements including BM and BC to Pathippalam cheruvanchery road 0/000 to 4/690	380	BM completed
746	Improvements including BM and BC to Panoor Kadavathoor road 0/000 to 3/965 (PRICE ID 2016/7944)	380	BM completed
747	Improvements including BM and BC to Cherupparamba Pathikkal road 0/000 to 3/500	380	2 km BM completed
748	Surface renewal and Construction of CC drain of Palappuzha Keezhpally road KM 9/100 to 9/750	24	Work completed
749	Improvements to Koottupuzha Peratta road KM 0/00 to 0/650	90	Work completed
750	Improvements to Adakkothodu Santhigiri Memala Vedekumchal Parathodu road km 0/00 to 3/000 and 10/00 to 10/800	43	Work completed
751	Improvements to Uliyil thillankery road km 0/00 4/650	475	CD work in progress
752	Improvements to Haji road Ayyappankavu KM 0/00 to 2/588	142	Work Completed

753	Improvements to Kakkayangad odanthod road KM 0/00 to 3/200	61.5	Work Completed
754	Improvements to Kelakam adakkathod road KM 4/600 to 8/100	104	Work Completed
755	surface renewal to Valayamcode manchuvadu edappuzha pallippalam Valathod road Km 0/00 to 3/255	38	Work completed
756	Improvements to Chavassery naduvanad thalachagad kunduthod Thillankery road	42	Work completed
757	Improvements to Edathotty perumbunna road Km 0/00 to 2/915	37.8	Work completed
758	Improvements to Peravoor manathanna road Km 0/00 to 3/380	221.5	BM completed
759	Uruvachal kakkayangad road 11/500 to 13/083	166.00	Work completed
760	Chundaparamba - Pooparamba -Nellikutty - Areekkamala - Vellad - Karuvanchal Road 0/000 - 3/500	420.00	Work completed
761	Improvements and Providing BM & BC to Vellur -Padiyottuchal-Pulingome Road K.M. 15/000 to 27/200 in Kannur district	1750.00	BM 8 Km completed, drain and culvert work in progress
762	Strengthening of Existing 9.00m span Bridge at Km 35/940 (Ponpuzha Bridge) Of Velloor -Padiyottuchal -Pulingome road in Kannur District	60.00	Work started
763	Improvements to Padiyottuchal-Cherupara-Thimiri- Perumbadavu Road Km 4/000 to 9/210 in Kannur District	447.00	Chipping carpet started
764	Improvements and providing BM&BC to Methurumba-Chapparappadavu-Kuttur Road 16/450 to 23/285 in Kannur District <b>PRICE ID 2016/7465</b>	575.00	BM & BC completed
765	Improvements to Padiyottuchal-Odamuttu Road Km0/000 to 7/400 in Kannur District	408.00	MSS completed
766	Upgradation to Ramanthali-Choolakadavu Post office Road KM 0/000 to 3/870	234.00	Work near in completion
767	Improvements to Aravanchal-Purakkunnu-Mathamangalam Road KM 0/000 to 4/500	234.00	Work started

768	Improvements to Balance portion of Payyanur-Cherupuzha Road(VPP Road) KM 40/500 to 45/500	190.00	MSS in progress
<b>Budget 2017-18</b>			
769	Improvements and providing BM and BC to Dharmasala - Parassinikkadavu road Km.0/000 to 4/500	150	Agreement executed
770	Improvements and providing BM and BC to Morazha Kannapuram road Km.0/000 to 1/750 (PRICE ID 2017/2402)	150	Work started.
771	Improvements to Aralam - Veerpad - Edavely Athikal road Km.0/000 to 1/500	50.00	Agreement executed
772	Improvements to Thundiyl Kolakkad - Malayambadi - Poovathinchola road Km 1/480 to 2/880 and Chainage 4/000 to 5/000	50.00	MSS started
773	Improvements to Kinavakkal Pathiriyad Chambad road Km.0/000 to 1/500	150.00	CD work in progress
774	Providing BM & BC Pappinissery Railwaystation Kolathuvayal - Paliyathuvlappu - Cherupanthottam Vellikkeel road Km 0/400 to 4/000 (Tarring Chainage 1/500 to 4/000(PRICE ID 2017/4377)	150.00	Agreement executed
775	Providing BM & BC and improvements to Mathukkoth Kappad roaf between Km 0/000 to 2/235 (Tarring from 0/000 to 1/000) (PRICE ID 2017/4409	100.00	Selection notice issued
776	Providing BM & BC and improvements to Thaliparamba Bazar portion road Km 0/000 to 0/860 (PRICE ID 2017/4442)	100.00	Estimate submitted for TS
777	Widening and improvements to Peringadi Pallikkuni road Km. 3/000 to 3/875(PRICE ID 2017/4392)	100.00	Work tendered
778	Improvements to Vellaparamba - Karimbala colony Niramme Maruthayi Bridge road Km.0/000 to 1/200	50.00	Work completed
779	Improvements and providing BM & BC to Alappadamba Perul - Mathmangalam road Km 7/800 to 10/500 (PRICE ID 2017/9678)	300.00	Estimate for TS under preparation
780	Improvements to Swamimukku - Puthur- Peralam-Kizhakkekara-Padinjarekkara-Vellur-Alinkal road Km.0/0000 to 10/200 (PRICE ID 2017/4065)	975.00	Work Retendered

781	Budget works 2016-17:Kalliassey L A Constituency-Improvements to the road with BM&BC from km 0/000 to 1/150 of Cheruthazham Kuttoor road in kannur district. (PRICE ID 2017/875)	77.00	Work tendered
782	Payyannur railway station ramanthali Ettikulam Road Km 2/500 to 5/000 (Naval Academy gate)	303.00	BM completed
783	Improvements and providing BM&BC to Perumbarakkadavu- Olakkad Arimbra - Karinkalkuzhi road Km.0/000 to 8/100	650.00	BM 3 km completed
784	Providing BM&BC , improvements to Payyambalam Beach - Meenkunnu road km. 0/000 to 2/200(Taring 0/000to 2/000) PRICE ID: 2017/4380	150.00	Road is part of coastal Highway
785	Improvements to Keezhara - Mundayod - Poduvachery road with BM & BC from 0/0000 to 2/640	265.00	Work Tendered
786	Improvements to Vellachal-Odakkadavu road km 0/000 to 4/000	140.94	Estimate for TS under preparation
787	Improvements to Chala - Mowanchery road km. 0/000 to 6/670	500.00	Estimate submitted for TS
788	Improvements to Chala - Thannada - Poduvancheri road km. 0/000 to 4/000	326.00	Estimate submitted for TS
789	Budget work 2017-18 - Construction of approach road to Melurkadavu bridge from km. 0/000 to 1/300	700.00	Estimate for TS under preparation
790	Peringathoor - Mukkilpeedika road km. 0/000 to 2/512	400.00	Estimate for TS under preparation
791	Puthur P.O - Kaivelikkal - Nilangal - Cherikkal road km. 4/000 to 6/844	200.00	Estimate for TS under preparation
792	Kakkara - Koorara - Makkoolpeedika km 2/500 to 5/460	300.00	Estimate for TS under preparation
793	Chala - Padinjarekkara - Attadappa road km. 0/000 to 3/950	205.00	Estimate for TS under preparation
794	Mathukkoth - Kappad road km. 1/000 to 2/335	115.00	Estimate for TS under preparation
795	Nadal - Kadachira - Oorpazhassikavu road km. 0/000 to 3/370	200.00	Estimate for TS under preparation
796	Kattambally - Kannadiparamba - Munderi road km. 4/030 to 6/750	200.00	Estimate submitted for TS
797	Pookkome - Madapeedika road km. 2/000 to 5/645	400.00	Estimate for TS under preparation
798	Pookkome - Chokli road km. 0/000 to 2/740	350.00	Estimate for TS under preparation
799	Vayattuparamba Kavala - Udumbumcheeta - Vilakkannur road km. 0/000 to 4/200	400.00	Estimate for TS under preparation

800	Velapuram - Parassinikkadavu road km. 4/200 to 6/270 - BM & BC	201.00	Estimate for TS under preparation
801	Widening and improvement of Taliparamaba - Iritty road (SH) 0/000 to 0/375	185.00	Estimate submitted for TS
802	Cherukunnu Thara - Keezhara - Vellikkeel Kadavu road km. 0/000 to 4/500	400.00	Estimate submitted for TS
803	Chemballikkundu - Moolakkeel kadavu road km. 0/000 to 3/250	346.00	Estimate submitted for TS
804	Neerveli - Ayithara - Pattari - KC Nagar road km. 0/000 to 5/900	716.00	Estimate for TS under preparation
805	Vallithodu - Moonamkutti - Kiliyanthara (via)- Charal - Pullanparathattu road 0/000 to 6/500	540.00	Estimate for TS under preparation
806	Improvements to Madapurakkal Anugod Kanichar road km. 2/300 to 6/000	100.00	Estimate submitted for TS
807	Improvements to Kuppithodu - Kattacheri - Paliyeri Kovval - Kookkanam - Puthur Padinjarekkara road km. 0/000 to 5/100	497.00	Estimate submitted for TS
808	Improvements to Kara - Thanichalam road km 0/000 to 3/400	274.00	Estimate submitted for TS
809	Pappinissery RS - Kolathuvayal - Paliyathuvalappu - Cherupanthottam - Vellikkeel km. 0/000 to 1/500	300.00	Estimate for TS under preparation
810	Pappinissery RS road km. 0/000 to 0/694	100.00	Estimate for TS under preparation
811	Poothappara - Neerkkadavu road km. 0/000 to 2/400	153.00	Estimate submitted for TS
812	Ambika road 0/000 to 3/116	141.00	Estimate for TS under preparation
813	Improvements to Chengottuvayal - Valayamkundu road	300.00	Estimate for TS under preparation
814	Providing DBM to Chemberi - Kudiyanmala road km. 0/000 to 3/980	340.00	Estimate for TS under preparation
815	Budget 2017-18 - Improvements to Mayyil - Sreekandapuram (Pavannoormotta - Peruvathuparamba) road km. 5/500 to 8/080 in Kannur District	270.00	Estimate for TS under preparation
816	Budget work 2017-18 - Improvements including BM & BC to Parat Kunothparamba Poilur road km. 4/900 to 6/500 in Kuthuparamba LAC	200.00	Estimate for TS under preparation
817	Improvements to Kolathumala - Kallayi road km. 0/000 to 2/100	300.00	Estimate submitted for TS

818	Reconstruction of damaged culvert and construction of retaining wall at ch. 9/400 of Uruvachal kakkayangad road	50.00	Estimate for TS under preparation
819	Pushpagiri - Nellipparamba - Vellavu - Kuttiyerikkadavu - Chithappile Poyil - Naduvayal -Mavichery road km. 0/000 to 7/000	1000.00	Estimate for TS under preparation
820	Widening and improvements to Thalassery - Kodyeri road from km. 0/000 to 3/445	1000.00	Estimate for TS under preparation
<b>Division : Kasargode</b>			
821	Improvements to Kanhangad Guruvanam Mekkatta Road b/w km 0/000 to 1/900	194	COMPLETED
822	Improvements to Neerchal - Kottakani Madhur Road km 0/000 to 5/500(excluding kottakani bridge approach road)	95	COMPLETED
823	Improvements to Chittarikkal Kunnumkai Road 1st phase b/w km 0/000 to 1/600	130	COMPLETED
824	Improvements to Bevinja Aloor Eriyanni Road(last reach)from km 13/900 to 18/200	48	Work Compld
825	Improvements to Bandadukka Charnakochi Payaradukka Road km 0/000 to 3/000	48	Work Compld
826	Providing BM & BC to Udma Thekkil Road from km 0/000 to 3/500	280	Work in Progress
827	Improvements to Pallathur-Adoor-Pandi road km 0/000 to 9/350 1st phase (0/000 to 3/600)	283.00	Work in Progress
828	Providing BM & BC to Madhur-Patla-Kolangana road km 0/000 to 3/000	95.00	Work in Progress
829	Providing BM & BC to Perumbalakadavu-Nayanmarmoola-Erappakatta road km (1st reach)	188.00	Work Compld
830	Providing BM & BC to Pannikkunnu-Shiribagilu road km 0/000 to 3/000	188.00	Work in Progress
831	Improvements to Kasaragod-Madhur road km 3/000 to 6/450 (BM &BC)	188.00	Work completed
832	BM & BC to Permuda Dharmathaduka Bayarpadavu road 1st reach km 0/000 to 3/450	228.00	Work completed

833	BM & BC to Dharmathadka-Kaniyala-Beloor-Beripadavu road km 0/000 to 7/400	350.00	Work in Progress
834	Improvements to Nedumbu-Mavinakadayagayam road in Kinanoor-Karinthalam GP	95.00	Earth work nearing to complete Culvert work in progress
835	Improvements to Kottikulan Thachamgad road between 1/200 to 3/200	192.00	BM Completed
836	Improvements to Chimeni Kunnumkai road by providing BM BC 0/000 to 1/100	132.00	nearing to Completion
837	2016/8761-Improvements to Parakole-Kinavoor-Kanyala-Palayi-Chathamath-Kariyamkode road km 7/000 to 12/000	176.00	Retendered Selection notice to be issued . (issue of Land Availability )
838	Improvements to Kakadavu Badoor-Kambaloor-Cherupuzha road - West eleri & East Eleri GP	126.00	site handed over,
839	Surface renewal to Ubbathody-Cheppinadukka-Naikap Road from km 4/000 to 5/000	13.5	Completed
840	2017/4406-Improvements to Majirpalla-Boddodi-Koottathaje Road from km 2/200 to 3/200	30	Completed
841	Improvements to Majirpalla-Boddodi-Koottathaje Road from km 1/200 to 2/200	30	Work Completed
842	Improvements to Kallije Komangala Kurudapadavu Road from 1/800 to 3/500	50	Work Completed
843	Surface renewal to Nekrampara-Arladka-Pundoor-Nerampady-Yethadka Road km 5/800 to 9/000	40	Work Completed
844	Improvements to Pothamkandam-Anapettipoyil-Padiyottchal Road	75	Qtn submitted for approval
845	Improvements to Thekkil-keezhoor road at km 4/000 to 6/200 (From Delijunction to Melparamba town)	180	Work in Progress
846	Kasaragod town improvement(Kasaragod nullippadi road between 0/000 to 1/200)	110	Agreement to be executed
847	Improvements to Panathur -Parakadavu Colony road km 0/000 to 2/000	150	
848	Improvements to Pothamkandam- Athootty - Kooliyad - Peringara - Pallippara road Km 2/700 to 3/450 in Kasaragod district	75	Selection notice issued



849	Improvements to Odayanchal - Beemanadi - Chittarikkal road (Odayanchal - Chittarikkal road) Km 0/000 to 6/500 and 16/500 to 22/00	2100	Ts under srutinity
850	Improvements to Varakkad - Paramba (Varakkad - Elerithattu - Paramba) road Km 0/000 to 10/500 in Kasaragod District	1497	tendered
851	Providing BM and BC to Pallathur - Adoor - Pandi Km 3/800 to 4800	50	Work in Progress
852	Providing BM and BC to Vidyanagar - Chala Road from 0/000 to 1/750	50	Selection notice issued
853	Re - Construction of Traffic Circle at Cherkala Junction	39	Quotation invited
854	Budget Work 2017-18 - Kasaragod Town Improvement (Kasaragod Nullippady Road between Km 0/000 to 1/200	110	retendered
855	Kumbala -Cherikkavu - Kanjikatta - Churithaduka BM & BC	350	2017/9627 TS is to be Submitted
856	Muligadde - Beripadu Road BM & BC	350	2017/9881 TS is to be Submitted
857	Edaneer - Champoil - Pottipallam - Nellikkatta Road 0/000 to 5/500	100	2017/9867 TS is to be Submitted
858	Chowki - Uliyathaduka Road Km 1/300 to 6/080	250	2017/9865 TS is to be Submitted
859	Mulliria - Nattakkal - Arlapadavu Road Km 4/100 to 8/000	400	2017/9626 TS is to be Submitted
860	Chittarikkal-Chatamala-Kinattadi road	100	submitted for TS
861	Improvements to Kottikulam Thachangad Road	120	submitted for TS
862	Kunnochchi-Cherkappara road 0/000 to 5/000	380	submitted for TS
863	Chulikkara Kuttikole road 10/500 to 6/500	300	submitted for TS
864	Poongamchal-Cheerkayam road	50	submitted for TS
865	Chemmattamvayal-Kalichanadukkam road	900	submitted for TS
866	Improvements to Panathur -Parakadavu Colony road km 0/000 to2/000	150	submitted for TS
867	Thrikaripur- Payyannur- Bye pass road 0/000 to 6/630	200	submitted for TS
868	Payyannur- Kara- Thalichalam road Km 3/200 to 4/700	100	submitted for TS
869	Cheemeni-Kunnukai road 1/100 to 6/500	312	submitted for TS
870	Neeleswaram-Edathodu Road	4210	submitted for TS
871	Kayyur-Palakkunnu Road	3664	tendered

872	Thekkil-Alatti Road	7186	Agreement to be executed
873	Kiliyalam-Varanjoor Road	2318	submitted for TS
874	Kalladukka-Perla-Ukkinadukka Road	2739	submitted for TS
875	Kalladukka-cherkkala road	3976	submitted for TS
876	Cheruvathoor-Cheemeni IT Park-Palavayal-Bheemanadi-Mukkada Road	9805	submitted for TS
877	Nandarapadav to Chevar	6770	Agreement to be executed
878	Chevar to Edaparamba	6820	submitted for TS
879	Edaparamba to Kolichal	7905	submitted for TS
880	Kolichal to Cherupucha	9500	submitted for TS
881	Improvements to Nileshwar-Kottappuram -Thuruthi-Cheruvathur road km 0/000 to 11/000	800.00	Pending tender sanction
882	Improvements to Periya-Odayanchal road km 0/000 to 1/000	200.00	TS estimate under scrutiny
883	Improvements to Mavila Kadappuram-Udinur Kadappuram-Ezhimala road km 0/000 to 12/000	200.00	Work started
884	Improvements to Ukkinadka-Elakana road km 0/000 to 4/000	910.00	Work started
885	Improvements to Chowki-Uliyathadka SP Nagar Koppa road km 0/000 to 1/100	125.00	completed
886	Improvements to Bheemanadi-Mukkada road km 3/800 to 4/200	100.00	completed
887	Improvements to Panathur-Kallappalli road km 3/000 to 5/200	200.00	cd work in progress
888	Improvements to Thekkil Kizhoor road (0/000 to 3/500)	300.00	Finishing work in progress
889	Improvements to Edathila valappur-Channadukkam-Mangod road in between km 3/800 to 5/500	100.00	completed
890	KDP-2017-18 Improvements to Panathur-Kallappalli road km 5/200 to 6/00(2 <sup>nd</sup> phase)	100.00	Estimate submitted for TS
891	Improvements to TB Savaparamba-Kotrachal road km 6/00 to 8/400.	257.00	Estimate submitted for TS
892	Improvements to Chittarikkal-Kunnumkai road km 4/00 to 6/500.	400.00	Estimate submitted for TS

893	Improvements to Perlam-Kamballur road km 0/000 to 2/800	400.00	Estimate submitted for TS
894	Improvements to Edathalavalappu -Chennadaukkam-Mangod road in between km 0/000 to 3/300 and km 5/500 to 6/500.	600.00	Estimate submitted for TS
895	Improvements to Adoor-Payaradka-Chamakochi-Bandaduka road between km 2/100 and 4/750	150.00	Estimate submitted for TS

295304.0063

22253.50

317557.51


**ROADS DIVISION KOZHIKODE**

**Budget Work Details**

Sl.No	LA Constituency	Name of Project	Estimate amount (In Lakhs)
1	4	5	6
<b>Budget 2017-18</b>			
1	Balussery	Improvements to Chakkittapara Narinada Koorachundu road between KM 0/000 to 3/200	300
2	Balussery	Improvements to Koorachund Kallanode 28th Mile Road KM 0/00 to 5/00	423
3	Balussery	Improvements to Koottalide Town between Km. 5/800 to 6/500 od Balussery Koorachundu road	132
4	Beypore	Improvements to Areekkad - Olavanna road in Kozhikode District	150
5	Beypore	Improvements and providing drainage facilities from km 0/000 to 2/800 of Feroke - Karuvanathiruthy Chaliyam road in Kozhikode District	265
6	Beypore	Improvements to Beypore Cheruvannur road	94.4
7	Beypore	Improvements to Modern Kolathara road in Kozhikode District	242.9
8	elathur	Improvements to Kumaraswami Raja Narikkuni Road between Km 0/00 to 3/00 (II nd Reach )	285
9	elathur	Improvements to kakkur Narikkuni Road by providing BM & BC between Km 0/00 to 4/510 in Kozhikode District	425
10	elathur	Improvements to Kummangottu thazham Pandaraparamba Pantheerpadam Road between Km 0/00 to 5/500 in Kozhikode District	236L
11	Koduvally	Improvements to Koduvally High school Azad Road Km 0/00 to 3/700 in Kozhikode District	433.5
12	Koduvally	Improvements to Pullaloor Paimbalussery Road between Km 0/00 and 4/065 in Kozhikode District	94.40L
13	Koyilandy	Improvements to Vengalam Kappad Road between KM 0/000 to 2/650	195
14	Koyilandy	Improvements to Chengottukavu Ullurkadavu road between KM 0/000 to 2/900	200
15	Koyilandy	Improvements to Vanmugham Kizhur road 0/00 to 5/900	437
16	Kozhikode South	Improvements to Bank road junction Beach road (Red cross road)	100
17	Kozhikode South	Improvements to Calicut Mini bypass road Km 0/000 to 5/000 (Meenchanda to Kalluthankadav)	275

18	Kozhikode South	Improvements to Karikkamkulam - Manakavu MLA road (Chembra Bridge to Civil Station)	480
19	Kozhikode South	Construction of drainage at Kottooli in Calicut Mavoor Road in Kozhikode District	83
20	Kozhikode South	Improvements to Govindapuram-Valayanad-Kendriya Vidyalayam Road in Kozhikode District	158.3
21	Kozhikode South	Improvements to Rahmaniya School - Ambalakkoth - Kaniyath road in Kozhikode District	158.7
22	Kozhikode South	Improvements to Vattampoyil - Ibrahimpalam Road in Kozhikode District	56.6
23	Kozhikode South	Improvements to Kulangarapeedika Junction to Methottuthazham road in Kozhikode District.	319.8
24	Kunnamangalam	Improvement Works to Kunnamangalam - Peringolam - Kuttikkattoor Road between km. 3/700 to 4/960 in Kozhikode	125
25	Kunnamangalam	Improvement Works to Cheruppa - Kuttikkadavu Road between km. 0/000 to 1/500 in Kozhikode District.	225
26	Kunnamangalam	Improvement Works to Kunnamangalam - Cherinchal - Kottamparamba Road between km. 0/000 to 1/500 in Kozhikode District.	218
27	kunnamangalam	Improvements to Koduvally REC Road by Providing BM & BC Between Km 4/700 and 5/800	189
28	Kuttiady	Improvements to Thodannur-Idinhakadavu road between km. 1/500 to 7/500 (Working Ch. 2/500 to 3/700)	92
29	Kuttiady	Improvements to Kavil-Theekkuni-Kuttiady Road Km. 17/225 to 18/335	150
30	Kuttiady	Improvements to Ambalakupangara-Vattakkandippara road km. 0/000 to 4/250	550
31	Nadapuram	Improvements to Kallachi-Vilangad road km. 0/000 to 2/500	348
32	Nadapuram	Improvements to Kallachi-Valayam-Chuzhali-Puthukkayam road between KM 7/000 to 11/200	449
33	Perambra	Improvements to water logging stretch between KM 3/800 to 4/625 of Naduvannur Koottalida Road	115
34	Perambra	Improvements to Chalikkara Puliyottumukku Avarattumukku road KM 0/000 to 4/700	342
35	Perambra	Improvements to Kalpathur Velliur Kappummal road KM 0/00 to 5/800	327
36	Thiruvambady	Improvements to Thiruvambady koodaranhi Koompara Thottumukkam Road Km 9/800 to 19/300	750
37	Thiruvambady	Resurfacing of Fathima Estate Thottumukkam road Km 0/000 to 2/100	28.9

38	Vatakara	Improvements to Vellikulangara-Onchiyam-Kannookkara -Madakkara road between km 0/000 to 5/860	300
39	Vatakara	Improvements to Ontham Railway Over Bridge-Sand Banks road between km. 0/000 to 3/400 (BM & BC)	500
<b>Budget 2017-18</b>			
40	Koyilandy	Improvements to Kappad Thusharagiri Adivaram road between Km. 0/000 to 3/750	100
41	Perambra	Improvements to Kalpathur VelliyurKappummal road between 5/800-7/500	100
42	Koyilandy	Improvements to Muthambi Arikkulam Iringath road between Km. 0/000 to 2/930	50
43	Koduvally	Improvements to Thazhe Parappanpoyil-Andona-Vezhuppur road between Km0/000 to 2/750	100
44	Thiruvambady	Improvements to Anakampoyil-Muthappanpuzha-Maripuzha-Kundanthodu road bet 0/000 and 3/100	130
45	Bepore	Improvements to Old Military road from Km 1/200 to 2/800 in Kozhikode Dist	150
46	Kozhikode South	Improvements to Kovoov Athanikkal MLA road between 0/000 to 1/500 in Kozhikode District	50
47	Nadapuram	Improvements to Nadapuram Chelapuram Vellur road(Madathil Thazhe Kodanchery Post office road(BM&Bc)) between km. 0/0 to 1/00	100
48	Kuttiady	Improvement and providing BM BC to Ayanchery Companipeedika Kadameri Thannerpanthal road km. 0/00 to 1/00	100
49	Kozhikode North	Providing BM&BC to Karikkamkulam - Mankavu - MLA road from Chembra bridge to Kottooli in Kozhikode District	150
50	Elathur	BUDGET 2017-18: IMPROVEMENTS TO PERUMPOYIL-AMBALAPPAD-NARIKKUNI ROAD KM 0/000 TO 2/000.	50
51	Thiruvambady	BUDGET 2017-18 RESURFACING OF FATHIMA ESTATE- THOTTUMUKKAM ROAD BETWEEN KM 4/400 TO 5/250, 6/400 TO 6/650 AND 7/200 TO 7/700	20
52	Vatakara	Improvements and providing BM&BC to kavil Theekuni kuttiady road Km 0/00 to 1/170	150
53	Balussery	Improvements to Ekarool - Kappiyil - Poovambayi road km 0/000 to 3/800	500
54	Elathur	Improvements to Ekarool-Kakkur road between km. 4/400 and 5/550	50
55	Balussery	Improvements to Naduvannur-Arikkulam-Iringath road km. 0/000 to 0/600	50

  
 എസ്.ജി. സി. സി.

## ദിനപത്രം - III

(എ) ഈ സർക്കാർ അധികാരത്തിൽ വന്നതിനു ശേഷം കരമന - കളിയ്ക്കാവിള ദേശീയപാതയുമായി ബന്ധപ്പെട്ടുള്ള പൊന്നുംവില നടപടിയിൽ പ്രാവചന്ദ്രലം - ബാലരാമപുരം റീച്ചിൽ 07.2342 ഹെക്ടർ സ്ഥലം ഏറ്റെടുത്തിട്ടുണ്ട്. കൂടാതെ എൻ.എച്ച് 744 വീതി കൂട്ടി നവീകരിക്കുന്നതിന് വേണ്ടി മുരുകൻ പാഞ്ചാൽ, കഴുതുരുട്ടി പാലങ്ങളുടെ അപ്രോച്ച് റോഡുകളുടെ നിർമ്മാണത്തിന് വേണ്ടി 0.5717 ഹെക്ടർ ഫോറസ്റ്റ് ഭൂമി എടുക്കുന്നതിനുള്ള അനുമതി ലഭിച്ചിട്ടുണ്ട്.

നാഷണൽ ഹൈവേ അതോറിറ്റി ഓഫ് ഇന്ത്യയ്ക്കായി ഏറ്റെടുത്തിട്ടുള്ള സ്ഥലങ്ങളുടെ വിവരങ്ങൾ താഴെ നൽകുന്നു.

ക്രമ നമ്പർ	സ്ഥലമേറ്റെടുക്കലിന്റെ ഇപ്പോഴത്തെ അവസ്ഥ	വിസ്തീർണ്ണം
1	3എ നോട്ടീഫിക്കേഷൻ പുർത്തിയായി	850.17 ഹെക്ടർ
2	3ഡി നോട്ടീഫിക്കേഷൻ പുർത്തിയായി	286.24 ഹെക്ടർ

1	പുതിയ സോളാറൈസേഷൻ പൂർത്തിയായ	162.75 ഹെക്ടർ
2	നാഷണൽ ഹൈഡ്രോ അതോറിറ്റി ഓഫ് ഇന്ത്യയിൽ ഹൈഡ്രോയിട്ടുള്ള ഭൂമി	42.56 ഹെക്ടർ

(ബി) നാഷണൽ ഹൈഡ്രോ അതോറിറ്റി ഓഫ് ഇന്ത്യയിൽ വിവിധ പദ്ധതികൾക്കായി അനുവദിച്ചിരിക്കുന്ന തുകയുടെ വിശദാംശങ്ങൾ ചുവടെ നൽകുന്നു.

ക്രമ നമ്പർ	പ്രവൃത്തികൾ	തുക
1	ലാൻഡ് അക്കാഡിമി	471.05 കോടി രൂപ
2	ഗ്രോജക്ട് Implementation	1261 കോടി രൂപ
3	നടന്നു കൊണ്ടിരിക്കുന്ന പ്രവൃത്തികൾ	2644.47 കോടി രൂപ
4	ടെണ്ടർ നടപടികൾ	2857.83 കോടി രൂപ
	നടന്നുകൊണ്ടിരിക്കുന്ന പ്രവൃത്തികൾ	

പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാതാ വിഭാഗത്തിൽ വിവിധ പദ്ധതികൾക്കായി അനുവദിച്ചിരിക്കുന്ന തുകയുടെ വിശദാംശങ്ങൾ ചുവടെ നൽകുന്നു.

കാലയളവ്	തുക
2016 - 2017	375.35 കോടി രൂപ
2017 - 2018	286.33 കോടി രൂപ
2018 - 2019	241.50 കോടി രൂപ
(31.05.2018 വരെ അനുവദിച്ചത്)	

(സി) ഇപ്പോൾ പുതുതായി ആരംഭിച്ച പ്രവൃത്തികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.


ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	നീളം
1	എൻ.എച്ച് 66-ൽ തലശ്ശേരി - മാഹി ബൈപ്പാസ് മുഴുപ്പിലങ്ങാട് (കി.മീ. 170,600) തുടർ അഴിയൂർ (കി.മീ. 188,000) വരെ നാണുവരിപ്പാതയുടെ നിർമ്മാണം	18.6 കി.മീ.
2	എൻ.എച്ച് 66-ൽ കോഴിക്കോട് ബൈപ്പാസ് കി.മീ. 730,400 തുടർ കി.മീ. 258,800 വരെ നാണുവരിപ്പാതയുടെ നിർമ്മാണം	28.4 കി.മീ.



3 എൻ.എച്ച് 66-ൽ നീലേശ്വരം ടൗണിൽ (പള്ളിക്കര റെയിൽവെ സ്റ്റേഷൻ) നാലുവരിപ്പാതയായി ROB യുടെ നിർമ്മാണം 78 കി.മി.

ടെണ്ടർ നടപടികൾ നടന്നുകൊണ്ടിരിക്കുന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ ചുവടെ നൽകുന്നു.

ക്രമ നമ്പർ	പ്രവൃത്തിയുടെ പേര്	നീളം
1	എൻ.എച്ച് 66-ൽ തലപ്പാടി മുതൽ ചെങ്ങള വരെ (കി.മി. 17.200 മുതൽ കി.മി. 57.2 വരെ) നാലുവരിപ്പാതയുടെ നിർമ്മാണം	39 കി.മി.
2	എൻ.എച്ച് 66-ൽ ചെങ്ങള മുതൽ നീലേശ്വരം ടൗൺ ഡെവൽപ്മെന്റ് വരെ (കി.മി 57.200 മുതൽ കി.മി 95.650) നാലുവരിപ്പാതയുടെ നിർമ്മാണം.	37 കി.മി.
3	എൻ.എച്ച് 66-ൽ കണ്ടക്കുട്ടം മുതൽ ടെക്നോ പാർക്ക് ജെ.എസ്. വരെ നാലുവരിപ്പാതയായി എലിവേറ്റർ ഹൈവെയുടെയും അനുബന്ധ അപ്രോച്ച് റോഡുകളുടെയും നിർമ്മാണം	2.72 കി.മി

  
 സെക്ഷൻ ഓഫീസർ