

പതിനാലാം കേരള നിയമസഭ
പതിനാലാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1137

04.02.2019 ൽ മറുപടിക്ക്

തിരുവനന്തപുരം നിയോജകമണ്ഡലത്തിലെ പൊതുമരാമത്ത് പ്രവൃത്തികൾ

ചോദ്യം
ശ്രീ. വി.എസ്. ശിവകുമാർ


മറുപടി
ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും
വകുപ്പു മന്ത്രി)

(എ) തിരുവനന്തപുരം നിയോജക മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പിനുകീഴിൽ നടന്നു വരുന്ന പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ നൽകാമോ; ഈ പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിശദീകരിക്കാമോ;

(എ) ദേശീയപാതാ വിഭാഗത്തിൻ കീഴിൽ സെൻട്രൽ റോഡ് ഫണ്ട് പദ്ധതിയിൽ ഉൾപ്പെടുത്തി നടക്കുന്ന ജഗതി - തിരുവല്ലം പ്രവൃത്തിയിൽ ജഗതി കണ്ണേറ്റുമുക്ക് വലിയശാലാ റോഡിലെ ഓട നിർമ്മാണം നടന്നുവരുന്നു. റോഡ് പുനരുദ്ധാരണ പ്രവൃത്തി ഉടൻ ആരംഭിക്കും. ഈസ്റ്റ്ഫോർട്ട് മണക്കാട് (അട്ടക്കുളങ്ങര) ഫ്ലൈ ഓവർ ആർ.ബി.ഡി.സി.കെ ആണ് നിർമ്മിക്കുന്നത് പ്രസ്തുത പ്രവൃത്തിയുടെ അലൈൻമെന്റ് തയ്യാറാക്കി വരികയാണ്. നിരത്തുകളും പാലങ്ങളും, കെട്ടിടം വിഭാഗങ്ങളുടെ പ്രവൃത്തികളുടെ വിശദാംശം അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) പ്രസ്തുത പ്രവൃത്തികൾ അടിയന്തരമായി പൂർത്തീകരിക്കുന്നതിന് നടപടി സ്വീകരിക്കുമോയെന്ന് വ്യക്തമാക്കുമോ?

(ബി) പ്രവൃത്തി പൂർത്തീകരിക്കുന്നതിന് നടപടി സ്വീകരിച്ചുവരുന്നു.


സെക്ഷൻ ഓഫീസർ

നിരത്തുകളും പാലങ്ങളും.

1. സ്പെൻസർ - ബേക്കറി - വഴുതയ്ക്കാട് - പുജപ്പുര റോഡ് (കി.മീ - 0/000 മുതൽ 1/200 വരെ) പുനരുദ്ധാരണം- പൂർത്തീകരിച്ചുവരുന്നു.
2. ബഡ്ജറ്റ് വർക്ക് 2016-17- മാഞ്ഞാലിക്കുളം റോഡിന്റെ പുനരുദ്ധാരണം - സൈറ്റ് കോൺട്രാക്ടർക്ക് കൈമാറിയിട്ടുണ്ട്.
3. ബഡ്ജറ്റ് വർക്ക് 2017-2018 - ഈസ്റ്റ് ഫോർട്ട് - കിള്ളിപ്പാലം റോഡ് പുനരുദ്ധാരണം - പണി ടെണ്ടർ ചെയ്തിട്ടുണ്ട്.
4. ബഡ്ജറ്റ് വർക്ക് 2017-2018 - എൻ.എസ് ഡിപ്പോക്ക് സമീപം വള്ളക്കടവ് പുത്തൻ റോഡ് ജം- പൊന്നാപാലം- കി.മീ.1/295 മുതൽ 1/40 വരെ (എം.ഡി.ആർ) മഴകാരണം പ്രവൃത്തിക്ക് കാലതാമസം വന്നിട്ടുണ്ട്.
5. ബഡ്ജറ്റ് വർക്ക് 2016-2017 - ആയുർവ്വേദ കോളേജ് - കുന്നംപുറം റോഡിന്റെ വീതി കൂട്ടൽ - പ്രവൃത്തി പുരോഗമിക്കുന്നു.
6. ബഡ്ജറ്റ് വർക്ക് 2017-2018 - വെസ്റ്റ് ഫോർട്ട് - കാഞ്ഞിരവിളാകം റോഡിന്റെ പുനരുദ്ധാരണം - ക്വട്ടേഷൻ ക്ഷണിച്ചിട്ടുണ്ട്.
7. ബഡ്ജറ്റ് വർക്ക് 2017-2018 - ബീമാപ്പള്ളി - പുത്തൂര റോഡിന്റെ (2.50 കി.മീ) പുനരുദ്ധാരണം- ടെണ്ടറിന് പ്രതികരണമില്ല.
8. ബഡ്ജറ്റ് വർക്ക് 2017-2018 - അമ്പലത്തറ - പുത്തൂര റോഡിന്റെ (1.95 കി.മീ) പുനരുദ്ധാരണം- ടെണ്ടറിന് പ്രതികരണമില്ല.
9. എം.എൽ എ - എ.ഡി.എസ് - വലിയതുറ വാർഡിൽ സുലൈമാൻ സ്കീറ്റ് റോഡിൽ ഇന്റർലോക്ക് ഇടുന്ന പ്രവൃത്തികൾ - ക്വട്ടേഷൻ നടപടികൾ പുരോഗമിക്കുന്നു.
10. എം.എൽ.എ- എസ്.ഡി.എഫ് 2017- ഈഞ്ചക്കൽ - വള്ളക്കടവ് റോഡിൽ സൈഡ് ഡ്രെയിൻ നിർമ്മാണ പ്രവൃത്തി- പുരോഗമിക്കുന്നു.
11. ആർ.പി 2017-18- ന്യൂ തിയേറ്റർ റോഡിൽ 40 മീ.മീ കനത്തിൽ ചിപ്പിംഗ് കാർപ്പറ്റ് ഇടുന്ന പ്രവൃത്തി - ബിറ്റുമിനസ് വർക്ക് പൂർത്തീകരിച്ചിട്ടുണ്ട്.
12. എഫ്.ഡി.ഡബ്ല്യു- 2018 - 19 ഫോറസ്റ്റ് ഓഫീസ്- ബേക്കറി റോഡിന്റെ പാച്ച് റിപ്പയർ പണികൾ - സി.റ്റി.ഇ ക്ക് മെറ്റൽ സ്റ്റാക്ക് റിപ്പോർട്ട് ചെയ്തിട്ടുണ്ട്.
13. എഫ്.ഡി.ഡബ്ല്യു- 2018 - 19 - കല്യാൺ ഹോസ്പിറ്റൽ - അമ്മൻ കോവിൽ റോഡിന്റെ പാച്ച് റിപ്പയർ പണികൾ - പ്രവൃത്തി പുരോഗമിക്കുന്നു.
14. എഫ്.ഡി.ഡബ്ല്യു- 2018 - 19 എസ്.എസ് കോവിൽ റോഡ് & പാളയം പഞ്ചാപുര റോഡിന്റെ പാച്ച് റിപ്പയർ പണികൾ - മെറ്റൽ സ്റ്റാക്ക് ചെയ്തുവരുന്നു.
15. ഉപ്പിടാം മൂട് - പഴവങ്ങാടി (കി.മീ 0/000 മുതൽ 0/900 വരെ) റോഡിന്റെ ബിറ്റ് ചിപ്പിംഗ് കാർപ്പറ്റ് പണികളും മറ്റു പണികളും - ടാറിംഗ് പൂർത്തീകരിച്ചിട്ടുണ്ട്.
16. മാഞ്ഞാലിക്കുളം റോഡിൽ 300 മീ.മീ പൈപ്പ് ഇടുന്നതിന്റെ റെസ്റ്റോറേഷൻ പണികൾ സി.റ്റി.ഇ ക്ക് മെറ്റൽ സ്റ്റാക്ക് റിപ്പോർട്ട് ചെയ്തിട്ടുണ്ട്.
17. മണക്കാട് - ആറ്റുകാൽ ക്ഷേത്ര റോഡിന്റെ (കി.മീ 0/000 മുതൽ 2/300) ഡി.പി.ആർ തയ്യാറാക്കുന്നതിനുള്ള കിഫ്ബി ഇൻവെസ്റ്റിഗേഷൻ പ്രവൃത്തി- ഇൻവെസ്റ്റിഗേഷൻ റിപ്പോർട്ട് സമർപ്പിച്ചിട്ടുണ്ട്. പി.പി.യു വിഭാഗത്തിൽ ഡി.പി.ആർ തയ്യാറാക്കപ്പെട്ടുകൊണ്ടിരിക്കുന്നു.
18. പുളിമൂട്- ഉപ്പിടാംമൂട് റോഡിന്റെ (കി.മീ.0/000 മുതൽ 0/500 കുന്നംപുറം ജം.വരെ) ഉപരിതലം, സൈഡ് ഡ്രെയിൻ പുതുക്കൽ - ബി.എസ്.എൻ.എൽ. ടാർ കട്ടിംഗ് പ്രവൃത്തി.
19. വേളി ശംഖുമുഖം റോഡിൽ പാച്ച് വർക്ക് - അടങ്കൽ തുക 15 ലക്ഷം രൂപ.
20. പെന്നാ പാലം നിർമ്മാണം:- പാലത്തിന്റെയും അപ്രോച്ച് റോഡ് നിർമ്മാണത്തിനായുള്ള സംരക്ഷണ ഭിത്തികളുടെയും നിർമ്മാണ പ്രവൃത്തികൾ നടന്നു വരുന്നു. ആറു മാസത്തിനകം നിർമ്മാണ പ്രവൃത്തികൾ പൂർത്തീകരിക്കുന്നതാണ്.
21. വള്ളക്കടവിൽ താൽക്കാലിക ബണ്ട് റോഡ് നിർമ്മാണം:- ഇതിന്റെ നിർമ്മാണ പ്രവൃത്തികൾ ഉടൻ തന്നെ ആരംഭിച്ചു. 3 മാസം കൊണ്ട് പൂർത്തീകരിക്കുന്നതുമാണ്.

063/50

Thiruvananthapuram constituency
Progress Report on 01/12/2018

Sl.No.	Budget page no	Budget provision	LA Constituency	Department	NAME OF PROJECT	Estimate amount	Head of account	AS No. Date & Amount	TS No. Date & Amount	Agreement No. & date	Name of contractor	Estimate PAC	Agreed PAC	Period of complin in months	S.H.O Date	agmt	Extended DOC	Actual DOC	Present status of work	Physical Progress	Remarks	
1			4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	
Thiruvananthapuram constituency																						
RAJ BHAVAN SECTION																						
PLAN WORKS																						
1			Thiruvananthapuram	Rajbhavan	Kerala Rajbhavan -Construction of new PWD section office in Rajbhavan compound. File ID: 2016/7201	99.98 lakhs		GO(Rt) No. 246/2017/PW D. Dated 27-2-17.Rs 1 crore	2017-2018/2016/7	148/EE/2017-18 dt 7.2.2018	Biju	99.98 lakhs	Rs 82,64,001/-	12 months	1.06.2018	31.5.2019			work in progress		ID: 2016/7201	
2			Thiruvananthapuram	Rajbhavan	Kerala Raj Bhavan-Resurfacing the internal roads of main campus from main gate to entry to quarters and formation of new road near shuttle court. Price ID: 2018/5355	Rs 39.93 Lakhs		1690/2018/p wd dated 30-10-2018. Rs 38.25 lakhs												Sent for TS		2018/5355
3			Thiruvananthapuram	Rajbhavan	Kerala Raj bhavan - Construction of additional floor and renovation of the existing Guard room for the occupancy of the new guards inside Rajbhavan campus. File ID- 2017/1457	54.66 lakhs		GO(Rt) No. 938/2017/PW D. Dated. 08/07/2017. Rs 55 lakhs	2017-2018/2017/1	125/EE/2017-18 dt 5.1.2018	Selvan	53.00 lakhs	38,51,035.25/-	4 months	12.4.2018	11.8.2018			finishing Work in progress		2017/1457	
4			Thiruvananthapuram	Rajbhavan	KRB-Urgent Polishing and painting to the VIP Suites and other guest rooms of Rajbhavan Guest Block. File ID: 2017/9464	Rs 25 lakhs		No.352/2018/PWD dated 28.02.2018. Rs 25.01 lakhs														2017/9464
NON PLAN WORKS																						
5			Thiruvananthapuram	Rajbhavan	Kerala Raj Bhavan- Urgent work of new compound wall in back side of Raj Bhavan staff quarters C type flat to D type flat. File ID: 2018/6793	Rs 43.65 Lakhs														Sent for AS		2018/6793

6		Thiruvananthapuram	Rajbhavan	Kerala Raj Bhavan-Urgent special repair works to Quarters D44 such as plumbing, yard and floor concreting, painting, repairs to toilet etc.Price ID: 2018/2963	Rs 6.71 Lakhs													Sent for AS	2018/2963
7		Thiruvananthapuram	Rajbhavan	Kerala Raj bhavan- Construction of new RCC sump for gardening for a capacity of 50,000 litre near G post inside Rajbhavan campus File ID: 2018/3645	Rs 7.72 lakhs														2018/3645
8		Thiruvananthapuram	Rajbhavan	Kerala Raj Bhavan-Replacing old and damaged flooring of B-Type quarters with vitrified tile and ceramic tile flooring. File ID:2017/8330	9.99 lakhs													Work in progress	2017/8330
9																			

2011-12

2012-13

9		Trivandrum	Health	Construction of infertility clinic at W & C Hospital, Thycaud, Tvm.	375 lakhs	4210-02-800-95-01-00	G.O (Rt) 1070/2013 H&FWD dtd 25/03/2013 for Rs.37575000/-	65/CE/BL/2 013-14 dtd 15/2/2014	20/SEB SC/201 5-16 dated 11/08/ 2015	Krishnakumar	35542979		18 months	18/8/2015	17/2/2017	T.O.C applied for 10 months	Structural work completed. Finishing work delayed due to the non arrangement of Electrical Works	Work delayed due to non arrangement of Electrical works
10		Trivandrum	H& FWD	Construction of Speciality Block in SPHCL, TVPM.	1 core	4210-01-110-74 (P)	GO(Rt) No.4064/20 13/H&FWD dt.06/12/20 13 for 1.0 crore										Land not available	Feb-14

11	Trivandrum H & FWD	Construction of medical ward, X ray unit and drug store at W & C Hospital, Thycaud.	225 lakhs	4210-01-110-74 (P)	Go(Rt) No.2616/2015/H&FWD dt 12-08-2015 for 225 lakhs													Action of trees conducted and submitted for confirmation. TS proposal can be submitted soon after availing Hindrence free land.	Work can be arranged after getting the site as hindrance free	
2017-18																				
12	Trivandrum H&FWD	Construction of Multistoried building for Commissioner for Food & Safety, Thycaud, Trivandrum	100lakhs		G.O (Rt) no 1961/2015/h & FWD	ORDER No.TVM/2015-2016/2016/1971Dated: 03-03-2016	86/EE/2016-17 dated 30/09/2016	Abdul Kalam Azad											Work completed phase I	✓
13	Trivandrum H&FWD	Construction of Multistoried building for Commissioner for Food & Safety, Thycaud, Trivandrum	100lakhs		GO(Rt) No. 3405/2016/H&FWD dt. 29-12-2016 & GO(Rt) No. 1762/2017/H&FWD dt. 24-06-2017 Dated:24-06-2017 25500000	ORDER No.F B Sec/2018-2019/2018/6835Dated: 25-10-2018													Tender opened	✓
14	Trivandrum H&FWD	Renovation of office of State TB Center , Trivadrum - Re roofing with G.I sheet , and allied work in the building . Painting and other allied allied renovation works.	27.68 Lakhs	2210-80-800-83	GO(Rt)No. 2495/2018/H&FWD dated 6-08-2018														TS to be issued	

15	Trivandrum	H& FWD	Rrenovation works of Maleria building, connected toilets, roof sheet of canteen etc in the DMO compound	16.62 Lakhs	2210-80-800-83	GO(Rt)No. 2495/2018/ H&FWD dated 6-08-2018												TS to be issued
16	Trivandrum	H& FWD	Urgent repairing works to the DMO Office building	9.90Lakhs	2210-80-800-83	GO(Rt)No. 2495/2018/ H&FWD dated 6-08-2018												TS to be issued
17	Trivandrum	H& FWD	Pubilc health lab Thiruvananthapuram - Modification of vechicle room in to scsn room and providing waitting area for the scan patient	846269	deposit	PLB/4/8741/ HD Dated 14-2-2018												TS to be issued
18	Trivandrum	H& FWD	W&C Hospital, Thycaud, Thiruvananthapuram - Providing interlock tiles in internal road and flooring the damaged areas inside Hospital	35.0 Lakhs	4210-01-110-59	GO(Rt)No. 1897/2018/ H&FWD dated 14-06-2018	ORDER No.F B Sec/2018-2019/2017/ 9546Dated: 01-09-2018											Work tendered and Agrément executed. started
HOME (JUDICIARY) -4059-01-051-98																		
19	Trivandrum	Judiciary	Distric Legal Service Authority- vanchiyoor: -.Construction of additional space by semi permanent roofing over porch and terrace of existing ADR building at Trivandrum.	40.65 Lakhs		GO(Rt) No. 1290/2017/LAW dated 17-10-2017	ORDER No./2017-2018/2016/1859Dated:26-02-2018 for 40.65 Lakhs	30/EE/2018-19 dtd 07/5/18										Work 65% completed. roofing work in progress.
20	Trivandrum	Judiciary	District Court , Thiruvananthapuram: Resurfacing of the internal road in the Court campus at Vanchiyoor, Trivandrum	20.0 Lakhs	2059-60-051-98-00-17	GO(Rt) No. 394/2017/ PWD dated 27-03-2017	TVM/2017-2018/2015/3 238 dtd 7/6/17	76/EE/2017-18 dtd 26/7/17										Road surfacing work completed. Road marking works tobe done. Notice given to the contractor

21		Trivandrum Judiciary	Dist Court , trivandrum, Providing Toilet facilities to litigant public	24.50 lakhs	Deposit	GO(Rt) No. 1248/2016/Llaw	ORDER No.F B Sec/2018-2019/2016/1691 Dated:28-08-2018											Land identified by the court authorities during last month. TS issued. To be tendered
22		Trivandrum Judiciary	Name of Work : Providing GI sheet Roofing and repair works in the Thondy room, CBI prosecutor office and Govt pleader office Building in the southern side of the District court complex, Vanchiyoor, Trivandrum	13.0 Lakhs	2059-01-051-98-00-17	GO(Rt) No. 1906/2017.P WD dated 21-12-2017	ORDER No./2017-2018/2017/454 Dated:24-01-2018	183/EE/2017-18 dtd 26/3/18	Sri. Divakaran.									Work 80% completed. Balance work can be done only after completing Electrical works. Matter reported to electrical wing for urgent complition of their work.
23		Trivandrum Judiciary	Renovation of Judicial Officers quarters, Vanchiyoor, Trivandrum, Erecting of G.I roofing sheets at the roof of A type and AB type Flat quarters	34.27 Lakhs	4216-01-700-87-01	GO(Rt) No. 807/2018.Ho me dated 21-03-2018	ORDER No.2111/2018-2019/Dated:02-08-2018	177/EE/2018-19 dtd 27/9/18	S. Chandradas									Work started.
OTHER DEPARTMENTS																		
PRINTING DEPARTMENT																		
4058-00-103-99(P)																		
24		Thiruvananthapuram	Central press- General Division- 2017-18 Plan- write up- Renovation works in Central Press , Trivandrum	85 lakhs		GO(Rt) No. 1259/17 /Hedn dated 04-07-2017	ORDER No.TVM /2017-2018/2017/2988 Dated:07-09-2017		Sri. Suresh Kumar. P	8442855	4235503	7 months						Work in progress.80% work completed.

25		Thiruvananthapuram		Govt Central press - 2017-18 Plan write up- Construction of General Store in Govt Central press , Trivandrum		4058-00-103-99-01-00	GO(Rt) No. 1572/2017 Dated:24-08-2017 2000000	TVM/2017-2018/2017/5365 Dated:07-02-2018													Work in progress		
PWD																							
26		Trivandrum	PWD	Renovation of PWD Rest house building and premises at Thycaud	70 lakhs		G.O.(Rt)No. 161/2018/PWD dated 27-01-2018														Work started. Work in progress		
27		Trivandrum	PWD	Construction of dining hall adjacent to the conference hall in PWD Rest House,Thycaud.	43.1lakhs		G.O.(Rt)No. 1222/2018/PWD dated 6-08-2018														Proposal submitted for TS		
28		Trivandrum	PWD	Renovation of drainage system in RHS Quarters at Melarannoor, Thiruvananthapuram	100 lakhs		G.O.(Rt)No. 161/2018/PWD dated 27-01-2018														Work in good progress.		
29		Trivandrum	PWD	Renovation of RHS quarters at melarannoor, Thiruvananthapuram.	33.71 lakhs		G.O(Rt) NO 1905/2017/PWD dated 21-12-2017	ORDER No.TVM/2017-2018/2017/4093 Dated: 07-02-2018													Work completed		

30			Trivandrum Social Justice Department	State initiative on Disabilities - Construction of Early Intervention center, Thycaud, Thiruvananthapuram	35.9 Lakhs		GO(Rt) No.425/2016/S JD dated 08-09- 2016											Hindrance free land yet not received. New land pointed out by authorities. Work can be proceeded only if permission issued to construct the building in new place with permissioin to change the typical drawing based on site condition. Matter reported on 23- 01-2018.		
----	--	--	---	--	------------	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--

Residency Section

31			TVM General	Construction of new building for Govt. Pre-primary Teachers Training Institute and Nursery school, Cotton Hill, Thiruvananthapuram.		GO(Rt) No.387/201 6/G Edn dt 30.01.16	TVM/2015- 2016/2015/ 5997 dt 15- 02-2016		Praveen	4319371		10 month						Work terminated. Land not available	0%
32			TVM General	Govt. VHSS for Deaf, Jagathy, Thiruvananthapuram - Additional works for the Open Air Auditorium under Special Development Fund (SDF) for MLAs		Order No.D1- 291/18 dated 30-01- 2018	<u>ORDER</u> No.TVM/2017- 2018/2017/601 7Dated:26-02- 2018		Shajudeen	500000		2 Months						Work completed	
33			TVM General	Deaf and Dump school, Jagathy- Maintenance of Hostel building		M1/41449/2 012/DPI dt 08.11.12	42/EE/14-15 dt 11.06.14		Baiju	3474712 2724174		6 month						Partially completed	45%

34	TVM	Higher	College of Fine Arts, Thiruvananthapuram- Construction of First year class room.	85.8 Lakhs	GO (Rt) No. 2225/2015/H.Edn dt 26.08.15	TVM/2015-2016/2015/6115 dt 25-01-2016	14/EE/16-17 dt 30.05.16	S.Santhosh	8276548	7639254	12 month						FF floor slab level completed	45%	Work will be completed within 5 months
35	TVM	Higher	Fine Arts College, Thiruvananthapuram – Renovation works to the College and Hostel Building	80.4 Lakhs	D4/17743/18/DTE	ORDER No.R B Sec/2018-2019/2017/5908Dated:06-09-2018		S.Krishnakumar	8040000		3 Months						Work in progress		
36	TVM	Collegiate education	University college- Construction of new building by the side of the Botanical Garden in University College, Thiruvananthapuram		Order.No B3/2916/12-13/UC dt 27-02-2013	41/SEBSC/2013-14 dt 25-12-2013	11/SEBSC/2014-15 dt 02-07-2014	M/s Meridian	11816259	13458719	8 months						Work completed		work in progress. Completes within 3 weeks.
37		Collegiate education	University college- Construction of a building for Ladies amenity center		B3/2916/2012/ UC dt 27.02.13 For Rs 50 lakhs	109/EE/2013-14 Order no D6/6388/2013Dated 15 - 01 -2014 For Rs 15 lakhs	127/EE/14-15 dt 08.12.2014	M/s Meridian	4589938	5467534	6 months						Work completed		
38	TVM	Collegiate education	University College, Thiruvananthapuram – Providing Acoustic works inside the Centenary Hall.	25 Lakhs	GO(Rt)No-3559/2016/H.Edn Dated 30-12-2016 for Rs 25 lakhs	TVM/2016-2017/2016/8543 Dated 30-03-2017 for Rs 25 lakhs	68/EE/2017-18date d 25-07-2017	S.Krishnakumar	Rs,22,11,997/-	Rs,21,29,986.76/-	3 Months						Work completed	4.0%	
39	TVM	Collegiate education	University college Thiruvananthapuram – Providing Interlocking tiles, Fencing to the Passage and Constructing a platform for Flowerpots.	9.97 Lakhs	GO(Rt)No-2772/2016/H.Edn Dated 17-10-2016 for Rs 9,99,922/-	2016-2017/2015/5096 Dated 10-03-2017 for Rs 9,97,310/-	29/EE/2017-18 Dated 19-05-2017	P.Mohanan	Rs 9,99,922/-	Rs,8,12,282/-	1 Month						Work completed		

40	TVM	Collegiate education	University college, Thiruvananthapuram- Laying interlocking tile around the Maths department block building.	Rs,12,26,664/- 8443-00-108-00-00-PW Deposit	A5/4369/CQI P/2017/UC Dated 15-11-2017 for Rs,12,26,664/-	2017-2018/2017/2 929 Dated 08-02-2018 For Rs 11,18,000/-	22/EE/2018-19 Dated 02-05-2018	S.Chandradas	Rs,12,26,664/- Rs,10,45,877.49/-	1 Month					Work completed	
41	TVM	Collegiate education	University College, Thiruvananthapuram – Providing interlock tiles from Main Entry to Portico road (except existing interlocking portion)	6.1 Lakhs	A5/4369/CQI P/2017/UC Dated 09-11-2017 for Rs,06,40,000/-	2017-2018/2017/3 705 Dated 08-02-2018 For Rs 6,10,000/-	21/EE/2018-19 Dated 02-05-2018	S.Chandradas	640000 Rs,5,67,750/-	1 Month					Work completed	
42		Collegiate education	University College, Thiruvananthapuram – Renovation to Economics block, Mathematics block, Cow shed and Geology block – Under Asset Maintenance Fund.	200 Lakhs	GO(Rt) No.2203/2016/H Edn	ORDER No./2017-2018/2015/4 190 Dated:28-01-2018		S. Krishnakumar	20000000	9 Months					Work in progress	
43	TVM	Higher.Education	University college, Thiruvananthapuram. – Construction of RCC Retaining wall near Kerala University Library Building	19.45Lakhs	A5/4369/CQI P/2017/UC Dated 15-11-2017 for Rs,19.45 lakhs	TVM/2017-2018/2017/5 714 Dated 13-01-2018 For Rs 19,45,000/-	186/EE/2017-18 Dated 31-03-2018	T.Asokakumar	Rs, 17,53,506/- Rs,15,07,111.60/-	1 Month					Work completed	70%
44	TVM	Higher.Education	University College, Thiruvananthapuram- minor works on departments of Arabic, Tamil, Economic, Philosophy, Maths, Physics, Chemistry, Geography, Zoology, Malayalam, Hindi, History, Statistics and Principal's room(CIUP Plan fund)	18.9 Lakhs	Order.No.A5/3501/CIUP/2017/UC	ORDER No./2018-2019/2018/1 93 Dated:17-04-2018		S.Chandradas	1889435	2 Months					Work completed	

45		TVM	University College, Thiruvananthapuram- minor works on departments of Arabic, Tamil, Economic, Philosophy, Maths, Physics, Chemistry, Geography, Zoology, Malayalam, Hindi, History, Statistics and Principal's room(CIUP Plan fund)	4.93 Lakhs													Estimate submitted to other department for AS
46		TVM	Higher Education University College, Thiruvananthapuram -Urgent works for canteen extension and renovation	Rs ,11,99,935/-	8443-00-108-00-00-00 PW Deposit	Order No - A5/1991/CDC /2017/UC Dated 04-05- 2018 For Rs 12.73 Lakhs	2018- 2019/2018/6 98 Dated 02- 06-2018 For Rs 12 lakhs		Ratheesh	Rs ,11,99,935/-	1 Month						Work completed
47		TVM	Collegiate education University College, Thiruvananthapuram- Internal and External Painting Works For Class Rooms and Departments In Connection With NAAC Visit.	87.68 Lakhs		GO(Rt) No.931/201 8/H.Edn	ORDER No./2018- 2019/2018/1 561Dated:02- 06-2018			8768000	1 Month						Work in progress
48		TVM	Collegiate education University College, Thiruvananthapuram- Landscaping And Campus Beautification	55.2 Lakhs		G.O Rt no 1211/2018/ HEdn dtd 21.06.2018	ORDER No.R B Sec/2018- 2019/2018/4 495Dated:11- 09-2018		S. Krishnakumar	3791000	1 Month						Work completed
49		TVM	Collegiate education University college, Thiruvananthapuram- Resurfacing works to the campus road.	18 Lakhs		A5/1422/NAA C/Plan/UC/15 Dated 30-03- 2016 for Rs 15 lakhs	2016- 2017/2016/1 966 Dated 30- 11-2016 for Rs 15 lakhs	166/EE /2016- 17 Dated 18-02- 2017	Nazarudeen.H	Rs,16,98,035/- Rs,14,73,678.95/-	2 Month						Work completed

50		TVM	Higher Education	CTFM Palayam, Thiruvananthapuram. - Urgent works to CTFM building in Kerala University office campus, (Balance work)	Rs,7,64,963/-	8443-00-108-00-00-00 PW Deposit	Go(rt)No - 4180/2018/Fin Dated 15-05-2018 for Rs 7.65 lakhs	2018-2019/2018/198 Dated 01-06-2018 For Rs 7.65 lakhs										Work in progress. 65% Completed			
51		TVM	Collegiate education	Higher Education Department- Collegiate Education – Annual Plan 2016- 17 – Utilization of fund- Maintenance of buildings and yard at SST College of Music, Thiruvananthapuram	230 Lakhs		GO(Rt) No. 2772/2016/H Edn	ORDER No./2017-2018/2015/4656 Dated:03-05-2017				N.D.Rajesh	23000000					6 Months			Work in progress. 95% Completed
52		TVM	Collegiate Education	Sri Swathi Thirunal College Music, Thiruvananthapuram - Renovation strengthening and water proofing works of toilet blocks and kitchen of Girls hostel building	25 Lakhs		Go(Rt) No.150/2018/H.Edn Dated 19-01-2018 For Rs 25 lakhs	2018-2019/2017/8306 Dated 03-05-2018 For Rs 25 lakhs				N.D.Rajesh	Rs24,99,958/-					2 months			Work completed
53		TVM	Collegiate education	Sree Swathithirunal Govt. Music College, Thiruvananthapuram- Acoustic Treatment of class room in Vocal Department (Revised Estimate)	9.49 Lakhs		A/490/2016 /SST GMC dtd 29/3/2017	122/2017-18 dtd 2/5/2017 Rs 949500	135/EE /2017-18 dtd 22/1/2018			Fridzy	359246	347989.01				2 months			Work awarded. Client dept requested to cancel the work
54		TVM	Collegiate education	Government Sanskrit College, Thiruvananthapuram- Construction of new building near General Library (Deposit work)	75 Lakhs		No.A4/805/2016-17 7500000.00	/2017-2018/2016/7190 7498080.82 24/06/2017	160/EE /2017-18 dtd 21/2/2018			S.Sajeer	6598661	5465740.7				10 months			First floor roof slab level completed. Work in progress. 20% Work will be completed within 6 months

55	TVM	Collegiate education	Construction of a new building for Govt. Women's college, Thiruvananthapuram. Price ID - 2015/1544	Rs. 380 Lakhs	Go(Rt) No-53/2014/H.E dn Dated 09-01-2014 for Rs 380 lakhs	1804/2015-16 Dated 01-12-2015 For Rs 380 lakhs	80/SEB SC/2015-16 Dated 03-02-2016	J.Nizar	Rs,3,28,63,244/-	Rs,2,95,76,920/-	12 Months				Second floor Columns are erecting. Work in progress	completes on 31-12-2018
56	TVM	Collegiate education	Govt. Women's college, Tvpm. - Construction of new Toilet block and connected works at the premise between Home Science and Zoology blocks	Rs. 20.9 Lakhs	4059-80-051-79-00-00	TVM/2017/3059/ Dated 03-01-2018 For Rs, 20,90,000/-	TVM/2017-2018/2017/3059 Dated 08-01-2018 for Rs 20.90 lakhs	173/EE /2017-2018 Dated 09-03-2018	Prakash.S	Rs,17,30,957/-	Rs,16,52,021.46/-	3 Months			Work completed.	20%
57	TVM	Collegiate education	Govt. Women's college, Tvpm. - Construction of a building for providing Transformer	Rs,10,71,989/-		A9/2225/2016/GWC Dated 27-09-2017 for Rs 68,00,000/-	TVM/2017-18/2017/7787 Dated 26/02/2018 for Rs 11,40,000/-	36/EE/2018-19 Dated 17-05-2018	B.K.Jayakumar	Rs, 10,71,989/-	Rs, 10,50,656.55/-	1 Month			Work in progress	80%
58	TVM	Collegiate education	Govt. Women's College, Thiruvananthapuram- Renovation of Psychology Block.	Rs. 24.5 Lakhs		B7/2225/2016/GCW Dated 12-10-2018									Work Tendered	
59	TVM	Collegiate education	Govt: Women's College, Thiruvananthapuram - Renovation to Home Science Lab and Partition to room no 79 of Botany Dept.	8 Lakhs		Order No.A9/3326/CIUP/2016G WC Dated:30-03-2017 800000	ORDER No./2018-2019/2017/1053Dated:02-06-2018		S.Sajeve	800000		1 Month 15 Days			Work in progress	
60	TVM	Collegiate education	Govt. Women's college TVPM Minor works for Physics, Home science, Music, Malayalam, Hindi, Maths, Philosophy, Psychology, Statistics, Economics, Botany, French, and Physical Education (C I U P fund)	17.4 Lakhs		Order No. B7/2554/2017.GWC	ORDER No.R B Sec/2018-2019/2017/9426Dated:17-07-2018		S.Sajeve	1743773		1 Month			Work in progress	

61		TVM	Collegiate education	Govt. Women's College, Thiruvananthapuram- Modernization of Office, Principal's Room and Connected Works	134 Lakhs															AS approved													
62		TVM	Collegiate education	Govt. Women's College, Thiruvananthapuram- Renovation of Auditorium With Acoustics Treatment And Related Works	121 Lakhs															AS approved													
63		TVM	Collegiate education	Govt. Women's College, Thiruvananthapuram- Construction of an RCC Overhead Water Tank and a Sump.	65 Lakhs															AS Approved													
64		TVM	Collegiate education	Govt. Women's College, Thiruvananthapuram- Soil Investigation for Construction of an RCC Overhead Water Tank and a Sump.	1.43 Lakhs															AS Approved													
65		TVM		Govt. College of Teacher Education, Thiruvananthapuram- Renovation works at Staff Quarters	6.36 Lakhs															Estimate submitted to the Principal for AS													
66		TVM	AHD	District Animal Husbandry office, Thiruvananthapuram- Construction of a hall (second floor).	35,00,555															M3/21406/2016/Plg Dated:09-08-2016 4225000	ORDER No.TVM/2016-2017/2016/5278 Dated: 14-03-2017	35,00,555									Structural work completed. Work in progress		

HEALTH & FAMILY WELFARE DEPARTMENT

67		TVM H& FWD	Directorate of Health Services (D.H.S) – Asset Mace.	123 Lakhs				Anilkumar											
68		TVM H& FWD	HSD-Family Welfare Offset Press, General Hospital Compound, Thiruvananthapuram- Renovation and maintenance works to Offset press building.	39 Lakhs	G.O (Rt) no 643/2017/H& FWSD dtd 13/3/2017 Dated:13-03-2017 for 39 Lakhs	ORDER No./2018-2019/2016/7745 Dated:06-04-2018		S.Chandradas	3900000		6 Months								Work in progress
69		TVM H& FWD	DHS, Thiruvananthapuram- Construction of a rest room with temporary roof and providing storage space for drivers at Health Transport Central Work shop.	8.35 Lakhs	Order.No. PLB4- 87922/2016/ DHS Dated:06-03-2017 for 8.35 Lakhs	ORDER No./2017-2018/2016/8068 Dated:19-08-2017		P.Mohan	835000		3 Months								Work in progress
70		TVM H& FWD	DHS, Thiruvananthapuram- Construction of a garage for service station at Health Transport Central Work shop.	15 Lakhs	Order.No.PLB 4- 87921/2016/ DHS Dated:13-03-2017 for 15 Lakhs	ORDER No./2017-2018/2016/8069 Dated:07-09-2017			1500000		3 Months								
71		H& FWD	DHS, Thiruvananthapuram – Replacing the roofing sheets for (HTCW) Health Transport Central Workshop and Cutting the branches of trees	6.56 Lakhs	Order.No. P.L.B4/49603/18/Health Dept	ORDER No.R B Sec/2018-2019/2017/7773 Dated:14-09-2018		S.Chandradas	656000		1 Month								Work in progress
72		H& FWD	General Hospital, Thiruvananthapuram- Renovation of Dialysis unit	11 Lakhs	D1-1068/18 Dated 20/03/2018	ORDER No.R B Sec/2018-2019/2017/8294 Dated:02-11-2018			6850000		2 Months								Work tendered
73		H& FWD	RIO (Regional Institute of Ophthalmology), Thiruvananthapuram – Construction of an Air Conditioned Medicine Storage Room Near the General Ward.	16 Lakhs	GO(Rt) No.2689/2017/H and FWD														AS Approved

74	Tvm	PWD	Providing rear shed to various quarters in Nethaji nagar Govt. Quarters, Thiruvananthapuram	38.16 Lakhs	GO(Rt) No 246/2017/PWD dated 27.02.2017, 3816000	2017-18/2015/5945 dated 17.10.2017, 3674000	139/EE/2017-18 dated 27.01.2018	MC Pratheep	36,74,000/-	29,15,157.93	4 months	29.01.2018	26.05.2018	Work in progress	40%	2015/5945
75	Tvm		USR-PWD R&B South Circle, Thiruvananthapuram- Extension of existing vehicle shed, providing entrance gate and chain fencing to parking area	6.4 Lakhs	TVM/2017/1567 dated 07.07.2017, 6,40,000/-	/2017-2018/2017/1567 dated 18.07.2017	69/EE/2018-19 dated 29.06.2018	K.S. Svaroop Krishnan	5,78,973/-	5,78,973/-	2 months		28.8.2018	Existing shed to be demolished. Hence the authorities instructed to do the same after rainy season, hence not started		2017/1567
76	Tvm		USR- PWD R&B South Circle, Thiruvananthapuram- construction of external toilet for gents, renovation works to existing toilet for ladies and setting up of office room	9.06 Lakhs	TVM/2017/1568 dated 06.06.2017, 9,06,000/-	/2017-2018/2017/1568 dated 03.07.2017	80/EE/2018-19 dated 12.07.2018	Ratheesh	9,70,000/-	8,19,748.37	3 months		11.10.2018	External toilets completed. Tender room work in Progress	40%	2017/1568
77	Tvm		USR- Renovation works to the chamber of Director of Agriculture Development and Farmers Welfare Department at Vikasbhavan Office Complex	8.5 Lakhs	O&M(1)39002/2016 DATED 21.04.2017 8.5 lakhs	2017-18/2016/7553 Dated 06.10.2017, 8.5 lakhs		Chandradas	8,50,000.00	6,80,451.43/-	2 months			Electrical AS Pending	0%	2016/7553
78	Tvm		Animal Husbandry Dept- Providing flooring, false ceiling and other allied works in connection with air conditioning of main hall and room No. 613,614 and 615 in the Directorate of Animal Husbandry at 6th floor of Vikasbhavan building	27.62 Lakhs	GO(Rt)No 343/2017/AH D dated 21.06.2017, 2762500	2017-18/2015/196 dated 23.11.2017, 2762500	167/EE/2017-18 dated 27.02.2018	Sureshkumar	27,62,500.00	20,49,982.28/-	3 months		26.5.2018	Works to be commenced only after getting AS for Electrification work.	0%	2015/196
79	Tvm		Directorate of Technical Education- balance works to existing structure at first and second floor above car parking area for providing office space	75 Lakhs	D4/13194/17 /DTE Dated 16.12.2017, 75 lakhs	/2017-2018/2017/1405 dated 20.03.2018	48/EE/2018-19 dated 28.05.2018	Chandradas	75,00,000/-	66,81,181.38	5 months		27.10.2018	Sunshade completed except rear stair, Brick work & plastering work is in progress	30%	2017/1405
80	Tvm		USR-Providing false ceiling and other connected works to conference hall at Directorate of Economics and Statistics Dept, 5th floor, Vikas bhavan	8.5 Lakhs	TRNG/9159/2016/DES Dated: 10-07-2017	/2017-2018/2017/477 Dated: 22-11-2017	171/EE/2017-18 dated- 05/03/2018	R. Sanalkumar	8,50,000/-	6,71,369.58	2 Months		4.05.2018	False ceiling completed. wall painting to be done.	10%	2017/477

31	Tvm	PWD	Govt. Men's Hostel, Thiruvananthapuram-Modification and Total Renovation of main building and Hostel Building	2.60 Crores	G.O(Rt)No.106 5/2016/PWD, dt: 13.07.2016 - 2.60 Crores	2016-2017/2015/5 843, dt: 14.10.2016 - 2.60 Crores	49/SEBS C/2016-17, dt: 20.01.2017	K N Gopakumar	1,72,58,428.38	1,72,58,428.38	6 months from date of handing over site	23.09.2017	Bill under preparation	100%	2015/5843
82	Tvm	Technical Education	Govt. Engineering College Barton Hill- Construction of Seminar hall and conference hall in IT block	44 lakhs	Order No. D4/21370/16 /DTE dtd 08.07.2016 of the Director Technical Education for Rs.44lakhs	/2017-2018/2015/1 681 dated 26.02.2018- 44 Lakhs	04/EE/2 018-19 dt 11.04.2018	S Chandradas	43,99,931.78	35,61,174.30/-	6 months & 15 days	10.10.2018	Truss work completed, Roof nearing completion.	50%	2015/1681
83	Tvm	Technical Education	Higher Education (G) Dept. - Technical - Construction of Lab Block for Civil Engineering Department in Government Engineering College, Barton Hill, Thiruvananthapuram	125 Lakhs	G.O(Rt)No.189 6/15/H.Edn., dt: 03.08.15 - 1.25 Crores	2016-2017/2015/4 71, dt: 27.8.16 - 1.25 Crores	40/SEBS C/2016-17, dt: 07.10.16	D Devanesan Nadar	96,63,839.83	96,63,839.83	9 months from date of handing over site	01.12.2016 31.08.2017	Structural work up to roof slab completed and Plastering nearing completion.	85%	2015/471
84			USR- PWD NH Sub Division Office, PMG, Thiruvananthapuram- Renovation works to office, vehicle shed, re construction of compound wall and other connected works	9.12 Lakhs	Order No. TVM/2017/62 66 dated 29.11.2017 A.S. Amount Rs. 9.12 Lakhs	TVM/2017-2018/2017/6 266 dated 15.01.2018	18/EE/2 018-19 dated 30/04/2018	Suresh Kumar	8,87,000/-	7,18,341/-	3 Months	29.07.2018	Demolishing and reconstruction of compound wall completed. Construction of Overseer's room is progressing	50%	2017/6266
85			USR- Resurfacing of internal road at Observatory Govt. Quarters, Thiruvananthapuram	12 Lakhs	G.O. (RT) No.1760/2017/PWD, dt: 25-11-2017. A.S. Amount Rs. 12 Lakhs	2017-2018/2017/1580 dt: 23-03-2018. T.S. Amount Rs.12 Lakhs.	42/EE/2018-2019, dt:21-05-2018.	A.S.Anil	11,99,604/-	11,25,601.02/-	2 Months.	21.05.2018 20.7.2018	Materials stacked at site. Bitumin received.		2017/1580
CLIFF HOUSE SECTION															

5452-01-800-87 Upgradation, creation of Infrastructure and Amenities Guest House (Plan)

NON PLAN


2059-01-051-86

86		Tvm	PWD	USR - Providing and lying Vitrified tiles, painting works and other allied works at Ajantha Bungalow	2059-01-051-86	G.O.(Rt)No. 1325/2017/P WD Dated, Thiruvananthapuram, 31/08/2017 of Rs. 15.35 lakhs		N.Sreekantian Nair	15.35 lakhs		3 months					Work completed		2017/2919	
87		Tvm	PWD	USR - Providing fencing around the compound wall and other allied works at Cliff House Bungalow	1869799	G O (Rt) No. 1577/2016/P WD 16.11.2016 18.70 Lakhs(for all works)	TVM/2016-2017/2016/6 269, dt: 18.02.2017- Rs: 18,70,000				2 months					The work stands still position since no permission obtained from the bungalow authorities till date.		2016/6269	
87		Tvm	PWD	PWD- Urgent repairs and renovation works in connection with the shifting of NH south circle and NH division office, Tvm to the old PWD Departmental cement godown No 1 near KSSC, PMG Tvm	21,30,000	G O (Rt) No. 1178/2018/P WD 30.07.2018 21.30 Lakhs(for all works)										work started		2018/3284	
88																			
88		Tvm	PWD	KPSC- Pattom - Thiruvananthapuram- Construction of Ladies waiting room at top of Telephone Exchange Building near Heritage Block	23,54,996	Est.-I(1) 19249/13/G.V , dt: 23.12.2016 - Rs. 23,55,000	2016-2017/2015/6 161, dt: 13.02.2017- Rs. 23,54,995				3 months					work completed	100%	2015/6161	
89		Thiruvananthapuram	PWD	USR- Urgent repairs and renovation works in connection with the shifting NH South circle and NH Division office Tvm to the old PWD Departmental cement godown No.1, near KSSC, PMG, Thiruvananthapuram		G.O(Rt) NO 1178/2018/P WD Dated:30-07-2018 2130000	Cliff.HB/2018-2019/2018/3284 Dated:19-09-2018		Chandradas	1830000		3 months				work started			

90	Trivandrum	Gen.Edn	MLA- ADF Construction of new building for Language Lab at Sree Sankaracharya University of Sanskrit Regional Centre, Thiruvananthapuram	30 lakhs	G.O (Rt.) NO 489/2016/h eDN DATED 17/2/2016 for 30 Lakhs													Proposal to be revised by University Authorities	
91	Trivandrum		MLA ADF - Construction of Class rooms for Government UPS, Chakka		G.O.(Rt)No. 910/2018/ G.Edn dated 01/03/18													Part technical sanction for Soil investigation approved and tendered. No response	
92	Trivandrum	H& FWD	Construction of Speciality Block in SPHCL, TVPM.	1.42 4210-01-110-74 (P)	GO(Rt) No.4263/20 11/H&FWD dt.12/12/20 11 for 1.42 crore													Land not available	Fund transfer dt. 2/1/2011

തിരുവനന്തപുരം നിയോജക മണ്ഡലത്തിൽ പൊതുമാതൃകയിൽ വകുപ്പിനു കീഴിൽ നടന്നു വരുന്ന പ്രവൃത്തികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.

ക്രമ നമ്പർ	പ്രവൃത്തികളുടെ പേര്	നിലവിലെ സ്ഥിതി
93	ഗവ. ആയുർവ്വേദ കോളേജ് - ക്ലാസ്സ് റൂം, ലാബ്, ലൈബ്രറി എന്നിവ ഉൾപ്പെട്ട ബഹുനില കെട്ടിടത്തിന്റെ നിർമ്മാണം.	പൂർത്തീകരിച്ചു
94	ഗവ. ആയുർവ്വേദ കോളേജ് - ആർ.എം. സ്റ്റോറിനടുത്തായുള്ള ഹാളിന്റെ നിർമ്മാണം	സിവിൽ വർക്ക് പൂർത്തിയായി
95	ഗവ. ആയുർവ്വേദ കോളേജ് - DAMEന്റെ കീഴിലുള്ള സ്പെഷ്യൽ ജെനിയാട്രിക് കെയർ സെന്ററിന്റെ നിർമ്മാണം.	വിദഗ്ദ്ധമായ എസ്റ്റിമേറ്റ് തയ്യാറാക്കുന്ന നടപടി നടന്നു വരുന്നു.
96	ഗവ. ആയുർവ്വേദ കോളേജ് - പഞ്ചകർമ്മ ഹോസ്പിറ്റൽ കോമ്പൗണ്ടിലെ ലേഡീസ് ഹോസ്റ്റൽ നിർമ്മാണം.	ഒന്നാം നില പൂർത്തിയായി
97	ഗവ. ആയുർവ്വേദ കോളേജ് - പഞ്ചകർമ്മ തീയേറ്റർ, ചികിത്സാ മുറി തുടങ്ങിയവയുടെ നവീകരണ പ്രവർത്തനങ്ങൾ.	പൂർത്തീകരിച്ചു
98	ഗവ. ആയുർവ്വേദ കോളേജ് - ഫാർമസി മുതൽ ഹോസ്പിറ്റൽ വരെയുടെ റാമ്പ് നിർമ്മാണം.	പ്രവൃത്തി ആരംഭിച്ചു.
99	ഗവ. ആയുർവ്വേദ കോളേജ് - മെൻസ് ഹോസ്റ്റലിലെ ബൈക്ക് ഷെഡിന്റെയും ഗ്രൗണ്ടിന്റെയും നവീകരണ പ്രവർത്തനങ്ങൾ	പ്രവൃത്തി ആരംഭിച്ചു.
100	ഗവ. ആയുർവ്വേദ കോളേജ് - മെൻസ് ഹോസ്റ്റലിലെ വോളിബോൾ കോർട്ടിന്റെ നവീകരണ പ്രവർത്തനങ്ങൾ.	പണി പൂരോഗമിക്കുന്നു.
101	ഗവ. ആയുർവ്വേദ കോളേജ് - പുതുതായി നിർമ്മിച്ച മുറകളിലത്തെ നിലയിലേക്ക് ലിഫ്റ്റ് എക്സ്റ്റൻഷൻ പണികൾ	കോളേജ് അധികാരികൾ സ്ഥലം കൈമാറി നൽകിയിട്ടില്ല
102	ഗവ. ആയുർവ്വേദ കോളേജ് - പഴയ വാതിലുകളും ജനലുകളും മാറ്റി സ്ഥാപിക്കുന്ന പ്രവൃത്തി.	50% പണി പൂർത്തിയായി
103	ഗവ. ആയുർവ്വേദ കോളേജ് - പേവാർഡ് മുറികളെ ഡീലക്സ് നിലവാരത്തിലേക്ക് ഉയർത്തൽ	പ്രവൃത്തി പെൻഡിംഗിലാണ്
104	ഗവ. ആയുർവ്വേദ കോളേജ് - വാട്ടർ ഹീറ്ററിനു വേണ്ടി പൈപ്പ് ലൈൻ സ്ഥാപിക്കൽ	പൂർത്തീകരിച്ചു
105	ഗവ. ആയുർവ്വേദ കോളേജ് - ഫിസിയോ തെറാപ്പി യൂണിറ്റിന്റെ നവീകരണ പ്രവർത്തനങ്ങൾ	80% പൂർത്തീകരിച്ചു
106	ഗവ. ആയുർവ്വേദ കോളേജ് - ഫാർമസിയിൽ ടൈൽ പാകുന്ന പ്രവൃത്തികൾ.	പൂർത്തീകരിച്ചു
107	ഗവ. ആയുർവ്വേദ കോളേജ് - പ്ലംബിംഗിന്റെയും ഫർണിച്ചറുകളുടെയും ഉപകരണങ്ങളുടെയും അറ്റകുറ്റപ്പണികൾ	പ്രവർത്തി ആരംഭിച്ചു
108	ഗവ. ആയുർവ്വേദ കോളേജ് - പുതുതായി നിർമ്മിച്ച പേവാർഡിന്റെ നിലയിലേക്ക് ലിഫ്റ്റ് എക്സ്റ്റൻഷൻ പണികൾ	പ്രവർത്തി ആരംഭിച്ചു
109	ഗവ. ആയുർവ്വേദ കോളേജ് - ആർ.എം.ഒ ക്വാർട്ടേഴ്സിന്റെ അഭിയാന്തിര അറ്റകുറ്റപ്പണികൾ	പണി പൂർത്തീകരിച്ചു.
110	ഗവ. ആയുർവ്വേദ കോളേജ് - ഫാർമസിയിലെ മാലിന്യങ്ങൾ നീക്കം ചെയ്യൽ	പണി പൂർത്തീകരിച്ചു.
111	ഫൈൻ ആർട്സ് കോളേജ്, തിരുവനന്തപുരം - ആർട്ട് ഗ്യാലറി, ഓഡിറ്റോറിയം, ലൈബ്രറി കോംപ്ലക്സ് എന്നിവയുടെ നിർമ്മാണം.	പണി പൂർത്തീകരിച്ചു.
112	വുമൺസ് കോളേജിന്റെ അക്കാദമിക് കെട്ടിടത്തിന്റെ നിർമ്മാണം	പണി നടക്കുന്നു
313	ഗവ. എച്ച്.എസ്.എസ് ഫോർ ഗേൾസ് - ബഹുനില കെട്ടിടത്തിന്റെ നിർമ്മാണം	സ്കൂൾ വർക്ക് പൂർത്തിയായി, ഫിനിഷിംഗ് വർക്ക് പൂരോഗമിക്കുന്നു.
314	ഡി.പി.ഐ ഓഫീസ് കെട്ടിടത്തിന്റെ നിർമ്മാണം - ഫെയ്സ് - 2, ഫെയ്സ് - 3	ഫെയ്സ് - 2 ന്റെ പ്രവർത്തനം പൂരോഗമിക്കുന്നു. ഫെയ്സ് - 3 എന്റ്രിന്റെ വച്ചു.
315	തൈൽക്കാട്, ലേബർ വെൽഫെയർ ഓഫീസ് കെട്ടിടത്തിന്റെ നിർമ്മാണം.	പണി പൂരോഗമിക്കുന്നു.


 തിരുവനന്തപുരം