

പതിനാലാം കേരള നിയമസഭ
പതിനെട്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1122


06.02.2020 ൽ മറുപടിക്ക്

ദേശീയപാത വികസനം

ചോദ്യം
ശ്രീ. ഷാഫി പറമ്പിൽ

മറുപടി
ശ്രീ. ജി. സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

- | | |
|--|---|
| <p>(എ) മേപ്പാടി മുതൽ കഴക്കൂട്ടം വരെ 45 മീറ്റർ വീതിയിൽ ദേശീയപാത വികസനം ഏത് ഘട്ടത്തിലാണ്</p> <p>(ബി) അതിനായുള്ള ഭൂമി ഏറ്റെടുക്കൽ നടപടികൾ ഏത് ഘട്ടത്തിലാണ്</p> <p>(സി) 13 റീച്ചുകളിലെ ഓരോ റീച്ചിലും എത്ര ശതമാനം ഭൂമി ഏറ്റെടുത്തുവെന്ന് വ്യക്തമാക്കുമോ;</p> <p>(ഡി) തെക്കൻ ജില്ലകളിൽ ദേശീയ പാത വികസനത്തിന് ഭൂമി ഏറ്റെടുക്കുന്നതിന് കാലതാമസം ഉണ്ടാകുമെന്ന വാർത്ത വസ്തുതാപരമാണോ; എങ്കിൽ അതിനുള്ള കാരണമെന്താണ്</p> <p>(ഇ) ദേശീയ പാതവികസനം 2021ൽ പൂർത്തിയാക്കുമെന്ന സർക്കാർ പ്രഖ്യാപനം ഇതുവരെ പ്രാവർത്തികമാക്കുവാൻ സാധിക്കാത്ത സാഹചര്യം ഉണ്ടായിട്ടുണ്ടോ?</p> | <p>(എ) കർണാടക അതിർത്തി മുതൽ കഴക്കൂട്ടം വരെയുള്ള ദേശീയപാത 66 ന്റെ വികസനം & ഭാരത് മാല പരിയോജനയിൽ ഉൾപ്പെടുത്തി പുരോഗമിക്കുകയാണ്. ഭൂമി ഏറ്റെടുക്കൽ നടപടികളും നല്ല രീതിയിൽ പുരോഗമിക്കുന്നു. ദേശീയപാത വികസനം സംബന്ധിച്ച നിലവിലെ സ്ഥിതി അനുബന്ധം I ആയി ചേർക്കുന്നു. 13 റീച്ചുകളിലെ ഓരോ റീച്ചിലേയും ഭൂമി ഏറ്റെടുക്കൽ സംബന്ധിച്ച വിശദവിവരങ്ങൾ അനുബന്ധം II ആയി ചേർക്കുന്നു</p> <p>(ഡി) അത്തരം വാർത്തകൾ ശ്രദ്ധയിൽപെട്ടിട്ടില്ല</p> <p>(ഇ) നിശ്ചയിച്ച രീതിയിൽ പൂർത്തിയാക്കാൻ കഴിയുമെന്ന് പ്രതീക്ഷിക്കുന്നു.</p> |
|--|---|


സെക്ഷൻ ഓഫീസർ

1. 3000021000

Annexure - A UNQ - 1121							
Sr. No.	Corridor/ UPC	Name of Project	Length (km)	Land Acquisition Cost	Civil Construction cost (in cr.)	Target for Award	Present Status
1	Mumbai - Kanyakumari/ BP/00402/05/01/P/U	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
2	Mumbai - Kanyakumari/ BP/00402/06/01/P/U	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH- 17)	37.27	509.52	1245.5	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
3.	Mumbai - Kanyakumari/ BP/00402/08/01/D/U	Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH-66 (Old NH- 17)	40.11	1496.66	1609.40	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.
4.	Mumbai - Kanyakumari/ BP/00402/09/01/D/U	Thalipparamba to Muzhapilangad Km 137.900 to Km. 170.600 NH-66)	30.300	1234.8	1767.44	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.

[Handwritten Signature]

5.	Mumbai - Kanyakumari/ BP/00402/11/01/P/U	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	LA Committee approval obtained. Final DPR under preparation by M/s AECOM.
6.	Mumbai - Kanyakumari/ BP/00402/11/02/P/U	Construction of four lane Minor Bridge (Paloli Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road (Old NH-17)	2.10	128.83	72.15	Mar 2020	Under Bidding. The last date of bid submission is on 18.02.2020.
7.	Mumbai - Kanyakumari/ BP/00402/13/01/D/U	Ramanattukara to Kuttippuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	
8.	Mumbai - Kanyakumari/ BP/00402/14/01/D/U	4 laning of Kuttippuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	LA Committee approval obtained. Draft DPR submitted by M/s Feedback Infra Pvt. Ltd.
9.	Mumbai - Kanyakumari BP/00402/15/01/D/U	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	Final DPR under preparation.

10.	Mumbai - Kanyakumari/ RP/00402/07/01/D/U	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	LA Committee approval obtained. Final Feasibility Report submitted. Draft DPR under preparation by M/s SMEC International Pty. Ltd., Haryana
11.	Mumbai - Kanyakumari/ BP/00402/18/01/D/U	4 laning of Paravoor Km. 417.000- Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	
12.	Mumbai - Kanyakumari/ BP/00402/27/02/D/U	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	
13.	Mumbai - Kanyakumari/ BP/00402/27/03/D/U	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	
14.	Mumbai - Kanyakumari/ BP/00402/27/04/D/U	Kadambattukonam Km. 517.800 - Kazhakkuttamjn Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	
Total			523.54	24027.39	20317.63	-	-