

പതിനാലാം കേരള നിയമസഭ
പതിനെട്ടാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നമിടാത്ത ചോദ്യം നം.1125

06.02.2020 ൽ മറുപടിക്ക്

ദേശീയപാതാ സ്ഥലമേറ്റെടുപ്പ്

ചോദ്യം

ശ്രീ.മോൻസ് ജോസഫ്
,, പി.ജെ.ജോസഫ്
,, സി.എഫ്.തോമസ്

(എ) ദേശീയപാത ആറുവരിയായി വികസിപ്പിക്കുന്നത് സംബന്ധിച്ച ടെണ്ടർ നടപടികളിലെ പുരോഗതി വ്യക്തമാക്കാമോ;

(ബി) സ്ഥലമേറ്റെടുപ്പ് സംബന്ധിച്ച് ദേശീയപാതാ അതോറിറ്റിക്ക് കീഫ്ബിയുമായി ധാരണാപത്രമുണ്ടോ-യെന്ന് വ്യക്തമാക്കാമോ;

(സി) ദേശീയപാത വികസനവുമായി ബന്ധപ്പെട്ട് പര്യാപ്തമായ ജീവനക്കാരുടെ അഭാവമുള്ളതായ ആക്ഷേപത്തിന് പരിഹാരം കണ്ടെത്തുന്നതിന് നടപടി സ്വീകരിക്കുമോ; വിശദമാക്കാമോ?

മറുപടി

ശ്രീ.ജി.സുധാകരൻ
(പൊതുമരാമത്തും രജിസ്ട്രേഷനും വകുപ്പു മന്ത്രി)

(എ) ദേശീയപാത ആറുവരിയായി വികസിപ്പിക്കുന്നത് സംബന്ധിച്ച നടപടികളുടെ നിലവിലെ സ്ഥിതി അനുബന്ധമായി ചേർക്കുന്നു.

(ബി) ദേശീയപാത 66 ന്റെ വിതികൂട്ടൽ പ്രവൃത്തിക്കായുള്ള ഭൂമി ഏറ്റെടുക്കലിന് ആവശ്യമായി വരുന്ന (കെട്ടിടങ്ങൾ, മരങ്ങൾ, തുടങ്ങിയ സ്ഥാവര വസ്തുക്കളുടെ നഷ്ടപരിഹാരം അടക്കം) തുകയുടെ 25% സംസ്ഥാന ഗവൺമെന്റ് വഹിക്കണമെന്ന് കേന്ദ്രസർക്കാർ നിർദ്ദേശിക്കുകയും ആയതിന്റെ അടിസ്ഥാനത്തിൽ കേന്ദ്ര ഉപരിതലഗതാഗത വകുപ്പും സംസ്ഥാന പൊതുമരാമത്ത് വകുപ്പും കീഫ്ബിയും തമ്മിൽ 03.10.2019 ന് ത്രികക്ഷി ധാരണാപത്രം ഒപ്പുവച്ചിട്ടുണ്ട്.

(സി) ദേശീയപാത വികസനവുമായി ബന്ധപ്പെട്ട് ജീവനക്കാരുടെ അഭാവമുണ്ടെന്ന ആക്ഷേപം ശ്രദ്ധയിൽപെട്ടിട്ടില്ല



സെക്ഷൻ ഓഫീസർ

1. 5000021000

Annexure - A UNQ - 1121

Sr. No.	Corridor/UPC	Name of Project	Length (km)	Land Acquisition Cost	Civil Construction cost (in cr.)	Target for Award	Present Status
1	Mumbai - Kanyakumari/ BP/00402/05/01/P/U	Thalapady Km. 17.200 to Changala Km. 57.200 of NH-66 (Old NH-17)	39.00	683.09	1280.48	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
2	Mumbai - Kanyakumari/ BP/00402/06/01/P/U	Changala Km. 57.200 to Neleshwaram Km. 95.650 of NH-66 (Old NH- 17)	37.27	509.52	1245.5	Mar 2020	Under bidding. The last date of bid submission is on 05.02.2020. SFC proposal was resubmitted to Ministry.
3.	Mumbai - Kanyakumari/ BP/00402/08/01/D/U	Perole (Neleshwaram town) to Thalipparamba Km 96.450 to Km. 137.900 NH 66 (Old NH- 17)	40.11	1496.66	1609.40	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.
4	Mumbai - Kanyakumari/ BP/00402/09/01/D/U	Thalipparamba to Muzhappilangad Km 137.900 to Km. 170.600 NH 66)	30.300	1234.8	1767.44	Mar 2020	Under bidding. The last date of bid submission is on 17.02.2020.

5.	Mumbai - Kanyakumari/ BP/00402/11/01/P/U	4 laning of Azhiyur to Vengalam Km 188+000 to 230+400 NH-66) (Old NH-17)	40.80	1815.86	1276.24	Mar 2021	LA Committee approval obtained. Final DPR under preparation by M/s AECOM.
6.	Mumbai - Kanyakumari/ BP/00402/11/02/P/U	Construction of four lane Minor Bridge (Palohi Palam) at Km 203.160, Major Bridge (Moodadi) at Km 204.895 & allied works like 4 lane Main Carriageway with Service Road (Old NH-17)	2.10	128.83	72.15	Mar 2020	Under Bidding. The last date of bid submission is on 18.02.2020.
7.	Mumbai - Kanyakumari/ BP/00402/13/01/D/U	Ramanatukara to Kuttipuram from 258.800 to 318.000 of NH-66 (Old NH-17)	53.14	2567.09	2462.59	Mar 2022	LA Committee approval obtained.
8.	Mumbai - Kanyakumari/ BP/00402/14/01/D/U	4 laning of Kuttipuram - Kappirikkad from Km 318.000 to Km 349.190 of 66 (Old NH-17 & 47)	23.85	797.3	938.52	Mar 2022	Draft DPR submitted by M/s Feedback Infra Pvt. Ltd. Final DPR under preparation.
9.	Mumbai - Kanyakumari BP/00402/15/01/D/U	4 laning of Kappirikkad - Edapally from Km 349.190 to Km 438.600 of 66 (Old NH-17 & 47)	89.00	6106.98	3805.61	Mar 2022	

10	Mumbai - Kanyakumari/ BP/00402/07/01/D/U	4 laning of Thuravoor Thekku Km. 379.100 - Paravoor Km. 417.000 of NH-66 (Old NH-47)	37.90	1412.94	1385.42	Mar 2021	LA Committee approval obtained. Final Feasibility Report submitted. Draft DPR under preparation by M/s SMBC International Pty. Ltd, Haryana
11.	Mumbai - Kanyakumari/ BP/00402/18/01/D/U	4 laning of Paravoor Km. 417.000 - Kottankulangara Km. 454.500 of NH-66 (Old NH-47)	37.50	1640.07	1285.65	Mar 2021	
12.	Mumbai - Kanyakumari/ BP/00402/27/02/D/U	4 laning of Kottankulangara Km. 454.500 - Start of Kollam Bypass Km. 486.000 of NH-66 (Old NH-47)	31.50	1640.07	1061.81	Mar 2021	
13.	Mumbai - Kanyakumari/ BP/00402/27/03/D/U	4 laning of Start of Kollam Bypass Km. 486.000 - Kadambattukonam Km. 517.800 of NH-66 (Old NH-47)	31.25	1409.68	1118.78	Mar 2021	
14.	Mumbai - Kanyakumari/ BP/00402/27/04/D/U	Kadambattukonam Km. 517.800 - Kazhakkuttam In Km. 547.320 of NH-66 (Old NH-47)	29.83	2584.5	1008.04	Mar 2021	
Total			523.54	24027.39	20317.63		



Omishank 3320/mab

