

15 -ാം കേരള നിയമസഭ

10 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1327

01-02-2024 - ൽ മറുപടിയ്ക്ക്

ദേശീയപാതാ പദ്ധതികളുടെ വിശദാംശം

ചോദ്യം	ഉത്തരം
<p align="center"> ശ്രീ ടി. പി. രാമകൃഷ്ണൻ, ശ്രീ കെ. ജെ. മാക്സി, ശ്രീ എച്ച്. സലാം, ശ്രീ എം. മുഹമ്മദ് </p>	<p align="center"> ശ്രീ. പി.എ. മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി) </p>
<p>(എ) 2011-16 കാലത്തെ സർക്കാർ സമയബന്ധിതമായി സ്ഥലം ഏറ്റെടുത്തു നൽകാതിരുന്നതിനാൽ ദേശീയപാതാ അതോറിറ്റി ഉപേക്ഷിച്ചതും 2016-2021- കാലത്തെ സർക്കാർ ഏറ്റെടുത്തതും നിലവിൽ പൂർത്തീകരിച്ചിട്ടുള്ളതുമായ ദേശീയപാതാ പദ്ധതികൾ ഏതെല്ലാമാണെന്ന് വിശദമാക്കാമോ;</p>	<p>(എ) 2013 ൽ NHAI ഉപേക്ഷിച്ച ദേശീയപാത 66 ന്റെ വികസന പ്രവർത്തനങ്ങൾ 2016 ലെ ഇടതു മുന്നണി സർക്കാരിന്റെ കാലത്താണ് പുനരാരംഭിച്ചത്. മുഖ്യമന്ത്രിയുടെ നേതൃത്വത്തിൽ നടത്തിയ നിരന്തര ചർച്ചകൾക്കും സമ്മർദ്ദങ്ങൾക്കും ശേഷമാണ് ദേശീയപാത 66 പ്രവൃത്തി പുനരാരംഭിക്കാൻ NHAI തീരുമാനിച്ചത്. ദേശീയപാത 66 ന്റെ സ്ഥലം ഏറ്റെടുക്കലിന് 25% തുക സംസ്ഥാനം വഹിക്കാമെന്ന് തീരുമാനിക്കുകയും ചെയ്തു. ഇതുവരെ 5580.73 കോടി രൂപ സംസ്ഥാനം നൽകിയിട്ടുണ്ട്.</p> <p>ദേശീയപാത 66 ന്റെ വികസനത്തിന്റെ നിലവിലെ സ്ഥിതിയും ദേശീയപാത അതോറിറ്റി നടപ്പാക്കുന്ന ദേശീയപാത 85 വികസനത്തിന്റെ സ്ഥിതിയും സംബന്ധിച്ച വിശദവിവരങ്ങൾ <u>അനുബന്ധം I ആയി ചേർക്കുന്നു.</u> കേന്ദ്ര ഉപരിതല ഗതാഗതവകുപ്പ് സംസ്ഥാന പൊതുമരാമത്ത് വകുപ്പിന്റെ ദേശീയപാതവിഭാഗം മുഖേന നടപ്പിലാക്കുന്ന പ്രവൃത്തികളുടെ വിശദവിവരങ്ങൾ <u>അനുബന്ധം II ആയി ചേർക്കുന്നു.</u></p>
<p>(ബി) പ്രസ്തുത പദ്ധതിയിൽ ഏതെല്ലാം ജില്ലകളിലായി എത്ര കിലോമീറ്റർ റോഡ് നിർമ്മിക്കാൻ കഴിഞ്ഞിട്ടുണ്ടെന്നും അതിനായി ചെലവഴിച്ച തുകയുടെ വിശദാംശവും ലഭ്യമാക്കാമോ;</p>	<p>(ബി) (എ) പിരിവിന്റെ അതേ മറുപടി.</p>
<p>(സി) നിലവിൽ പ്രവൃത്തികൾ പുരോഗമിക്കുന്ന ദേശീയപാതാ പദ്ധതികളുടെ വിശദാംശം ലഭ്യമാക്കാമോ;</p>	<p>(സി) (എ) പിരിവിന്റെ അതേ മറുപടി.</p>
<p>(ഡി) ദേശീയപാതാ വികസനവുമായി ബന്ധപ്പെട്ട് സംസ്ഥാന സർക്കാർ സമർപ്പിച്ചിട്ടുള്ള പുതിയ പദ്ധതികൾ ഏതെല്ലാമാണെന്നും അവയിൽ</p>	<p>(ഡി) നിലവിലുള്ള ദേശീയപാത വികസനത്തിനായി ഡി പി ആർ (7 എണ്ണം) തയ്യാറാക്കുന്ന പ്രവൃത്തികളുടെ വിശദവിവരങ്ങൾ <u>അനുബന്ധം III ആയി ചേർക്കുന്നു.</u></p>

ഏതെല്ലാം പദ്ധതികൾക്ക് അംഗീകാരം നേടാൻ കഴിഞ്ഞിട്ടുണ്ടെന്നും വിശദമാക്കുമോ?

സംസ്ഥാനപാതകളെ ദേശീയപാതയായി ഉയർത്തുന്നതിന്റെ ഭാഗമായി 12 റോഡുകൾക്ക് In Principle Sanction ലഭ്യമായിട്ടുണ്ട്. അവയുടെ വിശദവിവരം അനുബന്ധം IV ആയി ചേർക്കുന്നു.

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം-1

Sl. No.	Name of Project	Length	LA Cost	Awarded/ TPC	Appointed Date	Scheduled / Likely date of completion	Physical progress	District
		(km)	(Cr.)	(Cr.)			(%)	
1.	4 Laning of Thalassery-Mahe Bypass from km. 170.600 to km.189.200 on NH-66 on EPC Mode	18.6	284.85	883.96/ 1503.86	04.12.2017	31.05.2020/ 31.01.2024	97.30	Kannur- Mahe - Kozhikode
2	Construction of six lane minor bridge at km 203.160 and major bridge at km 204.895	2.1	130.15	68.55/ 213.06	09.12.2020	11.06.2022/ 31.03.2024	85.56	Kozhikode
3	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66	28.4	75.73	1710/ 1862.77	22.02.2021	21.02.2023/ 25.12.2024	54.27	Kozhikode
4	6-laning of Chengala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	37.268	543.28	1799/ 2377.88	15.10.2021	11.04.2024/ 31.12.2024	43.76	Kasaragod
5	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode	40.11	1511.63	2251/ 3799.76	15.10.2021	11.04.2024/ 31.12.2024	30.60	Kasaragod and Kannur
6	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode	39	689.92	1704.124/ 2430.53	18.11.2021	15.05.2024/ 31.12.2024	55.40	Kasaragod
7	6-laning of Azhiyur to Vengalam on NH-66 (Old NH-17) on HAM Mode	40.8	1834.02	1838.1/ 3713.14	30.10.2021	26.04.2024/ 31.05.2025	33.90	Kozhikode
8	6-laning of Thalipparamba to Muzhapilangadu on NH-66 (Old NH-17) on HAM Mode	29.948	1247.15	2038/ 3319.41	29.11.2021	31.08.2025/ 31.08.2025	37.50	Kannur
9	6-laning of Ramanattukara to Valanchery on NH-66 (Old NH-17) on HAM Mode	39.68	2329.35	2367.5/ 4708.42	21.01.2022	19.07.2024/ 19.07.2024	46.21	Kozhikode & Malappuram
10.	6-laning of Valanchery to Kappirikkad on NH-66 (Old NH-17) on HAM Mode	37.35	1641.01	2140/ 3790.17	21.01.2022	19.07.2024/ 19.07.2024	52	Malappuram

11.	6 Laning of Thuravoor Thekku – Paravoor section of NH-66(Old NH-47) on EPC Mode	37.9	1419.86	1118/ 2638.67	17.03.2022	12.09.2024/ 12.09.2024	17.60	Alappuzha
12	6 Laning of Kottukulangara – Start of Kollam Bypass of NH-66(Old NH-47) on HAM Mode	31.5	1645.83	1580/ 3351.23	12.04.2022	25.12.2025/ 25.12.2025	30.10	Kollam
13	Six Laning of Kadambattukonam to Kazhakuttom of NH-66 (Old NH-47) on EPC Mode	29.83	2591.33	795/ 3463.78	23.07.2022	08.11.2025/ 08.11.2025	18.45	Trivandrum
14	Six Laning of Paravoor to Kottukulangara section of NH-66(Old NH-47) on EPC mode	37.5	1915.89	1152/ 3175.85	29.08.2022	24.02.2025/ 24.02.2025	15.50	Alappuzha
15	4/6-laning of Kappinkkad-Thalikulam of NH-17 (New NH-66) on HAM Mode	33.17	2657.67	1258/ 3923.82	01.09.2022	26.01.2025/2 6.01.2025	25.81	Thrissur
16	4/6-laning of Thalikulam-Kodungallur of NH-17 (New NH-66) on HAM Mode	28.84	2567.19	1420/ 3994.60	17.09.2022	14.02.2025/1 4.02.2025	24.42	Thrissur
17	Six Laning of Start of Kollam Bypass to Kadambattukonam of NH-66 (Old NH-47) on HAM Mode	31.25	1415.30	1385/ 3023.83	01.10.2022	28.02.2025/ 28.02.2025	27.04	Kollam
18.	6-laning of Kodungallur-Edapally of NH-66 (Old NH-17) on HAM mode	26.03	1492.30	1617.2/ 3119.94	25.10.2022	22.04.2025/ 22.04.2025	24.37	Ernakulam
19.	6-lane elevated highway between Aroor–Thuravoor section of NH-66 on EPC Mode	12.75	50.60	1668.50/ 2427.21	01.02.2023	31.01.2026/ 31.01.2026	8.56	Alappuzha
20.	Widening/Development of existing NH-85 from Km.0+000 to Km.124+636 section of NH-85 to 2L/2L+PS section on EPC Mode	124.636	-	910.59/ 1208.3	26.06.2023	25.06.2025/2 5.06.2025	0	Alappuzha
	GRAND TOTAL	706.66 Km.		29704.54 Cr./ 58046.23 Cr.				

അനുബന്ധം-II

Sl. No.	Scheme	Name of Projects	Sanction Cost (Rs. In Cr.)	Length (Km)
1	NH(O)	Widening to 2 lane with paved shoulders from km 87/000 to km 133/720 (Nattukal to Thanau Jn in Palakkad) of NH 966(Old NH 213) on EPC mode	294.26	46.72
2	NH(O)	Strengthening and Geometric improvements from Km 40/290 to 72/390 of NH 183A in the State of Kerala under Annual Plan 2020-21 on EPC Mode (Total length 32.100 Km).	47.58	32.1
3	NH(O)	Annual Plan 2021-22 Strengthening and Geometric Improvement from KM 61/000 to 83/940 of NH 185 in the State of Kerala	30.32	22.94
4	NH(O)	Strengthening and Geometric improvements from Km 42/725 to 56/550 (Design chainage 41/500 to 55/250) of NH 185 In the state of Kerala on Engineering, Procurement and Construction (EPC) Basis Contract	22.44	13.83
5	NH(O)	Rehabilitation of Ellikkad bridge at chainage 43/650 on NH 766 in the State of Kerala under Annual Plan 2021-22	0.65	
6	NH(O)	Strengthening from CH 0/000-CH 5/920 in NH 966B in the State of Kerala	12.85	5.92
7	NH(O)	Strengthening and Geometric improvements from KM 25/000 to 45/000 of NH 766 (Old NH 212) in the State of Kerala under Annual Plan 2019-20 on EPC Mode (Balance Work)	20	22.39

അനുബന്ധം-III

S.No.	Name of Notified /In-principle NH	From	To	length (Km)	Name of consultant
1	766	Puthupaddy (Km.40/00) in Kozhikode District	Muthanga (Kerala/Karnataka Boarder (km 117/6) (incl. Sulthanbathery) in Wayanad Dist.	77.6	M/s L&T infra
2	183	Mundakkayam (km 160/000) in Idukki Dist.	Kumily (km 215/450) in Idukki Dist.	55.45	M/s Mukesh & Associates
3	185	Adimaly (km. 0/0) in Idukki Dist.	Kumily (km. 96/0) in Idukki Dist.	96	M/s Planning Infra & LKT Engineering
4	766	Kozhikode Malaparambha (km 5/0)	Puthupaddy (Km 40/000) in Kozhikode Dist.	35	M/s Mukesh & Associates
5	183	Kottayam (km 106/700)	Ponkunnam(km 137/000)-Kottayam Dist	30.3	M/s C.V.Kant
6	183	Kollam (km 0/0)	Anjilimoodu (km 62/100)-Kollam Dist.	62.1	M/s C.V.Kant & Shrikande
7	183A	Baranikkavu (Km 0/00) in Kollam Dist.	Mundakkayam (Km.116.800)- in Idukki Dist.	116.8	M/s STUP Consultants

**ANNEXURE III
IN PRINCIPLE DECLARED NATIONAL HIGHWAYS**

Sl.No.	Name of Work	Length along approved alignment/existing alignment, if alignment is not approved	Ministry declaration letter date
1	Road connecting Chovva-Mattannur-Koottupuzha-Valavupra-Makkottam-Virajetta-Madikkeri-Mysore (stretch in Kerala)	55.127 KM	21.11.2016
2	New NH from Junction of NH 183 near Vijayapuram to Junction of NH85 (old NH49) near Oonnukal	Total length of project road is 72 km out of which 27 km has been already developed o two lane with paved shoulder. Hence the remaining 45 km is to be developed.	30.05.2016
3	Stretch of new NH from junction of NH 766 (old NH 212) near Kalpetta connecting Mananthavadi	47.50 Km	23.02.2016
4	Extension of NH 183A (Bharanikavu near Adur) up to Titanium, Chavara at NH47 (new NH66)	16 Km.	30.05.2016
5	New NH connecting NH 183A at Elavunkal near Laha with Pampa	21.70KM	02.01.2017/Dec 2016
6	Road connecting International Sea port, Vizhinjam with Karamana-Kaliyikkavila stretch of NH 47 and NH by pass 47 (New NH 66) (Starts from Balaramapuram passes through Mukkola-Vizhinjam International Sea port (Mulloor)-Pulluvila-Kanjiramkulam and meets the NH 47 at Neyyattinkara	Existing alignment <u>24.490km</u> Final Alignment submitted for Approval-Option-1 <u>22.580km</u>	02.01.2017/Dec 2016

IN PRINCIPLE DECLARED NATIONAL HIGHWAYS

Sl.No.	Name of Work	Length along approved alignment/existing alignment, if alignment is not approved	Ministry declaration letter date
7	Road connecting Thiruvananthapuram-Thenmala	Existing alignment <u>72.30 km</u> Final Alignment submitted for Approval-Option-13-<u>67.980 km</u>	24.03.2017
8	Road connecting Vadakkenchery-Pollachi (stretch in Kerala)	Existing alignment length 40.4 Km (40.4 Km (Royal Jn. At Vadakkenchery to Govindapuram Bridge at Kerala-Tamil Nadu Border) since alignment not approved.	24.03.2017
9	Road connecting Hosdurg Panathur Bhagamandalam Madikeri in Karnataka State (Stretch in Kerala)	57km	24.03.2017
10	Road connecting Cherkala - Kalladka (Stretch in Kerala)	29.90km	24.03.2017
11	New NH from Kayamkulam (NH 47) to Junction near Thiruvalla (New NH 183)		30.05.2016
12	New NH from Alappuzha (NH 47) Changanassery - Vazhoor -14th Mile (NH 220)	Stretch 1- Alappuzha - Changanassery -24.157km Stretch 2-Changanassery- Vazhoor - 24.220km	30.05.2016