

**15 -ാം കേരള നിയമസഭ**

**10 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1331**

**01-02-2024 - ൽ മറുപടിയ്ക്ക്**

**ദേശീയപാത 66-ന്റെ വികസന ഘട്ടങ്ങൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ കെ. ബാബു (നെന്മാറ)</b>		<b>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b>	
(എ)	ദേശീയപാത 66-ന്റെ വികസന നടപടികൾ ആരംഭിച്ചത് എന്നാണ്; നടപടികളുടെ ഘട്ടങ്ങൾ വിശദീകരിക്കാമോ;	(എ)	ദേശീയപാത 66-ന്റെ 19 സ്ട്രിപ്പുകളിലേയും വികസനപ്രവൃത്തികളുടെയും ദേശീയപാത 85 ന്റെയും പ്രവൃത്തി അവർഡ് ചെയ്ത തീയതി, പൂർത്തിയാക്കാനുദ്ദേശിക്കുന്ന തീയതി, നിലവിലെ പുരോഗതി എന്നീ വിശദ വിവരങ്ങൾ അനുബന്ധം I ആയി ചേർക്കുന്നു. ദേശീയപാത വികസനത്തിൽ നാളിതുവരെ പൂർത്തിയായ പ്രവൃത്തികൾ അനുബന്ധം II ആയും, 2016 മുതൽ നാളിതുവരെ ഓരോ വർഷവും പൂർത്തിയാക്കിയ റോഡ് നീളം സംബന്ധിച്ച വിവരം അനുബന്ധം III ആയും ചേർക്കുന്നു.
(ബി)	2016 മുതൽ 2021 വരെ നടന്ന പ്രവൃത്തികളും 2021 മുതൽ നാളിതുവരെ നടന്നുവരുന്ന പ്രവൃത്തികളും വിശദീകരിക്കാമോ;	(ബി)	(എ) പിരിവിന്റെ അതേ മറുപടി.
(സി)	എത്ര കി.മീ. റോഡുകൾ പ്രവൃത്തി പൂർത്തിയാക്കി എന്ന് വ്യക്തമാക്കാമോ?	(സി)	(എ) പിരിവിന്റെ അതേ മറുപടി.

സെക്ഷൻ ഓഫീസർ

Sl. No.	Name of Project	Length	LA Cost	Awarded/ TPC	Appointed Date	Scheduled / Likely date of completion	Physical progresses
		(km)	(Cr.)	(Cr.)			(%)
1.	4 Laning of Thalassery-Mahe Bypass from km. 170.600 to km.189.200 on NH-66 on EPC Mode	18.6	264.85	883.98/ 1503.86	04.12.2017	31.05.2020/ 31.01.2024	97.30
2	Construction of six lane minor bridge at km 203.160 and major bridge at km 204.895	2.1	130.15	68.55/ 213.06	09.12.2020	11.06.2022/ 31.03.2024	85.56
3	Six laning of Existing Kozhikode Bypass (i.e. Vengalam Jn. to Ramanattukara Jn.) from km 230.400 to km 258.800 (Design Chainage) of NH-66	28.4	75.73	1710/ 1862.77	22.02.2021	21.02.2023/ 25.12.2024	54.27
4	6-laning of Chengala to Neeleshwaram on NH-66 (Old NH-17) on HAM Mode	37.268	543.28	1799/ 2377.88	15.10.2021	11.04.2024/ 31.12.2024	43.76
5	6-laning of Neeleshwaram to Thalipparamba on NH-66 (Old NH-17) on HAM Mode	40.11	1511.63	2251/ 3799.76	15.10.2021	11.04.2024/ 31.12.2024	30.80
6	6-laning of Thalappady to Chengala on NH-66 (Old NH-17) on HAM Mode	39	689.92	1704.124/ 2430.53	18.11.2021	15.05.2024/ 31.12.2024	55.40
7	6-laning of Azhiyur to Vengalam on NH-66 (Old NH-17) on HAM Mode	40.8	1834.02	1838.1/ 3713.14	30.10.2021	26.04.2024/ 31.05.2025	33.90
8	6-laning of Thalipparamba to Muzhapilangadu on NH-66 (Old NH-17) on HAM Mode	29.948	1247.15	2038/ 3319.41	29.11.2021	31.08.2025/ 31.08.2025	37.50
9	6-laning of Ramanattukara to Valanchery on NH-66 (Old NH-17) on HAM Mode	39.68	2329.35	2367.5/ 4708.42	21.01.2022	19.07.2024/ 19.07.2024	46.21
10.	6-laning of Valanchery to Kappirikkad on NH-66 (Old NH-17) on HAM Mode	37.35	1641.01	2140/ 3790.17	21.01.2022	19.07.2024/ 19.07.2024	52

11.	6 Laning of Thuravoor Thekku – Paravoor section of NH-66(Old NH-47) on EPC Mode	37.9	1419.86	1118/ 2638.67	17.03.2022	12.09.2024/ 12.09.2024	17.60
12	6 Laning of Kottukulangara – Start of Kollam Bypass of NH-66(Old NH-47) on HAM Mode	31.5	1645.83	1580/ 3351.23	12.04.2022	25.12.2025/ 25.12.2025	30.10
13	Six Laning of Kadambattukonam to Kazhakuttom of NH-66 (Old NH-47) on EPC Mode	29.83	2591.33	795/ 3463.78	23.07.2022	08.11.2025/ 08.11.2025	18.45
14	Six Laning of Paravoor to Kottukulangara section of NH-66(Old NH-47) on EPC mode	37.5	1915.89	1152/ 3175.85	29.08.2022	24.02.2025/ 24.02.2025	15.50
15	4/6-laning of Kappirikkad-Thalikulam of NH-17 (New NH-66) on HAM Mode	33.17	2657.67	1258/ 3923.82	01.09.2022	26.01.2025/2 6.01.2025	25.81
16	4/6-laning of Thalikulam-Kodungallur of NH-17 (New NH-66) on HAM Mode	28.84	2567.19	1420/ 3994.60	17.09.2022	14.02.2025/1 4.02.2025	24.42
17	Six Laning of Start of Kollam Bypass to Kadambattukonam of NH-66 (Old NH-47) on HAM Mode	31.25	1415.30	1385/ 3023.83	01.10.2022	28.02.2025/ 28.02.2025	27.04
18.	6-laning of Kodungallur-Edapally of NH-66 (Old NH-17) on HAM mode	26.03	1492.30	1617.2/ 3119.94	25.10.2022	22.04.2025/ 22.04.2025	24.37
19.	6-lane elevated highway between Aroor–Thuravoor section of NH-66 on EPC Mode	12.75	50.60	1668.50/ 2427.21	01.02.2023	31.01.2026/ 31.01.2026	8.56
20.	Widening/Development of existing NH-85 from Km.0+000 to Km.124+636 section of NH-85 to 2L/2L+PS section on EPC Mode	124.636	-	910.59/ 1208.3	26.06.2023	25.06.2025/2 5.06.2025	0
	<b>GRAND TOTAL</b>	<b>706.66 Km.</b>		<b>29704.54 Cr./ 58046.23 Cr.</b>			

അനുബന്ധം -II

Sr. No.	Name of Project	Length (Km)	Length (Km) Completed	Estimated Cost (In Rs. Cr.)
1.	4-Laning of Thrissur (Km 270.000) to Angamali (Km 316.700) and Improvement, Operation & Maintenance of Angamaly (316.700) to Edappally (Km 342.000) on NH-47 (New NH-544) BOT(Toll)	64.94	64.94	312.54 (as per CA)
2.	4 Laning of Walayar (Km 182.250) to Vadakkanchery (Km 240.000) on NH-47 (New NH-544) BOT(Toll)	53.495	53.495	682 (as per CA)
3.	4- lane NH connectivity to ICTT Vallarpadam from Kalamassery (0+000 km) to Vallarpadam (17+121 km) on NH-966A (old NH-47C)	17.121	17.121	909
4.	Edappally-Vytilla-Aroor section on NH-66	16.75	16.75	184
5.	Four laning of Kazhakkootam to Mukkola Section from Km.0+000 to Km.26+500 of NH-47 in the State of Kerala under NHDP Phase III on EPC mode	24.998	24.998	1038.35
6.	6 Laning of Vadakkanchery (Km 240.000) to Thrissur (Km 270.000) on BOT(Toll) basis in the State of Kerala under NHDP Phase-II	28.355	28.355	910
7	Construction of New 4-Lane Elevated Highway (2x10.5m wide twin two lane structures) including approaches & service roads connecting Kazhakkuttam Junction and Technopark Junction from Km.547+080 to Km.549+801 on EPC mode	2.721	2.721	334.01
8	4 Laning of Thiruvananthapuram Bypass from Mukkola to Kerala / Tamil Nadu Border (Km. 26.500 to Km. 43.000) on NH-66 on EPC Mode	16.202	16.202	1224.34
9	Construction of 4-lane ROB near Neeleshwaram Town (Pallikara Railway Gate) from Km. 93.468 (Existing Km. 95.650) to Km. 94.248 (Existing Km. 96.450) on NH-66	0.78	0.78	84.46
	<b>Total Length Completed by NHAI</b>	<b>225.362</b>	<b>225.362</b>	<b>5678.71 Cr</b>

അനുബന്ധം -III

	Year	KM Completed
2016-2021	2015-2016	9.72
	2016-2017	37.98
	2017-2018	8.52
	2018-2019	6.51
	2019-2020	10.49
	2020-2021	17.84
<b>Total</b>		<b>91.06</b>

	Year	KM Completed
2021-till date	2021-2022	12.66
	2022-2023	111.46
	2023-31 <sup>st</sup> Dec 2023	38.82
<b>Total</b>		<b>162.94</b>