

15 -ാം കേരള നിയമസഭ

3 -ാം സമ്മേളനം

നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 2876

13-10-2021 - ൽ മറുപടിയ്ക്ക്

പാറശ്ശാല മണ്ഡലത്തിലെ ജലജീവൻ മിഷൻ

ചോദ്യം		ഉത്തരം	
ശ്രീ സി കെ ഹരീന്ദ്രൻ		Shri Roshy Augustine (ജലവിഭവ വകുപ്പ് മന്ത്രി)	
(എ)	ജലജീവൻ പദ്ധതിയിൽ ഉൾപ്പെടുത്തി പാറശ്ശാല മണ്ഡലത്തിലെ വിവിധ ഗ്രാമപഞ്ചായത്തുകളിലായി എത്ര ഗാർഹിക കണക്ഷനുകൾ ലഭ്യമാക്കിയിട്ടുണ്ടെന്നും ആയതിലേക്കായി എത്ര തുക ചെലവഴിച്ചിട്ടുണ്ടെന്നുമുള്ള വിവരം പഞ്ചായത്ത് അടിസ്ഥാനത്തിൽ ലഭ്യമാക്കാമോ;	(എ)	പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ ജല ജീവൻ മിഷൻ പദ്ധതിയുടെ പഞ്ചായത്ത് അടിസ്ഥാനത്തിൽ ഉള്ള വിവരങ്ങൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു
(ബി)	പാറശ്ശാല മണ്ഡലത്തിലെ ജലജീവൻ പദ്ധതിയുടെ പുരോഗതി പഞ്ചായത്ത് അടിസ്ഥാനത്തിൽ അറിയിക്കാമോ; പദ്ധതി എന്നേക്ക് പൂർത്തീകരിക്കാനാകുമെന്നുള്ള വിവരം ലഭ്യമാക്കാമോ;	(ബി)	പാറശ്ശാല നിയോജക മണ്ഡലത്തിൽ ജല ജീവൻ മിഷൻ പദ്ധതിയുടെ പഞ്ചായത്ത് അടിസ്ഥാനത്തിൽ ഉള്ള വിവരങ്ങൾ അനുബന്ധം 1 ആയി ചേർക്കുന്നു
(സി)	കഴിഞ്ഞ സർക്കാരിന്റെ കാലത്ത് പാറശ്ശാല മണ്ഡലത്തിൽ വാട്ടർ അതോറിറ്റി മുഖേന നടപ്പിലാക്കിയിട്ടുള്ളതും അനുമതി ലഭിച്ചിട്ടുള്ളതുമായ പദ്ധതികളുടെ പ്രവർത്തനപുരോഗതി, ചെലവഴിച്ച തുക, തൽസ്ഥിതി ഉൾപ്പെടെയുള്ള വിശദാംശങ്ങൾ പഞ്ചായത്ത് അടിസ്ഥാനത്തിൽ ലഭ്യമാക്കാമോ?	(സി)	അനുബന്ധം 2 ആയി ചേർക്കുന്നു

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം 1

പഞ്ചായത്ത്	നൽകുവാൻ ലക്ഷ്യമിട്ടുള്ള കുടിവെള്ള കണക്ഷനുകളുടെ എണ്ണം	ഭരണാനുമതി തുക ലക്ഷത്തിൽ	ഇതു വരെ നൽകിയിട്ടുള്ള ഗാർഹിക കണക്ഷനുകളുടെ എണ്ണം	ചെലവഴിച്ച തുക ലക്ഷത്തിൽ	പദ്ധതി പൂർത്തീകരിക്കാൻ ലക്ഷ്യമിടുന്നത്
പാറശ്ശാല	7912	2558.35	1039	24	പദ്ധതികൾ മാർച്ച് 2024 ഓടെ പൂർത്തീകരിക്കാനാണ് ലക്ഷ്യമിട്ടിട്ടുള്ളത്
അമ്പൂരി	2547	958.08	2233	187	
ആര്യൻകോഡ്	6645	3849.80	0	0	
കള്ളിക്കാട്	3278	1353.35	2565	288.24	
കൊല്ലയിൽ	6032	3533.79	515	71.79	
കുന്നത്തുകൾ	8171	1452.18	500	47.55	
ഒറ്റശേഖരമംഗലം	4629	1705.21	200	19.22	
പെരുംകുടവീള	6138	4716.44	1191	64.96	
വെള്ളറട	8950	2083.12	401	36.59	
ആകെ	54302	22210.32	8644	739.35	

സെക്ഷൻ ഓഫീസർ

അനുബന്ധം- 2

പാറശ്ശാല നിയോജക മണ്ഡലത്തിലെ പദ്ധതികൾ

Status of State Plan under PARASSALA Constituency					
SI No	Name of Work	Year	AS Amount	Status	Remarks
1	State plan-2016-17 RWSS to Aryamkode-replacement of 150 mm AC pumping main from Moonattumukku pump house to Nedinjikunnu GLSR	2016-17	8000000	Not required as WSS to Kizhakkumala to be launched . AS already issued for this new proposed project which will cover 100 % of Aryankode and Peringalawila Panchayath	To be Dropped
2	State plan -2017-18 RWSS to Chemboor Chilampara – Replacing 80m GI with 110mm PVC for a length of 600m	2017-18	950000	Work completed	Amount Paid - Rs.3,12,436/-
3	State Plan fund 2017-18 Renovation work of concrete roofing in Karikkarathala pumphouse	2017-18	300000	Tendered 3 times no offer was received . Revised estimate is being prepared	AS Revision is required.
4	State plan 2018-19 - RWSS KUNNATHUKAL- REPLACEMENT OF EXISTING OLD DAMAGED 110MM DIA PVC PIPE LINE AND NEWLY LAID 110MM DIA PVC AT PALIYODE - CHAMAVILA ROAD.	2018-19	1320000	Work completed.	
5	State plan 2018-19 CWSS to Amboori - Replacing old and damaged 250mm AC Class 20 distribution main with 250mm DI K9 from Thudiyankonam to Kuttappu to Kulavankuzhy in Amboori Panchayath (1500m)	2018-19	16619000	work completed	Amount paid is Rs. 3372537. Partially completed and balance dropped as Kootappu to Amboori is modified as BMBC road .
6	State plan 2018-19 RWSS to	2018-19	2539000	Work Completed	Bill paid - Rs.

	Aryancode - Replacing old and damaged 200mm AC Class 15 distribution main with 300mm DI K9 from Nedinjikunnu GLSR to Mylachal Road in Aryancode Panchayath (425m)				2313708
7	State plan 2018-19 RWSS to Parassala - Replacing old and damaged 80mm AC Class 20 distribution line with 90mm PVC 6kg/scm from Gandhi park to GHS in Parassala Panchayath (850m)	2018-19	2135000	Work Awarded	Tar cut amt - Rs.6,26,155/- Lr.No: submitted to FM - KWA/WSD/NTA/AB 3-1567/2018 dated 29.11.2019.
8	State plan 2018-19 RWSS to Dhanuvachapuram - Replacing old and damaged 80mm GI pumping main with 110mm PVC 10 kg/scm from Eithukondakani ph to ITI GLSR in Kollayil Panchayath (2500m)	2018-19	5315000	Work Awarded	Tar cut amt - Rs.7,41,329/- Lr.No: submitted to FM - KWA/WSD/NTA/AB 3-1565/2018 dated 01.02.2020
9	State plan 2018-19 RWSS to Parassala - Replacing old and damaged 80mm AC Class 20 distribution line with 110mm PVC 6kg/cm2 from Thekkumkara Temple to Alampara Substation in Parassala Panchayath (2000m)	2018-19	4071000	work completed	
10	State plan 2018-19 RWSS to Aryancode - Replacing old and damaged 100mm AC Class 20 pumping main with 110mm PVC from Karikkarathala to Ozhukupara GLSR in Aryancode Panchayath (600m)	2018-19	761000	Work completed	Amount Paid - Rs. 457013
11	State plan 2018-19 CWSS to Amboori - Replacing old and damaged 200mm AC Class 20 distribution main with 200mm DI K9 from Kallimoodu to Kiliyoor in Vellarada Panchayath (1000m)	2018-19	11090000	On Going	
12	State plan 2019-20 RWSS to Valiyakulam supply and erection submersible ump set at Kanjiramoottukadavu pump house	2019-20	247000	work completed	Bill Paid Rs. 200049/-

	having a discharge of 300 lpm and a head of 95m				
13	State plan 2019-20 – RWSS to Virali Uchakkada supply and erection of submersible pump set having discharge of 100 lpm and head of 90m	2019-20	157000	work completed	Bill Paid Rs. 126954/-
14	State plan 2019-20 RWSS to Aryancodu- supply and erection of submersible pump set having discharge of 450 lpm and head of 75m	2019-20	250000	work completed	Bill Paid Rs. 200252/-
15	CWSS to Amboori - Vellarada - Replacing the existing damaged 65 mm GI pipe by using new 65 mm GI pipe from Kurusumala to Pannimala	2020-2021	2287000	3 times tendered. No offer received. Revised estimate is being prepared	AS revision required

സെക്ഷൻ ഓഫീസർ