

**15 -ാം കേരള നിയമസഭ**

**8 -ാം സമ്മേളനം**

**നക്ഷത്ര ചിഹ്നം ഇല്ലാത്ത ചോദ്യം നം. 1306**

**07-02-2023 - ൽ മറുപടിയ്ക്ക്**

**പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിലെ പ്രവൃത്തികൾ**

ചോദ്യം		ഉത്തരം	
<b>ശ്രീ ഇ ചന്ദ്രശേഖരൻ</b>		<b>ശ്രീ പി.എ.മുഹമ്മദ് റിയാസ് (പൊതുമരാമത്ത്-വിനോദസഞ്ചാര വകുപ്പ് മന്ത്രി)</b>	
(എ)	2016-17 മുതൽ പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കിവരുന്നതുമായ പ്രവൃത്തികളുടെ വിശദാംശങ്ങൾ ലഭ്യമാക്കാമോ;	(എ)	<p>പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിലെ പ്രവൃത്തികൾ</p> <p><b>1. തടിയൻ വളപ്പ് പാലം</b></p> <p>കാസർഗോഡ് വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ടെണ്ടർ ചെയ്തു. തടിയൻ വളപ്പ് പാലത്തിന് 275 ലക്ഷം രൂപയ്ക്ക് ഭരണാനുമതി നൽകുകയും പ്രവൃത്തി 28.02.2021-ന് പൂർത്തീകരിക്കുകയും ചെയ്തു.</p> <p><b>2. കമ്പളപ്പള്ളി പാലത്തിന്റെ നിർമ്മാണം നിലവിലെ പുരോഗതി : 65%</b></p> <p>2016-17 മുതൽ പൊതുമരാമത്ത് നിരത്ത് വിഭാഗത്തിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കി വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള അവസ്ഥയും അനുബന്ധമായി (I) ചേർക്കുന്നു.</p> <p>2016-17 മുതൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കി വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള അവസ്ഥയും അനുബന്ധമായി (II) ചേർക്കുന്നു.</p> <p>കെ.എസ്.റ്റി.പി <span style="float:right">രണ്ടാംഘട്ട</span>                      പ്രവൃത്തിയിലുൾപ്പെടുത്തി <span style="float:right">കാഞ്ഞങ്ങാട്</span>                      മണ്ഡലത്തിലെ <span style="float:right">കാസർഗോഡ്-കാഞ്ഞങ്ങാട്</span>                      റോഡ് പണി കെ.എസ്.റ്റി.പി നടപ്പിലാക്കി. 133.05                      കോടി രൂപയ്ക്ക് കരാർ ഒപ്പുവെച്ച പ്രസ്തുത പ്രവൃത്തി                      30.06.2018 ന് പൂർത്തിയായി.</p> <p>2016-17 മുതൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാത വിഭാഗത്തിന് കീഴിൽ 3 പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചത്.</p>

1. സി. ആർ.എഫ് 2016-17 അഭിവൃദ്ധിപ്പെടുത്തൽ ഹോസ്റ്റൽ - നീലേശ്വരം റോഡ് Km.0/000 to വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള അവസ്ഥയും അനുബന്ധമായി (II) ചേർക്കുന്നു.

കെ.എസ്.റ്റി.പി രണ്ടാംഘട്ട പ്രവൃത്തിയിലുൾപ്പെടുത്തി കാഞ്ഞങ്ങാട് മണ്ഡലത്തിലെ കാസർഗോഡ്-കാഞ്ഞങ്ങാട് റോഡ് പണി കെ.എസ്.റ്റി.പി നടപ്പിലാക്കി. 133.05 കോടി രൂപയ്ക്ക് കരാർ ഒപ്പുവെച്ച പ്രസ്തുത പ്രവൃത്തി 30.06.2018 ന് പൂർത്തിയായി.

2016-17 മുതൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാത വിഭാഗത്തിന് കീഴിൽ 3 പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചത്.

1. സി. ആർ.എഫ് 2016-17 അഭിവൃദ്ധിപ്പെടുത്തൽ ഹോസ്റ്റൽ - നീലേശ്വരം റോഡ് Km.0/000 to 13/000 പൂർത്തീകരിച്ച തീയതി: 31.03.2019

2. സി. ആർ.എഫ് 2018-19 അഭിവൃദ്ധിപ്പെടുത്തൽ ചൊയ്യംകോട് - മുക്കോട് - ബീമാടി റോഡ് Km 0/000 to 9/000 പൂർത്തീകരിച്ച തീയതി 04.05.2021.

3. സി. ആർ.എഫ് 2018-19 അഭിവൃദ്ധിപ്പെടുത്തൽ ബോവിക്കോണം- കുടുബൂർ - മലക്കോള റോഡ് കാസർകോട് ജില്ല പൂർത്തിയാക്കിയ തീയതി. 30.04.2021

പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കി വരുന്നതും നിലവിൽ കെ.ആർ.എഫ്.ബി - പി.എം.യു വിന്റെ മേൽ നോട്ടത്തിൽ വരുന്നതുമായ പ്രവൃത്തികളുടെ വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.

(1)കിളിയളം വരഞ്ഞൂർ റോഡ് കി.മീ. 0/000 മുതൽ 10/000 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ.

DGBM പ്രവൃത്തികൾ മുഴുവൻ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പാർശ്വഭിത്തിയുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ നടന്നു വരുന്നു.

(2) ഹോസ്റ്റൽ - പാണത്തൂർ റോഡ് കി.മീ. 24/000 മുതൽ 41/538 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ

പ്രസ്തുത പ്രവൃത്തിയുടെ കരാർ 13/04/2022 തീയതി 47.30 കോടി രൂപയ്ക്ക് കരാറുകാരൻ ഏറ്റെടുത്തു. കരാർ പ്രകാരമുള്ള പൂർത്തീകരണ തീയതി 23/10/2023 ആണ്.

നിലവിൽ പ്ലാൻ ചെയ്ത മുതൽ പതിനെട്ടാം മൈൽ വരെയുള്ള ഭാഗത്തെ റോഡ് നവീകരണ പ്രവർത്തനങ്ങളും കലക്ട്, പാർശ്വഭിത്തി തുടങ്ങിയവയുടെ നിർമ്മാണ പ്രവൃത്തികളുമാണ് നടന്നുവരുന്നത്.

(3) മലയോര ഹൈവേ കോളിച്ചാൽ - ചെറുപ്പഴ റോഡ് വികസനം കി.മീ. 0/000 മുതൽ 31/200 വരെ (ബി.എം & ബി.സി) റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ.

റോഡ് നവീകരണ പ്രവൃത്തി നടപ്പിലാക്കുവാനുള്ള 28.79 കി.മീ. റോഡിൽ വനഭൂമി ഒഴികെ ബാക്കി വരുന്ന 25.61 കി.മീ. ഭാഗത്തെ DGBM പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. വനഭൂമിയ്ക്ക് രണ്ടാം ഘട്ടം ഫോറസ്റ്റ് ക്ലിയറൻസ് അംഗീകാരം 19/02/2022 ൽ ലഭിച്ചു.

(4) നീലേശ്വരം എടത്തോട് റോഡ് കി.മീ. 0/000 മുതൽ 13/125 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ

റോഡ് നവീകരണ പ്രവർത്തനങ്ങൾ നടപ്പിലാക്കാനുള്ള ആകെയുള്ള 13.125 കി.മീ റോഡിൽ 7.25കി.മീ. ഭാഗത്തെ DGBM പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. നിലവിൽ 1.39 കി.മീ. മുതൽ 2.520 കി.മീ. വരെയുള്ള റോഡ് നവീകരണ പ്രവർത്തനങ്ങൾ നടന്നു വരികയാണ്.

(5) കിളിയളം പാലം

പ്രസ്തുത പ്രവൃത്തിയുടെ ടെൻഡർ 18/11/2022 തീയതിയിൽ കൂടിയ ടെൻഡർ അപ്രൂവൽ കമ്മിറ്റിയിൽ അംഗീകരിച്ചിട്ടുണ്ട്.

(6) മേക്കാട് - ഏരിക്കുളം റോഡ്

ട്രാഫിക് വളരെ കുറവാണ് എന്ന് കണ്ടെത്തിയതിനാലും കിഫ്ബി മാനദണ്ഡ പ്രകാരമുള്ള വീതിയിൽ നവീകരിക്കുന്നതിന് ആവശ്യമായ ഭൂമി ലഭ്യമല്ലാത്തതിനാലും മേക്കാട് - ഏരിക്കുളം റോഡ് പദ്ധതിക്ക് ഭരണാനുമതി നൽകാൻ കഴിയാത്ത സാഹചര്യമാണ് എന്ന് കിഫ്ബി 16/04/2022 തീയതിയിൽ അറിയിച്ചിട്ടുണ്ട്.

(7) കോളിച്ചാൽ ചെറുപ്പഴ മലയോര ഹൈവേയിലെ വള്ളിക്കടവ് പാലം (കി.മീ. 18/250) പുനർനിർമ്മാണം.

പ്രസ്തുത പ്രവൃത്തിയുടെ 2.9 കോടി രൂപയുടെ ഡി.പി.ആർ. കിഫ്ബിയുടെ പരിഗണനയിലാണ്.

		<p>(8) പടന്നക്കാട് വെള്ളരിക്കുണ്ട് റോഡ് കി.മീ. 0/000 മുതൽ 30/100 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ &amp; പടന്നക്കാട് മേൽപ്പാലം - വെള്ളരിക്കുണ്ട് റോഡിലെ പുളിക്കൽ, ആനപ്പെട്ടി, ബാനം പാലങ്ങൾ</p> <p>പ്രസ്തുത പ്രവൃത്തിയുടെ ഒന്നാം ഘട്ടമായി പുളിക്കൽ, ആനപ്പെട്ടി, ബാനം പാലങ്ങൾക്ക് 19/09/2022 തീയതിയിൽ 9.37 കോടി രൂപയ്ക്ക് കിഫ്ബിയിൽ നിന്നും സാമ്പത്തികാനുമതി ലഭ്യമായിട്ടുണ്ട്.</p> <p>സൂക്ഷ്മ ഡിസൈൻ യൂണിറ്റിലുള്ള കുഞ്ഞങ്ങാട് മണ്ഡലത്തിലെ പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിവരം ചുവടെ ചേർക്കുന്നു.</p> <ol style="list-style-type: none"> <li>1. എൻ.ജി.ഒ ഫ്ലാറ്റ് ടൈപ്പ് റസിഡൻഷ്യൽ ക്വാർട്ടേഴ്സ്, ഹോസ്റ്റൽ, കാഞ്ഞങ്ങാട് മണ്ണ് പരിശോധനാ റിപ്പോർട്ട് തയ്യാറായിട്ടുണ്ട്.</li> <li>2. ഡിസ്ട്രിക്ട് ആയുർവേദ ഹോസ്പിറ്റൽ, കാസർകോഡിന് ആർക്കിടെക്ചറൽ ഡ്രോയിംഗ് പൂർത്തിയായിട്ടുണ്ട്. ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. മണ്ണ് പരിശോധനാ റിപ്പോർട്ട് തയ്യാറാക്കുന്ന മുറയ്ക്ക് ഡിസൈൻ പൂർത്തിയാക്കുന്നതാണ്.</li> </ol>
(ബി)	നടപ്പിലാക്കിവരുന്ന പ്രവൃത്തികളുടെ നിലവിലെ അവസ്ഥ വിശദീകരിക്കാമോ;	<p>(ബി) പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിലെ പ്രവൃത്തികൾ</p> <p><b>1. തടിയൻ വളപ്പ് പാലം</b></p> <p>കാസർഗോഡ് വികസന പദ്ധതിയിൽ ഉൾപ്പെടുത്തി ടെണ്ടർ ചെയ്തു. തടിയൻ വളപ്പ് പാലത്തിന് 275 ലക്ഷം രൂപയ്ക്ക് ഭരണാനുമതി നൽകുകയും പ്രവൃത്തി 28.02.2021-ന് പൂർത്തീകരിക്കുകയും ചെയ്തു.</p> <p><b>2. കമ്പളപ്പള്ളി പാലത്തിന്റെ നിർമ്മാണം നിലവിലെ പുരോഗതി : 65%</b></p> <p>2016-17 മുതൽ പൊതുമരാമത്ത് നിരത്ത് വിഭാഗത്തിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കി വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള അവസ്ഥയും അനുബന്ധമായി (I) ചേർക്കുന്നു.</p> <p>2016-17 മുതൽ പൊതുമരാമത്ത് കെട്ടിട വിഭാഗത്തിന് കീഴിൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ നടപ്പിലാക്കിയതും നടപ്പിലാക്കി വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള അവസ്ഥയും അനുബന്ധമായി (II) ചേർക്കുന്നു.</p>

കെ.എസ്.റ്റി.പി രണ്ടാംഘട്ട  
പ്രവൃത്തിയിലുൾപ്പെടുത്തി കാഞ്ഞങ്ങാട്  
മണ്ഡലത്തിലെ കാസർഗോഡ്-കാഞ്ഞങ്ങാട്  
റോഡ് പണി കെ.എസ്.റ്റി.പി നടപ്പിലാക്കി. 133.05  
കോടി രൂപയ്ക്ക് കരാർ ഒപ്പുവെച്ച പ്രസ്തുത പ്രവൃത്തി  
30.06.2018 ന് പൂർത്തിയായി.

2016-17 മുതൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ  
പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാത വിഭാഗത്തിന്  
കീഴിൽ 3 പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചത്.

1. സി. ആർ.എഫ് 2016-17 അഭിവൃദ്ധിപ്പെടുത്തൽ  
ഹോസ്ദുർഗ് - നീലേശ്വരം റോഡ് Km.0/000 to  
വരുന്നതുമായ പ്രവൃത്തികളുടെ പട്ടികയും നിലവിലുള്ള  
അവസ്ഥയും അനുബന്ധമായി (II) ചേർക്കുന്നു.

കെ.എസ്.റ്റി.പി രണ്ടാംഘട്ട  
പ്രവൃത്തിയിലുൾപ്പെടുത്തി കാഞ്ഞങ്ങാട്  
മണ്ഡലത്തിലെ കാസർഗോഡ്-കാഞ്ഞങ്ങാട്  
റോഡ് പണി കെ.എസ്.റ്റി.പി നടപ്പിലാക്കി. 133.05  
കോടി രൂപയ്ക്ക് കരാർ ഒപ്പുവെച്ച പ്രസ്തുത പ്രവൃത്തി  
30.06.2018 ന് പൂർത്തിയായി.

2016-17 മുതൽ കാഞ്ഞങ്ങാട് മണ്ഡലത്തിൽ  
പൊതുമരാമത്ത് വകുപ്പ് ദേശീയപാത വിഭാഗത്തിന്  
കീഴിൽ 3 പ്രവൃത്തികളാണ് പൂർത്തീകരിച്ചത്.

1. സി. ആർ.എഫ് 2016-17 അഭിവൃദ്ധിപ്പെടുത്തൽ  
ഹോസ്ദുർഗ് - നീലേശ്വരം റോഡ് Km.0/000 to  
13/000 പൂർത്തീകരിച്ച തീയതി: 31.03.2019

2. സി. ആർ.എഫ് 2018-19 അഭിവൃദ്ധിപ്പെടുത്തൽ  
ചൊയ്യംകോട് - മുക്കോട് - ബീമാടി റോഡ് Km  
0/000 to 9/000 പൂർത്തീകരിച്ച തീയതി 04.05.2021.

3. സി. ആർ.എഫ് 2018-19 അഭിവൃദ്ധിപ്പെടുത്തൽ  
ബോവിക്കോണം- കുടുബൂർ - മലക്കോള റോഡ്  
കാസർകോട് ജില്ല പൂർത്തിയാക്കിയ തീയതി.  
30.04.2021

പൊതുമരാമത്ത് വകുപ്പിന് കീഴിൽ കാഞ്ഞങ്ങാട്  
മണ്ഡലത്തിൽ നടപ്പിലാക്കി വരുന്നതും നിലവിൽ  
കെ.ആർ.എഫ്.ബി - പി.എം.യു വിന്റെ മേൽ  
നോട്ടത്തിൽ വരുന്നതുമായ പ്രവൃത്തികളുടെ  
വിവരങ്ങൾ ചുവടെ ചേർക്കുന്നു.

(1)കിളിയളം വരഞ്ഞൂർ റോഡ് കി.മീ. 0/000 മുതൽ  
10/000 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ.

DGBM പ്രവൃത്തികൾ മുഴുവൻ പൂർത്തീകരിച്ചിട്ടുണ്ട്. പാർശ്വഭിത്തിയുടെ നിർമ്മാണ പ്രവർത്തനങ്ങൾ നടന്നു വരുന്നു.

(2) ഹൊസ്ദുർഗ്ഗ് - പാണത്തൂർ റോഡ് കി.മീ. 24/000 മുതൽ 41/538 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ

പ്രസ്തുത പ്രവൃത്തിയുടെ കരാർ 13/04/2022 തീയതി 47.30 കോടി രൂപയ്ക്ക് കരാറുകാരൻ ഏറ്റെടുത്തു. കരാർ പ്രകാരമുള്ള പൂർത്തീകരണ തീയതി 23/10/2023 ആണ്.

നിലവിൽ പൂടംകല്ല് മുതൽ പതിനെട്ടാം മൈൽ വരെയുള്ള ഭാഗത്തെ റോഡ് നവീകരണ പ്രവർത്തനങ്ങളും കല്ല്, പാർശ്വഭിത്തി തുടങ്ങിയവയുടെ നിർമ്മാണ പ്രവൃത്തികളുമാണ് നടന്നുവരുന്നത്.

(3) മലയോര ഹൈവേ കോളിച്ചാൽ - ചെറുപ്പഴ റോഡ് വികസനം കി.മീ. 0/000 മുതൽ 31/200 വരെ (ബി.എം & ബി.സി) റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ.

റോഡ് നവീകരണ പ്രവൃത്തി നടപ്പിലാക്കുവാനുള്ള 28.79 കി.മീ. റോഡിൽ വനഭൂമി ഒഴികെ ബാക്കി വരുന്ന 25.61 കി.മീ. ഭാഗത്തെ DGBM പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. വനഭൂമിയ്ക്ക് രണ്ടാം ഘട്ടം ഫോറസ്റ്റ് ക്ലിയറൻസ് അംഗീകാരം 19/02/2022 ൽ ലഭിച്ചു.

(4) നീലേശ്വരം എടത്തോട് റോഡ് കി.മീ. 0/000 മുതൽ 13/125 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ

റോഡ് നവീകരണ പ്രവർത്തനങ്ങൾ നടപ്പിലാക്കാനുള്ള ആകെയുള്ള 13.125 കി.മീ റോഡിൽ 7.25കി.മീ. ഭാഗത്തെ DGBM പ്രവൃത്തികൾ പൂർത്തീകരിച്ചിട്ടുണ്ട്. നിലവിൽ 1.39 കി.മീ. മുതൽ 2.520 കി.മീ. വരെയുള്ള റോഡ് നവീകരണ പ്രവർത്തനങ്ങൾ നടന്നു വരികയാണ്.

(5) കിളിയളം പാലം

പ്രസ്തുത പ്രവൃത്തിയുടെ ടെൻഡർ 18/11/2022 തീയതിയിൽ കൂടിയ ടെൻഡർ അപ്പ്രവൽ കമ്മിറ്റിയിൽ അംഗീകരിച്ചിട്ടുണ്ട്.

(6) മേക്കാട് - ഏരിക്കുളം റോഡ്

ട്രാഫിക് വളരെ കുറവാണ് എന്ന് കണ്ടെത്തിയതിനാലും കിഫ്ബി മാനദണ്ഡ പ്രകാരമുള്ള വീതിയിൽ നവീകരിക്കുന്നതിന്

		<p>ആവശ്യമായ ഭൂമി ലഭ്യമാക്കാത്തതിനാലും മേക്കാട് -ഏരിക്കുളം റോഡ് പദ്ധതിക്ക് ഭരണാനുമതി നൽകാൻ കഴിയാത്ത സാഹചര്യമാണ് എന്ന് കിഫ്ബി 16/04/2022 തീയതിയിൽ അറിയിച്ചിട്ടുണ്ട്.</p> <p>(7) കോളിച്ചാൽ ചെറുപ്പുഴ മലയോര ഹൈവേയിലെ വള്ളിക്കടവ് പാലം (കി.മീ. 18/250) പുനർനിർമ്മാണം.</p> <p>പ്രസ്തുത പ്രവൃത്തിയുടെ 2.9 കോടി രൂപയുടെ ഡി.പി.ആർ. കിഫ്ബിയുടെ പരിഗണനയിലാണ്.</p> <p>(8) പടന്നക്കാട് വെള്ളരിക്കുണ്ട് റോഡ് കി.മീ. 0/000 മുതൽ 30/100 വരെ റോഡ് അഭിവൃദ്ധിപ്പെടുത്തൽ &amp; പടന്നക്കാട് മേൽപ്പാലം - വെള്ളരിക്കുണ്ട് റോഡിലെ പുളിക്കൽ, ആനപ്പെട്ടി, ബാനം പാലങ്ങൾ</p> <p>പ്രസ്തുത പ്രവൃത്തിയുടെ ഒന്നാം ഘട്ടമായി പുളിക്കൽ, ആനപ്പെട്ടി, ബാനം പാലങ്ങൾക്ക് 19/09/2022 തീയതിയിൽ 9.37 കോടി രൂപയ്ക്ക് കിഫ്ബിയിൽ നിന്നും സാമ്പത്തികാനുമതി ലഭ്യമായിട്ടുണ്ട്.</p> <p>സൂക്ഷ്മ ഡിസൈൻ യൂണിറ്റിലുള്ള കുത്തങ്ങൾ മണ്ഡലത്തിലെ പ്രവൃത്തികളുടെ നിലവിലെ സ്ഥിതി വിവരം ചുവടെ ചേർക്കുന്നു.</p> <ol style="list-style-type: none"> <li>1. എൻ.ജി.ഒ ഫ്ലാറ്റ് ടൈപ്പ് റസിഡൻഷ്യൽ ക്വാർട്ടേഴ്സ്, ഹോസ്റ്റൽ, കാഞ്ഞങ്ങാട് മണ്ണ് പരിശോധനാ റിപ്പോർട്ട് തയ്യാറായിട്ടുണ്ട്.</li> <li>2. ഡിസ്ട്രിക്ട് ആയുർവേദ ഹോസ്പിറ്റൽ, കാസർകോഡിന് ആർക്കിടെക്ചറൽ ഡ്രോയിംഗ് പൂർത്തിയായിട്ടുണ്ട്. ഭരണാനുമതി നൽകിയിട്ടുണ്ട്. മണ്ണ് പരിശോധനാ റിപ്പോർട്ട് തയ്യാറാക്കുന്ന മുറയ്ക്ക് ഡിസൈൻ പൂർത്തിയാക്കുന്നതാണ്.</li> </ol>
(സി)	<p>കരാറുകാരുടെ അലംഭാവം മൂലം മന്ദഗതിയിലായതും നിർത്തിവെച്ചതുമായ പ്രവൃത്തികൾ ഏതെല്ലാമാണെന്നും ആയത് പരിഹരിക്കാൻ സ്വീകരിച്ച നടപടികൾ എന്തെല്ലാമാണെന്നും വിശദമാക്കാമോ ?</p>	<p>(സി) കരാറുകാരുടെ അലംഭാവം മൂലം നിലവിൽ ഒരു പ്രവൃത്തി മാത്രമേ നിർത്തിവെക്കേണ്ടി വന്നുള്ളൂ. ഈ കരാറുകാരനെ ഉടമ്പടിയിൽ നിന്ന് ഒഴിവാക്കി മേൽ പ്രവൃത്തി പുനഃക്രമീകരിച്ചിട്ടുണ്ട്.</p>

സെക്ഷൻ ഓഫീസർ

13

M. R. S. 2020

TABLE A

## WORK PROGRESS UNDER KANHANGAD LAC

Sl No.	Scheme	Name of work	AS Amount (Lakhs)	Present Status	Remarks
1	Budget	Improvements to Odayancheal - Beemanadi - Chittanikkal road (Odayancheal - Chittanikkal road) Km 0/000 to 6/500 and 16/500 to 22/000	2100	Completed	100%
2	Budget	Improvements to Panathur - Parakadavu Colony road km 0/000 to 2/000	150	Completed	100%
3	Non Plan (I.C.T.)	Providing BM & BC to TB Shavaparamba (Kottrachal Road Between Km 2/000 to 3/000) & 4/000 to 6/000	300	Completed	100%
4	Budget	Improvements to Anakkaldu - Pookayam Malakallu road KM 7800 to 10/000 in Kasaragod District	250	Completed	100%
5	Non Plan (I.C.T.)	FDR 2020-21 - Surface Renewal to Kallar Chullithattu Road Km. 4/500 to 7/250 in Kasaragod district	250	Completed	100%
6	Non Plan (I.C.T.)	FDR 2020-21 - Surface Renewal to Hosang Panathur Road Km. 0/000 to 3/000 and 12/000 to 15/000 in Kasaragod district	200	Completed	100%
7	Non Plan (I.C.T.)	FDR 2020-21 - Surface Renewal to TB Shavaparamba - Kottrachal road km 3/000 to 4/000	120	Completed	100%



11/15

8	Budget	Budget Work 2019-20 Improvements to Erumakkulam Thanniyadi Road Km 0/000 to 1/200 in Kasargod Dist	235	Completed	100%
9	Budget	Improvements to Ettimmal - Poyyakkara road between Km 0/000 to 4/100	840	Ongoing	96%
10	Budget	Budget Work 2019-20 - Improvements of BM & BC to Panathadi Rappuram road Km.0/000 to 10/100 in Kasargod district	1100	Ongoing	96%
11	Budget	Chemmatamvayal-Kalichanadukkam road km 0/000 to 8/000	900	Ongoing	95%
12	Budget	Improvement to Chemmatamvayal Kalichanadukkam road between Km 8/000 to 18/700	1580	Ongoing	70%
13	Budget	Budget Work 2021-22 - Improvements to Kallar Chullithattu road Km 0/000 to 4/500 in Kanhangad LAC	997	Ongoing	35%
14	Non Plan (ICT)	Improvements of Kanichira curve at Hosurug-Nileshwar Madikai road near KM 5/500.	227	TS stage	Land for widening not fully available. Hence TS estimate could not be submitted.

17  
-B-

TABLE B  
WORK REARRANGED UNDER KANHANGAD LAC

Sl No.	Scheme	Name of work	AS Amount (Lakhs)	Present Status	Remarks
1	Budget	Improvement to Pitamml - Poyyakkara road between Km 0/000 to 4/100	840	96% <i>% completed</i>	Terminated first contractor and work rearranged

31

ಅಜ್ಜಿ ಸ ನಿರಾಹು

## LA QUESTION No. 1306 A &amp; B

Sl. No.	Name of work	AS details	Amount	Year	Status
1	Construction of Additional Block-Rest House Hosdurg	GO (Rt)No.1842/PWD dtd:28/12/18 Amount 200 Lakhs	200		Completed
2	Urgent rectification work to the Compound wall of PWD Rest House at Hosdurg,Kanhangad in Kasaragod District	GO (Rt)No.113/2019/PWD dtd:22/01/19 Amount 30Lakhs	30		Nearing completion
3	Construction of Over Head Water Tank at Chemmattomvayal,NGO Quarts.	Go (Rt)NO: 1914/2017/PWD dated 23/12/2017 for Rs.51.55 lakhs.	51.55	2017	Finishing work in progress
4	Urgent Furniture to Rest House,Hosdurg	1900/2017-2018 dtd 29/11/2018 for 8.24 lakh	8.24	2018	Completed
5	Construction of Additional Block of Rest House.Hosdurg.	Investigation work-1786/2017-2018 dtd 20/11/2017 for 4.20 lakh	4,20,000	2017	Investigation Report submitted for AR Drawing
6	Construction of building for Government Schools-b) AC Kannan Nair Memorial UPS Kanhangad – 250 lakhs	Go (Rt) No.2975/2018/G.Edn dtd 03/08/2018	250	2018	Completed
7	Construction of building for Government Schools-d) Govt. LP School Periya, Kasaragod – 99 lakhs	Go (Rt) No.2975/2018/G.Edn dtd 03/08/2018	99	2018	Centering and shultering for ground floor slab in progress
8	Construction of building for Government Schools-e) GFUPS Ajanur, Kasaragod – 123 lakhs	Go (Rt) No.2975/2018/G.Edn dtd 03/08/2018	123	2018	estimate submitted
9	Construction of school buildings-b) GHSS Pallikara, Kasaragod – 300 lakh	Go (Rt) No.2830/2018/G.Edn dtd 25/07/2018	300	2018	Completed

10	Construction of school buildings-c) GHSS Hosdurg, Kanhangad, Kasaragod - 168 lakh	Go (Rt) No.2830/2018/G.Edn dtd 25/07/2018	168	2018	Completed
11	Renovation work to EKNM Govt.College,Elerithattu	Go (Rt) No.1104/2018/H. Edn dated 01/06/2018 for Rs.20L	20	2018	Work completed.
12	G.H.S.S Raveneshwaram- Construction of Stadium	GO(Rt) No 2018/G.Edn dated 19/01/16 for Rs.40 Lakhs	40		Work completed.
13	W & C Hospital Construction of women and children hospital Kanhangad.	Revised AS (GO.Rt).No.867/2018/H&FWD dtd 18/03/2018 for 941.00 lakh	941	2018	estimate under preparation
14	Higher Secondary annual plan 2016-17 implimentation of scheme construction of school buildings for Padikal in Kasargod Dist.	Go (Rt) No.3358/2016/Gl.Edm dated 14/10/2016	80	2016	Civil work completed.
15	Higher secondary education 2016-17 infrastructure development construction of new building for Govt. HSS Madikkai first Floor.	Go (Rt) No.4357/2016/Gl. Edn dated 26/12/2016 for Rs.70L	70	2016	Civil work completed
16	Modernisation of prisonsa 2017-18 open Jail Cheemani - Construction of Administrative Block including conference hall	Go (MS) No.156/2017/Home dated 19/07/2017 for Rs.200L	200	2017	Work nearing completion.
17	Modernisation of prisons 2017-18 open jail cheenmani construction of new Barrack for inmates.	Go (MS) No.156/2017/Home dated 19/07/2017 for Rs.308L	308	2017	Centering and shuttering for GF slab in progress.
18	Revenue Dept plan fund 2017-18 construction of revenue staff quarters at Thayannur village office	Go (Rt) No.4037/2017/Gl.Edm dated 25/07/2017 for Rs.25L	25	2017	Civil work completed.
19	Revenue Dept. paln fund 2017-18 - Construction of Revenue staff quarters at Kallar Village Office	Go (Rt) No.4037/2017/RD dated 25/07/2017 for Rs.25L	25	2017	Civil work completed.

20	Revenue Dept. palm fund 2017-18 - Construction of Revenue staff quarters at Pudukai Village Office.	Go (Rt) No.4037/2017/RD dated 25/07/2017 for Rs.25L	25	2017	Civil work completed.
21	Higher edn. Dept. Annual plan 2017-18 EKNM Govt. College Elerithattu-GI sheet roofing to Accademic Block	Go (Rt) No.1696/2017/H. Edn dated 24/09/2017 for Rs.28L	28	2017	Completed
22	Higher education Dept. Annual Plan 2017-18 EKNM Govt. Colleges Elerithattu - Construction of reading room.	Go (Rt) No.1696/2017/H. Edn dated 24/09/2017 for Rs.9L	9	2017	Completed
23	Higher education Dept. Annual plan 2017-18 EKNM Govt. College, Elerithattu - Modification of Accademic Block - Flooring work.	Go (Rt) No.1696/2017/H. Edn dated 24/09/2017 for Rs.27L	27	2017	Completed.
24	General Annual Plan 2017-18 - Construction of building for GUP School Kuttakani in Udma Kasaragod	Go (Rt) No.911/2018/G.Eden dtd Tvm 01/03/2018 for 100.00 lakh.	100	2018	GF slab casted ,FF column raising in progress for main building and Assembly hall column raising reached up to beam level.
25	Construction of Revenue staff quarters to Village Office Bella in Hosdurg Taluk	Go (Rt) No.307/2018/RD dated 31/07/2018 for Rs.25L	25	2018	Finishing work in progress
26	Construction of Revenue staff quarters to Village OfficeKarinthalam in Vellarikund Taluk	Go (Rt) No.307/2018/RD dated 31/07/2018 for Rs.25L	25	2018	structure completed
27	Construction of additional floor above Hydrolic Lab for Govt. Polytechnic College Periya.	Or.No. D4/27196/16/DTE dated 27/8/2016 for Rs. 48L of the Director of Tech.Edn	48	2016	Civil work completed
28	Construction of play ground for Polytechnic College Periya in Kasargod Dist.	Or.No. D4/20195/16/DTE dt 04/07/2016 for Rs. 21L of the Director of Tech.Edn.	21	2016	Completed

29	Additional improvements of Play Ground to Govt.T.H.S cheruvathoor in Kasargod Dist.	Or. No.D4/36203/D/DTE dtd 26/10/17 for Rs. 49.99L	49.99	2017	Completed
30	HAL corporate social responsibility activity Fund 2017-18 - Construction of additional floor to GHSS Kakkat in Kasargod Dist.	Or.No. F7/16200/2017 (i) dtd 09/10/2017 for Rs. 35L	35	2017	Civil work completed
31	Construction of new building for Anaganavady No. 52 in west Eleri Grama Panchayat.	Or.No. ICDS/A7/7755/15 dtd 30/06/2017 for Rs. 13L			L S G D
32	Construction of new building for Anganavadi No. 6 in East Eleri Grama Panchayat.	Or.No.ICDS /A7/7755/15 dtd 30/06/2017 for Rs. 13L		2017	tender cancelled and reported to ICDS
33	Construction of new building for Anganavadi No. 56 in at Porkkalam Kodum-Belloor Panchayat.	Or.No.ICDS /A7/7755/15 dtd 30/06/2017 for Rs. 13L	13	2017	Civil work completed
34	Construction of Car Shelter and Bus SheltetrConstruction of Ramp for Govt Polytechnic College, Periya in Kasaragod Dist.	D4/14958/17/DTE dtd 16.06.17 for Rs. 16.00 lakh.	16 lakh	2017	work in progress
35	Constuction of Quarters for RDO Kasaragod at Kanhangad	GO(Rt) No. 84/2014plg.dtd. 20/02/2014 Amount Rs. 30 Lakhs Planning & Economic Affair (AC Dept.	30 lakh		Civil and Electrical works completed
36	Construction of RDO QUARTERS Kasargod at Kanhangad- Balance works	G.O.(Rt)No.338/2016/plg TVM dtd 29/08/2016, for Rs. 15 L	15	2016	completed
37	Construction of Building for GHSS Balla	G.O.(Ms)No.8/2017/Plg TVM dtd 17/02/2017, for Rs. 40 L	40.00	2017	completed
38	Construction of a new building for GHSS Chayyoth (Chayyom)	G.O.(Ms)No.8/2017/Plg TVM dtd 17/02/2017, for Rs. 40 L	40.00	2017	Civil work completed
39	Construction of new building for GHSS Thayannur	GO(Ms) No. 6/2018/P&EA dtd 31/01/18 for Rs. 100 lakh	100 lakh	2018	GF slab casted.

40	Construction of Additional floor for GHSS Parappa	GO(Ms) No. 10/2018/Plg dtd 31/03/18 for Rs. 75 lakh	75 lakh	2018	Civil work completed.
41	Construction of Mini Indoor Stadium at Kanhangad	GO(Ms) No. 3/2016plg.dtd. 14/01/2016 Amount Rs. 300 Lakhs. Revised AS No. GO(Ms) 11/2018/Plg dtd 31/03/18 for Rs. 600 lakh	300.00 lakhs	2018	Plinth beam work in progress.
42	H&FWD annual plan Budget 2016-17 Renovation works of Govt. School of Nuring Kanhangad in Kasargod Dist.	Go(Rt) No. 2565/2016/HI&Fwd dtd 19/09/2016 for Rs. 15.15L	15.15	2016	Work completed
43	Construction of compound wall for Govt. ITI, Madikkai in Kasargod Dist.	Go(Rt) No. 1201/17/LBR dtd 08/09/2017 for Rs. 50L	50	2017	Work completed
44	Construction of new court Court Complex at Hosdurg-Investigation	GO(Rt) No.2791/2017/Home Dtd. Tvm 26/10/2017 for 14.66khs.	14,66,000	2017	Investigation report to be submitted
45	Construction of Conference Hall in Puthilott in Pilicode Gramapanchayath under LAC-ADS Trikaripur Constituency (Deposit work)	G.O(Rt)No.2422/2016/LSGD dtd.12.08.2016 for Rs. 25 lakh	25 lakh	2016	Civil work completed.
46	LAC-ADS - Sri. K Kunhiraman MLA - Trikaripur LAC - Construction of new building (Casualty Block) for Govt. Hospital Nileshwaram in Kasaraogd Dist.	G.O(Rt)No.3589/2017/H&FWD dtd 20/12/2017 for Rs. 50 lakh	50 lakh	2017	Agreement executed- Submitted letter to Hospital Authority for Cutting Tree for making site hindrance free.
47	Construction of New Building for GHSS Pakkam under LAC-ADS Uduma Constituency	No.2230/18/ dtd 11/10/2018 of District Collector.Kasaragod for 99.00 lakh	99	2018	TS approved.

18	(NABARD XVII) EKNM Govt. College Elerithattu -Construction of Auditorium and Librerary Building	G.O (Rt) No. 584/2012 H.Edn. Dated 20/3/12 for Rs 345 lakhs	345 lakh		Completed
9	Urgent Special Repair to Police Station building Hosdurg.	1458/2017-2018 dtd 19/10/2017 for 9.75 lakh	9.75 lakh	2017	comple ted
0	Urgent Special Repair to Munciff Court at Hosdurg in Kasaragod Dist.	3440/2017-2018 dtd 31/03/2018 for 9.05 lakh	9.05 lakh	2017	comple ted
1	Urgent Special Repair to Hosdurg Judicial First Class Magistrate - I in Kasaragod Dist.	185/2018-2019 dtd 25/05/2018 for 9.05 lakh	9.05 lakh	2017	comple ted
2	Urgent Special Repair work Judicial First Class Magistrate - II buildinds at Hosdurg in Kasaragod Dist.	3439/2017-2018 dtd 31/03/2018 for 9.10 lakh	9.10 lakh	2017	complete d
3	Urgent Special Repair to Roads Sub Division Kanhangad.	1626/2017-2018 dtd 07/11/2017 for 9.87 lakh	9.87 lakh	2017	comple ted
	Urgent Special Repair to NGO Quarters ( A-Type ) at Chemmattamvayal-Painting ,Repair of Doors,Windows and Water supply Connections,Providing Interlock of Door No.A1,A2,A3,A4.	.1371/2018-2019 dtd 27/10/2018 for 10.00 lakh	10.00 lakh	2017	Work completed.
	Urgent Special Repair to NGO Quarters ( A-Type ) at Chemmattamvayal-Painting ,Repair of Doors,Windows and Water supply Connections,Door No.A5,A6,A7,A8.	1327/2018-2019 dtd 23/10/2018 for 10.00 lakh	10.00 lakh	2017	Work completed.



56	Urgent Special Repair to NGO Quarters ( A-Type ) at Chemmattamvayal-Painting .Repair of Doors.Windows and Water supply Connections,Door No.A9,A10,A11,A12.	1328/2018-2019 dtd 23/10/2018 for 10.00 lakh	10.00 lakh	2017	Work completed.
57	Urgent Special Repair for Regional AH Centre (Veterinary hospital),Hosdurg-Kanhangadin Ksaragod Dist	4456/2018-2019 dtd 14/01/2019 for 13.10 lakh	10.00 lakh	2017	Work completed
58	Urgent Special Repair to NGO Quarters Type B at Chemmattomvayal- Painting ,Repairs of doors and windows,Tiles work,sanitary and water supply connection repair etc to Door No.B1 and B2.	1697/2018-2019 dtd 06/12/2018 for 9.34 lakh	9.34 lakh	2017	Work completed.
59	Urgent Special Repair to NGO Quarters (A type) at Chemmattomvayal- Painting ,Repairs of doors and windows,Tiles work,sanitary works etc to Door No.B3 and B4.	1329/2018-2019 dtd 23/10/2018 for 9.50 lakh	9.50 lakh	2017	Work completed.
60	Urgent Special Repair to NGO Quarters Type B at Chemmattomvayal- Painting ,Repairs of doors and windows,Tiles work,sanitary and water supply connection repair etc to Door No.B5 and B6.	1713/2018-2019 dtd 10/12/2018 for 9.37 lakh	9.37 lakh	2017	Work completed
61	Urgent Special Repair to NGO Quarters Type B at Chemmattomvayal- Painting ,Repairs of doors and windows,Tiles work,sanitary and water supply connection repair etc to Door No.B11 and B12.	1708/2018-2019 dtd 07/12/2018 for 9.54 lakh	9.54 lakh	2017	Work completed.
62	Urgent Ordinary Repair to NGO Quarters (A type) at Chemmattomvayal- Out side maintenace work-Drainage,Plinth protection work etc.	1723/2018-2019 dtd 10/12/2018 for 10.00 lakh	10.00 lakh	2017	Work completed.

45

53	Repair to Rest House Building, Hosdurg-Kanhangad (OLD BLOCK) in Kasaragod Dist.	2040/2018-2019 dtd 24/01/2019 for 9.53 lakh	9.53 lakh	2017	Work nearing completion.
54	100 days Celebration of the Government-Setting up of stall at programme venues in Kanhangad, Kasaragod and Nileshwar-Celebration of Kerala State Ministry - Held from 22 th to 27 th February 2019 of Bus stand shopping Complex Kanhangad, Kasaragod Dist	Order No.DCKSGD/1632/2019-M2 dtd 08/02/2019 of District Collector, Kasaragod for 25.00 lakh	25.00 lakhs	2019	Work completed.
55	Construction, of Multipurpose Cyclone Shelter (MPCS) at pullur, Pullur village in Kasaragod Dist.	G.O (Rt) No. 542/2018/DMD dtd Tvm 26/10/2018 for 366 lakhs	366.00 lakh	2018	Footing work in progress.
56	Construction of building for Kodom ITI	G.O (Rt) No.261/2022/PWD Tvm Dtd 09.03.2022 for 69.24 lakhs	26.24 lakhs	2022	Investigation work - tender process
57	Construction of building for Vidwan P Kelunair Cultural Centre	G.O (Rt) No. 261/2022/PWD Tvm Dtd 09.03.2022 for 500 Lakh	500 Lakh	2022	Demolition of old building on going - thereafter soil investigation to be done

2) ബാധകമല്ല.